

August 15, 1985  
(NMP2L 0468)


Chief, Management Support Branch  
Office of Resource Management  
U. S. Nuclear Regulatory Commission  
Washington, DC 20555

Subject: Schedule as of March 31, 1985  
Nine Mile Point Nuclear Station - Unit #2

Gentlemen:

Transmitted herewith is our current submittal indicating the status of the Nine Mile 2 project for all activities as they appear in the format for the NRC Yellow Book.

Very truly yours,



C. V. Mangan  
Senior Vice President  
Nuclear Generation

CVM/GG/c1a  
(1199H)

Attachment

xc: R. A. Gramm, NRC Resident Inspector  
B. Charlson (SWEC) (w/attachment)  
Project File (2)

PLANT CHARACTERISTICS:

DOCKET NO. 05000410  
 CP NO. & DATE ISSUED CPPR-112 / 6/24/74  
 CP EXPIRATION DATE: 7/31/78 REVISED TO 12/31/87  
 APPLICANT: NIAGARA MOHAWK POWER CORPORATION  
 PLANT LOCATION: 8 MI NE OF OSWEGO, NY  
 IE REGION 1  
 EC: STONE & WEBSTER  
 NSSS: GENERAL ELECTRIC  
 CONSTRUCTOR: STONE & WEBSTER  
 REACTOR TYPE: BWR  
 DER (MWE): 1080

CORPORATE CONTACT:  
 CORPORATE ADDRESS:  
 CORPORATE PHONE NO.  
 NRC LPM:  
 IE PRINCIPAL INSPECTOR:  
 -CONSTRUCTION:  
 -TEST AND STARTUP:  
 IE RESIDENT INSPECTOR:

KEY PERSONNEL:

C.V. MANGAN, VICE PRESIDENT  
 300 ERIE BOULEVARD WEST  
 SYRACUSE, NEW YORK 13202  
 (315) 474-1511  
 M. Haughey  
 R. Gramm

INSPECTION STATUS

FUEL LOAD DATE CHANGES  
 AS REPORTED BY UTILITY:

| <u>TIME PERIOD</u>   |                          |                          | <u>REPORT DATE</u> | <u>NEW SCHEDULE</u> | <u>REASON FOR CHANGE REPORTED BY UTILITY</u>  |
|----------------------|--------------------------|--------------------------|--------------------|---------------------|---|
| <u>REPORT NUMBER</u> | <u>BEG DATE OF INSP.</u> | <u>END DATE OF INSP.</u> |                    |                     |   |
|                      |                          |                          | 3/14/78            | 3/31/83             | 1. DESIGN CHANGES TO MITIGATE CONTAINMENT DYNAMIC LOADS.<br>2. DESIGN CHANGES TO IMPLEMENT SEPARATION REQUIREMENTS OF REG. GUIDE 1.75.  |
|                      |                          |                          | 12/14/78           | 3/31/84             | 1. WORK STOPPAGES AND SHUTDOWN OF JOB.<br>2. DELAYS IN PROCUREMENT OF EQUIPMENT.<br>3. REESTIMATE OF SCHEDULE POWER REQMS.<br>4. HEARING DELAYS.  |
|                      |                          |                          | 7/28/80            | 2/24/86             | 1. POWER GENERATION CONTROL COMPLEX (PGCC)<br>2. GEOLOGICAL IMPACTS<br>3. MARK II CONTAINMENT<br>4. BIOLOGICAL SHIELD WALL<br>5. THREE MILE ISLAND IMPACTS<br>6. NEW YORK STATE PUBLIC SERVICE COMMISSION |

LOCAL PUBLIC DOCUMENT ROOM:

STATE UNIVERSITY COLLEGE AT OSWEGO  
 PENFIELD LIBRARY  
 OSWEGO, NEW YORK 13126

FUEL LOAD DATES

CURRENT ESTIMATE FUEL LOAD DATE: 3/00/86

ESTIMATED PROJECT PERCENT COMPLETE: 89.31

PREVIOUS ESTIMATE FUEL LOAD DATE: 3/00/86

ESTIMATE FUEL LOAD DATE  
AT CONSTRUCTION PERMIT ISSUANCE: 5/1/78

CURRENT ESTIMATED COMMERCIAL  
OPERATION DATE: 10/00/86

COMMENTS ON CURRENT CONSTRUCTION STATUS:

MILESTONE DATES

|   | *ESTIMATED<br>START | CONSTRUCTION COMPLETION ESTIMATE<br>AS DEFINED IN CONSTRUCTION PERMIT: |                       |                    | ESTIMATES<br>PERCENT COMPLETE |
|---|---------------------|--|-----------------------|--------------------|-------------------------------|
|   |                     | ACTUAL<br>START  | ESTIMATED<br>COMPLETE | ACTUAL<br>COMPLETE |                               |
| 1. MOBILIZE & PREPARE SITE:                           | 8/25/75             | 8/25/75  | 8/1/76                | 8/1/76             | 100%                          |
| 2. PLACE STRUCTURAL CONCRETE:                         | 5/9/77              | 5/9/77   | 6/1/85                | 6/1/85             | 100%                          |
| 3. INSTALL REACTOR PRESSURE VESSEL:                   | 8/13/79             | 8/13/79  | 8/8/80                | 8/8/80             | 100%                          |
| 4. INSTALL LARGE BORE PROCESS PIPE:                   | 6/7/76              | 6/7/76   | 9/01/85               |                    | 99%                           |
| 5. INSTALL L.B. PIPE HANGERS, RSTR's                  | 9/5/77              | 9/5/77   | 12/01/85              |                    | 95%                           |
| 6. INSTALL SMALL BORE PIPE:                           | 4/1/82              | 5/1/82   | 9/01/85               |                    | 93%                           |
| 7. INSTALL CABLE TRAY:                                | 11/6/78             | 11/6/78  | 9/1/85                |                    | 99%                           |
| 8. INSTALL EXPOSED METAL CONDUIT                      | 9/12/77             | 9/12/77  | 12/01/85              |                    | 93%                           |
| 9. INSTALL PWR., CONTROL, INSTRU. & SEC. CABLE:       | 1/4/82              | 3/1/82   | 12/15/85              |                    | 84%                           |
| 10. INSTALL ELECTRICAL TERMINATIONS:                  | 4/1/82              | 1/12/83  | 01/01/86              |                    | 76%                           |
| 11. CONDUCT REACTOR COLD HYDROSTATIC TEST:            | 4/1/85              | 4/8/85   | 4/8/85                | 4/11/85            | 100%                          |
| 12. CONDUCT HOT FUNCTION TEST:                        | 3/24/86             |  | 9/15/86               |                    | %                             |
| 13. CONDUCT PREOP & ACCEPT TESTS NECESS. F/FUEL LOAD: | 11/14/83            | 8/4/83   | 2/24/86               |                    | 15%                           |

\*Early Start Date