ILLINOIS POWER COMPANY



CLINTON POWER STATION, P.O. BOX 678, CLINTON, ILLINOIS 61727

December 11, 1985

Docket No. 50-461

Mr. R. A. Hartfield, Chief Management Information Branch Office of Management and Program Analysis U.S. Nuclear Regulatory Commission Washington, D. C. 20555

Subject: Construction Status Report (NUREG-0030)

Dear Mr. Hartfield:

The USNRC letter dated October 30, 1981, from R. A. Hartfield to L. J. Koch requested that Illinois Power Company provide quarterly updates of the Construction Status Report (NUREG-0300) for Clinton Power Station. Enclosed is an updated copy of the June 30, 1982, report indicating the status as of September 30, 1985.

As of September 30, 1985, construction of Unit I was estimated at 97.1% complete.

The September analysis of the project schedule indicated that the limiting critical path was the preparation of a preoperational test procedure for the Fire Protection System, which was fifty-six days behind. The latest analysis (October) indicated that delays to the Fire Protection System now result in a sixty-one day delay to Fuel Load. Management emphasis is dedicated to recover as much of the delay as possible.

Two milestones have been achieved since September. The Full-Scale (on and off site) Emergency Preparedness Exercise Dress Rehearsal and the NRC/FEMA observed Emergency Preparedness Exercise were conducted on November 19, 1985, and December 4, 1985, respectively. Both events were conducted successfully on schedule.

On November 27, 1985, the company announced that construction at the Clinton Power Plant will be essentially complete at the end of December 1985, by which time all systems will be turned over to Illinois Power for testing. Because of the delay in completing systems for testing, the company now anticipates that fuel loading will occur between late February and late March 1986.

We will continue to submit quarterly updates of the Unit I construction schedule.

Sincerely yours,

Vice President

CDS/ckc

Enclosures

cc: NRC Resident Inspector's Office
Regional Administrator, Region III
Illinois Dept. of Nuclear Safety
Byron Siegel, NRC Licensing Project Manager

da

NUCLEAR POWER PLANTS

CONSTRUCTION STATUS:

APPLICANT'S CURRENT ESTIMATED FUEL LOADING DATE:

APPLICANT'S PREVIOUS ESTIMATED FUEL LOADING DATE:

APPLICANT'S ESTIMATED FUEL LOADING DATE:

APPLICANT'S ESTIMATED FUEL LOADING DATE AT CP ISSUANCE: 10-00-80 (LATEST) -10-01-86

APPLICANT'S CORRENT ESTIMATED COMMERCIAL OPERATION DATE: -60-31-84 -7-10-86

CURRENT ESTIMATED PERCENT CONSTRUCTION COMPLETE: - 848- 97.1%

complete if & complete exceeds 99%. 3) Estimated

6 days behind. Target for Fuel Load remains at	January 3,	, 1986. 21	Commoditi	ies are re	eported
omplete if & complete exceeds 99%. 3) Estimated ates are here defined as schedule target dates. MOBILIZE AND PREPARE SITE:	ESTIMATED START	ACTUAL SIART 10-06-75	ESTIMATED COMPLETION	ACTUAL COMPLETION 03-16-76	ESTIMATED X COMPLETE
PLACE STRUCTURAL CONCRETE:		02-25-76	-01-66-83	08-05-83	100x
INSTALL REACTOR PRESSURE VESSEL:		10-06-79		10-15-79	100%
INSTALL LARGE BORE PROCESS PIPE:		05-01-76	-0715-81-	06-30-84	-95=100
INSTALL LARGE BORE PIPE HANGERS, RESTRAINTS AND SHUBBERS:		05-01-76	-08-15-81-08	-01-85	-884 98
INSTALL SMALL BORE PIPE:		06-01-77	-09-44-83-	09-30-85	-93%1 001
INSTALL CABLE TRAY:		06-01-78	-02-18-81-	09-30-85	-0324 009
INSTALL EXPOSED METAL CONDUIT:		06-01-78	-02-20-81-10		-834 87
INSTALL POWER, CONTROL. INSTRUMENTATION AND SECURITY CABLE:		12-12-79	-10-07-83-09	1-01-85	-544 979
INSTALL ELECTRICAL TERMINATIONS:		04-01-80	-11-01-81-09	-01-85	-48× 911
CONDUCT REACTOR COLD HYDROSTATIC TEST:	-02-31-81-	01-17-85	-04-03-81-	02-09-85	
CONDUCT HOT FUNCTIONAL TEST:	N/A	H/A	H/A	N/A	H/A
CONDUCT PREOF AND ACCEPTANCE TESTS HECESSARY FOR FUEL LOAD:		03-06-81		-19-85	-+× 44

NUCLEAR POWER PLANTS

STATUS AS OF: 09-30-82-

PLANT CHARACTERISTICS:

DOCKET NO: 05000462 CP NO. & DATE ISSUED:

CPPR-138/ 02-24-76

CP EXPIRATION DATE: APPLICANT:

ILLINOIS POWER 6 MI E OF CLINTON, ILL

PLANT LOCATION: IE REGION: AE: NSSS:

SARGENT & LUNDY GENERAL ELECTRIC BALDWIN ASSOCIATES

CONSTRUCTOR: REACTOR TYPE: DER (MWE):

0950

INSPECTION STATUS:

TIME PERIOD Apr. 1982 - Jun. 1982

REPORT NUMBER BEG DATE OF INSP.

END DATE OF INSP.

Status to be provided by NRC.

KEY PERSONNEL:

CORPORATE CONTACT:

W. C. GERSTNER, EXEC VICE PRESIDENT

CORPORATE ADDRESS:

500 SOUTH 27TH STREET DECATUR, ILLINGIS 62525

CORPORATE PHONE NO:

(217) 937-1111 EXT - 2844- 371.3

NRC LPM:

IE PROJECT INSPECTOR: IE RESIDENT INSPECTOR:

H - WILLIAMS-H. M. WESCOTT-+H-LIVERHORE-

B. Siegel F. Jablonski T. Gwynn

FUEL LOAD DATE CHANGES

AS REPORTED BY UTILITY:

REASON FOR CHANGE REPORT NEW DATE SCHEDULE REPORTED BY UTILITY

FINANCIAL CONSIDERATIONS AND UNCERTAINTY 03-24-77 10-00-87 OVER FEDERAL NUCLEAR GENERATION AND FUEL

POLICIES.

REDUCED LOAD GROWTH RATE. 11-20-81 N/5

10-14-83 Cancelled Reduced Load Growth Rate

LOCAL PUBLIC DOCUMENT ROOM:

VESPASIAN WARNER PUBLIC LIBRARY 120 WEST JOHNSON STREET CLINTON, ILLINOIS 61727

NUCLEAR POWER PLANTS

STATUS AS OF: -89-30-85

CONSTRUCTION STATUS:

APPLICANT'S CURRENT ESTIMATED FUEL LOADING DATE:

APPLICANT'S PREVIOUS ESTIMATED FUEL LOADING DATE:

APPLICANT'S ESTIMATED FUEL LOADING DATE AT CP ISSUANCE:

APPLICANT'S CURRENT ESTIMATED COMMERCIAL OPERATION DATE:

N/S

APPLICANTS CONSTRUCTION COMPLETION ESTIMATE AS DEFINED IN CP: (EARLIEST) 10-01-83
(LATEST) 10-01-85

CURRENT ESTIMATED PERCENT CONSTRUCTION COMPLETE: 1% has been cancelled.

COMMENTS REGARDING CURRENT CONSTRUCTION STATUS: UNIT 2 -CONSTRUCTION BEFERRED-INBEFINITELY.

ESTIMATED ACTUAL ESTIMATED A
START SIARI COMPLETION COM
10-06-75

ACTUAL ESTIMATED COMPLETION % COMPLETE 100%

MOBILIZE AND PREPARE SITE:

PLACE STRUCTURAL CONCRETE:

INSTALL REACTOR PRESSURE VESSEL:

INSTALL LARGE BORE PROCESS PIPE:

INSTALL LARGE BORE PIPE HANGERS, RESTRAINTS AND SHUBBERS:

INSTALL SMALL BORE PIPE:

INSTALL CABLE TRAY:

INSTALL EXPOSED METAL CONDUIT:

INSTALL POWER, CONTROL, INSTRUMENTATION AND SECURITY CABLE:

INSTALL ELECTRICAL TERMINATIONS:

CONDUCT REACTOR COLD HYDROSTATIC TEST:

CONDUCT HOT FUNCTIONAL TEST:

CONDUCT PREOF AND ACCEPTANCE TESTS NECESSARY FOR FUEL LOAD:

NUCLEAR POWER PLANTS

STATUS AS OF: -44-10-82

PLANT CHARACTERISTICS:

DOCKET NO: CP NO. & DATE ISSUED: CPPR-137/ 02-24-76

05000461

CP EXPIRATION DATE: APPLICANT:

ILLINOIS POWER 6 MI E OF CLINTON, ILL

PLANT LOCATION: IE REGION: AE:

SARGENT & LUNDY

NSSS: CONSTRUCTOR: REACTOR TYPE: DER (MWE):

GENERAL ELECTRIC BALDWIN ASSOCIATES BWR

0950

INSPECTION STATUS:

TIME PERIOD Apr, 1982 - Jun, 1982

REPORT	BEG DATE OF INSP.	END DATE OF INSP.
8115 8204 8206 8207	06-02-81 02-16-82 04-28-82 05-17-82	02-05-82 03-31-82 04-30-82 05-20-82
8209	06-09-82	06-10-82

Inspection Roports are available at local PDRs.

Status to be provided by the NRC.

KEY PERSONNEL:

CORPORATE CONTACT:

W. C. GERSTNER, EXEC VICE PRESIDENT

CORPORATE ADDRESS:

500 SOUTH 27TH STREET DECATUR, ILLINOIS 62525

CORPORATE PHONE NO:

(217) 937-848 EXT. -PALL 3713

HRC LPM: IE PROJECT INSPECTOR: IE RESIDENT INSPECTOR:

-H-WILLIAMS---H. M. WESCOTT--H -- L-I-VERMORE --

B. Siegel F. Jablonski T. Gwynn

FUEL LOAD DATE CHANGES

AS REPORTED BY UTILITY:

REPORT NEW REASON FOR CHANGE SCHEDULE REPORTED BY UTILITY DATE

05-09-77 04-00-81 REEVALUATION OF CONSTRUCTION SCHEDULE. 06-23-78 04-00-82 TIME LOST DUE TO SEVERE WEATHER CONDITIONS.

01-21-81 01-00-83 REEVALUATION OF CONSTRUCTION SCHEDULE. 04-29-82 01-03-84 REEVALUATION OF CONSTRUCTION SCHEDULE. 05-24-83 01-03-86 Reevaluation of Construction

Schedule.

LOCAL PUBLIC DOCUMENT ROOM:

VESPASIAN WARNER PUBLIC LIBRARY 120 WEST JOHNSON STREET CLINTON, ILLINOIS 61727