



Log # TXX-88744  
File # 10110  
903.8  
Ref. # 10CFR50.55(e)

October 20, 1988

**William G. Council**  
*Executive Vice President*

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)  
DOCKET NOS. 50-445 AND 50-446  
OVERSTRESSED PLATFORM AND SUPPORT STRUCTURE DESIGN  
SDAR: CP-87-127 (SUPPLEMENTAL REPORT)

Gentlemen:

On January 6, 1988, we notified you via our report logged TXX-88016, of a reportable deficiency involving platforms and supports which may be overstressed. Our last report was logged TXX-88176, dated February 5, 1988. The purpose of this supplemental report is to revise the status of the corrective action implementation schedule.

The calculations required to complete the qualification of the cable spreading room support structure are now expected to be completed by February 28, 1989.

The estimated completion date for hardware modifications for the affected Unit 1 platforms/supports listed in TXX-88016 has been revised to May 1, 1989.

As previously stated in TXX-88176, any additional overstressed installations identified during PCHVP will be redesigned to correct the overstress conditions. All modifications to Seismic Category I and II steel structures in Unit 1 resulting from PCHVP will be completed by May 1, 1989.

Activities associated with Unit 2 will be completed by Unit 2 fuel load.

Very truly yours,

*W. G. Council*

W. G. Council

By: *J. S. Marshall*  
J. S. Marshall  
Generic Licensing Manager

8810250263 881020  
PDR ADDCK 05000445  
S PNU

CBC/mlh

c-Mr. R. D. Martin, Region IV  
Resident Inspectors, CPSES (3)

IE27  
110