

# **SAFSTOR**

## **For the University of Illinois Nuclear Reactor Laboratory**

(10/98)

Table of Contents

<u>Chapter</u>	<u>Title</u>	<u>Page</u>
1	Introduction and Summary	3
	1.1 Facility Status	3
	1.2 Why SAFSTOR	3
2	Details of Preparation for SAFSTOR	4
	2.1 Fuel Movement and Storage	4
	2.2 Monitoring Systems	5
	2.3 Surveillances	6
	2.4 Facility Staffing	6
3	Funding for SAFSTOR and Final Decommissioning	10
	3.1 SAFSTOR funding	10
	3.2 Decommissioning Funding and Update	10

## Chapter 1: Introduction and Summary

### 1.1 Facility Status

On July 1, 1998 the University of Illinois Nuclear Reactor Laboratory filed for permanent cessation of operations with the U. S. Nuclear Regulatory Commission (NRC) effective at midnight, August 9, 1998. On October 5, 1998 technical specifications in support of SAFSTOR for the UIUC Nuclear Reactor Laboratory were submitted for review and approval by the NRC.

The facility is currently in the process of preparing for SAFSTOR (details in Chapter 2) and expects to have all preparations complete by January 1, 1999.

### 1.2 Why SAFSTOR

Title 10 Code of Federal Regulations part 50.82 (b) (4) (i) states that the proposed decommissioning plan for a non-power reactor must include *"The choice of the alternative for decommissioning with a description of activities involved. An alternative is acceptable if it provides for completion of decommissioning without significant delay. Consideration will be given to an alternative which provides for delayed completion of decommissioning only when necessary to protect the public health and safety. Factors to be considered in evaluating an alternative which provides for delayed completion of decommissioning include unavailability of waste disposal capacity and other site-specific factors affecting the licensee's capability to carry out decommissioning, including the presence of other nuclear facilities at the site."* The University of Illinois is placing the facility in a SAFSTOR status based on an estimated shipping date for the TRIGA fuel of 2010 at the earliest (see attached letter from INEEL Spent Fuel Program). The University of Illinois Nuclear Reactor Laboratory is a stand alone facility and cannot commence decommissioning until the fuel is shipped offsite. This situation forces the facility into a SAFSTOR decommissioning option.



## Chapter 2: Details of Preparation for SAFSTOR

### 2.1 Fuel Movement and Storage

In order to better facilitate future fuel inspections with minimal fuel movement the fuel will be moved to the Bulk Shielding Facility. This action will minimize the potential for damage to a fuel element since this is greatest when an element is being moved. This will also reduce the amount of time and effort required to inspect the fuel by placing the elements in racks that allow for visual inspection without having to move the fuel element. New fuel storage racks for the Bulk Shielding Facility (BSF) have been manufactured based on the approved Safety Analysis Report design. These racks were then installed in the BSF through a 50.59 approved by the Nuclear Reactor Committee (see Figures 1 and 2):.




Figure 1




Figure 2

All fuel elements will be visually verified for their serial number and measured for length and bend prior to being placed in long term storage in the BSF.

## 2.2 Monitoring Systems

During the SAFSTOR period the Reactor Administrator and Reactor Health Physicist will have other duties and responsibilities elsewhere on the UIUC campus. In order to better monitor all parameters within the building a computerized monitoring system will be installed to allow remote monitoring of the reactor building. This system will take inputs from sensors and display them on a computer screen. This computer will be accessible through a network to the reactor staff anywhere on campus through a secure password access. In this way the staff may monitor the building critical parameters without necessarily having to enter the building daily. The facility will be verified by a physical check at least weekly. At a minimum the following parameters will be input to the computer monitoring system:

- TRIGA pool level
- TRIGA pool temperature
- TRIGA pool conductivity
- BSF pool level
- BSF pool temperature
- BSF pool conductivity
- Area Radiation Monitors
- Continuous air monitor
- Tunnel sump alarm
- Vault sump alarm

- Building temperature
- Building humidity
- Security system status

### 2.3 Surveillances

A surveillance schedule has been developed to ensure that the fuel and support systems are monitored appropriately. An example of the schedule can be seen in Figure 3. An example of the weekly and quarterly surveillance sheets may be seen in Figures 4 and 5 respectively. These schedules are examples and subject to change.

### 2.4 Facility Staffing

The University of Illinois has made a commitment to maintain a minimum of two individuals on approximately a 25% time basis for the facility. This commitment is specified in Technical Specification 6.1.2 to be the Reactor Administrator and the Reactor Health Physicist. Qualification requirements for these individuals are also listed:

#### 6.1.2 Staffing

*a. The minimum staffing at the Nuclear Reactor Laboratory shall be:*

- 1. Reactor Administrator. This individual shall meet the requirements of ANSI/ANS-15.4 "American National Standard for the Selection and Training of Personnel for Research Reactors" for a Level Two individual.*
- 2. Reactor Health Physicist. This individual shall meet the requirements of ANSI/ANS-15.4 "American National Standard for the Selection and Training of Personnel for Research Reactors" for a Level Three individual in addition to training in health physics.*



**SEMIANNUAL/ANNUAL SURVEILLANCES**

<b>JANUARY</b>	<b>FEBRUARY</b>	<b>MARCH</b>	<b>APRIL</b>	<b>MAY</b>	<b>JUNE</b>
ARM Setpoints	ARM Setpoints	ARM Setpoints	ARM Setpoints	CAM Calib.	ARM Setpoints
ALARA/RaJ Prot audit	Ion Chamber Cal (IDNS)		Sealed Source Leak checks	ARM Setpoints	EP Training
HP Quarterly Surveillances	HP Quarterly Surveillances		HP Quarterly Surveillances	Calibrate PDs & EPDs	
Sealed Source Leak checks				HP Quarterly Surveillances	Police/Fire Indoc
EPA report			Material Status Report due	Ion Chamber Cal (IDNS)	Intrusion Sys
			Quarterly Checklist		
Annual Report (NRC)					
SNM Fuel Inventory					
Quarterly Checklist					
RC Audit of OPS					
<b>JULY</b>	<b>AUGUST</b>	<b>SEPTEMBER</b>	<b>OCTOBER</b>	<b>NOVEMBER</b>	<b>DECEMBER</b>
Sealed Source Leak checks	ARM Calib	Rad Worker Training	ARM Setpoints	Ion Chamber Cal (IDNS)	ARM Setpoints
RSO Annual Report	Ion Chamber Cal (IDNS)	EP Equip. Main Inv.	Sealed Source Leak checks	ARM Setpoints	Annual H3
HP Quarterly Surveillances	ARM Setpoints	Calibrate GM Inst. (EH&S)	HP Quarterly Surveillances	HP Quarterly Surveillances	
ARM Setpoints	HP Quarterly Surveillances	ARM Setpoints			Intrusion Sys
			Material Status Report due	Key Inventory	
Fuel Inspection	Tunnel Insp		Annual SRO Exams		
SNM Fuel Inventory	Vault Insp		Quarterly Checklist		
EPlan Drill/Exercise					
Quarterly Checklist					

**BIENNIAL**

- EP/EPIP Review by RC due 1/99
- Biennial Requal - Holm - due 2/99
- Biennial Physical - Kaczor - due 1/99
- Biennial Requal - Kaczor - due 6/99
- RC Audit of Requal Program - due 1/00
- SNM Procedure Review by RC - due 1/00
- PSP Review by RC - due 1/00
- Biennial Physical - Holm - due 3/00
- Biennial Control Rod Visual inspection - due 6/00

RED - Health Physics surveillances

BLUE - Reactor Committee

BLACK - OPS

**HP Quarterly Surveillances**

- Sealed source Leak Test (GUS) (C)
- Beta/alpha (MDA/MDC)
- Entire Building survey (C,R)
- 222 MRL (C,R)
- Primary Tank Water ( $\gamma$  spec)
- BST water ( $\gamma$  spec)
- Rx Ambient air ( $\gamma$  spec)
- Environmental TLDs
- Ion Chamber Cal. (1/qr)
- License expiration dates

Figure 3

### Operations Weekly Checklist

Licensed Operator \_\_\_\_\_

Date \_\_\_\_\_

**Purification System [ < 16 psid]**

Filters: Purification Inlet pressure \_\_\_\_\_ Outlet pressure \_\_\_\_\_ Flowmeter reading \_\_\_\_\_

BST Pump Disch \_\_\_\_\_ psig BST Filter Out \_\_\_\_\_ psig

BST Fine Filter: Inlet Pressure \_\_\_\_\_ psig Outlet Pressure \_\_\_\_\_ psig

**Conductivity Local Meter**Purif. Sys. (< 4 $\mu$ S/cm) Inlet \_\_\_\_\_ Outlet \_\_\_\_\_BST Purif. (< 4 $\mu$ S/cm) Inlet \_\_\_\_\_ Outlet \_\_\_\_\_City Wtr. (< 2 $\mu$ S/cm) Inlet \_\_\_\_\_**Emergency Core Cooling System**

Water meter reading: start \_\_\_\_\_ stop \_\_\_\_\_ amount \_\_\_\_\_ gal

Time system on: \_\_\_\_\_ min \_\_\_\_\_ sec Calculated flow: \_\_\_\_\_ gal

Conductivity (< 2 $\mu$ mho/cm): \_\_\_\_\_  $\mu$ mho/cm

Flow indication: [3gpm] \_\_\_\_\_ gpm [8gpm] \_\_\_\_\_ gpm

Filters checked or replaced: \_\_\_\_\_

**Air System**

Drain accumulator \_\_\_\_\_ Drain air dryer \_\_\_\_\_ Drain Compressor \_\_\_\_\_ Check oil level \_\_\_\_\_

**Intrusion Alarm**

Operational check satisfactory \_\_\_\_\_ Sensor Checked \_\_\_\_\_

\*\*\*\*\*

Reviewed by Reactor Administrator \_\_\_\_\_  
Reactor Administrator (or designated alternate)

**Figure 4**



<u>Operations Quarterly Checklist</u>	
Licensed Operator _____	Date _____
<b>Building Walk Through</b>	
Truck door _____ Closed	Emergency Exit _____ Locked _____ Closed
Truck Bay Storage Pits _____ Locked	Storage Cage _____ Locked _____ Fuel Present
Physical Plant Check _____	Beam Ports: Shut & Locked _____
Primary Aux. Cooling Pump _____ On	Primary Tank Heater _____ On
Air System: Accumulator _____ Dryer _____	Compressor tank _____ Check Compressor Oil _____
Mechanical Equip. Room Check _____	Radioactive Waste Storage Area Check _____
BST Visual Check _____	BST Fuel Checks _____ Number of Elements Present _____
BST Purification Pump _____ On	Primary Tank Visual Check _____
Run Lazy Susan _____ 3min.	Primary Tank Fuel Check _____ Number of Elements Present _____
<b>Comments</b> _____	
<b>Retention Tank</b>	
Valve to sewer shut _____	Pump operates _____ Check vault _____ Alarm enabled _____
<b>Makeup Water</b>	
Primary Totalizer _____	Prev. Reading _____ Amount Added _____
<b>Ventilation System</b>	
<u>Exhaust Filters</u> [ $<2.0$ in] room general _____ in. room abs. _____ in.	<u>Flow meter</u> normal ( $>1100$ ) _____ fpm alarm point _____ fpm damper closed _____ fpm
<b>Radiation Monitoring Systems</b>	
Verify alarm setpoints operational on ARMs/CAMs _____	
*****	
<b>Reviewed by Reactor Administrator</b> _____ <div style="text-align: center; margin-top: 5px;">Reactor Administrator (or designated alternate)</div>	

Figure 5

### **Chapter 3: Funding for SAFSTOR and Final Decommissioning**

#### **3.1 SAFSTOR funding**

In addition to the commitment for staffing previously discussed, the College of Engineering will provide the necessary funds for maintenance of the support systems in the Nuclear Reactor Laboratory during the SAFSTOR period. These expenditures are estimated to be a maximum of \$23,000 per year not including salaries.

#### **3.2 Decommissioning Funding and Update**


In early 1998 the University of Illinois contracted to GTS Duratek Radiological Engineering and Field Services to perform a decommissioning cost estimate. The current cost estimate to fully decommission the UIUC Nuclear Reactor Laboratory is \$4,378,380 in 1998 dollars. This estimate will be updated on a biennial basis for internal planning purposes. At such time that a fuel shipment date is expected a new decommissioning cost estimate will be contracted as part of a full decommissioning plan.

At such time that the fuel is shipped offsite and final decommissioning is begun the necessary funds will be appropriated from the State of Illinois to complete the task.

## **Attachment 1**

*Letter from DOE dated July 23, 1998 concerning future receipt by DOE of University of Illinois Spent Nuclear Fuel at INEEL.*





## Department of Energy

Idaho Operations Office  
850 Energy Drive  
Idaho Falls, Idaho 83401-1563

July 23, 1998

Dr. R. L. Holm  
University of Illinois at Urbana-Champaign (RIS:ZJR)  
Department of Nuclear Engineering  
214 Nuclear Engineering Laboratory  
103 South Goodwin Avenue  
Urbana, IL 61801

SUBJECT: Receipt of University of Illinois Spent Nuclear Fuel at the INEEL (OPE-SFP-98-254)

- REFERENCE: 1) Richard L. Holm letter to Peter J. Dirkmaat dated July 13, 1998.
- 2) October 17, 1995 DOE/Navy/State of Idaho Consent Order/Settlement Agreement on Spent Nuclear Fuel and Nuclear Waste.
- 3) Telephone conversation between E. D. Houck, LMITCO, and Mark Kazsor, University of Illinois, on June 19, 1997.

Dear Dr. Holm:

This letter responds to your request (Reference 1) inquiring when the Idaho National Engineering and Environmental Laboratory (INEEL) could receive spent nuclear fuel (SNF) from the University of Illinois (UI) reactor. In accordance with the Idaho Settlement Agreement (Reference 2), the INEEL cannot receive domestic SNF before January 1, 2001. In implementing this constraint, a tentative receipt schedule for domestic SNF receipts has been developed. The schedule currently identifies receipt of the UI SNF in 2020 and is based on the UI input last year (Reference 3).

With the decision to close down the reactor in 1998, we recognize your need to have the shipping date moved up if possible. For your planning purposes, the INEEL could probably support any post 2009 receipt date given sufficient notification and funding. Receipt of the UI SNF from 2001 through 2009 is currently precluded due to high priority SNF receipts already scheduled and limitations on the number of receipts within the State of Idaho as established by the Settlement Agreement.


Dr. R. L. Holm

-2-

July 23, 1998

Should you have questions or comments, please contact Ron Ramsey, of my staff, at (208) 526-1545 or Doug Toomer, Lockheed Martin Idaho Technologies Company at (208) 526-3009.

Sincerely,



Peter J. Dirkmaat, Director  
Spent Fuel Program

cc: D. V. Toomer, LMITCO

## **Attachment 2**

*Decommissioning Cost Estimate for the University of  
Illinois, Urbana, Illinois UIUC Reactor. Performed by  
GTS Duratek Radiological Engineering & Field Services.  
April 1998.*