



Log # TXX-88815  
File # 10110  
903.7

November 30, 1988

William G. Council  
Executive Vice President

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)  
DOCKET NOS. 50-445 AND 50-446  
SEISMIC ANALYSIS OF SERVICE WATER INTAKE STRUCTURE  
SDAR: CP-87-115 (SUPPLEMENTAL REPORT)

Gentlemen:

On February 4, 1988, TU Electric letter logged TXX-88055 provided notification of a reportable deficiency involving a modeling error for seismic analysis of the service water intake structure. A similar problem was noted for seismic Category I concrete tanks. The purpose of this supplemental report is to revise the corrective action implementation schedule, and to revise a statement made in TXX-88055.

The implementation of the corrective actions specified in TXX-88055 is continuing. TXX-88055 stated that the assessment of the effects of the revised floor response spectrum (FRS) on the qualification of equipment, piping systems and components was complete (except for the Seismic Category I concrete structures). However, certain mechanical components required reassessment due to other modifications, and the assessment effort for conduit in the intake structure is still ongoing. TU Electric now anticipates completion of Unit 1 engineering and construction activities related to this issue by May 30, 1989. Unit 2 corrective actions will be completed prior to Unit 2 fuel loading.

Very truly yours,

A handwritten signature in cursive script, appearing to read 'W. G. Council'.  
W. G. Council

CBC/gj

c - Mr. R. D. Martin, Region IV  
Resident Inspectors, CPSES (3)

8812060007 881130  
PDR ADOCK 05000445  
S PDC

2029  
1/0