



Log # TXX-88544  
File # 10110  
903.7  
Ref. # 10CFR50.55(e)

July 1, 1988

William G. Council  
Executive Vice President

U. S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, DC 20055

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)  
DOCKET NOS. 50-445 AND 50-446  
ORIGINAL DESIGN OF CONTROL ROOM CEILING  
SDAR: CP-86-54 (SUPPLEMENTAL REPORT)

Gentlemen:

On October 3, 1986, we notified you by our letter logged TXX-6007 of a deficiency involving the design and installation of the control room ceiling which we deemed reportable under the provisions of 10CFR50.55(e). Our latest report on this issue, logged TXX-88371, was submitted March 30, 1988. This report is submitted to clarify and status corrective actions completed to date.

The structural modifications required as a result of Corrective Action Program (CAP) validation activities have been completed with the exception of open inspection issues. The engineering evaluation of lighting and conduit supports including associated construction rework is necessary because of SDAR CP-85-36, "Train C Conduit Supports." This work was discussed in previous correspondence (TXX-88207 and TXX-88371) on SDAR CP-86-54 because it impacted complete installation of the new ceiling. The evaluation of lighting and conduit supports (impacting the control room ceiling) under SDAR CP-85-36 was completed by May 31, 1988. The associated construction rework for SDAR CP-85-36 will be completed consistent with the PCHVP as discussed in correspondence on that SDAR. No further reports related to SDAR CP-86-54 are anticipated.

Very truly yours,

*W. G. Council*

W. G. Council

8807060254 880701  
PCR ADDOCK 05000445  
S PNU

By: *D. R. Woodlan*  
D. R. Woodlan  
Docket Licensing Manager

RLA/grr

c-Mr. R. D. Martin, Region IV  
Resident Inspectors, CPSES (3)

IE27  
1/0