

PROCESS SPECIFICATION COVER SHEET

Form 44334

PROCESS / SPECIFICATION	DATED	REVISION NO.	DATED	ORIGINAL ISSUE	SUPERSEDES PREVIOUS REVISIONS
PSPAS-01	5/26/77	0		☐	☐

ATTACHMENTS

TITLE ASSEMBLY, FITTING, AND WELDING SEQUENCE FOR
PRIMARY LOOP PIPING

PROCESS: OPEN BUTT FITTING TECHNIQUE.

ROOT WELDING BY MANUAL GAS TUNGSTEN
ARC WITH BARE FILLER MATERIAL.

BALANCE OF JOINTS COMPLETED WITH
MANUAL SHIELDED METAL ARC TECHNIQUE.

Weld Parameter Data
2 Sheets

Weld Procedure
No. PSWLD-04

Butt Weld Preparation
Drawing SDPIP01

WELD END PREPARATION
FOR R.C. PIPE
DRAWING 271C950

This document contains proprietary information of (W) PSPD and is to be returned upon request. Its contents may not be disclosed to others or used for other than the express purpose for which loaned without written consent.

APPROVAL

	ORIGINAL ISSUE	REV. 1	REV. 2	REV. 3	REV. 4
AUTHOR	R.S. Eunson				

B606120564 B60604
PDR FOIA
GARDEB6-A-20 PDR

FOIA 85-59

Page 1 of 4 Pages

M343



PSPD

PROCESS SPECIFICATION

Revision

Revisions


Revised By

Revision No. 0

to

P-Spec PSPAS-01

Page 2 of 4 Pgs



PROCESS SPECIFICATION

DESIGN AND PROCEDURE CONSIDERATION FOR SITE ERECTION.

Weld joint groove design is specified by PWR and is compatible with PSPD Welding Procedure Number PSWLD04. If this procedure or another Site Procedure encompassing the essential variables has been qualified, no further qualification is required.

OXIDATION PROTECTION DURING WELDING OPERATIONS.

Back-up gas can be either nitrogen or argon depending on the procedure qualification. Checks on purge to determine the acceptable, "less than 2% O₂ level," can best be accomplished with a gas analyzer.

HOT AND COLD LEG COMPONENTS.

Hot and cold leg piping is supplied in exact prefabricated lengths for field erection.

- (1) Both closure joints of either section are to be fit up simultaneously. The extended lips of the joint are to be fit metal to metal no insert. Any gaps due to misalignment of the large components not correctable by fitting shall be filled manually with the heliarc process and inspected by a 5X visual examination. Any gaps in excess .065" (2.4MM) should be filled prior to the start of production welding.
- (2) Start production welding on both joints simultaneously (four (4) welders).
- (3) Employing the GTAW section of the procedure, start one man on each end in the 6 o'clock to 9 o'clock position and his counterpart from 3 o'clock to 12 o'clock. After completing these runs, the welders will move to the unwelded sections and complete the first pass, ie, (6 o'clock to 3 o'clock and 9 o'clock to 12 o'clock). Continue these operations with all four welders until a minimum 3/8" or maximum 3/4" weld depth has been deposited by the GTAW process.
- (4) Secure welding operations. Remove purge dams, evacuate back-up gas, and supply fresh air to the I.D. of pipe.
- (5) Inspection personnel will L.P. the I.D. root of both welds and specify any necessary repairs. Any additional welding required on the I.D. shall be performed with the GTAW process at this time.
- (6) Institute production welding with the SMAW process and continue the two welds to the 1" to 1 1/4" weld depth.
- (7) Secure welding and make an in-process radiographic examination.
- (8) Complete any repairs required.

Revision No. 0

to

P-Spec PSPAS-01

Page 3 of 4 Pages.

PROCESS SPECIFICATION

- (9) Institute production welding (SMAW) and continue both welds to the 2" to 2 1/4" weld depth.
- (10) Repeat the in-process RT cycle and any necessary repairs.
- (11) Complete the production welding, perform cosmetics, and liquid penetrant test the completed welds.
- (12) Radiographic Test for record.

Upon successful radiograph acceptance, the joints are now ready for Customers in-service profile operations.

CLOSURE (MAKE-UP) COMPONENTS

Closure piping (steam generator to pump) is usually supplied in two sections.

Both sections can be erected at the same time. The designed end to end dimension will be approximately 3/16" too long to fit all joints for welding.

- (1) Using temporary clips for support set up pipe with centerline axis joints #1 and #3 equally spaced out board of the pump and generator nozzle axis. The holding clips on joints #1 and #3 shall be designed to permit movement caused by shrinkage during welding of joint #2.
- (2) Start production welding on joint #2 with two welders following the same format as specified for the hot and cold leg sequences.
- (3) A welding inspector shall continuously monitor the weld shrinkage by measurement and observing the position of joints #1 and #3.
- (4) When the axis points on the pipe at joints #1 and #3 are within 1/16" of the axis of pump and generator nozzles, the welding joint #2 shall be secured.
- (5) Finish fit joints #1 and #3.
- (6) Institute production welding on joints #1 and #3 employing the same format as specified for the hot and cold leg sequences.
- (7) When joints #1 and #3 approach the same level of completion as the secured operation on joint #2, work all three joints to completion at approximately the same rate of filler deposition.

Productive manhours for two loops-6300
Filler metal required-1500lbs.

Revision No. 0

to


P-Spec PSPAS-01

Page 4 of 4 Pages

Westinghouse Electric Corporation

WELD PARAMETER DATA - PSPAS-01 Sheet 1


PRIMARY COOLANT LOOP CLOSURE SECTION-TWO PIECES



Westinghouse Electric Corporation

WELD PARAMETER DATA - PSPAS-01 Sheet 2

Surfaces of Welds



Accessible reverse surfaces of root passes shall be examined to the same requirements specified for completed welds.

(a) The surface condition of the finished weld shall be suitable for the proper interpretation of radiographic and other required nondestructive examinations of the welds. In those cases where there is a question regarding the surface condition on the interpretation of a radiographic film, the film shall be compared to the actual weld surface for interpretation and determination of acceptability.

(b) Reinforcements are permitted in accordance with Thickness of Weld Reinforcement for Piping Chart.

(c) Undercuts shall not exceed 1/32 in. and shall not encroach on the required section thickness.

(d) Concavity on the root side of a single welded circumferential butt weld is permitted when the resulting thickness of the weld is at least equal to the thickness of the thinner member of the two sections being joined.

Thickness of Weld Reinforcement for Piping. For double welded butt joints, the limitation on the reinforcement, given in Column 1 of the following tabulation shall apply separately to both inside and outside surfaces of the joint. For single welded butt joints, the reinforcement given in column 2 shall apply to the inside surface and the reinforcement given in Column 1 shall apply to the outside surface. The reinforcement shall be determined from the higher of the abutting surfaces involved.

Material Nominal Thickness, In.	Maximum Reinforcement Thickness, in.	
	Column 1	Column 2
Up to 1/8, incl.	3/32	3/32
Over 1/8 to 3/16, incl.	1/8	3/32
Over 3/16 to 1/2, incl.	5/32	1/8
Over 1/2 to 1, incl.	3/16	5/32
Over 1 to 2, incl.	1/4	3/16
Over 2	The greater of 1/4 in. or 1/8 times the width of the weld in inches.	1/4

ARMS
INDEXED

Category II
AP4 Item 3
L 17.1.55
FILE LOC
ME 78-014-5505

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. ME78-014-5505	② EQUIPMENT NO. 50.140 TRX-REPL-01	③ UNIT NO. 1	④ QUANTITY 1	⑤ PAGE OF 1
⑥ ACTIVITY DESCRIPTION R.L. CROSSOVER WEL INSTALLATION		⑦ REFERENCE DRAWINGS 2323-MI-0520		
⑧ SPEC./PROC./ENG INSTR. MELH	⑨ LOCATION CONTAINMENT #1		⑩ SYSTEM P.C.	
PREPARED BY P. Q. [Signature]		DATE 6-28-78 DEPT. MELH EUG.		
REVIEWED BY [Signature]		DATE 6-28-78 QA/QC ENG ANI		
ANI REVIEW [Signature]		DATE 6-28-78 ☒ ☒ ☒		
OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
1	P.I.	REMOVE THE N ₂ PURGE FROM THE STEAM GENERATOR PRIMARY SIDE.		
2	P.I.	STRIP THE PROTECTIVE COATING FROM THE STEAM GENERATOR PRIMARY OUTLET NOZZLE A MIN. 12" FROM THE WELD PREP. USE POWER WIRE BRUSH AS NEEDED QL MONITOR		
3	P.I.	REMOVE THE SHIPPING COVER BY GRINDING THE FILLET WELD FROM CENTER OF WELD TOWARD THE SHIPPING COVER. CARE SHOULD BE TAKEN TO PREVENT DAMAGE TO THE WELD BEVEL AND APPARENT BASE METAL OF THE NOZZLE. ANY TYPING CUTTING OR ARC GRINDING IS NOT PERMITTED. QL MONITOR		

INFORMATION
COPY

PPRV

FOIA 85-50

M364

CONSTRUCTION OPERATION TRAVELER CONTINUATION				
TRAVELER NO.		ACTIVITY DESCRIPTION		PAGE
ME78-014-5503		LOOP W ² 3 R.C. CROSSOVER LEG INSTALLATION		2 OF 2
PREPARED BY <u>P. O. [Signature]</u>		DATE <u>6-28-78</u>		
REVIEWED BY <u>[Signature]</u>		DATE <u>6-28-78</u>		
ANI REVIEW <u>[Signature]</u>		DATE <u>6-28-78</u>		
OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
4	PI	DRESS THE REMAINING WELD DOWN TO BASE METAL. THE GRINDING WHEEL MUST NOT BE ALLOWED TO BURN THE BASE METAL. QC MONITOR		
5	QC	PERFORM VISUAL EXAM. PER ANI NDEP-200		
6	QC	PERFORM L.P. EXAM. OF THE GROIND OUT FILLET WELD PER NDEP-300.		
7	WELD TECH.	PERFORM FERRITE CONTENT EXAM. PER S-52.01-107A PARA. 24.0. QC WITNESS PI. NOTE: WHEN WORK IS NOT BEING DONE INFORMATION PIPING INSTALLATION KEEP THE NOZZLE COVERED WITH PLYWOOD OR PIPE CAPS.		

INFORMATION
COPY
PPRV

CONSTRUCTION OPERATION TRAVELER 35-1195

① TRAVELER NO. ME78-014-5505	② EQUIPMENT NO. 50.140 TRX-RLPCL-01	③ UNIT NO. 1	④ QUANTITY 1	⑤ PAGE 1 OF
⑥ ACTIVITY DESCRIPTION QL CROSSOVER WELD INSTALLATION		⑦ REFERENCE DRAWINGS 2323-MI-0320		
⑧ SPEC./PROC./ENG. INSTR. MS-100	⑨ LOCATION CONTAINMENT #1		⑩ SYSTEM R.C.	
PREPARED BY <i>[Signature]</i>	DATE 6-28-78	DEPT. MELH. ENG.		
REVIEWED BY <i>[Signature]</i>	DATE 6-28-78	QA/QC ENG ANI		
ANI REVIEW <i>[Signature]</i>	DATE 6-28-78	☒ ☒ ☒		

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
1	PI	REMOVE THE N ₂ PURGE FROM THE STEAM GENERATOR PRIMARY SIDE.		
2	PI	STRIP THE PROTECTIVE COATING FROM THE STEAM GENERATOR PRIMARY OUTLET NOZZLE A MIN. 12" FROM THE WELD PREP. USE POWER WIRE BRUSH AS NEEDED QL MONITOR		
3	PI	REMOVE THE SHIPPING COVER BY GRINDING THE FILLET WELD FROM CENTER OF WELD TOWARD THE SHIPPING COVER. THE SHOULD BE TALED TO PREVENT DAMAGE TO THE WELD BEVEL AND APPARENT ROSE METAL OF THE NOZZLE. ANY TYPE OF FLAME CUTTING OR ARC GRINDING IS NOT PERMITTED. QL MONITOR		

INFORMATION
COPY
PPRV

QUALITY ASSURANCE
FILES NOTED
JUL 07 1978
BROWN & ROOT
RECEIVED

QA RECORD
7.1.55.11
ME78-014-5505
AME
5/8/79

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO.

ACTIVITY DESCRIPTION LOOP U⁶ 3

R.C. CROSSOVER LEG INSTALLATION PAGE 2 OF 2

PREPARED BY P. D. [Signature]DATE 6-28-78REVIEWED BY [Signature]DATE 6-28-78ANI REVIEW [Signature]DATE 6-28-78

OP NO.	DEPT.	OPERATION	QA/QC ENG	ANI
4	P1	DRESS THE REMAINDR WELD DOWN TO BASE METAL. THE GRINDING WHEEL MUST NOT BE ALLOWED TO RUB THE BASE METAL. QC MONITOR		
5	QC	PERFORM VISUAL EXAM. PER WDEP-200		
6	QC	PERFORM L.P. EXAM. OF THE GROUND OUT FILLER WELD PER WDEP-300.		
7	WELD TECH	PERFORM FERRITE CONTENT EXAM. PER S-52.01-107A PREP. 24.0. QC WITNESSES		
	P1	NOTE: WHEN WELDING BEHIND COVER INSTALLATION, COVERED WITH PLYWOOD OR PIPE CAPS.		

INFORMATION
DO NOT
COPY
FOR
REPRODUCTION
WITHOUT
PERMISSION
OF THE
OFFICE



Brown & Root Inc.
QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

PROJECT: COMANCHE PEAK		JOB NO. 35-1195	UNIT 1	PAGE 1	OF 1
DRAWING 2923-MI-520		SYSTEM R.C.	CLASS 1 ☒ 2 ☐ 3 ☐ OTHER		
WELD/ITEM IDENTIFICATION NO. 118 TAX-RCCPC-03 END BEL		LOCATION CLINTAIMEAT #1			
MTL. TYPE P-8	MTL. THICK 2.48"	DIA/LENGTH 31"	DIA WIDTH N/A	LENGTH N/A	
PENETRANT MFG. MAGNAFLUX BRAND SPOTCHECK		NDE PROCEDURE NO. CP-NDEP-300			
CLEANER MFG. MAGNAFLUX BRAND SPOTCHECK					
DEVELOPER MFG. MAGNAFLUX BRAND SPOTCHECK					
STAGE OF MFG. ☒ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☒ MACHINED ☐ OTHER			
DWELL TIME 15 min		DEVELOPING TIME 15 min			
REMARKS REF TRAVELER # ME 78-014-5505					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☒ REJECT ☐	DATE 8/22/78		
INSPECTOR [Signature]		CERTIFICATION LEVEL II			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☐ REJECT ☐	DATE / /		
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☐ REJECT ☐	DATE / /		
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☐ REJECT ☐	DATE / /		
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					

INFORMATION
COPY
PPRV

NDE REPORT

PROJECT: COMANCHE PEAK

JOB NO. 35-1195

UNIT 1 PAGE 1 OF 1

DRAWING 2323-MI-520	SYSTEM R.C.	CLASS ☒ 1 ☐ 2 ☐ 3 ☐ OTHER
WELD ITEM NUMBER W221E	LOCATION TOX-RCPCAC-03 END PREP	CONTAINMENT #1
CROSSOVER LEG LOOP 3		
MTL. TYPE	MTL. THICK 2.48	DIA/LENGTH 31" DIA
STAGE OF MFG. ☐ REPAIR ☐ POST ☒ END PREP ☐ INTERMEDIATE ☐ FINAL	JOINT DESIGN ☐ BRN ☐ BKS ☐ INS ☐ OPEN BUTT ☒ OTHER MACHINED	

SKETCH AND REMARK (S)

REF. TRAVELER # ME 78-014-5505

INFORMATION
COPY
PPRV

ACCEPTANCE STD ASME SECT. III	ACCEPT ☒ REJECT ☐	DATE 8/22/78
---	--	------------------------

INSPECTED Jack Langston	CERTIFICATION LEVEL II
REFERENCE NDEP-200	



Brown & Root, Inc.
QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

PROJECT: COMANCHE PEAK		JOB NO. 35-1195	UNIT 1	PAGE 1	OF 1
DRAWING 2323-M1-520		SYSTEM P.C.		CLASS 1 ☒ 2 ☐ 3 ☐ OTHER	
WELD/ITEM IDENTIFICATION NOZZLE TBX-RPC-SC-03 END PREP CRISSETH LUG		LOCATION CONTAINMENT #1			
MTL. TYPE P-8	MTL. THICK 2.48	DIA/LENGTH 31"		DIA WIDTH N/A	LENGTH N/A
PENETRANT MFG. MAGNAFLUX BRAND SPOTCHECK			NDE PROCEDURE NO. CP-NDEP-300		
CLEANER MFG. MAGNAFLUX BRAND SPOTCHECK					
DEVELOPER MFG. MAGNAFLUX BRAND SPOTCHECK					
STAGE OF MFG. ☒ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL			SURFACE ☐ AS WELDED ☐ GROUND ☒ MACHINED OTHER		
DWELL TIME 15 min			DEVELOPING TIME 15 min		
REMARKS REF TRAVELER # ME 78-014-5505					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☒ REJECT ☐		DATE 8/21/78	
INSPECTOR [Signature]		CERTIFICATION LEVEL II			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL			SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER		
DWELL TIME			DEVELOPING TIME		
REMARKS					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☐ REJECT ☐		DATE / /	
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL			SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER		
DWELL TIME			DEVELOPING TIME		
REMARKS					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☐ REJECT ☐		DATE / /	
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL			SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER		
DWELL TIME			DEVELOPING TIME		
REMARKS					
ACCEPTANCE STD. ASME SECTION III		ACCEPT ☐ REJECT ☐		DATE / /	
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ END PREP ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL			SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER		
DWELL TIME			DEVELOPING TIME		
REMARKS					

INFORMATION
COPY
RPRV

QUALITY ASSURANCE DEPARTMENT
NDE REPORT

NDER-

ANCHE PEAK

JOB NO. 35-1195

UNIT

PAGE

OF

1-M1-520

SYSTEM

R.C.

CLASS

1 ☒

2 ☐

3 ☐

OTHER

EM NUMBER

NOZZLE

LOCATION

RCPSG-03 END PREP

CONTAINMENT #1

OSCOVER Loop 3

MTL. TYPE

P-8

MTL. THICK

2.48"

DIA/LENGTH

31" DIA

STAGE OF MFG.

☐ REPAIR

☐ ROOT

☒ END PREP

☐ INTERMEDIATE

☐ FINAL

JOINT DESIGN

☐ BRN

☐ BKS

☐ INS

☐ OPEN BUTT

☒ OTHER

MACHINED

SKETCH AND REMARK (S)

REF TRAVELER # ME 78-014-5505

INFORMATION
COPY
PPRV

ACCEPTANCE STD

ASME SECT II

ACCEPT ☒

REJECT ☐

DATE

8/24/78

INSPECTOR

L. Shaw

DEPT. CODE

NDEP-200

CERTIFICATION LEVEL

II



Brown & Root, Inc.
QUALITY ASSURANCE DEPARTMENT
NDE REPORT

SERIAL NUMBER
NDER- 3340

PROJECT: COMANCHE PEAK

JOB NO. 35-1195

UNIT 1 PAGE 1 OF 1

DRAWING 2923-MI-520	SYSTEM P.C.	CLASS ☒ 1 ☐ 2 ☐ 3 ☐ OTHER
WELD/ITEM NUMBER 1201 (NORTH END PREP)	LOCATION CROSSOVER LEG LOOP #3 CONTAINMENT #1	
MTL. TYPE P-8	MTL THICK 2.48	DIA/LENGTH 31" DIA
STAGE OF MFG. ☐ REPAIR ☐ ROOT ☒ END PREP ☐ INTERMEDIATE ☐ FINAL		JOINT DESIGN ☐ BRN ☐ BKS ☐ INS ☐ OPEN BUTT ☒ OTHER

MACHINED

DESCRIPTION (S) AND INSPECTION REMARKS (S)

REF. TRAVELER * ME78-014-5505

40° ELBOW

INFORMATION
COPY
PPRV

ACCEPTANCE STD ASME SECT III	ACCEPT ☒ REJECT ☐	DATE 11/17/78
--	--	-------------------------

INSPECTOR R. Shaw	CERTIFICATION LEVEL II
NDE PROCEDURE NDEP 200	



Brown & Root, Inc.
QUALITY ASSURANCE DEPARTMENT
NDE REPORT

SERIAL NUMBER
NDER- 3339

PROJECT: COMANCHE PEAK

JOB NO. 35-1195

UNIT 1 PAGE 1 OF 1

DRAWING <u>2323-MI-520</u>	SYSTEM <u>R.C.</u>	CLASS ☒ 1 ☐ 2 ☐ 3 ☐ OTHER
WELD/ITEM NUMBER <u>1201 (SOUTH END PREP)</u>	LOCATION <u>CONTAINMENT #1</u>	
CROSSOVER LEG LOOP #3		
MTL. TYPE <u>P-8</u>	MTL. THICK <u>2.78</u>	DIA/LENGTH <u>31" DIA</u>
STAGE OF MFG. ☐ REPAIR ☐ ROOT ☒ END PREP ☐ INTERMEDIATE ☐ FINAL	JOINT DESIGN ☐ BRN ☐ BKS ☐ INS ☐ OPEN BUTT ☒ OTHER	

MACHINED

DESCRIPTION (S) AND INSPECTION REMARKS (S)

REF. TRAVELER # ME 78-014-5505

40° ELBOW

INFORMATION
COPY
PPRV

ACCEPTANCE STD <u>ASME SECT III</u>	ACCEPT ☒ REJECT ☐	DATE <u>11/17/78</u>
--	--	-------------------------

INSPECTOR <u>R. Shaw</u>	NDE PROCEDURE <u>NDEP 200</u>	CERTIFICATION LEVEL <u>II</u>
-----------------------------	----------------------------------	----------------------------------



Brown & Root, Inc.

Post Office Box 1001, Glen Rose, Texas 76043

QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PEN RANT REPORT

JOB NO. 35-1195

UNIT

CLASS

PAGE 1

OF 1

COMANCHE PEAK

SYSTEM

LOCATION

CONTAINMENT #1

23-MI-520

ITEM IDENTIFICATION

(NORTH END PREP)
COVER LEG

P-8

MTL THICK

2.48

BIA/LENGTH

31"

DIA/WIDTH

N/A

LENGTH

N/A

NDE PROCEDURE NO.

CP-NDEP-300

FRANT

MAGNAFLUX

BRAND

SPOTCHECK

IFG.

MAGNAFLUX

BRAND

SPOTCHECK

MFG.

MAGNAFLUX

BRAND

SPOTCHECK

AGE OF MFG.

END PREP

EXCAVATION

FINAL

SURFACE

GROUND

MACHINED

OTHER

DEVELOPING TIME

15 MIN

REPAIR

ROOT

INTERMEDIATE

WELL TIME

15 MIN

REMARKS

REF TRAVELER # ME78-014-5505

DATE

11/7/78

ACCEPTANCE STD.

ASME SECTION III

ANSI B31.1

ACCEPT

REJECT

CERTIFICATION LEVEL

II

INSPECTOR

STAGE OF MFG.

END PREP

EXCAVATION

FINAL

SURFACE

DEVELOPING TIME

REPAIR

ROOT

INTERMEDIATE

DWELL TIME

REMARKS

ACCEPTANCE STD.

ASME SECTION III

ANSI B31.1

ACCEPT

REJECT

CERTIFICATION LEVEL

INSPECTOR

STAGE OF MFG.

END PREP

EXCAVATION

FINAL

SURFACE

GROUND

OTHER

DEVELOPING TIME

REPAIR

ROOT

INTERMEDIATE

DWELL TIME

REMARKS

INFORMATION
COPY
PPRV

ACCEPTANCE STD.

ASME SECTION III

ANSI B31.1

ACCEPT

REJECT

CERTIFICATION LEVEL

INSPECTOR

STAGE OF MFG.

END PREP

EXCAVATION

FINAL

SURFACE

GROUND

OTHER

DEVELOPING TIME

REPAIR

ROOT

INTERMEDIATE

DWELL TIME

REMARKS

DATE



Brown & Root, Inc.

Post Office Box 1001, Glen Rose, Texas 76043

QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

PROJECT: COMANCHE PEAK

JOB NO. 35-1195

UNIT

PAGE 1 OF 1

DRAWING 2323-MI-520	SYSTEM R.C.	CLASS ☒ 1 ☐ 2 ☐ 3 ☐ OTHER
WELD/ITEM IDENTIFICATION Loop #3	LOCATION CONTAINMENT #1	
MTL. TYPE P-8		
MTL. THICK 2.48	BIA/LENGTH 31	DIA/WIDTH N/A
		LENGTH N/A

PENETRANT MFG. MAGNAFLUX BRAND SPOTCHECK	NDE PROCEDURE NO. CP-NDEP-300
CLEANER MFG. MAGNAFLUX BRAND SPOTCHECK	40° ELBOW
DEVELOPER MFG. MAGNAFLUX BRAND SPOTCHECK	
STAGE OF MFG. ☒ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☒ MACHINED ☐ OTHER
DWELL TIME 15 min	DEVELOPING TIME 15 min

REMARKS

REF. TRAVELER # ME78-014-5505

ACCEPTANCE STD. ASME SECTION III ☒ ANSI B31.1 ☐	ACCEPT ☒ REJECT ☐	DATE 11/7/78
INSPECTOR [Signature]	CERTIFICATION LEVEL II	
STAGE OF MFG. ☐ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	
DWELL TIME	DEVELOPING TIME	
REMARKS		

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	
STAGE OF MFG. ☐ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	
DWELL TIME	DEVELOPING TIME	
REMARKS		

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	
STAGE OF MFG. ☐ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	
DWELL TIME	DEVELOPING TIME	
REMARKS		

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. ME78-007-5505	ACTIVITY DESCRIPTION LOOP # 2 R.C. CROSSOVER LEL INSTALLATION	PAGE 3 OF 3
PREPARED BY <u>[Signature]</u>	DATE <u>9/16/78</u>	
REVIEWED BY _____	DATE _____	
ANI REVIEW _____	DATE _____	

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
		ALL WORK TO BE ACCOMPLISHED IN ACCORDANCE WITH B&R S-52.01-107A FOR ALL CUTTING, GRINDING, WELDING AND RELATED. SEE APPROPRIATE WELD DATA CARD FOR INSPECTION HOLD POINTS. SEE BRP-RL-1-520-1 FOR WELD MAP.		
9	PI	OBTAIN PURGE DAMS FOR 50°-40° ELL CONNECTION. FINAL ADJUSTMENT OF THE PURGE DAM SHALL BE MADE PRIOR TO ESTABLISHING THE PURGE		
10	PI	CLEAN AND DECREASE WELD ENDS.		
11	PI	ALIGN AND FIT THE 40° ELL TO THE ST. GEN. OUTLET NOZZLE. THE JOINT SHALL BE FIT AND ALIGNED IN ACCORDANCE WITH THE WPS LISTED ON THE WELD DATA CARD AND MES-107A		

INFORMATION
COPY
PPRV

FOIA-85-59

365
M 349

CONSTRUCTION OPERATION TRAVELER CONTINUATION				
TRAVELER NO.		ACTIVITY DESCRIPTION		PAGE 4 OF 4
ME78-007-5505		LOOP W# 2 RL CROSSOVER LEG INSTALLATION		
PREPARED BY <u>P. O. O. O.</u>		DATE <u>9/16/78</u>		
REVIEWED BY _____		DATE _____		
ANI REVIEW _____		DATE _____		
OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
12	PI	MARK CENTER OF WELD JOINT PER FSM-00106. APPLY PUNCH MARKS TO DETERMINE FINAL WELD SHRINKAGE. RECORD INITIAL GAGE READING ON TRAVELER. (CLOCKWISE LOOKING AT S.G. NOZZLE) 12 O'CLOCK 3 O'CLOCK 6 O'CLOCK 9 O'CLOCK INITIAL READING - 4.046, 4.062, 3.933, 4.062		
13	PI WE	OBTAIN WELD DATA CARDS. CHECK FIT AND TACK THE JOINTS PER WELD DATA CARD.		
14	PI	PROCEED WELDING UNTIL 1/2"-3/4" WELD METAL HAS BEEN DEPOSITED. MONITOR THE LEVELNESS OF THE ELBOW AND ADJUST WELDERS AS NECESSARY TO MAINTAIN LEVELNESS.		
15	PI	DISCONTINUE WELDING WHEN 1/2"-3/4" WELD METAL HAS BEEN DEPOSITED.		
16	QC	PERFORM RT EXAM PER NDEP-101.		

27
10/5/78

INFORMATION
COPY
PPRV

9/16/78
A

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. ME78-007-5505	ACTIVITY DESCRIPTION LOOP W-2 RE. CROSCOVER LEG INSTALLATION	PAGE 3 OF 5
-------------------------------	--	-------------

PREPARED BY <u>P. O'Leary</u>	DATE <u>9/16/78</u>
REVIEWED BY _____	DATE _____
ANI REVIEW _____	DATE _____

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
12 16A	PI QL	UPON RT ACCEPTANCE, PROCEED WELDING. PERFORM RT PER WDEP-101 AFTER EACH $3/4"$ OF DEPOSITED WELD METAL. NOTE: WHEN REPAIRS ARE REQUIRED, THEY SHALL BE DONE AS GIVEN IN MES-107A.		
13 16B	PI WE QL	AFTER WELDING IS COMPLETE, VERIFY THE FINAL WELD JOINT OFFSET IS NOT GREATER THAN $1/8 \times$ THE PIPE WALL THICKNESS FAIR THE FINISHED WELD TO AT LEAST A 3 TO 1 TAPER OVER THE WIDTH OF THE FINISHED WELD.		
14 16C	PI WE	PREPARE THE JOINT FOR INSERVICE INSPECTION AS FOLLOWS: A) THE WELD SHALL BE FLUSH WITH THE BASE METAL TO A MAX. $3/32"$ REFORCED CROWN.		

INFORMATION
COPY
PPRV


CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. ME78-007-SS03	ACTIVITY DESCRIPTION LOOP W ² 2 R.C. CROSSOVER WEL INSTALLATION	PAGE 6 OF
-------------------------------	---	-----------

PREPARED BY P. [Signature] DATE 9/16/78

REVIEWED BY _____ DATE _____

ANI REVIEW _____ DATE _____

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
		B) BLEND WELD WELD CROWN INTO THE BASE METAL ^{P.D. 9/16/78} METAL AS FOLLOWS:  1:4 TAPER BREAK CORNERS FLAT WITHIN $\frac{1}{32}$" $\frac{1}{2}$" MIN. RAD. NO GRINDING LOCIVITY ALLOWED. C) FINISH TO 250 RMS 7" EACH SIDE OF THE WELD CENTERLINE.		
15 16 D	P. WE	RECORD ON TRAVELER THE FINAL GAGE READING DETERMINE FINAL WELD SHRINKAGE.		
16 16 E	QC	PERFORM RT EXAM OF THE FINISHED WELD PER NDEP-TOT.		
17	WE	PERFORM DELTA FERRITE CHECK PER WELD DATA CARD.		

INFORMATION
COPY

PPRV

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. ME78-007-5505	ACTIVITY DESCRIPTION LOOP N ^o 2 R.L. CROSSOVER LEG INSTALLATION	PAGE 2 OF 2
-------------------------------	---	-------------

PREPARED BY P. W. [Signature] DATE 9/16/78

REVIEWED BY _____ DATE _____

ANI REVIEW _____ DATE _____

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
18	F.E.	AFTER COMPLETE WELD-OUT OF THE HOT & COLD LEGS, RECORD DIMENSIONS INDICATED ON ATTACHMENT #1. THESE RECORDS ARE TO BE SUBMITTED TO MECHANICAL ENGINEERING FOR REVIEW PRIOR TO PLACING CLOSURE SPOOLS ORDER WITH WESTINGHOUSE.		

INFORMATION

COPY

PPRV

↑
5
↓

CONSTRUCTION OPERATION TRAVELER REVISION RECORD SHEET					
TRAVELER NO. ME-78-007-5505		ACTIVITY DESCRIPTION LOOP NO 2 R.C. CROSSOVER LEG INSTALLATION			PAGE 1 OF 1
EQUIPMENT NO. TR-RCPCL-01					
① REV NO OP NO	② INITIAT- ED BY	③ REVIEWED BY		④ REVISION DESCRIPTION	⑤ QA/QC ENG
		QC	ANI		ANI
1	PO			REVISE OPER. #6 TO INCLUDE THE INTIRE WELD END PREP DELETE OPER. #7	8-16-78
2	PO			REVISE OPER. #6 TO INCLUDE THE R.C.P. INLET NOZZLE ADD STEP 8 PERFORM RT EXAM OF TWO WELD PREPS ON THE 40° ELL PER WDEA-300 AN VISUAL PER NDEP-200	8-25-78
3	PO			ADDED OPER. NO 9 THRU 18 & ATTACHMENT U-1	8-25-78
4	PO			ADD TO STEPS 16, 16A, 16B PRIOR TO PERFORMING RT EXAM, PERFORM RT PER WDEA-300. FIRST RT TO BE ON O.D. & I.D. SUBSEQUENT RT'S ON O.D. ONLY. (REF TR-SL-0021)	8-25-78
5	PO			CORRECTED NUMERICAL SEQUENCE	8-25-78
				DELETE ALL OPEN STEPS ON THIS TRAVELLER & REFER TO TRAVELLER NO. ME78-024-5505	

INFORMATION
COPY
PPRV

BROWN & ROOT, INC
RECEIVED

DEC 07 1978

FILES NOTED

QUALITY ASSURANCE

Ref NCR# 14651 - M. Cannon - 6-84

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. We7P-026-5505	② EQUIPMENT NO. 50140 TBX-RCPCCL-01	③ UNIT NO. 1	④ QUANTITY 1	⑤ PAGE OF
⑥ ACTIVITY DESCRIPTION RC Crossover Leg Installation FW19		⑦ REFERENCE DRAWINGS 2323-M1-0520		
⑧ SPEC./PROC./ENG. INSTR. MS-100	⑨ LOCATION RB #1		⑩ SYSTEM RC	
PREPARED BY <i>John H. Shaw</i>	DATE <i>12/6/78</i>	DEPT. <i>Welding Engr</i>		
REVIEWED BY <i>R. Shaw</i>	DATE <i>12-6-78</i>	QA/QC ENG ANI		
ANI REVIEW <i>For Cannon</i>	DATE <i>12-7-78</i>	☒ ☒ ☒		

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
		NOTE: All work to be accomplished in accordance with B & R CP-CPM-6.9 and drawing BRP-RC-1-520-1. For inspection hold points see appropriate weld data card.		
1	Pipe	Align and fit the 40° elbow to the Steam Generator outlet nozzle. The joint shall be fit and aligned in accordance with the HPS listed on the weld data card and CP-CPM-6.9.		
2	Pipe WE	Mark center of weld joint per FSM-00106. Apply punch marks to determine final weld shrinkage. Record initial gage reading at 12:00 _____, 3:00 _____ 6:00 _____ 9:00 _____		
3	WE	Monitor and document the weld metal thickness in each weld joint to attachment 4.		
4	Pipe	Welding will be discontinued at approximately 1/2" deposited metal.		
5	QC	See attachment 8 for intermediate RT, PT and WDC requirements.		
6	QC	The welds shall be contour ground with a maximum reinforcement of no more than 3/32" and shall have a taper of at least 3 to 1.		
7	Pipe QC	Remove all temporary lugs, supports and bracing.		
8	QC WE	Record the final gage reading to determine weld shrinkage.		
9	FE	After hot and cold lugs are completely welded out and accepted, record dimensions indicated in attachment #1. These readings are to be submitted to mechanical engineering for review prior to installing closure stools to be ordered by Westinghouse.		

INFORMATION
COPY
PPRV

QA RECORD I

RTN.	QA REVIEW
FILE NO.	1561.55.11
SUBFILE NO.	We7P-026-5505

BROWN & ROOT, INC
RECEIVED

DEC 07 1978

FILES NOTED

QUALITY ASSURANCE

FOIA-83-59

366
m

QA RECORD

 INDEXED
 INDEXED

RTN.	QA REVIEW
2	440 8684
FILE NO.	15.1
SUBFILE NO.	NCR #

 BROWN & ROOT, INC. DATE:
 Quality Assurance Department
 Nonconformance Report (NCR)
 CPSES-35-1195

 NCR NO. M- 14,651
 PAGE 1 OF 3

DRAWING/IDENTIFICATION (REV)	TAG/ID NUMBER	LOCATION OR ELEVATION	RIR NO.
RC-1-520-001 10	FW19	RB#1 826'	NA

NONCONFORMING CONDITION	SUBSYSTEM	ROOM NO.
DOCUMENT VIOLATED: CP-GAP 12.1	RC-1	C-1
REV. 11	PARA. 3.2.1.2	TREND CATEGORY D-6

The original traveler ^{WHICH} WAS ISSUED FOR INSTALLATION
 ACTIVITIES OF LOOP 3 RC CROSSOVER LEG FOR FIELD WELD 19
 CAN NOT BE LOCATED

(See attached copy which is also available at PPRV)

NO HOLD TAG APPLIED

INFORMATION
COPY
 PPRV

REPORTED BY: Ralph Clark	DATE: 7/31/84	REVIEW/ APPROVAL: Jed Neely 7/31/84	DATE: 7/31/84	C.A.R. NUMBER: NA
ACTION ADDRESSEE: BAKER	'N' STAMPED ITEM YES ☒ NO	YES-2 REQUIRED YES ☒ NO	ASME N-5 CERT. YES ☒ NO	
DISPOSITION: REPAIR/REWORK		USE AS IS	OTHER ☒	

THIS TRAVELER WAS ORIGINALLY INTENDED TO BE WORKED
 IN CONJUNCTION WITH THE WOC FOR FW19. THE W.E.
 TRAVELER PROGRAM FOR THE LOOP PIPING WAS DELETED
 SHORTLY AFTER ITS ORIGINATION. W.E. TRAVELER LOG
 INDICATES THE TRAVELER IN QUESTION WAS NEVER
 ISSUED TO CONSTRUCTION. THE WOC PACKAGE STANDS
 ON ITS ON. THEREFORE: QCI SHALL ANNOTATE THIS
 NCR # ON THE TRAVELER COPY THAT IS FILED IN THE
 PPRV.

Ref Traveler for closure - M. Cannon 8/6/84

ENG REVIEW/ APPROVAL: N/A JEN 8/4/84	DATE: 8/4/84	QA REVIEW: Jed Neely 8/4/84	DATE: 8/4/84
CONCURRENCE/ APPROVAL: Harry Madgen 8-4-84	DATE: 8-4-84	ANTI REVIEW/ CONCURRENCE: Bun 8-2-84	DATE: 8-2-84
QC VERIFICATION: M. Cannon 8-6-84	DATE: 8-6-84	WESTINGHOUSE CONCURRENCE: N/A JEN 8/4/84	DATE: 8/4/84
ANTI REVIEW/ CONCURRENCE: Jed Neely 8/6/84	DATE: 8/6/84		
QA REVIEW/ CLOSURE: Jed Neely 8/6/84	DATE: 8/6/84		

FOR INFORMATION ONLY

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. <u>WETP-026-5505</u>	② EQUIPMENT NO. <u>50140</u> TBX-RCPCCL-01	③ UNIT NO. <u>1</u>	④ QUANTITY <u>1</u>	⑤ PAGE OF <u>1</u>
⑥ ACTIVITY DESCRIPTION RC Crossover Leg Installation <u>FW19</u>		⑦ REFERENCE DRAWINGS <u>2323-M1-0520</u>		
⑧ SPEC./PROC./ENG. INSTR. <u>MS-100</u>	⑨ LOCATION <u>RB #1</u>		⑩ SYSTEM <u>RC</u>	
PREPARED BY <u>[Signature]</u>	DATE <u>12/6/78</u>	DEPT. <u>Welding Eng.</u>		
REVIEWED BY <u>[Signature]</u>	DATE <u>12-6-78</u>	QA/QC ENG ANI		
ANI REVIEW <u>[Signature]</u>	DATE <u>12-7-78</u>	☒ ☐ ☐		

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
		NOTE: All work to be accomplished in accordance with B & R CP-CPM-6.9 and drawing BRP-RC-1-520-1. For inspection hold points see appropriate weld data card.		
X 1	Pipe	Align and fit the 40° elbow to the Steam Generator outlet nozzle. The joint shall be fit and aligned in accordance with the WPS listed on the weld data card and CP-CPM-6.9.		
2	Pipe WE	Mark center of weld joint per FSM-00106. Apply punch marks to determine final weld shrinkage. Record initial gage reading at 12:00 _____, 3:00 _____ 6:00 _____ 9:00 _____	X	
3	WE	Monitor and document the weld metal thickness in each weld joint to attachment 4.		
4	Pipe	Welding will be discontinued at approximately 1/2" deposited metal.	X	
5	QC	See attachment 8 for intermediate RT, PT and WDC requirements.		
6	QC	The welds shall be contour ground with a maximum reinforcement of no more than 3/32" and shall have a taper of at least 3 to 1.		
7	Pipe QC	Remove all temporary lugs, supports and bracing.		
	QC WE	Record the final gage reading to determine weld shrinkage.		
	FE	After hot and cold legs are completely welded out and accepted, record dimensions indicated in attachment #1. These readings are to be submitted to mechanical engineering for review prior to installing closure spools to be ordered by Westinghouse.		

INFORMATION
COPY
PDRV

QA RECORD I

RTN.	QA REVIEW
FILE NO.	<u>1701.55.11</u>
CURFILE NO.	<u>WETP-026-5505</u>

BROWN & ROOT, INC
RECEIVED
DEC 07 1978
FILES NOTED
QUALITY ASSURANCE

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. WE-79-035-55-5	② EQUIPMENT NO. TBX- Loop 1-SG & RCP	③ UNIT NO. 1	④ QUANTITY 2	⑤ PAGE OF
⑥ ACTIVITY DESCRIPTION Erection of crossunder pipes		⑦ REFERENCE DRAWINGS BRP-RC-1-520-1		
⑧ SPEC./PROC./ENG. INSTR. MS-100	⑨ LOCATION RB-1	⑩ SYSTEM RC		
PREPARED BY <u>Douglas Mayo</u>		DATE <u>1-31-79</u>	DEPT. <u>WE</u>	
REVIEWED BY <u>L K Costello</u>		DATE <u>2/1/79</u>	QA/QC ENG ANI	
ANI REVIEW		DATE	☐ ☐ ☐	
OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
1	PI QC(M)	NOTE: All work is to be accomplished in accordance with B & R CP-CPII-6.9 and drawing BRP. RC-1-520-1. For inspection hold points see appropriate Weld Data Cards. Align and fit crossover connections. The three weld joints, with respect to each joint, shall be fit and aligned in accordance with the WPS listed on the appropriate Weld Data Card and CP-CPII-6.9. NOTE: The sequence for weldout of a two piece crossunder colsure pipe is as follows: (The PWE will be notified prior to fit-up). <u>Step 1</u> Mock fit the elbow to the RC pump volute and the intermediate vertical joint. The spool piece to 40° elbow joint is to be fit up on centerline only. The horizontal pipe section is intentionally manufactured long to allow for weld shrinkage in the intermediate vertical joint and its effect at the 40° elbow. <u>Step 2</u> Deposit approximately ½" of weld metal in the RC Pump to fitting joint. The subsequent metal shrinkage will effect the fitup of the two remaining joints. That effect must be monitored and corrective action taken as necessary. The limiting factor for how much metal to deposit is to be whenever the fitup is acceptable in the remaining joints. <u>Step 3</u> Once either ½" of weld deposit is reached or the 40° elbow vertical clearance is correct, deposit enough weld metal in the intermediate vertical joint to align the centerline of the pipe to the 40° elbow. If necessary, to obtain correct alignment, additional weld metal can be placed in the RC pump joint. <u>Step 4</u> Once the 40° elbow is properly fitup, that joint should be welded to completion concurrently with the RC pump to fitting joint. This is to minimize any strain due to unequal weld shrinkage.	FW4 FW5 FW6	

MEMORANDUM

WESTINGHOUSE FORM 2478 K

TBX-M-281

Ror.

Please see me

J

TO

CPSES

TUSI

J. B. GEORGE

JANUARY 23, 1979

LOCATION

DEPT.

NAME

DATE

SUBJECT

Note: The recommended sequence for weldout of a two piece crossunder closure pipe is as follows: The P.W.E. will be notified prior to fit-up.

mock fit

1. ~~Fit for weldout~~ the elbow to the RC pump volute and the intermediate vertical joint. The spool piece to 40° elbow joint is to be fitup on centerline only. The horizontal pipe section is intentionally manufactured long to allow for weld shrinkage in the intermediate vertical joint and its effect at the 40° elbow.
2. Deposit approximately 1/2 inch of weld metal in the RC Pump to fitting joint. The subsequent metal shrinkage will effect the fitup of the two remaining joints. That effect must be monitored and corrective action taken as necessary. The limiting factor for how much metal to deposit is to be whenever the fitup is acceptable in the remaining joints.
3. Once either 1/2 inch of weld deposit is reached or the 40° elbow vertical clearance is correct, deposit enough weld metal in the intermediate vertical joint to align the centerline of the pipe to the 40° elbow. If necessary, to obtain correct alignment, additional weld metal can be placed in the RC pump joint. ~~Obtain the typical shrinkage value based on the process being employed, and verify prior to welding that the intermediate joint shrinkage is enough for pipe alignment.~~
4. Once the 40° elbow is properly fitup, that joint should be welded to completion concurrently with the RC pump to fitting joint. This is to minimize any strain due to unequal weld shrinkage.
5. Complete the intermediate joint weldment. ~~The majority of the weld shrink is to be expected during the first fifty percent of the total thickness. Weld shrink from the completion of the intermediate joint should be minimal and therefore induce a negligible amount of cold stress~~

A Westinghouse representative must be notified prior to each fit up. It is recommended that all parties concerned be instructed in the method presented in the applicable traveler. This is a reasonably simple operation but an individual person's misinterpretation can cause a non reversible situation if specific verbal instructions are not presented.

Michael R. Westfeld
H. R. WESTEFELD
W Resident Mechanical Eng.
CPSES

P. S. Van Teslaar
P. S. VAN TESLAAR
W Site Manager
CPSES

cc: U. D. Douglas, B&R
J. T. Merritt, TUSI

F. Shaikh, B&R
R. G. Tolson, TUGCO - Q/C
P. Clarke, B&R - Q/A

WE 79-035-5505

17.1.55

Category 11
AP4
item 6

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. WE-79-035-5505	② EQUIPMENT NO. TBX- LOOP 1-SG & RCP	③ UNIT NO. 1	④ QUANTITY 2	⑤ PAGE OF
⑥ ACTIVITY DESCRIPTION Erection of crossunder pipes		⑦ REFERENCE DRAWINGS BRP-RC-1-520-1		
⑧ SPEC./PROC./ENG. INSTR. S-100	⑨ LOCATION RD-1		⑩ SYSTEM RC	
PREPARED BY Douglas Mayo		DATE 1-31-79		DEPT. WE
REVIEWED BY J. K. Caldwell		DATE 2/1/79		QA/QC ENG ANI
ANI REVIEW J. D. Searle		DATE 2/12/79		☐ ☐ ☐
OP. NO.	DEPT.	OPERATION		
1	PI QC(M) ANI (PT and Pref)	NOTE: All work is to be accomplished in accordance with B & R CP-CPII-6.9 and drawing BRP. RC-1-520-1. For inspection hold points see appropriate Weld Data Cards. Align and fit crossover connections. The three weld joints, with respect to each joint, shall be fit and aligned in accordance with the WFS listed on the appropriate Weld Data Card and CP-CPII-6.9. NOTE: The sequence for weldout of a two piece crossunder closure pipe is as follows: (The PUE will be notified prior to fit-up). <u>Step 1</u> Mock fit the elbow to the RC pump volute and the intermediate vertical joint. The spool piece to 40° elbow joint is to be fit up on centerline only. The horizontal pipe section is intentional manufactured long to allow for weld shrinkage in the intermediate vertical joint and its effect at the 40° elbow. <u>Step 2</u> Deposit approximately 1/2" of weld metal in the RC Pump to fitting joint. The subsequent metal shrinkage will effect the fitup of the two remaining joints. That effect must be monitored and corrective action taken as necessary. The limiting factor for how much metal to deposit is to be whenever the fitup is acceptable in the remaining joints. <u>Step 3</u> Once either 1/2" of weld deposit is reached or the 40° elbow vertical clearance is correct, deposit enough weld metal in the intermediate vertical joint to align the centerline of the pipe to the 40° elbow. If necessary, to obtain correct alignment, additional weld metal can be placed in the RC pump joint. <u>Step 4</u> Once the 40° elbow is properly fitup, that joint should be welded to completion concurrently with the RC pump to fitting joint. This is to minimize any strain due to unequal weld shrinkage.		
* TBX-RCRCFB-09 418 8-27-81				

INFORMATION
COPY
EWA
PPRV
ENG

ARMS
INDEXED
DATE

M368

CONSTRUCTION OPERATION TRAVELER CONTINUATION				
TRAVELER NO. WE-79-035-55-5		ACTIVITY DESCRIPTION Errction of crossunder pipes		PAGE <u> </u> OF <u> </u>
PREPARED BY <u>Douglas Mayo</u> <i>DM</i>		DATE <u>1/30/79</u>		
REVIEWED BY <u><i>[Signature]</i></u>		DATE <u>2/15/79</u>		
ANI REVIEW <u><i>[Signature]</i></u>		DATE <u>2/19/79</u>		
OP. NO	DEPT	OPERATION	QA/QC ENG	ANI
		Step 5 Complete the intermediate joint weldment.		
2	PI WE	Mark center of weld joint per FSM 00106. Apply punch marks to determine final weld shrinkage. Record initial gage readings at: ^{PUMP} ^{RC} FW-4 12 <u>8.062</u> 3 <u>8.00</u> 6 <u>7.937</u> 9 <u>8.062</u> FW-5 12 <u>8.00</u> 3 <u>8.00</u> 6 <u>8.062</u> 9 <u>8.0</u> Same as below FW-6 12 <u>8.00</u> 3 <u>7.500</u> 6 <u>7.500</u> 9 <u>7.625</u> Behind pump <i>Looking DOWN ON WELD towards the S.G.</i>	<i>DAS</i> <i>4/17/79</i> <i>BW 4-16-79</i> <i>BW 4-13-79</i>	
3	M/W	Monitor pump for any movement.		
4	WE	Intermediate R.T. will be done at the 1" level. <i>(1" LEVEL)</i>	<i>DAS 4-23-79</i> FW4	<i>(2" LEVEL)</i> <i>5-1-79 DAS</i>
5	WE	Intermediate R.T. will be done at the 2" level. <i>(2" LEVEL)</i>	<i>DAS 4-23-79</i> FW5	<i>5-2-79 DAS</i>
6	WE	Sign off final shrinkage measurements. <i>GCC 5-1-79</i>	<i>DAS NOV 8/79</i> FW4 FW5 FW6	<i>BW 6-11-79</i> <i>BW 6-11-79</i> <i>BW 6-11-79</i>
		<i>Looking DOWN TOWARD S.G.</i> FW-4 12 <u>7.562</u> 3 <u>7.625</u> 6 <u>7.687</u> 9 <u>7.625</u> <i>Looking AT WELD TOWARD S.G.</i> FW-5 12 <u>7.625</u> 3 <u>7.625</u> 6 <u>7.750</u> 9 <u>7.625</u> FW-6 12 <u>7.625</u> 3 <u>7.00</u> 6 <u>7.00</u> 9 <u>7.250</u>		

INFORMATION
COPY
PPRV

CONSTRUCTION OPERATION TRAVELER REVISION RECORD SHEET

TRAVELER NO. WE-79-035-55-5		ACTIVITY DESCRIPTION		PAGE OF
EQUIPMENT NO. TBX- Loop 1-SG & RCP		Erection of crossunder pipes		
① REV NO OP NO	② INITIAT. ED BY	③ REVIEWED BY	④ REVISION DESCRIPTION	⑤ QA QC ENG
		QC ANI		ANI
① 1	See 2-16-79 2/14/79	7-10 P 2/17/79	PRIOR TO ERECTION ALL WELD END STEPS SHALL HAVE # P7. PERFORMED PER NDE P-300	
② 1	DRM 3/23/79	WXC 3/23/79	N/A revision one	
③ 1	See 4-20-79	WXC 4/20/79	ADD: NOTE # After 1" of metal has been deposited in the 40° EL and the RC Pump to fitting joint, welding on the intermediate vertical joint may be continued. On a case by case basis, repairs to the 40° EL. and/or the RC Pump to fitting joint greater than 3/8" in depth will be evaluated by the PWE and Westinghouse to decide if welding may continue at the intermediate vertical joint. H.B. Sorey (W) 4/20/79	

**INFORMATION
COPY
PPRV**

L 17.1.55
WF79-036-5505

Category 11
AP4
item 7

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. WE-79-036-5505	② EQUIPMENT NO. Loop 3 - SG & RCP	③ UNIT NO. 1	④ QUANTITY 1	⑤ PAGE OF
⑥ ACTIVITY DESCRIPTION Erection of Crossunder Pipes		⑦ REFERENCE DRAWINGS BRP-RC-1-520-1		
⑧ SPEC / PROC / ENG INSTR. MS-100	⑨ LOCATION RC-1		⑩ SYSTEM RC	
PREPARED BY <u>Douglas Mayo</u>		DATE <u>1/30/79</u>		DEPT. <u>WKE</u>
REVIEWED BY <u>SK Caldwell</u>		DATE <u>2/1/79</u>		QA / QC ENG ANI
ANI REVIEW <u>Kim Powell</u>		DATE <u>2/19/79</u>		☐ ☐ ☐
OP. NO.	DEPT.	OPERATION	QA / QC ENG	ANI
1	PI QC(M) <u>PPRV</u>	NOTE: All work is to be accomplished in accordance with B & R CP-CPM-6.9 and drawing BRP. RC-1-520-1. For inspection hold points see appropriate Weld Data Cards.		
		Align and fit crossover connections. The three weld joints, with respect to each joint, shall be fit and aligned in accordance with the WPS listed on the appropriate Weld Data Card and CP-CPM-6.9.	FM20 FM21 FM25	
		NOTE: The sequence for weldout of a two piece crossover colsure pipe is as follows: (The PWE will be notified prior to fit-up).		
		Step 1 Mock fit the elbow to the RC pump volute and the intermediate vertical joint. The spool piece to 40° elbow joint is to be fit up on centerline only. The horizontal pipe section is intentionally manufactured long to allow for weld shrinkage in the intermediate vertical joint and its effect at the 40° elbow.		
		Step 2 Deposit approximately 1/2" of weld metal in the RC Pump to fitting joint. The subsequent metal shrinkage will effect the fitup of the two remaining joints. That effect must be monitored and corrective action taken as necessary. The limiting factor for how much metal to deposit is to be whenever the fitup is acceptable in the remaining joints.		
		Step 3 Once either 1/2" of weld deposit is reached or the 40° elbow vertical clearance is correct, deposit enough weld metal in the intermediate vertical joint to align the centerline of the pipe to the 40° elbow. If necessary, to obtain correct alignment, additional weld metal can be placed in the RC pump joint.		
		Step 4 Once the 40° elbow is properly fitup, that joint should be welded to completion concurrently with the RC pump to fitting joint. This is to minimize any strain due to unequal weld shrinkage.		
		* TBX-RCPCFB-11 MS 8-27-81		

INFORMATION
COPY
PPRV

ARMS
INDEXED

DATE

CONSTRUCTION OPERATION TRAVELER CONTINUATION				
TRAVELER NO.		ACTIVITY DESCRIPTION		PAGE OF
WE-79-036-5505		Errection of Crossunder Pipes		
PREPARED BY <u>Douglas Mayo</u>		DATE <u>1/30/79</u>		
REVIEWED BY <u>R. White</u>		DATE <u>2/15/79</u>		
ANI REVIEW <u>J. L. Russell</u>		DATE <u>7/19/79</u>		
OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
2	PI WE	Step 5 Complete the intermediate joint weldment. Mark center of weld joint per FSM 00106. Apply punch marks to determine final weld shrinkage. Record initial gage readings at: FW-20 12 <u>8"</u> 3 <u>7 7/8"</u> 6 <u>6 1/32"</u> 9 <u>8"</u> <i>DRM 7-5-79</i> FW-21 12 <u>8"</u> 3 <u>7 3/4"</u> 6 <u>8"</u> 9 <u>7 3/4"</u> <i>DRM 6-28-79</i> FW-25 12 <u>7 1/2"</u> 3 <u>7 1/2"</u> 6 <u>7 1/16"</u> 9 <u>7 1/2"</u> <i>DRM 6-18-79</i>	FW20 FW21 FW25 <i>See 6/15/79 See 6/16/79 See 6/17/79</i>	
3	M/W	Monitor pump for any movement.		
4	WE	Intermediate R.T. will be done at the 1" level.	FW20 FW21 FW25 <i>See 7-15-79</i>	
5	WE	Intermediate R.T. will be done at the 2" level.	FW20 FW21 FW25 <i>See 7-15-79</i>	
6	WE	Sign off final shrinkage measurements. <i>Looking North AT Pump, Down ... P.P.C.</i> FW-20 12 <u>7.687</u> 3 <u>7.625</u> 6 <u>7.687</u> 9 <u>7.531</u> <i>See 7-25-79</i> <i>Looking North AT Pump</i> FW-21 12 <u>7.531</u> 3 <u>7.375</u> 6 <u>7.781</u> 9 <u>7.315</u> <i>See 7-25-79</i> <i>Looking South AT S.C. Down ... P.P.C.</i> FW-22 12 <u>7.662</u> 3 <u>7.175</u> 6 <u>7.662</u> 9 <u>7.156</u> <i>See 7-25-79</i>	FW20 FW21 FW25 <i>See 7-15-79 See 7-17-79 See 7-18-79 See 7-25-79 See 7-25-79 See 7-25-79</i>	

INFORMATION

COPY

TRV

CONSTRUCTION OPERATION TRAVELER REVISION RECORD SHEET

TRAVELER NO.
WE-79-036-5505

ACTIVITY DESCRIPTION

PAGE

EQUIPMENT NO. TBX-
Loop 3-SG & RCP

Erection of Crossunder Pipes

OF

① REV NO OF NO	② INITIAT- ED BY	③ REVIEWED BY		④ REVISION DESCRIPTION	⑤ QA/QC ENG	⑥ ANI
		QC	ANI			
① 1	Bur 2-4-79 2/10/79	WOL 2/10/79	WOL 2/10/79	Prior to Erection ALL WELD END PREPS SHALL HAVE A P.T. PERFORMED PER NDE P-300.		
② 2	DRM 3/23/79	WOL 3/23/79	WOL 4/13/79	N/A revision one		
③ 1	Bur 4-20-79	WOL 4/20/79	WOL 4/20/79	add: note* after 1" of metal has been deposited in the 40° EL. and the RC Pump to fitting joint, welding on the intermediate vertical joint may be continued. On a core by core basis, repairs to the 40° EL and/or the RC Pump to fitting joint greater than 3/8" in depth will be evaluated by the PWE and Westinghouse to decide if welding may continue at the intermediate vertical joint. A.B. Gacey (W) 4/20/79		

INFORMATION
COPY
PPRV

L 17.55

WE79-037-5505

CONSTRUCTION OPERATION TRAVELER 35-1195				
① TRAVELER NO. 037-1195 WE-79-037-5505	② EQUIPMENT NO. TEX-100 Loop 4-SG and RCP	③ UNIT NO. 1	④ QUANTITY 2	⑤ PAGE OF 1
⑥ ACTIVITY DESCRIPTION Friction of crossover pipes		⑦ REFERENCE DRAWINGS BRP-RC-1-520-1		
⑧ SPEC / PROC. / ENG. INSTR. MS-100	⑨ LOCATION RC-1		⑩ SYSTEM RC	
PREPARED BY <u>Donna's Hays</u>	DATE <u>1/30/79</u>	DEPT. <u>WE</u>		
REVIEWED BY <u>G.K. Caldwell</u>	DATE <u>2/1/79</u>	QA/OC ENG ANI		
ANI REVIEW <u>K.D. Caldwell</u>	DATE <u>2/19/79</u>	☐ ☐ ☐		
OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
1	PI QC(M) ANT P14	NOTE: All work is to be accomplished in accordance with B & R CP CPM-6.9 and drawing BRP. RC-1-520-1. For inspection hold points see appropriate Weld Data Cards. Align and fit crossover connections. The three weld joints, with respect to each joint, shall be fit and aligned in accordance with the MPS listed on the appropriate Weld Data Card and CP-CPM-6.9. NOTE: The sequence for weldout of a two piece crossover closure pipe is as follows: (The PWE will be notified prior to fit-up.) <u>Step 1</u> Mock fit the elbow to the RC pump volute and the intermediate vertical joint. The spool piece to 40° elbow joint is to be fit up on centerline only. The horizontal pipe section is intentionally manufactured long to allow for weld shrinkage in the intermediate vertical joint and its effect at the 40° elbow. Deposit approximately 1/2" of weld metal in the RC Pump to fitting joint. The subsequent metal shrinkage will effect the fitup of the two remaining joints. That effect must be monitored and corrective action taken as necessary. The limiting factor for how much metal to deposit is to be whenever the fitup is acceptable in the remaining joints. <u>Step 3</u> Once either 1/2" of weld deposit is reached or the 40° elbow vertical clearance is correct, deposit enough weld metal in the intermediate vertical joint to align the centerline of the pipe to the 40° elbow. If necessary, to obtain correct alignment additional weld metal can be placed in the RC pump joint. <u>Step 4</u> Once the 40° elbow is properly fitup, that joint should be welded to completion concurrently with the RC pump to fitting joint. This is to minimize any strain due to unequal weld shrinkage.	4/13/79 FW12 FW13 FW14 4-5-79	4-13-79 RLB 4-5-79

INFORMATION
COPY
PPRV

ARMS
INDEXED

TUA-05-59

m370

CONSTRUCTION OPERATION TRAVELER CONTINUATION				
TRAVELER NO. 037 WRM WE-79-037-5505		ACTIVITY DESCRIPTION Frection of crossunder pipes		PAGE <u> </u> OF <u> </u>
PREPARED BY <u>Douglas Mayo</u>		DATE <u>1/30/79</u>		
REVIEWED BY <u> </u>		DATE <u> </u>		
ANI REVIEW <u> </u>		DATE <u> </u>		
OP. NO.	DEPT.	OPERATION	QA QC ENG	ANI
2	PI WE	Step 5 Complete the intermediate joint weldment. Mark center of weld joint per FSM 00106. Apply punch marks to determine final weld shrinkage. Record initial gage readings at: FW-12 ^{North} 12' 8" ^{South} 39.937 68.312 9' 8.250 ^{West} Ben 4-13-79 FW-13 12' 8.062 3' 8.187 6' 8.000 9' 8.000 FW-14 12' 7.500 3' 7.750 6' 7.937 9' 7.437	FW12 FW13 FW14	Ben 4-13-79
3	I/W	Monitor pump for any movement.		
4	WE	Intermediate R.T. will be done at the 1" level.		
5	WE	Intermediate R.T. will be done at the 2" level.		
6	WE	Sign off final shrinkage measurements.		
		FW-12 12' 00" 7.750" 3' 7.500" 6' 7.937 9' 7.875" FW-13 12' 00" 7.687" 3' 7.687" 6' 7.687" 9' 7.843" FW-14 12' 00" 7.593" 3' 7.593" 6' 7.343 9' 7.156"	FW12 FW13 FW14	Ben 4-20-79 4/17/79 Ben 4-20-79 Ben 5-2-79 Ben 7-14-79 Ben 7-14-79 FINAL SHRINKAGE

INFORMATION
COPY
PPRV

add 5/1/79

CONSTRUCTION OPERATION TRAVELER 35-1195					
1 TRAVELER NO. WE-79-037-5505	2 EQUIPMENT NO. TBX Loop 2-SG and RCP	3 UNIT NO. 1	4 QUANTITY 2	5 PAGE OF	
6 ACTIVITY DESCRIPTION Erection of crossunder pipes		7 REFERENCE DRAWINGS BRP-RC-1-520-1			
8 SPEC./PROC./ENG. INSTR. IS-100	9 LOCATION RB-1		10 SYSTEM RC		
PREPARED BY <u>David G. A. [Signature]</u>		DATE <u>5/1/79</u>	DEPT <u>WE</u>		
REVIEWED BY <u>[Signature]</u>		DATE <u>5-1-79</u>	QA QC ENG ANI		
ANI REVIEW <u>[Signature]</u>		DATE <u>5-1-79</u>	☐ ☐ ☐		
OP. NO.	DEPT.	OPERATION	FW-12	QA/QC ENG	ANI
		FW-12: The present location of R.T. station marks on FW-12 prohibits accomplishing a 3 to 1 taper. Therefore the following steps shall be performed.			
1.	Q.C. ANI	1.	Transfer R.T. station markers to an acceptable location	AMF 3-2-79	RCB 5-2-79
2.	P.D.	2.	Transfer any weldor's symbols to the nozzle on steam generator side.		
3.	W.E. G.H.	3.	The P.W.E. and Gibbs and Hill evaluate the final X-ray. (OF BASE METAL CONTAINING WELD) <u>5/4/79</u> <u>5-2-79</u> <u>5-2-79</u>		

INFORMATION
COPY
PPRV

CONSTRUCTION OPERATION TRAVELER CONTINUATION

TRAVELER NO. WE-79-037-5505	ACTIVITY DESCRIPTION Weld a 3 to 1 Taper	PAGE <u> </u> OF <u> </u>
--------------------------------	---	-----------------------------

PREPARED BY David Chastain DATE 5-2-79 (WE)REVIEWED BY S.K. Goshwami DATE 5-2-79ANI REVIEW JM DATE 5/2/79

OP. NO.	DEPT.	OPERATION	QA/QC ENG	ANI
A.	Q.C.	FW-12 A. Weld approximately 3/4" back from the toe of weld on to the spool 8Q1, in order to achieve a 3 to 1 taper.	<u>5-4-79</u>	

INFORMATION
COPY
PPRV

CONSTRUCTION OPERATION TRAVELER REVISION RECORD SHEET

TRAVELER NO. 037 WRM WE-79-037-5505		ACTIVITY DESCRIPTION Erection of crossunder pipes			PAGE OF
EQUIPMENT NO. TBX- Loop 2-SG and RCP					
① REV NO OP NO	② INITIATED BY	③ REVIEWED BY QC ANI	④ REVISION DESCRIPTION	⑤ QA QC ENG	⑥ ANI
1 1	Lm 2-6-79 2-14-79	QC 2-14-79	ANI 2-14-79 Prior to Erection ALL WELD END PREPS SHALL HAVE A PT. PERFORMED PER NDEP 300	H.I.P. 3/23/79	SRT 3/23/79
2 1 3-23-79 3-23-79	ORM 3/23/79 3/23/79		N/A Revision ORM 3/23/79		
3 1 4-20-79	Lm 4-20-79	XAD 4/20/79	Add: Note # after 1" of metal has been deposited in the 40° EL and the RC Pump to fitting joint, welding on the intermediate vertical joint may be continued. On a case by case basis, repairs to the 40° EL and/or the RC Pump to fitting joint greater than 3/8" in depth will be evaluated by the PWE and Westinghouse to decide if welding may continue at the intermediate vertical joint. H.B. Jacey @ 4/20/79		

INFORMATION
COPY
 PPRV



Brown & Root, Inc.
QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

SERIAL NUMBER


PROJECT: *COMANCHE PEAK* JOB NO. *35-1195* UNIT *1* PAGE *1* OF *1*

DRAWING <i>BRP-RC-1-520-1</i>	SYSTEM <i>5505</i>	CLASS 1 ☒ 2 ☐ 3 ☐ OTHER
WELD/ITEM IDENTIFICATION <i>FW-13 SPOOL 9Q1</i>	LOCATION <i>R.B.</i>	

MTL. TYPE <i>P-8</i>	MTL. THICK <i>2.48</i>	DIA/LENGTH <i>31" ID</i>	DIA./WIDTH	LENGTH
STAGE OF MFG. <i>END PREP</i>		JOINT		
☐ REPAIR	☐ ROOT	☐ INTERMEDIATE	☐ FINAL	☐ BRN ☐ BKS ☐ INS ☐ OPEN BUTT ☐ OTHER

PENETRANT		DWELL TIME	
MFG. <i>MAGNAFLUX</i>	<i>BRAND SPOTCHECK</i> BATCH	<i>10 MIN</i>	
CLEANER			
MFG. <i>MAGNAFLUX</i>	<i>BRAND SPOTCHECK</i> BATCH		
DEVELOPER		DEVELOPING TIME	
MFG. <i>MAGNAFLUX</i>	<i>BRAND SPOTCHECK</i> BATCH	<i>7 MIN</i>	
NDE PROCEDURE NO. <i>300</i>		SURFACE <i>MACHINED</i>	
		☐ AS WELDED ☐ GROUND ☒ OTHER	

SKETCH & REMARKS



INFORMATION
COPY
PPRV

ACCEPTANCE STD. <i>NDEP-300</i>	ACCEPT ☒ REJECT ☐	DATE <i>3/22/79</i>
INSPECTOR <i>H. E. Stutts</i>	<i>SRT 3/23/79</i>	CERTIFICATION LEVEL <i>II</i>



Brown & Root, Inc.

Post Office Box 1000, Fort Worth, Texas 76103

QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

PROJECT: COMANCHE PEAK

JOB NO. 35-1195

UNIT 1

PAGE 1 OF 1

DRAWING BRP-RC-1-520-1		SYSTEM RC		CLASS 1 ☒ 2 ☐ 3 ☐ OTHER	
WELD/ITEM IDENTIFICATION FW 13 spec 1 8 G 1		LOCATION CONTAINMENT			
MTL TYPE P-8	MTL THICK 2.48"	DIA/LENGTH 31" 10		DIA/WIDTH	
PENETRANT MFG. MAGNAFLUX BRAND SPOTCHECK		NDE PROCEDURE NO. CP-NDE-100			
CLEANER MFG. MAGNAFLUX BRAND SPOTCHECK		INFORMATION COPY PPRV			
DEVELOPER MFG. MAGNAFLUX BRAND SPOTCHECK					
STAGE OF MFG. ☐ REPAIR ☒ END PREP ☐ EXCAVATION ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☒ MACHINED ☐ OTHER			
DWELL TIME 10		DEVELOPING TIME 10			
REMARKS					

ACCEPTANCE STD. ASME SECTION III ☒ ANSI B31.1 ☐		ACCEPT ☒ REJECT ☐		DATE 3 12 11 79	
INSPECTOR W.T. Sims		CERTIFICATION LEVEL II		3-21-79	
STAGE OF MFG. ☐ REPAIR ☐ END PREP ☐ EXCAVATION ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐		ACCEPT ☐ REJECT ☐		DATE / /	
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ REPAIR ☐ END PREP ☐ EXCAVATION ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐		ACCEPT ☐ REJECT ☐		DATE / /	
INSPECTOR		CERTIFICATION LEVEL			
STAGE OF MFG. ☐ REPAIR ☐ END PREP ☐ EXCAVATION ☐ INTERMEDIATE ☐ FINAL		SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER			
DWELL TIME		DEVELOPING TIME			
REMARKS					

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐		ACCEPT ☐ REJECT ☐		DATE / /	
INSPECTOR		CERTIFICATION LEVEL			



Brown & Root, Inc.

1500 Orange Street, Houston, Texas 77043

QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

PROJECT: COMANCHE PEAK

JOB NO. 35-1195

UNIT /

PAGE / OF /

DRAWING BRP-RC-1-520-1	SYSTEM R.C.	CLASS 1 ☒ 2 ☐ 3 ☐ OTHER
WELD/ITEM IDENTIFICATION FW 14 spec 19G1 END	LOCATION CONTAINMENT	

MTL. TYPE P-8	MTL THICK 2.48"	BIA/LENGTH 31" TO	DIA/WIDTH	LENGTH
-------------------------	---------------------------	-----------------------------	-----------	--------

PENETRANT MFG. MAGNAFLUX BRAND SPOTCHECK	NDE PROCEDURE NO. CP-NDE-30
CLEANER MFG. MAGNAFLUX BRAND SPOTCHECK	INFORMATION COPY
DEVELOPER MFG. MAGNAFLUX BRAND SPOTCHECK	
STAGE OF MFG. ☐ REPAIR ☒ END PREP ☐ EXCAVATION ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	
SURFACE ☐ AS WELDED ☐ GROUND ☒ MACHINED	
DWELL TIME 10	DEVELOPING TIME 10

REMARKS

ACCEPTANCE STD. ASME SECTION III ☒ ANSI B31.1 ☐	ACCEPT ☒ REJECT ☐	DATE 3-21-79
INSPECTOR W.T. Sims	CERTIFICATION LEVEL II	
STAGE OF MFG. ☐ REPAIR ☐ END PREP ☐ EXCAVATION ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE	
DWELL TIME	DEVELOPING TIME	

REMARKS

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	
STAGE OF MFG. ☐ REPAIR ☐ END PREP ☐ EXCAVATION ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	
DWELL TIME	DEVELOPING TIME	

REMARKS

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	
STAGE OF MFG. ☐ REPAIR ☐ END PREP ☐ EXCAVATION ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	
DWELL TIME	DEVELOPING TIME	

REMARKS

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	



Brown & Root, Inc.

Post Office Box 1001, Glen Rose, Texas 76043

QUALITY ASSURANCE DEPARTMENT
NDE LIQUID PENETRANT REPORT

PROJECT: COMANCHE PEAK JOB NO. 35-1195 UNIT 1 PAGE 1 OF 1

DRAWING BRP-RC-1-520-1	SYSTEM R.C.	CLASS 1 ☒ 2 ☐ 3 ☐ OTHER
WELD/ITEM IDENTIFICATION FW 12 spec 1 & 1	LOCATION CONTAINMENT	

MTL. TYPE P-8	MTL. THICK 2.48"	BIA/LENGTH 31" ID	DIA/WIDTH	LENGTH
-------------------------	----------------------------	-----------------------------	-----------	--------

PENETRANT MFG. MAGNAFLUX BRAND SPOTCHECK	NDE PROCEDURE NO. CP-NDEP-300	INFORMATION COPY
CLEANER MFG. MAGNAFLUX BRAND SPOTCHECK		
DEVELOPER MFG. MAGNAFLUX BRAND SPOTCHECK		

STAGE OF MFG. ☒ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☒ OTHER	PPRV MACHINE DEVELOPING TIME 10 min
DWELL TIME 10 min		

REMARKS

ACCEPTANCE STD. ASME SECTION III ☒ ANSI B31.1 ☐	ACCEPT ☒ REJECT ☐	DATE 3 / 21 / 79
INSPECTOR Jim Ruiz	CERTIFICATION LEVEL II	

STAGE OF MFG. ☐ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	DEVELOPING TIME
DWELL TIME		

REMARKS

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	

STAGE OF MFG. ☐ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	DEVELOPING TIME
DWELL TIME		

REMARKS

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	

STAGE OF MFG. ☐ END PREP ☐ EXCAVATION ☐ REPAIR ☐ ROOT ☐ INTERMEDIATE ☐ FINAL	SURFACE ☐ AS WELDED ☐ GROUND ☐ OTHER	DEVELOPING TIME
DWELL TIME		

REMARKS

ACCEPTANCE STD. ASME SECTION III ☐ ANSI B31.1 ☐	ACCEPT ☐ REJECT ☐	DATE / /
INSPECTOR	CERTIFICATION LEVEL	



Brown & Root, Inc.

INSPECTION REPORT

PAGE 1 OF 1

5505		
PLANT CODE	SYSTEM CODE	COMPONENT CODE
1-4	5-10	11-16

FW-13 SPOOL 901						BRP-RC-1-520-1					
TAG/SPIN/IDENT NO						DRAWING/SPECIFICATION NO					
A	B	C	D	E	F	G	(Units)	H	(Units)	J	(Units)
						17-55					

PURCHASE ORDER NUMBER	VEND CODE
56-69	70-73

MRR NUMBER	RIR NUMBER	VENDOR'S HEAT/LOT/BATCH NO	COUNT QUANTITY	UNITS	PURCHS OR NO	RLS HOLD NO	CODE	STATUS	INPUT DATE
74-79	80-85	86-95	96-105		106-111	112-121			122-127

NCR# 17-1377 3/22/79

PURPOSE AND TYPE OF INSPECTION/SURVEILLANCE:


P.T. OF END PREP

RESULTS OF INSPECTION / SURVEILLANCE:

UPON RE-INSPECTION OF THE END PREP THE INDICATIONS WHICH WERE PREVIOUSLY REJECTS WERE EVALUATED WITH AN OPTICAL COMPARATOR AND FOUND TO BE ACCEPTABLE I.A.W. NDEP-300.

BASED UPON THE ABOVE THE REJECTABLE NDE REPORT AND NCR# 17-1377 SHOULD BE VOIDED/CANCELED.

HOLD TAG HAS BEEN REMOVED.



NCR NO. 17-1377

QA-15 1/1-0(4-1-77)

H. E. Stille
QC ENGINEER/INSPECTOR

DATE 3/22/79

35-1195
2-27-79

Brown & Root, Inc. Post Office Box 1001, Glen Rose, Texas 76043

BRF-9181

February 27, 1979



Mr. J. T. Merritt, Jr.
Texas Utilities Services, Inc.
P. O. Box 1002
Glen Rose, TX 76043

TEXAS UTILITIES SERVICES, INC.
COMANCHE PEAK STEAM ELECTRIC STATION
1981-83 2300 MW INSTALLATION
REACTOR COOLANT PIPE
REF: BRF-9152 2-19-79
P.O.# CP-0001
[REDACTED]
[REDACTED]

Dear Mr. Merritt:

Attached is revision-1 to the measurements transmitted by the referenced letter. The revision affects the miter to be machined on the end prep adjacent to the steam generator. All other dimensions remain the same.

Please contact us if any questions arise concerning these measurements.

Very truly yours,


BROWN & ROOT, INC.

U. D. Douglas
U. D. Douglas
Project Manager

JJR
UDD:JHM:JJR:eh
cc: ARMS OL,1A
L. A. Ashley 1L,1A
J. T. Merritt 1L,1A

FOIA-85-59

M371



SCALE:
1/4" = 1'-0"

LOOKING TOWARDS THE REACTOR



BROWN & ROOT, INC.
ENGINEERING DIVISION

SHEET NO. 2 OF 2

CLIENT TEXAS UTILITIES

JOB NO. 35-1195

SUBJECT CLOSURE LOOP FIELD MEASUREMENTS, UNIT-1, LOOP-2

BASED ON FIELD MEASUREMENTS

DRAWING NO. _____

COMPUTER FIELD ENGR. CHK'D BY J.T.R.


APP'D. BY [Signature]

DATE 2/27

1971

Revision - 1


R.C. PUMP
NOZZLE



#1 — 3'-9³/₆₄"
#2 — 3'-9³/₆₄"
#3 — 3'-9³/₆₄"
#4 — 3'-9³/₆₄"
AVG. — 3'-9³/₆₄"

8'-4³⁵/₆₄"
3'-9³/₆₄"
4'-7¹/₁₆"

STM. GEN.
NOZZLE



#1 — 8'-4⁴²/₆₄"
#2 — 8'-4³⁷/₆₄"
#3 — 8'-4²⁹/₆₄"
#4 — 8'-4³⁵/₆₄"
AVG. — 8'-4³⁵/₆₄"

35-1195
3-12-79

Category II
AP 4
Item 11

Brown & Root, Inc. Post Office Box 1001, Glen Rose, Texas 76043



BRF- 9207

March 12, 1979

Mr. J. T. Merritt, Jr.
Texas Utilities Services, Inc.
P. O. Box 1002
Glen Rose, TX 76043

Texas Utilities Services, Inc.
COMANCHE PEAK STEAM ELECTRIC STATION
1981-83 2300 MW Installation
P. O. CP-0001
Reactor Coolant Pipe Field Measurements


Dear Mr. Merritt:

Attached are the field measurements required for the fabrication of the closure loop for Unit-1, Loop-4. Also, noted on the sketch are the fabrication allowances for weld shrinkage and consumable insert.

Please contact us if you have any questions concerning these measurements.

Very truly yours,

BROWN & ROOT, INC.



U. D. Douglas
Project Manager

Attachment *JJR*
UDD:JHM:JJR:eh
cc: ARMS OL, 1A
L. A. Ashley 1L, 1A
J. T. Merritt 1L, 1A

FOIA-85-55

M372

CLIENT TEXAS UTILITIES
 SUBJECT CLOSURE LOOP FIELD MEASUREMENTS, UNIT-1, LOOP-4
 BASED ON AS-BUILT MEASUREMENTS
 COMPUTER FIELD ENGR. CHK'D BY JR
 APP'D BY *John H. -* DATE 3-12 1972
 SHEET NO. 1 OF 1
 JOB NO. 35-1195
 BROWN & ROOT, INC.
 ENGINEERING DIVISION



NOTE: ALLOW 3/8" FOR SHRINKAGE AND 1/16" FOR FIT-UP AT ALL FIELD WELDS
 SCALE: 1/4" = 1'-0"

Brown & Root, Inc. Post Office Box 1001, Glen Rose, Texas 76043-

BRF-9211

March 13, 1979



Mr. J.T. Merritt, Jr.
Texas Utilities Services, Inc.
P. O. Box 1002
Glen Rose, Texas 76043

Texas Utilities Services, Inc.
Comanche Peak Steam Electric Station
1981-83 2300 MW Installation
Reactor Coolant Pipe Field Measurements

Dear Mr. Merritt:

Attached are the field measurements required for the fabrication of the closure loop for Unit 1, Loop-1. Also, noted on the sketch are the fabrication allowances for weld shrinkage and consumable insert.

Please contact us if you have questions concerning these measurements.

Very truly yours,

BROWN & ROOT, INC.


U. D. Douglas
Project Manager

Attachment *JJR*
UDD:JHM:JJR:kc
cc: ARMS (OL,1A)
L. A. Ashley (1L,1A)
J. T. Merritt (1L,1A)

FOIA-85-59

M373

BROWN & ROOT, INC. ENGINEERING DIVISION
 CLIENT TEXAS UTILITIES
 SUBJECT CLOSURE LOOP FIELD MEASUREMENTS, UNIT-1, LOOP-1
 AS BUILT MEASUREMENTS
 COMPUTER FIELD ENGR. CHK'D BY TR
 APP'D. BY *[Signature]* DATE 3-13 1975
 SHEET NO. 1 OF 1
 JOB NO. 35-1195
 DRAWING NO.



NOTE:
 ALLOW $\frac{3}{8}$ " FOR SHRINKAGE AND $\frac{1}{16}$ " FOR
 FIT-UP AT ALL FIELD WELDS

SCALE:
 $\frac{1}{4}" = 1'-0"$

Also Available On
Aperture Card

TI APERTURE CARD

Also Available On
Aperture Card

WELD END DIMENSIONAL CHECK

11	C = 31.200" ±.010" ACTUAL = 31.200" - 31.206"	LIP THICKNESS = .090" ±.015" ACTUAL = .082" - .102"
12	C = 31.200" ±.010" ACTUAL = 31.202" - 31.210"	LIP THICKNESS = .090" ±.015" ACTUAL = .083" - .098"
C	C = 2.693" ±.010" ACTUAL = 2.692" - 2.694"	LIP THICKNESS = .055" ±.010" ACTUAL = .060" - .064"

WALL THICKNESS AND WELD JOINT LOCATION

BEV. ITEM	0°	90°	180°	270°	B.W. LOCATION
11	2.507	2.494	2.506	2.499	2'-9 1/8"
12	2.481	2.491	2.484	2.480	2'-7 3/16"
13	2.507	2.509	2.508	2.513	1'-10 13/16"
14	2.519	2.507	2.503	2.515	9 5/16"

EDGE OF HOLE MUST BE CLEAN & SHARP .005" MAX. RADIUS, FREE FROM BURRS, WIRE EDGES, OR OTHER IRREGULARITIES.

9/16" RADIUS
(GRIND SMOOTH)


TBX-LOOP-1-RCP-SIDE
SER# 13277

USE LARGER O.D.
THIS END


DRILL THRU &
REAM OR GRIND
TO DEBURR.
(AFTER WELDING)
(CPL'G. TO ELL)

T.I.G. ROOT PASS
(FULL PENETRATION)

DETAIL "X"
(TYPICAL 4 PLACES)



SECT. "A-A"



DETAIL "A"

SHOULDER INSTALL ON SAME AS PIPE MFG. R

NOTE 1
SER# 13278

NOTE 2
SER# 13277

N PT	SOUTHWEST FABRICATING AND WELDING CO. (Name of Manufacturer)
13277-13278	(Manufacturer's Serial No.)
1979	(Year Built)

DETAIL "B"

1-EACH REQ'D MK: A* SHOWN

ASME III 1974 ADDENDA
WINTER 1975 / CASE CASE 1428-2

1. MARK WITH LOW STRESS STENCIL OR STCH.
2. HEAT AND SERIAL NO. TO BE APPLIED TO EACH PART OF THE FABRICATED ASSEMBLY.
3. SEE ATTACHED MANUFACTURING RECORD SHEET FOR DOCUMENTATION AND PROCEDURES.
4. INSTALL 3/4" THRU 2" NOZZLES PER SHEET 4B (R/1)
5. INSTALL 3" AND LARGER NOZZLES PER SHEET 4A (R/1)
6. T.I.G. ROOT PASS OF ALL WELDS.
7. CONTOUR GRIND ALL WELDS - 250 RMS MAX.
8. MAXIMUM REINFORCEMENT OF BUTT WELDS IS 1/16" PER DET. "A"
9. ALL TEMPORARY ATTACHMENTS SHALL BE OF A COMPATIBLE AND IDENTIFIED MATERIAL.
10. ALL SURFACES FROM WHICH METAL HAS BEEN GROUND BY THE SHOP, SHALL BE LIQUID PENETRANT EXAMINED PER PROCEDURE.
11. LIQUID PENETRANT EXAMINE PER PROCEDURE THE ROOT PASS, AND ALL ACCESSIBLE SURFACES OF FINISHED BUTT WELDS, NOZZLE WELDS, FILLET WELDS, AND THE HEAT AFFECTED ZONE OF THE BASE METAL ADJACENT TO THE WELD. IN ADDITION, FOR NOZZLES 4" AND SMALLER, LIQUID PENETRANT EXAMINE EACH 1/2" INCREMENT OF WELD DEPOSIT.
12. REMOVE LOGS FROM ELL & P.T. GROUND SURFACES PER PROCEDURE.
13. LIQUID PENETRANT EXAMINE PER PROCEDURE ACCESSIBLE FINISHED MACHINED NOZZLE BORES, BEVELS AND GROUND SURFACE INSIDE HEADERS AT NOZZLE WELDS.
14. LIQUID PENETRANT EXAMINE PER PROCEDURE ALL PIPE WELD BEVELS AND WELD SURFACE CUT IN WALL FOR I.D. NOZZLE WELD.
15. RADIOGRAPH 6" AND LARGER BUTT WELDS AND NOZZLE WELDS PER PROCEDURE.
17. CLEAN AND PREPARE FOR SHIPMENT PER PROCEDURES. WAPD 4 R/1 WAPD 6 R/1
18. DIMENSION INCLUDES 1/8" FOR FIELD WELD SHRINKAGE. (1 PLACES).
19. DIMENSION INCLUDES — FOR FIELD WELD SHRINKAGE (— PLACES).
20. SHOP TO COMPLETE 1/2 SPIN NO. ON PIPE MFG. NAME PLATE.
21. FILLER METAL: TP 308 STAINLESS STEEL.
22. RECORD WALL THK. AT C BORE AND MEASURED LOCATION OF BUTT WELD ON NAME PLATE AND TABLE PER DETAIL "A".
23. 31" MIN. DESIGN THICKNESS = 2.48"
23. CONT. WELD MFG. NAME & IN LOCATION INDICATED BY DATE MFG. RT. / DOCUMENT

SOUTHWEST FABRICATING & WELDING CO. P.O. BOX 9449 HOUSTON, TEXAS 77011

ITEM	QTY	DESCRIPTION	QTY	UNIT	TOTAL
A 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
B 1	31" I.D. 90° ELL WITH PLENUM	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT.) (P.T. ALL SURFACES)	CE-BA			
	(1/1)	201 MAX (201/1)			
	HEAT 3-3318/0211 SER 2				
C 1	3" SCH 160 NOZZ. ON 31" I.D. HDB.	SA-182			
	PER SHIP. M-4A (201) MACHINE	FEIGN			
	IN SHOP PER SHIP. 4A (R/1)				
	EXCEPT AS NOTED PER DET. "A" THIS				
	SHIP. (100% RT. ACCESS. SURF.)				
	HTA 4015X SER 3 2378-12				
D 1	2" SCH 160 WELD BORE SHIP. 4A (R/1)	SA-182			
	PER SHIP. 4A (R/1) (100% RT.)	FEIGN			
	(AT ACCESS. SURF.)				
	HTA 4135X SER 2 2278-6				
E 4	3/4" 6000" SOCK WELD HALF C/P	SA-182			
	250" MAX. BORE DRILL IN	FEIGN			
	SHOP PER DET. "X" HEAT 3 SER 2				
	AS NOTED (100% RT.)				
	(AT ACCESSIBLE SURFACES)				
	HTA 4154X SER 3 2478-13				
	HTA 4154X SER 3 2478-22				
	HTA 4154X SER 3 2478-23				
	HTA 4154X SER 3 2478-18				
F 1	12" 31" M/C CAST PIPE (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
G 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
H 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
I 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
J 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
K 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
L 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
M 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
N 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
O 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
P 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
Q 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
R 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
S 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
T 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
U 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
V 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
W 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
X 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
Y 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
Z 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AA 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AB 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AC 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AD 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AE 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AF 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AG 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AH 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AI 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AJ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AK 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AL 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AM 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AN 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AO 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AP 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AQ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AR 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AS 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AT 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AU 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AV 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AW 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AX 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AY 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
AZ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BA 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BB 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BC 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BD 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BE 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BF 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BG 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BH 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BI 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BJ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BK 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BL 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BM 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BN 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BO 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BP 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BQ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BR 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BS 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BT 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BU 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BV 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BW 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BX 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BY 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
BZ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CA 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CB 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CC 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CD 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CE 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CF 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CG 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CH 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CI 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CJ 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319/2665 SER 2	201 MAX (201/1)			
CK 1	31" I.D. 90° ELL (1/1)	SA-351 EXCEPT HYDRO. AFTER ERECTIO			
	(100% RT. AT ALL SURFACES)	CE-BA			
	HEAT 3-3319				

Brown & Root, Inc. Post Office Box 1001, Glen Rose, Texas 76043



BRF-9348

May 4, 1979

Mr. J. T. Merritt
Texas Utilities Services, Inc.
P. O. Box 1002
Glen Rose, TX 76043

Texas Utilities Services, Inc.
COMANCHE PEAK STEAM ELECTRIC STATION
1981-83 2300 MW Installation
P. O. CP-0001
Reactor Coolant Pipe Field Measurements

Dear Mr. Merritt:

Attached are the field measurements required for the fabrication of the closure loop for Unit-1, Loop-3. Also, noted on the sketch is the fabrication allowance for weld shrinkage.

Please contact us if you have any questions concerning these measurements.

Very truly yours,
BROWN & ROOT, INC

D.C. Douglas

U. D. Douglas
Project Manager

Attachment *JJR*
UDD:JHM:JJR:dt

cc: ARMS OL, 1A
L. A. Ashley 1L, 1A
J. T. Merritt 1L, 1A

FUIA-00-09

M375



CLIENT TEXAS UTILITIES


SUBJECT CLOSURE LOOP FIELD MEASUREMENTS, UNIT-1, LOOP-3

BASED ON

COMPUTER FIELD ENGR. CHK'D. BY *TR* APP'D. BY *Jay M.* DATE 5-4 1979

NOTE: ALLOW $\frac{3}{8}$ " FOR SHRINKAGE AT ALL FIELD WELDS


SCALE: $\frac{1}{4}" = 1'-0"$



BROWN & ROOT, INC. CPSES	INSTRUCTION NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QAP-11.1-26	0	1-3-80	1 of 40
ASME PIPING & WELDING INSPECTIONS	APPROVED BY: <i>[Signature]</i> 1/3/80 DATE			

1.0 REFERENCES

- 1-A QA Personnel Training Manual
- 1-B WES-16, "Schedule of Standard Test Welder Qualification Matrix and Welder Performed Qualification Log"
- 1-C QI-QAP-11.1-22, "Cleanliness Control"
- 1-D VT-NDEP, "Visual Examination"
- 1-E G&H Specification, MS-100, "Piping Erection Specification"
- 1-F G&H Specification, MS-43B, "Piping Nuclear Ship Fabrication"
- 1-G CP-NDEP-000, "Marking Requirements for NDE"



2.0 PURPOSE

To outline QC inspection activities for welding during site fabrication and installation of ASME piping.

3.0 INSTRUCTIONS

3.1 VERIFICATION PRIOR TO FABRICATION/INSTALLATION

The QC Inspector shall verify that the documentation to be used in fabrication or installation corresponds to the revision of the construction drawings that are part of the documentation package.

Welder qualification shall be verified on a random basis by consulting the "Welder Qualification Matrix" at Weld Filler Material Log entries. This shall be performed at fit-up.

3.2 DOCUMENTING WELD INSPECTIONS

Upon verification, witnessing, or monitoring that an operation or the results of an inspection are acceptable, the QC Inspector shall initial, or sign and date the applicable documentation in the space provided. Work may not proceed beyond an established QC or ANI hold point until it is witnessed, monitored, or verified, or where permitted for an ANI inspection point, waived. ANI inspection points will be waived by the ANI in writing.

The NDE Procedure and revision date shall be entered on the applicable Weld Data Card by the QC Inspector. For RT and UT, the NDE report number should also be entered in the blank block to the right of the UT-NDEP space.

FOIA-85-59



m376

BROWN & ROOT, INC. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 (Supplement 6.9D-II)	QI-QAP 11.1-26	1	2-6-80	1 of 8

TITLE:
QI-QAP-11.1-26
(SUPPLEMENT 6.9D-II)
ASME WELD INSPECTIONS

ORIGINATOR:

Lynda E. White

2-6-80
DATE

CPSES
35-1195

REVIEWED BY:


James M. Bennett

2-6-80
DATE

CONTROLLED BY:

Richard M. Linnell
Site QA Manager

2-6-80
DATE



0.1

TABLE OF CONTENTS

CORRELATES WITH
APPENDIX 6.9D
SECTION


1.0	INTRODUCTION	
2.0	GENERAL	
2.1	DOCUMENTING WELD INSPECTIONS	2.5
2.1.1	QC Hold Points	2.5.1
2.1.2	QC NDE and Welding Inspection	2.5.2
2.1.3	General Requirements for Visual Inspection of Weldments	2.5.1
2.1.4	Nondestructive Examination (NDE)	2.5.2
3.0	INSTRUCTION	
3.1	PREFABRICATION/INSTALLATION VERIFICATION	2.5
3.2	MATERIAL/PARTS VERIFICATION	2.5
3.2.1	Material Traceability Control	2.5.4
3.2.2	Traceability Marking Transfer	2.5.5
3.2.3	Prefabrication (QCI-M)	2.5.6
3.2.4	Procedure and Welder Qualification Verification	
3.3	VERIFICATION OF LIMITED ACCESS FOR WELDING	3.1
3.4	GENERAL REQUIREMENTS DURING WORK	3.13
3.4.1	Inspection After Tack Welding	3.11
3.4.2	Root Weld Inspection	3.10/3.11
3.4.3	Attachment Welds	3.14
3.4.4	Purge Dam Removal	3.5
3.4.5	RT Flagging	3.17
3.4.6	Piping Subassembly/Component Support Final Inspection	N/A
3.4.6.1	Surface and Dimensional Examination	N/A
3.4.7	Repairs	3.19
3.4.8	PWHT/QC Inspections (QCI-M)	3.21
4.0	SUPPORTING MATERIAL	
4.1	REFERENCES	



FOIA-85-59
M377

BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195				
(Supplement 6.9D-II)	QI-QAP-11.1.26	1	2-6-80	2 of 8

- 4.1.1 B&R Nondestructive Examination Procedures Manual
- 4.1.2 B&R Personnel Training Manual
- 4.1.3 B&R ASME Quality Assurance Manual



0.11 TABLES

11.1-26-1 Matrix of QC Inspections

1.0 INTRODUCTION

This instruction has been prepared to delineate ASME Welding and NDE inspection requirements and shall be used with the corresponding Appendices to Procedure CPM-6.9, "General Piping Procedure", and the Brown & Root Nondestructive Examination Procedures Manual.

2.0 GENERAL

2.1 DOCUMENTING WELD INSPECTIONS

When the results of an inspection are determined, the QC Inspector shall initial or sign and date the applicable documentation in the space provided indicating the results of the inspection. Work may not proceed beyond an established QC or ANI holdpoint until all such holdpoints have been witnessed, monitored, or verified (see 2.1.1) or, alternatively, waived where permitted for ANI inspection points. Definitions are given in Procedure CPM-6.9, Section 2.2 and below.

2.1.1 QC Holdpoints

The following QC holdpoints may be established:

1. Verification (QCI).

This type of inspection does not require the QC Inspector to observe an operation being performed, but allows the inspector to physically inspect an item after performance of an operation. The QC Inspector must be notified subsequent to performance of an operation with "QCI" designated; example: Fit-up Inspection.

2. Witness (QCI-W).

Witnessing requires the inspector to observe the entire operation being performed. The QC Inspector must be notified before the operation to assure presence during performance of it when "QCI-W" is designated; example: Pressure Test Inspection.



BROWN & ROOT, INC. CPSES JOB 35-1195	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9E	1	5/23/80	1 of 22
TITLE: CP-CPM 6.9E (APPENDIX E) PIPE FABRICATION AND INSTALLATION	ORIGINATOR:	<i>[Signature]</i>	5/21/80	DATE
	REVIEWED BY:	<i>[Signature]</i>	5-22-80	DATE
	APPROVED BY	<i>[Signature]</i>	5-23-80	DATE
	CONSTRUCTION PROJECT MANAGER			

VOID

ARMS
INDEXED

DATE: _____

0.1 TABLE OF CONTENTS

1.0	<u>INTRODUCTION</u>
2.0	GENERAL
2.1	APPROVAL AUTHORITY
2.2	RESPONSIBILITY
3.0	<u>PIPE FABRICATION AND INSTALLATION PROCEDURE</u>
3.1	GENERAL
3.2	PIPING SYSTEMS REQUIRING THE REMOVAL OF THE MANUFACTURERS' INTERIOR COATINGS
3.3	CONTROL OF PIPING MATERIALS IN THE PIPE FABRICATION SHOP
3.4	PIPE BENDER QUALIFICATION
3.5	REQUIREMENTS FOR PIPE JOINTS
3.6	PENETRATIONS THROUGH WALLS AND SLABS
3.7	VALVES
3.8	TEMPORARY STRAINERS
3.9	BURIED PIPING
3.10	FABRICATION TOLERANCES
3.11	TORQUING
3.12	PIPING DESIGN LOCATION
3.13	PIPE, HANGER, AND OTHER STRUCTURAL MATERIAL SALVAGING
3.14	VALVE DISASSEMBLY/REASSEMBLY
3.15	MARKING
3.16	INSULATION


DCN #1
DCN #2
DCN #3
DCN #4

0.11 LIST OF TABLES

6.9E-1 Length of Thread on Pipe

0.111 LIST OF FIGURES

6.9E-1 Buttweld End Pipe - Nuclear Pipe
 6.9E-2 Buttweld Preps - Non-Nuclear
 6.9E-3 Determining Wall Thickness After Machining
 6.9E-4 Half Coupling Bevel Detail
 6.9E-5 Pipe Bender Qualification Form
 6.9E-6 Valve Spools
 6.9E-7 Fabrication Tolerance
 6.9E-8 Material Salvage Sheet



FOIA-85-59 A1378

BROWN & ROOT, INC. CPSES JOB 35-1195	NUMBER	REVISION	ISSUE DATE	PAGE
	CP-CPM 6.9E	1	5/23/80	15 of 22

3.12 PIPING DESIGN LOCATION

Verification of alignment shall be made at the time of fit-up (flanged connections or weld joints).

The piping shall be located to the dimensions shown on the B&R installation drawings. Erection tolerances shall be as required by Appendix 6.9F.

Prior to making a piping connection to equipment, verify that the equipment has been "approved" for piping as per Procedure MCP-1. Contact the mechanical superintendent to facilitate the removal of desiccant and/or purge, and to monitor the alignment of rotating equipment during welding operations. Final connections to equipment and valve flanges or nozzles shall be accomplished by adjustment of the piping and supports to provide accurate alignment at these joints without stressing of the pipe, equipment, or valves. Springing, bending, or localized heating to obtain alignment shall not be done without approval of engineering.

Weld joint alignment, temporary attachment lugs, straps, etc. used for weld fit-up and alignment shall in accordance with Appendix 6.9D.

Once the piping has been brought into position, the piping location shall be checked against the installation drawing for conformity by the craftsman. Piping out of design location shall be adjusted until it is within the allowed tolerance. When this tolerance cannot be met without bending of the piping, cold spring, or localized heating, the PS should advise engineering.


Measurement for piping locations shall be taken using control base lines and bench marks set up by the B&R Field Engineering Department. The use of as-built column lines, floor lines and other structures as reference is not permitted.

3.13 PIPE, HANGER, AND OTHER STRUCTURAL MATERIAL SALVAGE

When items cannot be used because of redesign, misfabrication, damage, the disposition to Nonconformance Reports, etc., the items may be scrapped, salvaged, or returned to bulk stock. The responsible foreman shall make this determination based on the NCR, CMC or the item's physical condition, as appropriate. When subassembly modification results, documentation for such modification shall be prepared as required by Appendix 6.9G, and the modification accomplished accordingly.



BROWN & ROOT, INC. CPSES JOB 35-1195 (Supplement 6.9D-II)	NUMBER OI-QAP 11.1-26	REVISION 2	ISSUE DATE	PAGE 1 of 8
TITLE: OI-QAP-11.1-26 (SUPPLEMENT 6.9D-II) ASME WELD INSPECTIONS	ORIGINATOR: <u>Lynn E. Whitson</u> 6-26-80 DATE REVIEWED BY: <u>[Signature]</u> 6-26-80 DATE APPROVED BY: <u>[Signature]</u> 6-26-80 DATE Site QA Manager			
0.1 <u>TABLE OF CONTENTS</u> 1.0 <u>INTRODUCTION</u> 2.0 <u>GENERAL</u> 2.1 <u>DOCUMENTING WELD INSPECTIONS</u> 2.1.1 QC Hold Points 2.1.2 QC NDE and Welding Inspection 2.1.3 General Requirements for Visual Inspection of Weldments 2.1.4 Nondestructive Examination (NDE) 3.0 <u>INSTRUCTION</u> 3.1 <u>PREFABRICATION/INSTALLATION</u> 3.2 <u>VERIFICATION</u> 3.2.1 MATERIAL/PARTS VERIFICATION 3.2.1.1 Material Traceability Control 3.2.1.2 Traceability Marking Transfer 3.2.2 Prefabrication (OCI-M) 3.2.3 Procedure and Welder Qualification Verification 3.3 VERIFICATION OF LIMITED ACCESS FOR WELDING 3.4 GENERAL REQUIREMENTS DURING WORK 3.4.1 Inspection After Tack Welding 3.4.2 Root Weld Inspection 3.4.3 Attachment Welds 3.4.4 Purge Dam Removal 3.4.5 RT Flagging 3.4.6 Piping Subassembly/Component Support Final Inspection 3.4.6.1 Surface and Dimensional Examination 3.4.7 Repairs 3.4.8 PWHT/QC Inspections (OCI-M) 4.0 <u>SUPPORTING MATERIAL</u> 4.1 <u>REFERENCES</u>	CORRELATES WITH APPENDIX 6.9D SECTION ARMS INDEXED 2.5 2.5.1 2.5.2 2.5.1 2.5.2 2.5 2.5.3 2.5.1 2.5.5 2.5 3.1 3.13 3.11 3.10/3.11 3.14 3.5 3.17 N/A N/A 3.19 3.21			



BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 (Supplement 6.9D-II)	OI-OAP-11.1.26	2		2 of 8

- 4.1.1 B&R Nondestructive Examination Procedures Manual
- 4.1.2 B&R Personnel Training Manual
- 4.1.3 B&R ASME Quality Assurance Manual

0.11 TABLES

11.1-26-1 Matrix of QC Inspections 3.0

1.0 INTRODUCTION

This instruction has been prepared to delineate ASME Welding and NDE inspection requirements and shall be used with the corresponding Appendices to Procedure CPM-6.9, "General Piping Procedure", and the Brown & Root Nondestructive Examination Procedures Manual.

2.0 GENERAL

2.1 DOCUMENTING WELD INSPECTIONS

When the results of an inspection are determined, the QC Inspector shall initial or sign and date the applicable documentation in the space provided indicating the results of the inspection. Work may not proceed beyond an established QC or ANI holdpoint until all such holdpoints have been witnessed, monitored, or verified (see 2.1.1) or, alternatively, waived where permitted for ANI inspection points. Definitions are given in Procedure CPM-6.9, Section 2.2 and below.

2.1.1 OC Holdpoints


The following OC holdpoints may be established.

1. Verification (QCI).

This type of inspection does not involve the OC Inspector to observe an operation being performed, but allows the inspector to physically inspect an item after performance of an operation. The OC Inspector must be notified subsequent to performance of an operation with "QCI" designated; example: Fit-up Inspection.

2. Witness (OCI-W).

Witnessing requires the inspector to observe the entire operation being performed. The OC Inspector must be notified before the operation to assure presence during performance of it when "OCI-W" is designated; example: Pressure Test Inspection.





Brown & Root, Inc.

QUALITY ASSURANCE DEPARTMENT
NONCONFORMANCE REPORT (NCR)
DATE:

ARMS INDEXED

QA RECORD

REFERENCE No. M-2305

PROJECT CPSES

JOB NO. 35-1195

PAGE 1 OF 8

(2) UNIT	STRUCTURE/SYSTEM	COMPONENT	TAG/ID NUMBER	LOCATION OR ELEVATION	R/R NO.
1	Auxiliary Feedwater	Field Weld 8-A & 9	AF-1-SB-032	SB. #1 790'	N/A

(3) NONCONFORMING CONDITION

(3) DOCUMENT VIOLATED: OI-QAP-11.1.2 REV 1 PARA 2.13 TREND CATEGORY M-10

During random surveillance of piping installation FW-8A & 9 were observed to be cold sprung by use of jacking device forcing spool 203 away from the wall. Both weldments are in intermediate stage of weldout.

See attached NDER A-1251 for plan view detail.

**INFORMATION
COPY
PPRV**

Hold tags applied

(5) REPORTED BY: S. R. Dodd	(6) DATE: 5 / 28 / 80	(9) REVIEW/APPROVAL: <i>[Signature]</i>	(10) DATE: 6 / 1 / 80
(7) PREPARED BY: S. R. Dodd	(8) DATE: 6 / 10 / 80	(11) ISSUED BY: <i>Clara Halliday</i>	(12) DATE: 6 / 17 / 80

(13) DISPOSITION ASSIGNED TO: D. C. Frankum	(14) DUE DATE: 6 / 24 / 80	(15) CORRECTIVE ACTION REQUEST: CAR NO. ☐ Required ☒ Not Required	(16) ASME CODE XX Yes ☐ No ☐	CLASS
--	-------------------------------	---	---	-------

(17) DISPOSITION:

REWORK _____ REPAIR _____ USE AS IS XX SCRAP _____

Subject pipe cannot be cold sprung in the configuration that it is in, i.e., pipe has a free end. Slope of pipe is within construction tolerance. Use as is based on acceptable R.T. on welds to valve.

(18) CONSTRUCTION REVIEW/APPROVAL: <i>George R. Hiler</i>	(19) DATE: 7 / 15 / 80	(20) QA REVIEW APPROVAL: <i>[Signature]</i>	(21) DATE: 7 / 16 / 80
(22) ENG. REVIEW/APPROVAL: <i>[Signature]</i>	(23) DATE: 7 / 15 / 80	(24) AMI REVIEW APPROVAL: <i>Stanley O. Furbush</i>	(25) DATE: 7 / 16 / 80

(26) VERIFICATION: ☒ Satisfactory ☐ Unsatisfactory ☐ Not Req'd	(28) DATE: 10 / 16 / 80
(27) QA QC ENGR/INSPECTION VERIFICATION: <i>[Signature]</i>	(30) DATE: 10 / 16 / 80
(29) AMI CONCURRENCE: <i>[Signature]</i>	(32) DATE: 10 / 16 / 80

(33) REMARKS:

QA RECORD

RTN.	QA REVIEW
L	CH 11.2.5
FILE NO.	15.1
SUBFILE NO.	M-2305

FOIA-6

m380



Brown & Root, Inc.
QUALITY ASSURANCE DEPARTMENT
NDE REPORT

SERIAL NUMBER


NDER- A 1251

PROJECT: COMANCHE PEAK	JOB NO. 35-1195	UNIT <u>1</u>	PAGE <u>1</u> OF <u>1</u>
DRAWING <u>AF-1-SB-032</u>	SYSTEM <u>3700 Aux Feedwater</u>	CLASS 1 ☐ 2 ☐ 3 ☒ OTHER	
WELD/ITEM NUMBER <u>FW-9 & 8A</u>	LOCATION <u>790' SB #1</u>	<u>NCR 2305</u> <u>12.2 of 8</u>	

MTL. TYPE <u>P-1</u>	MTL. THICK <u>.438</u>	DIA/LENGTH <u>3"</u>	
STAGE OF MFG. ☐ REPAIR ☐ ROOT ☒ INTERMEDIATE ☐ FINAL			JOINT DESIGN ☐ BRN ☐ BKS ☐ INS ☐ OPEN BUTT ☐ OTHER

DESCRIPTION (S) AND INSPECTION REMARKS (S)

Concrete wall



Jacking device located 13" from FW-8A
Total deflection over 11' (approx) is $\frac{3}{4}$ " with FW-8A & 9 in intermediate stage of workout. Centerline measurements taken @ end of 2Q3 FW-8A and approx 8' north of FW 8A to determine amount of deflection.

Attachment to NCR 2305

ACCEPTANCE STD <u>M3-100</u>	ACCEPT ☐ REJECT ☒	DATE <u>6/11/80</u>
---------------------------------	--	------------------------

INSPECTOR <u>JR Dodd</u>	CERTIFICATION LEVEL <u>JR</u>
NDE PROCEDURE <u>200 10/8/79</u>	

INSPECTION REPORT

NCR M12305

Rev. 3-1-8

PAGE 1 OF 1

BRP-AF-1-SB-32 FLU8A

PLANT CODE	SYSTEM CODE	COMPONENT CODE
1-4	5-10	11-16

TAG IDENTIFICATION						DRAWING IDENTIFICATION		SERIAL NO.
A	B	C	D	E	F	G	H	I

PURCHASE ORDER NUMBER	VENDOR CODE
56-95	11-15

MRR NUMBER	RIR NUMBER	VENDOR'S HEAT LOT BATCH NO.	COUNT QUANTITY	UNITS	PURCHASE OR NO.	PLS HOLD NO. CODE STATUS	INPUT DATE
74-79	80-85	56-95	96-105		176-111	112-121	122-127

PURPOSE AND TYPE OF INSPECTION/SURVEILLANCE: TO CLEAR NCR M12305

RESULTS OF INSPECTION / SURVEILLANCE: DISPOSITION OF NCR M12305 IS COMPLETE

COPY
PPRV

NCR NO. M12305

Jewalters
QA ENGINEER/INSPECTOR

QA-15.1/1-0(1-1-77)

DATE 10-16-80

f2. 4cf8

Ref Ref NR - M-250

* π_1 is a $\mathbb{Z}$ -module

10-10-10
COPY
10-10-10

RT 17297

[illegible]

BT NC 17237

UNIT 1 PAGE 1 OF 1

S&R INTERPRETER		CERTIFICATION LEVEL	
FILM EVALUATION DATE	COMMENTS		
IF APPLICABLE CLIENT REP	DATE	IF APPLICABLE CLIENT REP	DATE

INSPECTION REPORT

PAGE 1 OF 1

NCR M-2305
15-6-88

ERP-AF-1-SB-32

FW9

PLANT CODE	SYSTEM CODE	COMPONENT CODE
1-4	5-10	11-16

TAG IDENT NO						SERIAL NO	
A	B	C	D	E	F	J	UNITS

PURCHASE ORDER NUMBER	END CODE
56-69	10-12

MRR NUMBER	RIR NUMBER	VENDORS HEAT/LOT/BATCH NO.	QUANTITY	PURCHS CA NO.	PLS HOLD NO STATUS	INPUT DATE
74-79	80-85	96-95	96-105	04-111	112-121	122-127

PURPOSE AND TYPE OF INSPECTION/SURVEILLANCE: TO CLEAR WORK M2305

RESULTS OF INSPECTION / SURVEILLANCE: DISPOSITION OF NCR M2305
IS COMPLETEINFORMATION
COPY
FOR

NCR NO M2305

J E Walters
OF ENGINEER/INSPECTOR

CA-15 1.1-2 (4-1-77)

DATE 10-16-80

REPAIR PROCESS SHEET

ACC Ser. 3: 42.

Drawing No. A.5.1-25-32

Weld No. *FW-2*

Fig 7 of 8

K1 *lit. red - M-200* DESCRIPTION OF DEFECT (SKETCH)

- 2305

* $\frac{1}{2} \log \frac{1}{1-x^2} = \frac{1}{2} \log \frac{1}{1-x^2}$

[illegible]

```

***** STOPS HERE ***** DO NOT REMOVE THE IMMEDIATELY BELOW TWO LINES
IN ORDER TO RUN CORRECTLY.
**** TOTAL LENGTH = 0. 30. 138. 961
**** TOTAL AREA = 0. 17. 181

```

KT-II 1729.9

SERIAL NUMBER *Ag. 848*
RT No 17298

PROJECT COMANCHE PEAK

WRA NO 35-1196

UNIT 1 PAGE 1 OF 1

DRAWING ISHI-HF-1-SB-32	SYSTEM 3700	CLASS 1 ☐ 2 ☐ 3 ☒ OTHER
WELD/ITEM NUMBER FL-4 74-203-3	LOCATION 9' WISE ES 11.2" NORTH 35' WALL MEL 792' 3" 2" At Room	

MTL TYPE P-1	MTL THICK. 447	DIA LENGTH (PIPE) DIA. 3" (PLATE LONG SEAM) LENGTH 41/4
STAGE OF MFG REPAIR		JOINT DESIGN BRN. BKS. ☐ OPEN BUTT. ☒

X RAY		ISOTOPE		LEAD SCREENS	
MAKE		IRIDIUM 192 ☒	COBALT 60 ☐	FRONT	CENTER BACK
KVP. <u>11</u> M.A.		SIZE	DIA. <u>1/2"</u> LENGTH <u>1/4"</u>	.005 ☐	☐ .005
FOCAL SPOT SIZE		CURIES	<u>12</u>	.010 ☒	<u>1/4"</u> ☒ .010
FILM MFG. <u>EKC</u> ASTM CLASS <u>1B2</u>		LOADED	<u>1</u> ☐ <u>2</u> ☒ OTHER ☐	TECHNIQUE <u>T 3C</u> (if not standard, attach sketch.)	
FFD. <u>3'</u>		EXPOSURE TIME	MIN. <u>1</u> SEC. <u>20</u>	UNSHARPNESS	
PENETRATOR		SIZE <u>12</u>	MTL. <u>S/S</u> ASTM ☒ ASME ☐	$U_g = \frac{Ft}{d}$	
PENETRATOR		SOURCE SIDE ☐	FILM SIDE ☒	F = <u> </u> "	
SHIM		MTL. <u>S/S</u> THICK. <u>0.090</u>	NDE PROCEDURE <u>CP-NDEP 101</u>	t = <u> </u> "	
				d = <u> </u> "	
				U _g = <u> </u>	

RADIOGRAPHER <i>PRYKER + MUSIC</i>	CERTIFICATION LEVEL <i>I TR</i>	RT COMPANY <i>B & R</i>
---------------------------------------	------------------------------------	--------------------------------

[illegible]

S&R INTERPRETER		CERTIFICATION LEVEL	
FILM EVALUATION DATE	COMMENTS	IF APPLICABLE	DATE

BROWN & ROOT, INC. CPSES		NUMBER	REVISION	ISSUE DATE	ARMS INDEXED PAGE
JOB 35-1195				DATE	
(Supplement 6.9D-II)		QI-QAP 11.1-26	3	7-22-80	1 of 8
TITLE: QI-QAP-11.1-26 (SUPPLEMEN 6.9D-II) ASME WELD INSPECTIONS		ORIGINATOR: <u>James E. Whitson</u> 7-21-80 REVIEWED BY: <u>Harry R. Whitson</u> 7-21-80 APPROVED BY: <u>P. G. Smith</u> 7-21-80 Site QA Manager DATE			

0.1

TABLE OF CONTENTSCORRELATES WITH
APPENDIX 6.9D
SECTION

1.0	<u>INTRODUCTION</u>	
2.0	<u>GENERAL</u>	
2.1	DOCUMENTING WELD INSPECTIONS	2.5
2.1.1	QC Hold Points	2.5.1
2.1.2	QC NDE and Welding Inspection	2.5.2
2.1.3	General Requirements for Visual Inspection of Weldments	2.5.1
2.1.4	Nondestructive Examination (NDE)	2.5.1
3.0	<u>INSTRUCTION</u>	
3.1	PREFABRICATION/INSTALLATION VERIFICATION	2.5
3.2	MATERIAL/PARTS VERIFICATION	2.5.3
3.2.1	Material Traceability Control	2.5.4
3.2.2	Traceability Marking Transfer	2.5.5
3.2.3	Prefabrication (QCI-M)	2.5.6
3.2.4	Procedure and Welder Qualification Verification	
3.3	VERIFICATION OF LIMITED ACCESS FOR WELDING	3.1
3.4	GENERAL REQUIREMENTS DURING WORK	3.13
3.4.1	Inspection After Tack Welding	3.11
3.4.2	Root Weld Inspection	3.10/3.11
3.4.3	Attachment Welds	3.14
3.4.4	Purge Dam Removal	3.17
3.4.5	RT Flagging	
3.4.6	Piping Subassembly/Component Support Final Inspection	1/A
3.4.6.1	Surface and Dimensional Examination	3.19
3.4.7	Repairs	3.21
3.4.8	PWHT/OC Inspections (QCI-M)	
4.0	<u>SUPPORTING MATERIAL</u>	
4.1	<u>REFERENCES</u>	

VOID

INFORMATION

COPY

PPRV

FOIA-85-59

M381

BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 (Supplement 6.9D-II)	QI-QAP-11.1-26	3	7-22-80	2 of 8

- 4.1.1 B&R Nondestructive Examination Procedures Manual
- 4.1.2 B&R Personnel Training Manual
- 4.1.3 B&R ASME Quality Assurance Manual

0.11 TABLES

11.1-26-1 Matrix of QC Inspections 3.0

1.0 INTRODUCTION

This instruction has been prepared to delineate ASME Welding and NDE inspection requirements and shall be used with the corresponding Appendices to Procedure CPM-6.9, "General Piping Procedure", and the Brown & Root Nondestructive Examination Procedures Manual.

2.0 GENERAL

2.1 DOCUMENTING WELD INSPECTIONS

When the results of an inspection are determined, the QC Inspector shall initial or sign and date the applicable documentation in the space provided indicating the results of the inspection. Work may not proceed beyond an established QC or ANI holdpoint until all such holdpoints have been witnessed, monitored, or verified (see 2.1.1) or, alternatively, waived where permitted for ANI inspection points. Definitions are given in Procedure CPM-6.9, Section 2.2 and below.

2.1.1 QC Holdpoints

The following QC holdpoints may be established:

1. Verification (QCI).

This type of inspection does not require the QC Inspector to observe an operation being performed, but allows the inspector to physically inspect an item after performance of an operation. The QC Inspector must be notified subsequent to performance of an operation with "QCI" designated; example: Fit-up Inspection.

2. Witness (QCI-W).

Witnessing requires the inspector to observe the entire operation being performed. The QC Inspector must be notified before the operation to assure presence during performance of it when "QCI-W" is designated; example: Pressure Test Inspection.





BROWN & ROOT, INC. CPSES JOB 35-1195 (Supplement 6.9D-II)	NUMBER	REVISION	ISSUE DATE	PAGE
	01-OAP 11.1-26	4	8-28-80	1 or 8
TITLE: 01-OAP-11.1-26 (SUPPLEMENT 6.9D-II) ASME WELD INSPECTION	ORIGINATOR:	<i>[Signature]</i>	<i>8-21-80</i> DATE	
	REVIEWED BY:	<i>[Signature]</i>	<i>8-21-80</i> DATE	
	APPROVED BY:	<i>[Signature]</i> Site QA Manager	<i>8/22/80</i> DATE	

0.1

TABLE OF CONTENTS

1.0	SUPPORTING MATERIAL	
1.1	REFERENCES	
1.1.1	B&R Nondestructive Examination Procedures Manual	
1.1.2	B&R Personnel Training Manual	
1.1.3	B&R ASME Quality Assurance Manual	
2.0	INTRODUCTION	
3.0	GENERAL	
3.1	DOCUMENTING WELD INSPECTIONS	2.5
3.1.1	QC Hold Points	2.5.1
3.1.2	QC NDE and Welding Inspection	2.5.2
3.1.3	General Requirements for Visual Inspection of Weldments	2.5.1
3.1.4	Nondestructive Examination (NDE)	2.5.2
4.0	INSTRUCTION	
4.1	PREFABRICATION/INSTALLATION VERIFICATION	2.5
4.2	MATERIAL/PARTS VERIFICATION	2.5.3
4.2.1	Material Traceability Control	2.5.4
4.2.2	Traceability Marking Transfer	2.5.5
4.2.3	Prefabrication (QCI-M)	2.5.6
4.2.4	Procedure and Welder Qualification Verification	
4.3	VERIFICATION OF LIMITED ACCESS FOR WELDING	
4.4	GENERAL REQUIREMENTS DURING WORK	3.11
4.4.1	Inspection After Tack Welding	3.11
4.4.2	Root Weld Inspection	3.10/3.11

CORRELATES WITH
APPENDIX 6.9D
SECTION



FOIA-85-59

11382

BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 (Supplement 6.9D-II)	QI-QAP-11.1-26	4	8-28-80	2 of 8

4.4.3	Attachment Welds	3.14
4.4.4	Purge Dam Removal	3.5
4.4.5	RT Flagging	3.17
4.4.6	Piping Subassembly/Component Support	
	Final Inspection	N/A
4.4.6.1	<u>Surface and Dimensional Examination</u>	N/A
4.4.7	Repairs	3.19
4.4.8	PWHT/QC Inspections (QCI-M)	3.21
4.1.1	B&R Nondestructive Examination	
	Procedures Manual	
4.1.2	B&R Personnel Training Manual	
4.1.3	B&R ASME Quality Assurance Manual	

0.ii TABLES

11.1-26-1	Matrix of QC Inspections	3.0
-----------	--------------------------	-----

1.0 SUPPORTING MATERIAL

1.1 REFERENCES

1.1.1	B&R Nondestructive Examination Procedures Manual
1.1.2	B&R Personnel Training Manual
1.1.3	B&R ASME Quality Assurance Manual


2.0 INTRODUCTION

This instruction has been prepared to delineate ASME Welding and NDE inspection requirements and shall be used with the corresponding Appendices to Procedure CPM-6.9, "General Piping Procedure", and the Brown & Root Nondestructive Examination Procedures Manual.

3.0 GENERAL


3.1 DOCUMENTING WELD INSPECTIONS

When the results of an inspection are determined, the QC Inspector shall initial or sign and date the applicable documentation in the space provided indicating the results of the inspection. Work may not proceed beyond an established QC or ANI holdpoint until all such holdpoints have been witnessed, monitored, or verified (see 2.1.1) or, alternatively, waived where permitted for ANI inspection points. Definitions are given in Procedure CPM-6.9, Section 2.2 and below.




BROWN & ROOT, INC. CPSES JOB 35-1195	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QAP-11.1-31	0	2/25/81	1 of 7
TITLE: (Supplement 6.9E-III) INSTALLATION INSPECTION OF THREADED PIPE CONNECTIONS	ORIGINATOR: <u>William Hartshorn</u>	2-25-81 DATE		
	REVIEWED BY: <u>John Pennington</u>	2/25/81 DATE		
	APPROVED BY: <u>James B. [Signature]</u> Site QA Manager	2-25-81 DATE		

0.1	TABLE OF CONTENTS
1.0	<u>REFERENCES</u>
2.0	<u>GENERAL</u>
2.1	SCOPE
2.2	PURPOSE
2.3	THREADED CONNECTION IDENTIFICATION
3.0	<u>INSTRUCTION</u>
3.1	MATERIAL
3.1.1	<u>Pipe Wall Thickness</u>
3.1.2	<u>Thread Compound</u>
3.1.3	<u>Threads</u>
3.1.4	<u>Pipe Thread Engagement</u>
4.0	<u>BACK-FIT INSPECTIONS</u>
5.0	<u>DOCUMENTATION</u>



HISTORICAL FILE




M383

BROWN & ROOT, INC. CPSES JOB 35-1195 Supplement 6.9E-III	NUMBER QI-QAP-11.1-31	REVISION 1	ISSUE DATE SEP 28 1981	PAGE 1 of 7
TITLE: INSTALLATION INSPECTION OF THREADED PIPE CONNECTIONS	ORIGINATOR: <u>Shahid R. Ali</u> 9/25/81 DATE REVIEWED BY: <u>James Ragan</u> 9/25/81 DATE APPROVED BY: <u>James R. G. [Signature]</u> 9/28/81 DATE Site QA Manager			

0.1	TABLE OF CONTENTS
1.0	<u>INTRODUCTION</u>
2.0	<u>GENERAL</u>
2.1	THREADED CONNECTION IDENTIFICATION
2.2	RESPONSIBILITY
3.0	<u>INSTRUCTION</u>
3.1	MATERIAL
3.1.1	<u>Pipe Wall Thickness</u>
3.1.2	<u>Thread Compound</u>
3.1.3	<u>Threads</u>
3.1.4	<u>Pipe Thread Engagement</u>
4.0	<u>BACK-FIT INSPECTIONS</u>
5.0	<u>DOCUMENTATION</u>



HISTORICAL FILE



FOIA-CE-59



M385

BROWN & ROOT, INC. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 (Supplement 6.9D-II)	QI-QAP 11.1-26	5	APR 29 1981	1 of 7
TITLE: QI-QAP-11.1-26 (SUPPLEMENT 6.9D-II) ASME PIPING WELD INSPECTIONS	ORIGINATOR: <u>Shalid R. An</u> <u>4/28/81</u> DATE REVIEWED BY: <u>James R. [Signature]</u> <u>4/28/81</u> DATE APPROVED BY: <u>James R. [Signature]</u> <u>4/28/81</u> DATE Site QA Manager			

0.1	<u>TABLE OF CONTENTS</u>
1.0	<u>INTRODUCTION</u>
2.0	<u>GENERAL</u>
2.1	DOCUMENTING WELD INSPECTIONS
2.1.1	QC Hold Points
2.1.2	QC NDE and Welding Inspection
3.0	<u>INSTRUCTION</u>
3.1	PREFABRICATION/INSTALLATION VERIFICATION
3.2	MATERIAL/PARTS VERIFICATION
3.2.1	Material Traceability Control
3.2.2	Traceability Marking Transfer
3.2.3	Prefabrication (QCI-M)
3.2.4	Procedure and Welder Qualification Verification
3.3	VERIFICATION OF LIMITED ACCESS FOR WELDING
3.4	GENERAL REQUIREMENTS DURING WORK
3.4.1	Inspection After Tack Welding
3.4.2	Root Weld Inspection
3.4.3	Attachment Weld
3.4.4	Purge Dam Removal
3.4.5	RT Flagging
3.4.6	Piping Subassembly Final Inspection
3.4.6.1	Surface and Dimensional Examination
3.4.7	Repairs
3.4.8	PWHT/QC Inspections (QCI-M)

HISTORICAL FILE



M384

BROWN & ROOT, INC. CPSES	NUMBER	REVISION	ISSUE DATE	PAGE
JOB 35-1195 (Supplement 6.9D-II)	QI-QAP-11.1-26	5	APR 29 1981	2 of 7

1.0 INTRODUCTION

This instruction has been prepared to delineate ASME Welding and NDE inspection requirements and shall be used with the corresponding Appendices to Procedure CPM-6.9, "General Piping Procedure", and the Brown & Root Nondestructive Examination Procedures Manual.

2.0 GENERAL

2.1 DOCUMENTING WELD INSPECTIONS

When the results of an inspection are determined, the QC Inspector shall initial or sign and date the applicable documentation in the space provided indicating the results of the inspection. Work may not proceed beyond an established QC or ANI holdpoint until all such holdpoints have been witnessed, monitored, or verified or, alternatively, waived where permitted for ANI inspection points. Definitions of QC holdpoints are given below.

2.1.1 QC Holdpoints

The following QC holdpoints may be established:

A. Verification (QCI)

This type of inspection does not require the QC Inspector to observe an operation being performed, but allows the inspector to physically inspect an item after performance of an operation.

The QC Inspector must be notified subsequent to performance of an operation with "QCI" designated; example: Fit-up Inspection.

B. Witness (QCI-W).

Witnessing requires the inspector to observe the entire operation being performed. The QC Inspector must be notified before the operation to assure presence during performance of it when "QCI-W" is designated; example: Pressure Test Inspection.

C. Monitor (QCI-M).

Conformance verification by monitoring is accomplished by observing a task being performed on a periodic or random basis. The QC Inspector monitoring an operation determines

