

T.D. P. Lohaus

United States Government

Department of Energy

Albuquerque Operations Office

memorandum

DATE: OCT 12 1988

REPLY TO
ATTN OF: UMTRA:WF

SUBJECT: Monthly Activity Schedules

TO: Those on Attached List

Provided for your information are the monthly issuance of schedules for selected Uranium Mill Tailings Remedial Action (UMTRA) Project sites. These schedules reflect all current and future key project activities in the areas of site characterization, NEPA compliance, design development, remedial action construction, certification, licensing, and surveillance and maintenance. Please refer any questions to the DOE UMTRA Site Engineer designated on the attached listing.

W. John Arthur, III

W. John Arthur, III
Project Manager
Uranium Mill Tailings Project Office

2 Attachments

cc w/attachments:
Designated UMTRA Site Engineer

8810170159 881012
PDR WASTE PDC
WM-39

*WM-39 /
NH06 1/1*

ADDRESSEES MEMORANDUM DATED

OCT 12 1988

K. L. Alkema, UDOH
L. Shingoitewa, Hopi Tribe
E. Bailey, TDOH
N. Freudenthal, WY
D. Mount, NDDOH
R. Shaffer, DEQ, WY
J. Yusko, DER, PA
H. Roitman, CDOH
F. Miera, ODOE
J. Luellen, CDOH
P. Lohaus, NRC, HQ
E. Hawkins, NRC, URFO
S. Miller, GOGC, FORS
L. Harris, OEG, FORS
N. Weber, EID, NM
M. Burkhart, EID, NM
W. Neufeld, DWMR, SD
M. McDaniel, TX
J. Smith, DWMR, SD
R. Moon, UT
N. Cahn, Navajo Nation
P. MacDonald, Navajo Nation
R. Blanton, RRA, AZ
G. Britton, AZ
G. A. Franz, III, CDOH
K. Brooks, DEQ, ID

UMTRA PROJECT
Site Contacts

Note: Dan Gillen - NRC Contact

		DOE Project Office		TAC		RAC		NRC
		Project Engineer	Site Manager	Lead Eng	Alb. Eng	Site Managers	DOE-HQ	
844-3941	AMB	Abrams	Peel	Larson	/	Greenwell	Mathes	Jacoby, CO
846-1208	BEL/	Bosiljevac	Peel	Larson	/	NA	Brazley	Bilhorn, HQ
846-1208	BOW	Bosiljevac	Peel	Larson	/	NA	Brazley	Bilhorn, HQ
844-3941	CAN	Damler	Agogino	Keshian	/	Stearns	Brazley	Gnugnoli, HQ
844-3941	DUR	Damler	Jackson	Keshian	/	Thomson	Brazley	Grace, CO
846-1208	FCT	Bosiljevac	Taber	Larson	J	NA	Mathes	Bilhorn, HQ
844-3941	GRJ	Damler	Agogino	Portillo	i	Pepin	Brazley	Gillen, HQ
846-1210	GRN	Richey	Peel	Portillo	m	Singleton	Mathes	Wastler, HQ
846-1208	GUN	Bosiljevac	Banks	Larson	/	NA	Mathes	Wastler, HQ
846-1243	HAT	Mann	Agogino	McBee	W	Swisse	Gatrell	Grace, CO
846-1238	LKV	Garcia	Taber	Rager	i	Bradley	Brazley	Olsen, CO
846-1238	LOW	Garcia	Banks	Larson	l	NA	Gatrell	Wastler, HQ
844-3941	MAY	Damler	Jackson	McBee	l	NA	Mathes	Wastler, HQ
846-1243	MON	Mann	Agogino	Dery	i	Swisse	Gatrell	Jacoby, CO
844-3941	NAT	Abrams	Jackson	Dery	a	NA	Brazley	Jacoby, CO
846-1208	RFL	Bosiljevac	Taber	Caldwell	m	Zebick	Mathes	Wastler, HQ
846-1243	RVT	Mann	Jackson	Caldwell	s	Jones	Gatrell	Wastler, HQ
844-3941	SHP	Abrams	Peel	Keshian	/	Stearns	Gatrell	Gillen, HQ
846-1210	SLC	Richey	Jackson	Rager	/	Pommerening	Gatrell	Gillen, HQ
846-1243	SPK	Mann	Banks	McBee	/	NA	Gatrell	Bilhorn, HQ
844-3941	SRK	Abrams	Jackson	Portillo	/	NA	Brazley	Wastler, HQ
844-3941	TUB	Abrams	Banks	Larson	/	Withee	Gatrell	Olsen, CO
846-1238	VPS	Garcia*	Moore	Mantelli			Pommerening/Brazley	Sollenberger
846-1238	" BUR	Damler	Agogino	Keshian		Stearns	Brazley	Sollenberger

* GJPO responsibilities

	DOE	UNC
GRJ, EDG	Tucker	Madson

Milt Scoutaris - Construction Oversight/Certification (All Sites)

OCTOBER 11, 1988

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88
 DATA DATE: 01SEP88
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP93
 FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-03-200	RADON MONITORING	01JAN85 A	29MAR91 E	01JAN85	29MAR91	0	STARTED-ON SCHED
0505-03-071	FINAL RAP CONCURRENCE AND PUBLISH	01SEP86 A	31OCT88 E	01SEP86	15JUN88	-98	STARTED-BEHIND
* 1000-03-111	VP ENGINEERING *	05FEB85 A	30SEP88 E	05FEB85	31MAY88	-88	STARTED-BEHIND
* 1000-03-200	REMEDIAL ACTION COMPLETION REPORT	31AUG90	31DEC90	31AUG90	31DEC90	0	FORECAST-ON SCHED
1504-03-001	DRAFT SITE CERTIFICATION	01JAN91	25FEB91	01JAN91	25FEB91	0	FORECAST-ON SCHED
1504-03-011	NRC REVIEW DRAFT SITE CERTIFICATION	26FEB91	15APR91	26FEB91	15APR91	0	FORECAST-ON SCHED
1504-03-012	STATE REVIEW DRAFT SITE CERTIFICATION	26FEB91	15APR91	26FEB91	15APR91	0	FORECAST-ON SCHED
* 1504-03-021	FINAL SITE CERTIFICATION *	16APR91	10JUN91	16APR91	10JUN91	0	FORECAST-ON SCHED
* 1504-03-100	VP CERTIFICATION *	21MAY86 A	31OCT89 E	21MAY86	29SEP89	-22	STARTED-BEHIND
* 3000-03-002	LOW PERMEABILITY LAYER	07JUL87 A	19MAY89 E	07JUL87	19MAY89	0	STARTED-ON SCHED
* 3000-03-003	TRANSPORT OF TAILINGS TO BODO CANYON	12AUG87 A	15AUG89 E	12AUG87	15AUG89	0	STARTED-ON SCHED
* 3000-03-004	COVER AT BODO CANYON	28AUG87 A	20SEP89 E	28AUG87	20SEP89	0	STARTED-ON SCHED
* 3000-03-005	EROSION PROTECTION AT BODO CANYON	16OCT87 A	09OCT89 E	16OCT87	09OCT89	0	STARTED-ON SCHED
* 3000-03-006	SITE RESTORATION AT PROCESSING SITE	16AUG89	06NOV89	16AUG89	06NOV89	0	FORECAST-ON SCHED
* 3000-03-007	SITE RESTORATION AT BODO CANYON ***	12SEP89	06NOV89	12SEP89	06NOV89	0	FORECAST-ON SCHED
* 3000-03-011	VP REMEDIAL ACTION ***	21MAY85 A	01NOV88 E	21MAY85	30SEP88	-22	STARTED-BEHIND
3502-03-012	STATE REVIEW DRAFT S&M PLAN	14JAN88 A	03AUG88 A	14JAN88	18MAR88	-98	COMPLETE-BEHIND
3502-03-021	PREL FINAL SURV AND MAINT PLAN	05FEB90	30MAR90	05FEB90	30MAR90	0	FORECAST-ON SCHED
3502-03-025	FINAL SURV & MAINT PLAN	16APR91	10JUN91	16APR91	10JUN91	0	FORECAST-ON SCHED
3502-03-031	NRC APPROVE FINAL S&M PLAN	11JUN91	15JUL91	11JUN91	15JUL91	0	FORECAST-ON SCHED
3502-03-032	DOE APPROVE FINAL S&M PLAN	11JUN91	15JUL91	11JUN91	15JUL91	0	FORECAST-ON SCHED
* 3502-03-041	INITIATE SURV AND MAINT PROG *	16JUL91	30SEP93	16JUL91	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-05-200	RADON MONITORING	17MAR86 A	30SEP94 E	17MAR86	31MAR93	-392	STARTED-BEHIND
* 0501-05-300	VP INCLUSIONS ***	28OCT82 A	02NOV89 E	28OCT82	30SEP88	-284	STARTED-BEHIND
0505-05-017	NRC REVIEW PREL FINAL RAP	24MAR88 A	06SEP88 E	05FEB88	24MAR88	-118	STARTED-BEHIND
0505-05-019	STATE REVIEW PREL FINAL RAP	24MAR88 A	22AUG88 A	05FEB88	24MAR88	-107	COMPLETE-BEHIND
* 0505-05-041	INCCP CMTS/RAC DES AND ISSUE FINAL RAP ***	07SEP88	25OCT88	24MAY88	02AUG88	-60	FORECAST-BEHIND
0505-05-0411	NRC CONDITIONAL CONCURRENCE ON RAP	07SEP88	07SEP88	03AUG88	03AUG88	-25	FORECAST-BEHIND
0505-05-051	NRC REVIEW FINAL RAP/DESIGN	26OCT88	05DEC88	02AUG88	13SEP88	-59	FORECAST-BEHIND
0505-05-052	STATE REVIEW FINAL RAP/DESIGN	26OCT88	05DEC88	02AUG88	13SEP88	-59	FORECAST-BEHIND
0505-05-061	FINAL RAP/DESIGN REVIEW MEETING	14NOV88	05DEC88	14SEP88	28SEP88	-48	FORECAST-BEHIND
0505-05-071	FINAL RAP CONCURRENCE AND PUBLISH	06DEC88	16JAN89	14SEP88	26OCT88	-58	FORECAST-BEHIND
1000-05-071	RFP ISSUE (PHIA)	01AUG88 A	30AUG88 A	01SEP88	08SEP88	7	COMPLETE-AHEAD
1000-05-073	RECEIVE BIDS (PHIA)	09SEP88	20SEP88	09SEP88	30SEP88	8	FORECAST-AHEAD
1000-05-075	DOE APPROVE REMEDIAL ACTION CONTRACT (PHIA)	20SEP88	20SEP88	30SEP88	30SEP88	8	FORECAST-AHEAD
1000-05-077	AWARD CONTRACT (PHIA)	22SEP88	27SEP88	02OCT88	14OCT88	13	FORECAST-AHEAD
1000-05-089	RFP ISSUE (PHII)	15AUG88 A	15AUG88 A	08AUG88	15AUG88	0	COMPLETE-ON SCHED
1000-05-091	REC BIDS (PHII)	16AUG88 A	22SEP88 E	16AUG88	16SEP88	-4	STARTED-BEHIND
1000-05-093	DOE APPROVE RA CONTRACT (PHII)	22SEP88	24SEP88	16SEP88	16SEP88	-6	FORECAST-BEHIND
1000-05-095	AWARD CONTRACTS (PHII)	27SEP88	27SEP88	17SEP88	14OCT88	13	FORECAST-AHEAD
* 1000-05-111	VP ENGINEERING *	01MAY83 A	29OCT90 E	01MAY83	28SEP90	-21	STARTED-BEHIND
1000-05-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01SEP88	28SEP88	21SEP88	18OCT88	14	FORECAST-AHEAD
1000-05-175	NRC CONCUR WITH REM ACT INSP PLAN	29SEP88	19OCT88	19OCT88	08NOV88	14	FORECAST-AHEAD
* 1000-05-200	REMEDIAL ACTION COMPLETION REPORT	04AUG93	30DEC93	02FEB93	30JUN93	-131	FORECAST-BEHIND
* 1503-05-091	PUBLISH ROD ***	16JAN87 A	09SEP88 E	16JAN87	15APR88	-105	STARTED-BEHIND
1504-05-001	DRAFT SITE CERTIFICATION	01SEP93	26OCT93	02MAR93	26APR93	-131	FORECAST-BEHIND
1504-05-011	NRC REVIEW DRAFT SITE CERTIFICATION	27OCT93	14DEC93	27APR93	14JUN93	-131	FORECAST-BEHIND
1504-05-012	STATE REVIEW DRAFT SITE CERTIFICATION	27OCT93	14DEC93	27APR93	14JUN93	-131	FORECAST-BEHIND
* 1504-05-021	FINAL SITE CERTIFICATION *	15DEC93	08FEB94	15JUN93	09AUG94	-131	FORECAST-BEHIND
* 1504-05-100	VP CERTIFICATION *	01AUG84 A	01DEC92 E	01AUG84	30OCT92	-22	STARTED-BEHIND
* 2501-05-041	COMPLETE SITE ACQUISITION	01AUG88 A	01NOV88 E	17NOV87	30NOV87	-241	STARTED-BEHIND
* 3000-05-002	PERFORM REMEDIAL ACTION (PHIA)	05OCT88	05MAY89	15OCT88	30APR89	-4	FORECAST-BEHIND
* 3000-05-003	PERFORM REMEDIAL ACTIONS (PHII) ***	10OCT88	30SEP93	15OCT88	30JUN93	-66	FORECAST-BEHIND
* 3000-05-011	VP REMEDIAL ACTION ***	01AUG83 A	29NOV91 E	01AUG83	30OCT91	-22	STARTED-BEHIND
3502-05-001	DRAFT SURV AND MAINT PLAN	02JAN92	02MAR92	02JAN92	02MAR92	0	FORECAST-ON SCHED
3502-05-011	NRC REVIEW DRAFT S&M PLAN	03MAR92	20APR92	03MAR92	20APR92	0	FORECAST-ON SCHED
3502-05-012	STATE REVIEW DRAFT S&M PLAN	03MAR92	20APR92	03MAR92	20APR92	0	FORECAST-ON SCHED
3502-05-021	PREL FINAL SURV AND MAINT PLAN	05FEB93	01APR93	06AUG92	30SEP92	-131	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
3502-05-025	FINAL MAINT AND SURV PLAN	15DEC93	08FEB94	15JUN93	09AUG93	-131	FORECAST-BEHIND
3502-05-031	NRC APPROVE FINAL S&M PLAN	09FEB94	15MAR94	10AUG93	13SEP93	-131	FORECAST-BEHIND
3502-05-032	DOE APPROVE FINAL S&M PLAN	09FEB94	15MAR94	10AUG93	13SEP93	-131	FORECAST-BEHIND
* 3502-05-041	INITIATE SURV AND MAINT PROG *	16MAR94	01APR94	14SEP93	30SEP93	-131	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-06-200	RADON MONITORING	01SEP86 A	13MAY93 E	01SEP86	13MAY93	0	STARTED-ON SCHED
* 0501-06-300	VP INCLUSIONS ***	02APR84 A	30DEC88 E	02APR84	30SEP88	-65	STARTED-BEHIND
" 0505-06-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	14JUN88 A	15SEP88 E	15JUN88	13JUL88	-46	STARTED-BEHIND
0505-06-017	NRC REVIEW PREL FINAL RAP	23SEP88	03NOV88	22JUN88	09AUG88	-62	FORECAST-BEHIND
0505-06-019	STATE REVIEW PREL FINAL RAP	23SEP88	03NOV88	22JUN88	09AUG88	-62	FORECAST-BEHIND
* 0505-06-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP ***	13OCT88	21DEC88	28SEP88	06DEC88	-11	FORECAST-BEHIND
0505-06-051	NRC REVIEW FINAL RAP/DES	22DEC88	08FEB89	07DEC88	24JAN89	-11	FORECAST-BEHIND
0505-06-052	STATE REVIEW FINAL RAP/DES	22DEC88	08FEB89	07DEC88	24JAN89	-11	FORECAST-BEHIND
0505-06-061	FINAL RAP/DES REVIEW MEETING	09FEB89	22FEB89	25JAN89	07FEB89	-11	FORECAST-BEHIND
0505-06-071	FINAL RAP CONCURRENCE AND PUBLISH	09FEB89	22MAR89	25JAN89	07MAR89	-11	FORECAST-BEHIND
1000-06-008	VALUE ENGINEERING REVEIW PREL DES (PHII)	02MAY88 A	15AUG88 A	15MAR88	21MAR88	-105	COMPLETE-BEHIND
* 1000-06-070	FINAL DESIGN FOR SIGNATURE (PHII) *	04NOV88	21DEC88	05SEP88	25OCT88	-41	FORECAST-BEHIND
1000-06-081	RFP ISSUE (PHII)	21AUG89	25AUG89	21AUG89	25AUG89	0	FORECAST-ON SCHED
1000-06-085	RECEIVE BIDS (PHII)	28AUG89	15SEP89	28AUG89	15SEP89	0	FORECAST-ON SCHED
1000-06-091	DOE APPROVE RA CONTRACT (PHII)	18SEP89	13OCT89	18SEP89	13OCT89	0	FORECAST-ON SCHED
1000-06-101	AWARD CONTRACTS (PHII)	16OCT89	20OCT89	16OCT89	20OCT89	0	FORECAST-ON SCHED
1000-06-105	DOE APPROVAL RA CONTRACT - PHI	01AUG88 A	01AUG88 A	08APR88	11APR88	-80	COMPLETE BEHIND
1000-06-106	AWARD CONTRACT - PHI	02AUG88 A	30AUG88 A	12APR88	17MAY88	-75	COMPLETE-BEHIND
* 1000-06-111	VP ENGINEERING *	02MAY88 A	31JUL90 E	01APR88	31JUL90	0	STARTED-ON SCHED
1000-06-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	22DEC88	18JAN89	18JUL88	12AUG88	-113	FORECAST-BEHIND
1000-06-175	NRC CONCUR WITH REM ACT INSP PLAN	19JAN89	08FEB89	15AUG88	02SEP88	-113	FORECAST-BEHIND
* 1000-06-200	REMEDIAL ACTION COMPLETION REPORT	11SEP92	10FEB93	11SEP92	10FEB93	0	FORECAST-ON SCHED
1503-06-075	INC COMMENTS & REVISED PFEIS TO PE/OGC	09NOV87 A	12AUG88 A	09NOV87	31MAR88	-96	COMPLETE-BEHIND
* 1503-06-079	FEIS PRINT AND MAIL	12AUG88 A	28OCT88 E	02MAY88	16MAY88	-119	STARTED-BEHIND
* 1503-06-091	PUBLISH ROD ***	31OCT88	27JAN89	17MAY88	13JUN88	-164	FORECAST-BEHIND
1504-06-001	DRAFT SITE CERTIFICATION	11FEB93	07APR93	11FEB93	07APR93	0	FORECAST-ON SCHED
1504-06-011	NRC REVIEW DRAFT SITE CERTIFICATION	08APR93	26MAY93	08APR93	26MAY93	0	FORECAST-ON SCHED
1504-06-012	STATE REVIEW DRAFT SITE CERTIFICATION	08APR93	26MAY93	08APR93	26MAY93	0	FORECAST-ON SCHED
* 1504-06-021	FINAL SITE CERTIFICATION *	27MAY93	21JUL93	27MAY93	21JUL93	0	FORECAST-ON SCHED
* 1504-06-100	VP CERTIFICATION *	04JUN91	18MAY93	04JUN91	02DEC93	142	FORECAST-AHEAD
* 2501-06-041	COMPLETE SITE ACQUISITION	07JUL87 A	02AUG88 A	07JUL87	15MAR88	-100	COMPLETE-BEHIND
* 3000-06-001	PERFORM REMEDIAL ACTIONS (PHII) ***	23OCT89	10NOV92	23OCT89	10NOV92	0	FORECAST-ON SCHED
* 3000-06-003	PERFORM REMEDIAL ACTIONS - PHI	08SEP88	07SEP89	01AUG88	21JUL89	-34	FORECAST-BEHIND
* 3000-06-011	VP REMEDIAL ACTION *	01JUN89	15MAY92	01JUN89	15MAY92	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
3502-06-001	DRAFT SURV AND MAINT PLAN	03DEC90	01FEB90	01DEC90	01FEB91	261	FORECAST-AHEAD
3502-06-011	NRC REVIEW DRAFT S&M PLAN	02FEB90	22MAR90	02FEB90	22MAR91	261	FORECAST-AHEAD
3502-06-012	STATE REVIEW DRAFT S&M PLAN	02FEB90	22MAR90	02FEB90	22MAR91	261	FORECAST-AHEAD
3502-06-021	PREL FINAL SURV AND MAINT PLAN	18MAR92	12MAY92	18MAR92	12MAY92	0	FORECAST-ON SCHED
3502-06-025	FINAL SURV & MAINT PLAN	27MAY93	21JUL93	27MAY93	21JUL93	0	FORECAST-ON SCHED
3502-06-031	NRC APPROVE FINAL S&M PLAN	22JUL93	25AUG93	22JUL93	25AUG93	0	FORECAST-ON SCHED
3502-06-032	DOE APPROVE FINAL S&M PLAN	22JUL93	25AUG93	22JUL93	25AUG93	0	FORECAST-ON SCHED
* 3502-06-041	INITIATE SURV AND MAINT PROG *	26AUG93	30SEP93	26AUG93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-08-200	RADON MONITORING	10APR85 A	30MAR93 E	10APR85	30MAR93	0	STARTED-ON SCHED
0505-08-001	DEVELOP DRAFT SCD/RAP	06NOV88 A	10NOV88 E	06NOV88	15JUL88	-84	STARTED-BEHIND
* 0505-08-011	ISSUE DRAFT SCD/RAP *	11NOV88	11NOV88	11NOV88	11NOV88	0	FORECAST-ON SCHED
0505-08-013	VALUE ENGINEERING REVIEW DRAP	28NOV88	02DEC88	28NOV88	02DEC88	0	FORECAST-ON SCHED
* 0505-08-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	08AUG89	11SEP89	01SEP89	28SEP89	13	FORECAST-AHEAD
0505-08-017	NRC REVIEW PREL FINAL RAP	19SEP89	30OCT89	06OCT89	23NOV89	18	FORECAST-AHEAD
0505-08-019	STATE REVIEW PREL FINAL RAP	19SEP89	30OCT89	06OCT89	23NOV89	18	FORECAST-AHEAD
0505-08-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	21NOV88	06JAN89	21NOV88	06JAN89	0	FORECAST-ON SCHED
0505-08-022	STATE REV DRAFT SCD/RAP & COMMENT	21NOV88	06JAN89	21NOV88	06JAN89	0	FORECAST-ON SCHED
* 0505-08-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	27DEC89	12MAR90	12JAN90	06APR90	19	FORECAST-AHEAD
0505-08-051	NRC REVIEW FINAL RAP/DES	20MAR90	30APR90	16APR90	01JUN90	24	FORECAST-AHEAD
0505-08-052	STATE REVIEW FINAL RAP/DES	20MAR90	30APR90	16APR90	01JUN90	24	FORECAST-AHEAD
0505-08-061	FINAL RAP/DES REVIEW MEETING	30APR90	30APR90	01JUN90	01JUN90	24	FORECAST-AHEAD
0505-08-071	FINAL RAP CONCURRENCE AND PUBLISH	01MAY90	11JUN90	04JUN90	13JUL90	24	FORECAST-AHEAD
* 1000-08-005	PRELIMINARY DESIGN	14NOV88	25MAY89	14NOV88	25MAY89	0	FORECAST-ON SCHED
1000-08-007	VALUE ENGINEERING REVIEW PREL DES	23JUN89	29JUN89	23JUN89	29JUN89	0	FORECAST-ON SCHED
1000-08-013	NRC REVIEW PREL DES	02JUN89	20JUL89	02JUN89	20JUL89	0	FORECAST-ON SCHED
1000-08-014	STATE REVIEW PREL DES	02JUN89	20JUL89	02JUN89	20JUL89	0	FORECAST-ON SCHED
* 1000-08-065	FINAL DESIGN FOR REVIEW	26MAY89	04SEP89	26MAY89	31AUG89	-2	FORECAST-BEHIND
* 1000-08-070	FINAL DESIGN FOR SIGNATURE *	31OCT89	15JAN90	24NOV89	11JAN90	-2	FORECAST-BEHIND
1000-08-089	RFP ISSUE	06FEB90	12FEB90	06FEB90	12FEB90	0	FORECAST-ON SCHED
1000-08-091	RECEIVE BIDS	13FEB90	26MAR90	13FEB90	26MAR90	0	FORECAST-ON SCHED
1000-08-093	DOE APPROVE RA CONTRACT	27MAR90	23APR90	27MAR90	23APR90	0	FORECAST-ON SCHED
1000-08-095	AWARD CONTRACTS	24APR90	30APR90	24APR90	30APR90	0	RECAST-ON SCHED
* 1000-08-111	VP ENGINEERING *	03APR89	02SEP91	03JUL89	30OCT90	-219	FORECAST-BEHIND
1000-08-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	16JAN90	12FEB90	12JAN90	08FEB90	-2	FORECAST-BEHIND
1000-08-175	NRC CONCUR WITH REM ACT INSP PLAN	13FEB90	05MAR90	09FEB90	01MAR90	-2	FORECAST-BEHIND
* 1000-08-200	REMEDIAL ACTION COMPLETION REPORT	30JUL92	30DEC92	30JUL92	30DEC92	0	FORECAST-ON SCHED
1503-08-051	DEV DRAFT EA AND ISSUE	01JAN87 A	11NOV88 E	01JAN87	01JUL88	-95	STARTED-BEHIND
1503-08-061	NRC REVIEW DRAFT EA	14NOV88	30DEC88	14NOV88	30DEC88	0	FORECAST-ON SCHED
1503-08-062	STATE REVIEW DRAFT EA	14NOV88	30DEC88	14NOV88	30DEC88	0	FORECAST-ON SCHED
1503-08-071	REVISE DRAFT EA & PREPARE FONSI	02JAN89	03FEB89	02JAN89	03FEB89	0	FORECAST-ON SCHED
1503-08-073	DOE-HQ REVIEW/CONCUR EA & FONSI	06FEB89	24MAR89	06FEB89	24MAR89	0	FORECAST-ON SCHED
1503-08-074	PREPARE FINAL EA & FONSI	20FEB89	07APR89	20FEB89	07APR89	0	FORECAST-ON SCHED
* 1503-08-075	PUBLISH EA *	24APR89	24APR89	24APR89	24APR89	0	FORECAST-ON SCHED
* 1503-08-091	PUBLISH FONSI *	24APR89	24APR89	24APR89	24APR89	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-08-001	DRAFT SITE CERTIFICATION	31DEC92	24FEB93	31DEC92	24FEB93	0	FORECAST-ON SCHED
1504-08-011	NRC REVIEW DRAFT SITE CERTIFICATION	04MAR93	21APR93	04MAR93	21APR93	0	FORECAST-ON SCHED
1504-08-012	STATE REVIEW DRAFT SITE CERTIFICATION	04MAR93	21APR93	04MAR93	21APR93	0	FORECAST-ON SCHED
* 1504-08-021	FINAL SITE CERTIFICATION *	22APR93	16JUN93	22APR93	16JUN93	0	FORECAST-ON SCHED
* 1504-08-100	VP CERTIFICATION *	28JAN92	14JUL93	29MAY92	15NOV93	88	FORECAST-AHEAD
2501-08-001	PROCESSING SITE APPRAISAL	17FEB89	17AUG89	17SEP87	14MAR88	-373	FORECAST-BEHIND
2501-08-011	STATE SUBMIT ACQUISITION DATA TO DOE	18AUG89	18SEP89	17JAN86	13APR88	-373	FORECAST-BEHIND
2501-08-021	DOE APPROVE ACQUISITION DATA	19SEP89	16OCT89	14APR88	11MAY88	-373	FORECAST-BEHIND
2501-08-031	NEGOTIATE SITE ACQUISITION	17OCT89	08JAN90	17OCT89	08JAN90	0	FORECAST-ON SCHED
* 2501-08-041	COMPLETE SITE ACQUISITION	09JAN90	05FEB90	09JAN90	05FEB90	0	FORECAST-ON SCHED
* 3000-08-003	PERFORM REMEDIAL ACTIONS	01MAY90	29SEP92	01MAY90	29SEP92	0	FORECAST-ON SCHED
* 3000-08-011	VP REMEDIAL ACTION *	01MAY91	15JUL92	01MAY91	15JUL92	0	FORECAST-ON SCHED
3502-08-001	DRAFT MAINT & SURV PLAN	02DEC91	03FEB92	02DEC91	03FEB92	0	FORECAST-ON SCHED
3502-08-011	NRC REVIEW DRAFT M&S PLAN	11FEB92	30MAR92	12FEB92	31MAR92	1	FORECAST-AHEAD
3502-08-012	STATE REVIEW DRAFT M&S PLAN	11FEB92	30MAR92	12FEB92	31MAR92	1	FORECAST-AHEAD
3502-08-021	PREL FINAL MAINT & SURV PLAN	31MAR92	25MAY92	01APR92	26MAY92	1	FORECAST-AHEAD
3502-08-025	FINAL MAINT & SURV PLAN	13MAY93	16JUN93	13MAY93	16JUN93	0	FORECAST-ON SCHED
3502-08-031	NRC APPROVE FINAL M&S PLAN	24JUN93	28JUL93	24JUN93	28JUL93	0	FORECAST-ON SCHED
3502-08-032	DOE APPROVE FINAL M&S PLAN	24JUN93	28JUL93	24JUN93	28JUL93	0	FORECAST-ON SCHED
* 3502-08-041	INITIATE MAINT & SURV PROGRAM *	29JUL93	30SEP93	28JUL93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-11-200	RADON MONITORING	03APR89	28SEP93	03APR89	30SEP93	2	FORECAST-AHEAD
* 0505-11-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	08SEP88	28OCT88	20JUN88	15JUL88	-75	FORECAST-BEHIND
0505-11-017	NRC REVIEW PREL FINAL RAP	07NOV88	16DEC88	18JUL88	02SEP88	-75	FORECAST-BEHIND
0505-11-019	STATE REVIEW PREL FINAL RAP	07NOV88	16DEC88	18JUL88	02SEP88	-75	FORECAST-BEHIND
* 0505-11-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP ***	22FEB89	04APR89	17OCT88	25NOV88	-92	FORECAST-BEHIND
0505-11-051	NRC REVIEW FINAL RAP/DESIGN	12APR89	23MAY89	28NOV88	13JAN89	-92	FORECAST-BEHIND
0505-11-052	STATE REVIEW FINAL RAP/DESIGN	12APR89	23MAY89	28NOV88	13JAN89	-92	FORECAST-BEHIND
0505-11-061	FINAL RAP/DESIGN REVIEW MEETING	24MAY89	30MAY89	16JAN89	20JAN89	-92	FORECAST-BEHIND
0505-11-071	FINAL RAP CONCURRENCE AND PUBLISH	24MAY89	04JUL89	16JAN89	24FEB89	-92	FORECAST-BEHIND
* 1000-11-061	FINAL DESIGN FOR REVIEW *	19APR88 A	07OCT88 E	14MAR88	08JUL88	-65	STARTED-BEHIND
* 1000-11-065	FINAL DESIGN FOR SIGNATURE *	19DEC88	21FEB89	05SEP88	14OCT88	-92	FORECAST-BEHIND
1000-11-081	RFP ISSUE	07JAN91	11JAN91	07JAN91	11JAN91	0	FORECAST-ON SCHED
1000-11-085	RECEIVE BIDS	14JAN91	22FEB91	14JAN91	22FEB91	0	FORECAST-ON SCHED
1000-11-091	DOE APPROVE RA CONTRACT	25FEB91	22MAR91	25FEB91	22MAR91	0	FORECAST-ON SCHED
1000-11-101	AWARD CONTRACTS	25MAR91	29MAR91	25MAR91	29MAR91	0	FORECAST-ON SCHED
* 1000-11-111	VP ENGINEERING *	01NOV90	04MAY92	01NOV90	04MAY92	0	FORECAST-ON SCHED
1000-11-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	22FEB89	21MAR89	17OCT88	11NOV88	-92	FORECAST-BEHIND
1000-11-175	NRC CONCUR WITH REM ACT INSP PLAN	22MAR89	11APR89	14NOV88	02DEC88	-92	FORECAST-BEHIND
* 1000-11-200	REMEDIAL ACTION COMPLETION REPORT	01JUL92	30NOV92	01JUL92	30NOV92	0	FORECAST-ON SCHED
* 1503-11-075	INC COMMENTS AND PUBLISH EA *	03OCT88	03OCT88	31MAR88	25APR88	-115	FORECAST-BEHIND
* 1503-11-091	PUBLISH FONSI ***	02NOV87 A	03OCT88 E	02NOV87	25APR88	-115	STARTED-BEHIND
1504-11-001	DRAFT SITE CERTIFICATION	01DEC92	08FEB93	01DEC92	25JAN93	-10	FORECAST-BEHIND
1504-11-011	NRC REVIEW DRAFT SITE CERTIFICATION	16FEB93	29MAR93	26JAN93	15MAR93	-10	FORECAST-BEHIND
1504-11-012	STATE REVIEW DRAFT SITE CERTIFICATION	16FEB93	29MAR93	26JAN93	15MAR93	-10	FORECAST-BEHIND
* 1504-11-021	FINAL SITE CERTIFICATION *	30MAR93	24MAY93	16MAR93	10MAY93	-10	FORECAST-BEHIND
1504-11-031	NRC CONCUR SITE CERTIFICATION	25MAY93	28JUN93	11MAY93	14JUN93	-10	FORECAST-BEHIND
* 1504-11-100	VP CERTIFICATION *	01APR93	02JUN93	01APR93	02JUN93	0	FORECAST-ON SCHED
2501-11-001	PROCESSING SITE APPRAISAL	30SEP88	28OCT88	01JUN88	16SEP88	-30	FORECAST-BEHIND
2501-11-011	STATE SUBMIT ACQUISITION DATA TO DOE	16JUL90	14AUG90	16JUL90	14AUG90	0	FORECAST-ON SCHED
2501-11-021	DOE APPROVE ACQUISITION DATA	15AUG90	14SEP90	15AUG90	14SEP90	0	FORECAST-ON SCHED
2501-11-031	NEGOTIATE SITE ACQUISITION	17SEP90	07DEC90	17SEP90	07DEC90	0	FORECAST-ON SCHED
* 2501-11-041	COMPLETE SITE ACQUISITION	10DEC90	04JAN91	10DEC90	04JAN91	0	FORECAST-ON SCHED
* 3000-11-001	PERFORM REMEDIAL ACTIONS *	01APR91	31AUG92	01APR91	31AUG92	0	FORECAST-ON SCHED
* 3000-11-011	VP REMEDIAL ACTION *	01APR92	02JUN92	01APR92	02JUN92	0	FORECAST-ON SCHED
3502-11-001	DRAFT MAINT & SURV PLAN	09SEP91	01NOV91	01SEP91	01NOV91	0	FORECAST-ON SCHED
3502-11-011	NRC REVIEW DRAFT M&S PLAN	04NOV91	20DEC91	04NOV91	20DEC91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
3502-11-012	STATE REVIEW DRAFT M&S PLAN	04NOV91	20DEC91	04NOV91	20DEC91	0	FORECAST-ON SCHED
3502-11-021	PREL FINAL MAINT & SURV PLAN	06JAN92	28FEB92	06JAN92	28FEB92	0	FORECAST-ON SCHED
3502-11-023	NRC REVIEW PFINAL MAINT & SURV PLAN	02MAR92	17APR92	02MAR92	17APR92	0	FORECAST-ON SCHED
3502-11-025	FINAL MAINT & SURV PLAN	20APR93	24MAY93	06APR93	10MAY93	-10	FORECAST-BEHIND
3502-11-031	NRC CONCUR FINAL M&S PLAN	25MAY93	28JUN93	11MAY93	14JUN93	-10	FORECAST-BEHIND
* 3502-11-041	INITIATE MAINT & SURV PROGRAM *	03AUG93	30SEP93	20JUL93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-14-200	RADON MONITORING	01MAR90	30SEP93	01MAR90	30SEP93	0	FORECAST-ON SCHED
0505-14-011	ISSUE DRAFT SCD/RAP	23DEC87 A	06DEC88 E	23DEC87	06MAY88	-152	STARTED-BEHIND
0505-14-013	VALUE ENGINEERING REVIEW DRAP	21DEC88	27DEC88	21DEC88	27DEC88	0	FORECAST-ON SCHED
* 0505-14-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	23AUG89	19SEP89	21SEP89	15OCT89	19	FORECAST-AHEAD
0505-14-017	NRC REVIEW PREL FINAL RAP	25SEP89	10NOV89	28OCT89	13DEC89	23	FORECAST-AHEAD
0505-14-019	STATE REVIEW PREL FINAL RAP	25SEP89	10NOV89	28OCT89	13DEC89	23	FORECAST-AHEAD
0505-14-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	21DEC88	07FEB89	21DEC88	07FEB89	0	FORECAST-ON SCHED
0505-14-022	STATE REV DRAFT SCD/RAP & COMMENT	21DEC88	07FEB89	21DEC88	07FEB89	0	FORECAST-ON SCHED
* 0505-14-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	29NOV89	13FEB90	06FEB90	16MAY90	66	FORECAST-AHEAD
0505-14-051	NRC REVIEW FINAL RAP/DESIGN	14FEB90	05APR90	21MAY90	05JUL90	65	FORECAST-AHEAD
0505-14-052	STATE REVIEW FINAL RAP/DESIGN	14FEB90	05APR90	21MAY90	05JUL90	65	FORECAST-AHEAD
0505-14-01	FINAL RAP/DESIGN REVIEW MEETING	22MAR90	05APR90	22JUN90	05JUL90	65	FORECAST-AHEAD
0505-14-071	FINAL RAP CONCURRENCE AND PUBLISH	06APR90	03MAY90	06JUL90	03AUG90	66	FORECAST-AHEAD
* 1000-14-001	PRELIMINARY DESIGN	02FEB88 A	21JUN89 E	02FEB88	15AUG88	-222	STARTED-BEHIND
1000-14-003	VALUE ENGINEERING REVIEW PREL DES	22JUN89	28JUN89	20JUN89	27JUN89	-1	FORECAST-BEHIND
1000-14-011	NRC REVIEW PRELIMINARY DESIGN	22JUN89	09AUG89	20JUN89	01AUG89	-6	FORECAST-BEHIND
1000-14-012	STATE REVIEW PRELIMINARY DESIGN	22JUN89	09AUG89	20JUN89	01AUG89	-6	FORECAST-BEHIND
* 1000-14-061	FINAL DESIGN FOR REVIEW *	22JUN89	17AUG89	20JUN89	25SEP89	27	FORECAST-AHEAD
* 1000-14-065	FINAL DESIGN FOR SIGNATURE *	13NOV89	22DEC89	14DEC89	05FEB90	31	FORECAST-AHEAD
1000-14-081	RFP ISSUE	07JAN91	11JAN91	07JAN91	11JAN91	0	FORECAST-ON SCHED
1000-14-085	RECEIVE BIDS	14JAN91	22FEB91	14JAN91	22FEB91	0	FORECAST-ON SCHED
1000-14-091	DOE APPROVE RA CONTRACT	25FEB91	22MAR91	25FEB91	22MAR91	0	FORECAST-ON SCHED
1000-14-101	AWARD CONTRACTS	25MAR91	29MAR91	25MAR91	29MAR91	0	FORECAST-ON SCHED
1000-14-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	25DEC89	19JAN90	09APR90	04MAY90	75	FORECAST-AHEAD
1000-14-175	NRC CONCUR WITH REM ACT INSP PLAN	22JAN90	09FEB90	07MAY90	25MAY90	75	FORECAST-AHEAD
* 1000-14-200	REMEDIAL ACTION COMPLETION REPORT	03AUG92	31DEC92	03AUG92	31DEC92	0	FORECAST-ON SCHED
1503-14-051	DEV DRAFT EA AND ISSUE	13AUG86 A	06DEC88 E	13AUG86	06MAY88	-152	STARTED-BEHIND
1503-14-061	NRC REVIEW DRAFT EA	21DEC88	13FEB89	13DEC88	24JAN89	-14	FORECAST-BEHIND
1503-14-062	STATE REVIEW DRAFT EA	21DEC88	13FEB89	13DEC88	24JAN89	-14	FORECAST-BEHIND
1503-14-071	INC CMTS AND PRINT EA	14FEB89	06MAR89	25JAN89	15FEB89	-13	FORECAST-BEHIND
1503-14-073	PE/OGC APPROVE EA	07MAR89	17APR89	16FEB89	23MAR89	-17	FORECAST-BEHIND
* 1503-14-075	INC COMMENTS AND PUBLISH EA *	18APR89	16MAY89	24MAR89	27MAR89	-36	FORECAST-BEHIND
* 1503-14-081	PUBLISH FONSI ***	17APR89	16MAY89	15FEB89	27MAR89	-36	FORECAST-BEHIND
1504-14-001	DRAFT SITE CERTIFICATION	01JAN93	25FEB93	01JAN93	25FEB93	0	FORECAST-ON SCHED
1504-14-011	NRC REVIEW DRAFT SITE CERTIFICATION	26FEB93	15APR93	26FEB93	15APR93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-14-012	STATE REVIEW DRAFT SITE CERTIFICATION	26FEB93	15APR93	26FEB93	15APR93	0	FORECAST-ON SCHED
* 1504-14-021	FINAL SITE CERTIFICATION *	16APR93	10JUN93	16APR93	10JUN93	0	FORECAST-ON SCHED
2501-14-001	PROCESSING SITE APPRAISAL	08JAN90	24JUL90	08JAN90	24JUL90	0	FORECAST-ON SCHED
2501-14-011	STATE SUBMIT ACQUISITION DATA TO DOE	25JUL90	23AUG90	25JUL90	23AUG90	0	FORECAST-ON SCHED
2501-14-021	DOE APPROVE ACQUISITION DATA	24AUG90	14SEP90	24AUG90	14SEP90	0	FORECAST-ON SCHED
2501-14-031	NEGOTIATE SITE ACQUISITION	17SEP90	07DEC90	17SEP90	07DEC90	0	FORECAST-ON SCHED
* 2501-14-041	COMPLETE SITE ACQUISITION	10DEC90	04JAN91	10DEC90	04JAN91	0	FORECAST-ON SCHED
* 3000-14-001	PERFORM REMEDIAL ACTIONS *	01APR91	30SEP92	01APR91	30SEP92	0	FORECAST-ON SCHED
* 3000-14-002	V.P. REMEDIAL ACTION	15MAR91	02SEP91	15MAR91	02SEP91	0	FORECAST-ON SCHED
3502-14-001	DRAFT SURV AND MAINT PLAN	01NOV91	02JAN92	01NOV91	02JAN92	0	FORECAST-ON SCHED
3502-14-011	NRC REVIEW DRAFT S&M PLAN	03JAN92	20FEB92	03JAN92	20FEB92	0	FORECAST-ON SCHED
3502-14-012	STATE REVIEW DRAFT S&M PLAN	03JAN92	20FEB92	03JAN92	20FEB92	0	FORECAST-ON SCHED
3502-14-021	PREL FINAL SURV AND MAINT PLAN	21FEB92	16APR92	21FEB92	16APR92	0	FORECAST-ON SCHED
3502-14-025	FINAL SURV AND MAINT PLAN	16APR93	10JUN93	16APR93	10JUN93	0	FORECAST-ON SCHED
3502-14-031	NRC APPROVE FINAL S&M PLAN	11JUN93	15JUL93	11JUN93	15JUL93	0	FORECAST-ON SCHED
3502-14-032	DOE APPROVE FINAL S&M PLAN	11JUN93	15JUL93	11JUN93	15JUL93	0	FORECAST-ON SCHED
* 3502-14-041	INITIATE SURV AND MAINT PROG *	16JUL93	30SEP93	16JUL93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-17-171	DEV FINAL CADSAR	07AUG86 A	23SEP88 E	07AUG86	16JUN88	-71	STARTED-BEHIND
0501-17-173	OBTAIN MK COST ESTIMATE	01SEP88	30SEP88	02AUG88	23AUG88	-28	FORECAST-BEHIND
* 0501-17-181	PUB MTG/COMMENTS/& ISSUE FCADSAR	26SEP88	28OCT88	24AUG88	06SEP88	-38	FORECAST-BEHIND
0501-17-200	RADON MONITORING	02APR91	31MAR93	02APR91	31MAR93	0	FORECAST-ON SCHED
* 0501-17-300	VP INCLUSIONS	02JUN87 A	30SEP88 E	02JUN87	30SEP88	0	STARTED-ON SCHED
0505-17-001	DEVELOP SCD/RAP	03OCT88	17FEB89	03OCT88	03MAR89	10	FORECAST-AHEAD
* 0505-17-011	ISSUE DRAFT SCD/RAP	20FEB89	20FEB89	06MAR89	06MAR89	10	FORECAST-AHEAD
0505-17-013	VALUE ENGINEERING REVIEW DRAP	07MAR89	13MAR89	21MAR89	27MAR89	10	FORECAST-AHEAD
* 0505-17-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	25DEC89	19JAN90	28DEC89	23JAN90	2	FORECAST-AHEAD
0505-17-017	NRC REVIEW PREL FINAL RAP	22JAN90	09MAR90	24JAN90	08MAR90	-1	FORECAST-BEHIND
0505-17-019	STATE REVIEW PREL FINAL RAP	22JAN90	09MAR90	24JAN90	08MAR90	-1	FORECAST-BEHIND
0505-17-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	07MAR89	24APR89	21MAR89	08MAY89	10	FORECAST-AHEAD
0505-17-022	STATE REV DRAFT SCD/RAP & COMMENT	07MAR89	24APR89	21MAR89	08MAY89	10	FORECAST-AHEAD
* 0505-17-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	09APR90	01JUN90	23APR90	15JUN90	10	FORECAST-AHEAD
0505-17-051	NRC REVIEW FINAL RAP/DESIGN	04JUN90	20JUL90	18JUN90	03AUG90	10	FORECAST-AHEAD
0505-17-052	STATE REVIEW FINAL RAP/DESIGN	04JUN90	20JUL90	18JUN90	03AUG90	10	FORECAST-AHEAD
0505-17-061	FINAL RAP/DESIGN REVIEW MEETING	23JUL90	03AUG90	06AUG90	17AUG90	10	FORECAST-AHEAD
0505-17-071	FINAL RAP CONCURRENCE AND PUBLISH	23JUL90	30AUG90	06AUG90	13SEP90	10	FORECAST-AHEAD
* 1000-17-001	PRELIMINARY DESIGN *	21FEB89	22SEP89	07MAR89	20SEP89	-2	FORECAST-BEHIND
1000-17-003	VALUE ENGINEERING REVIEW PREL DES	23OCT89	27OCT89	20OCT89	24OCT89	-3	FORECAST-BEHIND
1000-17-011	NRC REVIEW PRELIMINARY DESIGN	25SEP89	10NOV89	21SEP89	02NOV89	-6	FORECAST-BEHIND
1000-17-012	STATE REVIEW PRELIMINARY DESIGN	25SEP89	10NOV89	21SEP89	02NOV89	-6	FORECAST-BEHIND
* 1000-17-061	FINAL DESIGN FOR REVIEW *	25SEP89	12JAN90	21SEP89	27DEC89	-12	FORECAST-BEHIND
* 1000-17-065	FINAL DESIGN FOR SIGNATURE *	12MAR90	20APR90	09MAR90	07MAY90	11	FORECAST-AHEAD
1000-17-081	RFP ISSUE	07JAN91	11JAN91	07JAN91	11JAN91	0	FORECAST-ON SCHED
1000-17-085	RECEIVE BIDS	14JAN91	22FEB91	14JAN91	22FEB91	0	FORECAST-ON SCHED
1000-17-091	DOE APPROVE RA CONTRACT	25FEB91	22MAR91	25FEB91	22MAR91	0	FORECAST-ON SCHED
1000-17-101	AWARD CONTRACTS	25MAR91	29MAR91	25MAR91	29MAR91	0	FORECAST-ON SCHED
* 1000-17-111	VP ENGINEERING *	01APR91	30APR92	01APR91	30APR92	0	FORECAST-ON SCHED
1000-17-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	23APR90	18MAY90	07MAY90	01JUN90	10	FORECAST-AHEAD
1000-17-175	NRC CONCUR WITH REM ACT INSP PLAN	21MAY90	08JUN90	04JUN90	22JUN90	10	FORECAST-AHEAD
* 1000-17-200	REMEDIAL ACTION COMPLETION REPORT	02JUL92	01DEC92	02JUL92	01DEC92	0	FORECAST-ON SCHED
1503-17-001	PREPARE AND ISSUE FACT SHEET	31OCT88	02DEC88	19JAN88	22FEB88	-204	FORECAST-BEHIND
* 1503-17-051	DEV DRAFT EA AND ISSUE *	04NOV88	22FEB89	16NOV88	06MAR89	8	FORECAST-AHEAD
1503-17-061	NRC REVIEW DRAFT EA	23FEB89	05APR89	07MAR89	17APR89	8	FORECAST-AHEAD
1503-17-062	STATE REVIEW DRAFT EA	23FEB89	05APR89	07MAR89	17APR89	8	FORECAST-AHEAD
1503-17-071	INC CMTS AND PRINT EA	06APR89	10MAY89	18APR89	22MAY89	8	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1503-17-073	DOE-HQ APPROVE EA	11MAY89	07JUN89	23MAY89	19JUN89	8	FORECAST-AHEAD
* 1503-17-075	PUBLISH EA *	08JUN89	28JUN89	20JUN89	10JUL89	8	FORECAST-AHEAD
* 1503-17-091	PUBLISH FONSI ***	18MAY89	28JUN89	30MAY89	10JUL89	8	FORECAST-AHEAD
1504-17-001	DRAFT SITE CERTIFICATION	02DEC92	08FEB93	02DEC92	08FEB93	0	FORECAST-ON SCHED
1504-17-011	NRC REVIEW DRAFT SITE CERTIFICATION	09FEB93	29MAR93	09FEB93	29MAR93	0	FORECAST-ON SCHED
1504-17-012	STATE REVIEW DRAFT SITE CERTIFICATION	09FEB93	29MAR93	09FEB93	29MAR93	0	FORECAST-ON SCHED
* 1504-17-021	FINAL SITE CERTIFICATION *	30MAR93	24MAY93	30MAR93	24MAY93	6	FORECAST-ON SCHED
1504-17-031	NRC CONCUR SITE CERTIFICATION	25MAY93	28JUN93	25MAY93	28JUN93	0	FORECAST-ON SCHED
* 1504-17-100	VP CERTIFICATION *	31MAR92	30APR93	31MAR92	30APR93	0	FORECAST-ON SCHED
2501-17-001	PROCESSING SITE APPRAISAL	05JAN90	26JUL90	05JAN90	26JUL90	0	FORECAST-ON SCHED
2501-17-011	STATE SUBMIT ACQUISITION DATA TO DOE	27JUL90	23AUG90	27JUL90	23AUG90	0	FORECAST-ON SCHED
2501-17-021	DOE APPROVE ACQUISITION DATA	24AUG90	14SEP90	24AUG90	14SEP90	0	FORECAST-ON SCHED
2501-17-031	NEGOTIATE SITE ACQUISITION	17SEP90	07DEC90	17SEP90	07DEC90	0	FORECAST-ON SCHED
* 2501-17-041	COMPLETE SITE ACQUISITION	10DEC90	04JAN91	10DEC90	04JAN91	0	FORECAST-ON SCHED
* 3000-17-001	PERFORM REMEDIAL ACTIONS *	01APR91	31AUG92	01APR91	31AUG92	0	FORECAST-ON SCHED
* 3000-17-011	VP REMEDIAL ACTION *	01APR91	30APR92	01APR91	30APR92	0	FORECAST-ON SCHED
3502-17-001	DRAFT MAINT & SURV PLAN	03DEC90	01FEB91	03DEC90	01FEB91	0	FORECAST-ON SCHED
3502-17-011	NRC REVIEW DRAFT M&S PLAN	04FEB91	22MAR91	04FEB91	22MAR91	0	FORECAST-ON SCHED
3502-17-012	STATE REVIEW DRAFT M&S PLAN	04FEB91	22MAR91	04FEB91	22MAR91	0	FORECAST-ON SCHED
3502-17-021	PREL FINAL MAINT & SURV PLAN	06JAN92	28FEB92	06JAN92	28FEB92	0	FORECAST-ON SCHED
3502-17-023	NRC REVIEW PREL FINAL MAINT & SURV PLAN	02MAR92	17APR92	02MAR92	17APR92	0	FORECAST-ON SCHED
3502-17-025	FINAL MAINT & SURV PLAN	30MAR93	24MAY93	30MAR93	24MAY93	0	FORECAST-ON SCHED
3502-17-031	NRC CONCUR FINAL M&S PLAN	25MAY93	28JUN93	25MAY93	28JUN93	0	FORECAST-ON SCHED
* 3502-17-041	INITIATE MAINT & SURV PROGRAM *	29JUN93	30SEP93	16JUN93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1504-01-021	FINAL SITE CERTIFICATION ***	30SEP86 A	30SEP88 E	30SEP86	30MAR88	-132	STARTED-BEHIND
* 1504-01-100	VP CERTIFICATION *	13SEP83 A	26SEP89 E	13SEP83	30MAY89	-85	STARTED-BEHIND
* 3000-01-011	VP REMEDIAL ACTION ***	13SEP82 A	26SEP86 E	13SEP82	26SEP88	0	STARTED-ON JCHED
3502-01-031	BURRELL SURV AND MAINT FINAL PLAN	02NOV87 A	30SEP88 E	02NOV87	01JAN88	-195	STARTED-BEHIND
3502-01-035	NRC REVIEW BURRELL SURV AND MAINT PLAN	17JUN88 A	30SEP88 E	04JAN88	19FEB88	-160	STARTED-BEHIND
* 3502-01-041	INITIATE SURV AND MAINT PROG *	04AUG86 A	29SEP93 E	04AUG86	30SEP93	1	STARTED-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-13-200	RADON MONITORING	12JUL85 A	16JUN89 E	12JUL85	13FEB89	-89	STARTED-BEHIND
0505-13-071	FINAL RAP (CONCURRENCE AND) PUBLISH	10JUN86 A	16SEP88 E	10JUN86	15APR88	-110	STARTED-BEHIND
* 1000-13-200	REMEDIATION ACTION COMPLETION REPORT	15JUN88 A	17MAR89 E	15JUN88	14NOV88	-89	STARTED-BEHIND
1504-13-001	DRAFT SITE CERTIFICATION	20MAR89	12MAY89	15NOV88	09JAN89	-89	FORECAST-BEHIND
1504-13-011	NRC REVIEW DRAFT SITE CERTIFICATION	15MAY89	30JUN89	10JAN89	27FEB89	-89	FORECAST-BEHIND
1504-13-012	STATE REVIEW DRAFT SITE CERTIFICATION	15MAY89	30JUN89	10JAN89	27FEB89	-89	FORECAST-BEHIND
* 1504-13-021	FINAL SITE CERTIFICATION ***	03JUL89	25AUG89	28FEB89	24APR89	-89	FORECAST-BEHIND
* 1504-13-100	VP CERTIFICATION *	02MAY88 A	01AUG89 E	31MAR88	30JUN89	-22	STARTED-BEHIND
* 3000-13-004	RADON BARRIER PLACEMENT	03NOV87 A	02AUG88 A	30OCT87	24JUN88	-27	COMPLETE-BEHIND
* 3000-13-005	RIPRAP AND BEDDING PLACEMENT	17OCT88	02DEC88	31MAY88	29JUL88	-90	FORECAST-BEHIND
* 3000-13-006	DEMOLITION ***	05DEC88	16DEC88	01AUG88	15AUG88	-89	FORECAST-BEHIND
3502-13-025	FINAL SURV & MAINT PLAN	03JUL89	25AUG89	28FEB89	24APR89	-89	FORECAST-BEHIND
3502-13-031	NRC APPROVE FINAL S&M PLAN	28AUG89	29SEP89	25APR89	29MAY89	-89	FORECAST-BEHIND
3502-13-032	DOE APPROVE FINAL S&M PLAN	28AUG89	29SEP89	25APR89	29MAY89	-89	FORECAST-BEHIND
* 3502-13-041	INITIATE SURV AND MAINT PROG *	02OCT89	30SEP93	30MAY89	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-22-200	RADON MONITORING	02APR91	03MAY93	02APR91	03MAY93	0	FORECAST-ON SCHED
* 0505-22-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	02JAN89	27JAN89	22NOV88	19DEC88	-29	FORECAST-BEHIND
0505-22-017	NRC REVIEW PREL FINAL RAP	30JAN89	17MAR89	20DEC88	06FEB89	-29	FORECAST-BEHIND
0505-22-019	STATE REVIEW PREL FINAL RAP	30JAN89	17MAR89	20DEC88	06FEB89	-29	FORECAST-BEHIND
* 0505-22-041	INCRP CMTS/RAC DES AND RAP	16JAN89	02JUL89	14FEB89	03JUL89	0	FORECAST-ON SCHED
0505-22-051	NRC REVIEW PREL RAP	04JUL89	21JUL89	04JUL89	21AUG89	0	FORECAST-ON SCHED
0505-22-052	STATE REVIEW PREL RAP	04JUL89	21JUL89	04JUL89	21AUG89	0	FORECAST-ON SCHED
0505-22-051	FINAL RAP SUBMITTAL MONITORING	24JUL89	04SEP89	22AUG89	04SEP89	0	FORECAST-ON SCHED
0503-22-071	FINAL RAP SUBMITTAL PUBLICATION	02OCT89	02OCT89	22AUG89	02OCT89	0	FORECAST-ON SCHED
* 1000-22-001	PRELIMINARY DESIGN *	14OCT88	14OCT88	11DEC87	16SEP88	-20	STARTED-BEHIND
1000-22-003	VALUE ENGR. REV. PREL DESIGN	04NOV88	04NOV88	06SEP88	12SEP88	-39	FORECAST-BEHIND
1000-22-011	NRC REVIEW PRELIMINARY DESIGN	02DEC88	02DEC88	23AUG88	10OCT88	-39	FORECAST-BEHIND
1000-22-012	STATE REVIEW PRELIMINARY DESIGN	02DEC88	02DEC88	23AUG88	10OCT88	-39	FORECAST-BEHIND
1000-22-061	FINAL DESIGN FOR REVIEW *	19OCT89	20JAN89	19SEP88	23DEC88	-20	FORECAST-BEHIND
* 1000-22-065	FINAL DESIGN FOR SIGNATURE *	20MAR90	05MAY89	07FEB89	05MAY89	0	FORECAST-ON SCHED
1000-22-081	RFP ISSUE AND REC BIDS	08JAN92	14JAN92	08JAN92	14JAN92	0	FORECAST-ON SCHED
1000-22-085	RECEIVE BIDS	15JAN92	25FEB92	15JAN92	25FEB92	0	FORECAST-ON SCHED
1000-22-091	DOE APPROVE RA CONTRACT	26FEB92	24MAR92	26FEB92	24MAR92	0	FORECAST-ON SCHED
1000-22-101	AWARD CONTRACTS	25MAR92	31MAR92	25MAR92	31MAR92	0	FORECAST-ON SCHED
* 1000-22-111	VP ENGINEERING *	03APR90	01MAR90	01JAN92	31AUG92	652	FORECAST-AHEAD
1000-22-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	03MAY89	02JUN89	21MAR89	17APR89	-34	FORECAST-BEHIND
1000-22-175	NRC CONCUR WITH REACTOR NSP PLAN	05JUN89	23JUN89	18APR89	08MAY89	-34	FORECAST-BEHIND
* 1000-22-200	REMEDIAL ACTION COMPLETION REPORT	02SEP92	02FEB93	02SEP92	02FEB93	0	FORECAST-ON SCHED
1503-22-071	INC CMTS AND PRINT EA	14OCT88	04JAN89	13MAY88	16JUN88	-144	FORECAST-BEHIND
1503-22-073	PE/OGC APPROVE EA	05JAN89	13FEB89	17JUN88	28JUL88	-142	FORECAST-BEHIND
* 1503-22-075	INC COMMENTS AND PUBLISH EA *	14FEB89	24FEB89	29JUL88	11AUG88	-141	FORECAST-BEHIND
* 1503-22-091	PUBLISH FONSI ***	16JAN89	24FEB89	01JUL88	11AUG88	-141	FORECAST-BEHIND
1504-22-001	DRAFT SITE CERTIFICATION	03FEB93	30MAR93	03FEB93	30MAR93	0	FORECAST-ON SCHED
1504-22-011	NRC REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
1504-22-012	STATE REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
* 1504-22-021	FINAL SITE CERTIFICATION *	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
* 1504-22-100	VP CERTIFICATION *	05JUL93	02NOV93	02APR93	02AUG93	-66	FORECAST-BEHIND
2501-22-001	PROCESSING SITE APPRAISAL	01JAN91	17JUL91	01JAN91	17JUL91	0	FORECAST-ON SCHED
2501-22-011	DOE REVIEW SITE APPRAISAL	18JUL91	16AUG91	18JUL91	16AUG91	0	FORECAST-ON SCHED
2501-22-021	DOE AUTHORIZE SITE ACQUISITION	19AUG91	17SEP91	19AUG91	17SEP91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
2501-22-031	NEGOTIATE SITE ACQUISITION	18SEP91	10DEC91	18SEP91	10DEC91	0	FORECAST-ON SCHED
* 2501-22-041	COMPLETE SITE ACQUISITION	11DEC91	07JAN92	11DEC91	07JAN92	0	FORECAST-ON SCHED
* 3000-22-001	PERFORM REMEDIAL ACTIONS *	01APR92	02NOV92	01APR92	02NOV92	0	FORECAST-ON SCHED
* 3000-22-011	VP REMEDIAL ACTION *	01APR92	02NOV92	01APR92	01NOV92	0	FORECAST-ON SCHED
3502-22-001	DRAFT SURV AND MAINT PLAN	01NOV89	02JAN90	01NOV89	02JAN90	0	FORECAST-ON SCHED
3502-22-011	NRC REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-22-012	STATE REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-22-021	PREL FINAL SURV AND MAINT PLAN	06MAR92	30APR92	06MAR92	30APR92	0	FORECAST-ON SCHED
3502-22-025	FINAL SURV & MAINT PLAN	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
3502-22-031	NRC APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
3502-22-032	DOE APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
* 3502-22-041	INITIATE SURV AND MAINT PROG *	18AUG93	30SEP93	18AUG93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTES: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-21-200	RADON MONITORING	02APR91	03MAY93	02APR91	03MAY93	0	FORECAST-ON SCHED
* 0505-21-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	02JAN89	27JAN89	22NOV88	19DEC88	-29	FORECAST-BEHIND
0505-21-017	NRC REVIEW PREL FINAL RAP	30JAN89	17MAR89	20DEC88	06FEB89	-29	FORECAST-BEHIND
0505-21-019	STATE REVIEW PREL FINAL RAP	30JAN89	17MAR89	20DEC88	06FEB89	-29	FORECAST-BEHIND
* 0505-21-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	16JAN89	03JUL89	07FEB89	03JUL89	0	FORECAST-ON SCHED
0505-21-051	NRC REVIEW FINAL RAP/DESIGN	04JUL89	21AUG89	04JUL89	21AUG89	0	FORECAST-ON SCHED
0505-21-052	STATE REVIEW FINAL RAP/DESIGN	04JUL89	21AUG89	04JUL89	21AUG89	0	FORECAST-ON SCHED
0505-21-061	FINAL RAP/DESIGN REVIEW MEETING	22AUG89	04SEP89	22AUG89	04SEP89	0	FORECAST-ON SCHED
0505-21-071	FINAL RAP CONCURRENCE AND PUBLISH	22AUG89	02OCT89	22AUG89	02OCT89	0	FORECAST-ON SCHED
* 1000-21-001	PRELIMINARY DESIGN *	11DEC87 A	14OCT88 E	11DEC87	16SEP88	-20	STARTED-BEHIND
1000-21-003	VALUE ENGINEERING REVIEW PREL DES	31OCT88	04NOV88	06SEP88	12SEP88	-39	FORECAST-BEHIND
1000-21-011	NRC REVIEW PRELIMINARY DESIGN	17OCT88	02DEC88	23AUG88	10OCT88	-39	FORECAST-BEHIND
1000-21-012	STATE REVIEW PRELIMINARY DESIGN	17OCT88	02DEC88	23AUG88	10OCT88	-39	FORECAST-BEHIND
* 1000-21-061	FINAL DESIGN FOR REVIEW *	17OCT88	20JAN89	19SEP88	23DEC88	-20	FORECAST-BEHIND
* 1000-21-085	FINAL DESIGN FOR SIGNATURE *	20MAR89	05MAY89	07FEB89	05MAY89	0	FORECAST-ON SCHED
1000-21-081	RFP ISSUE	08JAN92	14JAN92	08JAN92	14JAN92	0	FORECAST-ON SCHED
1000-21-085	RECEIVE BIDS	15JAN92	25FEB92	15JAN92	25FEB92	0	FORECAST-ON SCHED
1000-21-091	DOE APPROVE RA CONTRACT	26FEB92	24MAR92	26FEB92	24MAR92	0	FORECAST-ON SCHED
1000-21-101	AWARD CONTRACTS	25MAR92	31MAR92	25MAR92	31MAR92	0	FORECAST-ON SCHED
* 1000-21-111	VP ENGINEERING *	03APR89	01MAR90	01JAN92	31AUG92	652	FORECAST-AHEAD
1000-21-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	08MAY89	02JUN89	21MAR89	17APR89	-34	FORECAST-BEHIND
1000-21-175	NRC CONCUR WITH REM ACT INSP PLAN	05JUN89	23JUN89	18APR89	08MAY89	-34	FORECAST-BEHIND
* 1000-21-200	REMEDIAL ACTION COMPLETION REPORT	02SEP92	02FEB93	02SEP92	02FEB93	0	FORECAST-ON SCHED
1503-21-071	INC CMTS AND PRINT EA	14OCT88	04JAN89	13MAY88	16JUN88	-144	FORECAST-BEHIND
1503-21-073	PE/OGC APPROVE EA	05JAN89	13FEB89	17JUN88	28JUL88	-142	FORECAST-BEHIND
* 1503-21-075	INC COMMENTS AND PUBLISH EA *	14FEB89	24FEB89	29JUL88	11AUG88	-141	FORECAST-BEHIND
* 1503-21-091	PUBLISH FONSI ***	16JAN89	24FEB89	01JUL88	11AUG88	-141	FORECAST-BEHIND
1504-21-001	DRAFT SITE CERTIFICATION	03FEB93	30MAR93	03FEB93	30MAR93	0	FORECAST-ON SCHED
1504-21-011	NRC REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
1504-21-012	STATE REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
* 1504-21-021	FINAL SITE CERTIFICATION *	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
* 1504-21-100	VP CERTIFICATION *	05JUL93	02NOV93	02APR93	02AUG93	-66	FORECAST-BEHIND
2501-21-001	PROCESSING SITE APPRAISAL	01JAN91	17JUL91	01JAN91	17JUL91	0	FORECAST-ON SCHED
2501-21-011	STATE SUBMIT ACQUISITION DATA TO DOE	18JUL91	18AUG91	18JUL91	18AUG91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIABLE	STATUS
2501-21-021	DOE APPROVE ACQUISITION DATA	19AUG91	17SEP91	19AUG91	17SEP91	0	FORECAST-ON SCHED
2501-21-031	NEGOTIATE SITE ACQUISITION	18SEP91	10DEC91	18SEP91	10DEC91	0	FORECAST-ON SCHED
* 2501-21-041	COMPLETE SITE ACQUISITION	11DEC91	07JAN92	11DEC91	07JAN92	0	FORECAST-ON SCHED
* 3000-21-001	PERFORM REMEDIAL ACTIONS *	01APR92	02NOV92	01APR92	02NOV92	0	FORECAST-ON SCHED
* 3000-21-011	VF REMEDIAL ACTION *	01APR92	02NOV92	01APR92	01NOV92	0	FORECAST-ON SCHED
3502-21-001	DRAFT SURV AND MAINT PLAN	01NOV89	02JAN90	01NOV89	02JAN90	0	FORECAST-ON SCHED
3502-21-011	NRC REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-21-012	STATE REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-21-021	PREL FINAL SURV AND MAINT PLAN	06MAR92	30APR92	06MAR92	30APR92	0	FORECAST-ON SCHED
3502-21-025	FINAL SURV & MAINT PLAN	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
3502-21-031	NRC APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
3502-21-032	DOE APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
* 3502-21-041	INITIATE SURV AND MAINT PROG *	18AUG93	30SEP93	18AUG93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASLINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-07-200	RADON MONITORING	01JUL84 A	01JUN92 E	01JUL84	29NOV91	-131	STARTED-BEHIND
* 1000-07-111	VP ENGINEERING *	14JAN85 A	30JUN89 E	14JAN85	01JUN89	-21	STARTED-BEHIND
* 1000-07-200	REMEDIAL ACTION COMPLETION REPORT	31AUG89	31JAN90	02APR91	02SEP91	413	FORECAST-AHEAD
1504-07-001	DRAFT SITE CERTIFICATION	01FEB90	28MAR90	03SEP91	28OCT91	413	FORECAST-AHEAD
1504-07-011	NRC REVIEW DRAFT SITE CERTIFICATION	29MAR90	16MAY90	29OCT91	16DEC91	413	FORECAST-AHEAD
1504-07-012	STATE REVIEW DRAFT SITE CERTIFICATION	29MAR90	16MAY90	29OCT91	16DEC91	413	FORECAST-AHEAD
* 1504-07-021	FINAL SITE CERTIFICATION *	17MAY90	11JUL90	17DEC91	10FEB92	413	FORECAST-AHEAD
* 1504-07-100	VP CERTIFICATION *	19JUN86 A	31OCT90 E	19JUN86	31OCT90	0	STARTED-ON SCHED
* 3000-07-001	PERFORM REMEDIAL ACTIONS PH11 ***	11MAR88 A	31OCT89 E	16MAR88	31MAY91	413	STARTED-AHEAD
* 3000-07-005	PERFORM REMEDIAL ACTION PHASE II DEMOB	01NOV89	28SEP90	01NOV89	31MAY91	175	FORECAST-AHEAD
* 3000-07-011	VP REMEDIAL ACTION ***	19JUN85 A	29SEP89 E	19JUN85	31OCT89	22	STARTED-AHEAD
3502-07-001	DRAFT SURV AND MAINT PLAN	17MAY89	11JUL89	01MAR90	01MAY90	210	FORECAST-AHEAD
3502-07-011	NRC REVIEW DRAFT S&M PLAN	26JUL89	12SEP89	16MAY90	03JUL90	210	FORECAST-AHEAD
3502-07-012	STATE REVIEW DRAFT S&M PLAN	26JUL89	12SEP89	16MAY90	03JUL90	210	FORECAST-AHEAD
3502-07-021	PREL FINAL SURV AND MAINT PLAN	13SEP89	07NOV89	04JUL90	28AUG90	210	FORECAST-AHEAD
3502-07-025	FINAL SURV & MAINT PLAN	17MAY90	11JUL90	17DEC91	10FEB92	413	FORECAST-AHEAD
3502-07-031	NRC APPROVE FINAL S&M PLAN	12JUL90	15AUG90	11FEB92	16MAR92	413	FORECAST-AHEAD
3502-07-032	DOE APPROVE FINAL S&M PLAN	12JUL90	15AUG90	11FEB92	16MAR92	413	FORECAST-AHEAD
* 3502-07-041	INITIATE SURV AND MAINT PROG *	16AUG90	30SEP93	17MAR92	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-15-200	RADON MONITORING	11APR88 A	30MAR90 E	29MAR88	30MAR90	0	STARTED-ON SCHED
* 0505-15-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	05SEP88	30SEP88	12JUL88	08AUG88	-39	FORECAST-BEHIND
0505-15-017	NRC REVIEW PREL FINAL RAP	10OCT88	18NOV88	16AUG88	26SEP88	-39	FORECAST-BEHIND
0505-15-019	STATE REVIEW PREL FINAL RAP	10OCT88	18NOV88	16AUG88	26SEP88	-39	FORECAST-BEHIND
* 0505-15-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	09NOV88	24JAN89	09NOV88	17JAN89	-5	FORECAST-BEHIND
0505-15-051	NRC REVIEW FINAL RAP/DESIGN	01FEB89	14MAR89	25JAN89	07MAR89	-5	FORECAST-BEHIND
0505-15-052	STATE REVIEW FINAL RAP/DESIGN	01FEB89	14MAR89	25JAN89	07MAR89	-5	FORECAST-BEHIND
0505-15-061	FINAL RAP/DESIGN REVIEW MEETING	15MAR89	28MAR89	08MAR89	21MAR89	-5	FORECAST-BEHIND
0505-15-071	FINAL RAP CONFERENCE AND PUBLISH	15MAR89	25APR89	08MAR89	18APR89	-5	FORECAST-BEHIND
* 1000-15-061	FINAL DESIGN FOR REVIEW *	14APR88 A	15SEP88 E	14MAR88	24JUN88	-59	STARTED-BEHIND
* 1000-15-065	FINAL DESIGN FOR SIGNATURE *	28NOV88	16DEC88	27SEP88	08NOV88	-28	FORECAST-BEHIND
1000-15-081	RFP ISSUE	02JAN89	06JAN89	02JAN89	06JAN89	0	FORECAST-ON SCHED
1000-15-085	RECEIVE BIDS	09JAN89	17FEB89	09JAN89	17FEB89	0	FORECAST-ON SCHED
1000-15-091	DOE APPROVE RA CONTRACT	20FEB89	17MAR89	20FEB89	17MAR89	0	FORECAST-ON SCHED
1000-15-101	AWARD CONTRACTS	20MAR89	31MAR89	20MAR89	31MAR89	0	FORECAST-ON SCHED
* 1000-15-111	VP ENGINEERING *	01MAR89	01JUN89	01MAR89	01JUN89	0	FORECAST-ON SCHED
1000-15-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	19DEC88	13JAN89	02NOV88	29NOV88	-33	FORECAST-BEHIND
1000-15-175	NRC CONCUR WITH REM ACT INPS PLAN	16JAN89	03FEB89	30NOV88	20DEC88	-33	FORECAST-BEHIND
* 1000-15-200	REMEDIAL ACTION COMPLETION REPORT	01AUG89	29DEC89	01AUG89	29DEC89	0	FORECAST-ON SCHED
1503-15-071	INC CMTS AND PRINT EA	15JUN88 A	04NOV88 E	12OCT88	12NOV88	6	STARTED-AHEAD
1503-15-073	DOE/EH APPROVE EA	07NOV88	26DEC88	13NOV88	01JAN89	5	FORECAST-AHEAD
* 1503-15-075	INC COMMENTS AND PUBLISH EA *	27DEC88	27JAN89	02JAN89	02FEB89	4	FORECAST-AHEAD
* 1503-15-091	PUBLISH FONSI *	04JAN89	27JAN89	10JAN89	02FEB89	4	FORECAST-AHEAD
1504-15-001	DRAFT SITE CERTIFICATION	01JAN90	23FEB90	01JAN90	23FEB90	0	FORECAST-ON SCHED
1504-15-011	NRC REVIEW DRAFT SITE CERTIFICATION	05MAR90	20APR90	05MAR90	20APR90	0	FORECAST-ON SCHED
1504-15-012	STATE REVIEW DRAFT SITE CERTIFICATION	05MAR90	20APR90	05MAR90	20APR90	0	FORECAST-ON SCHED
* 1504-15-021	FINAL SITE CERTIFICATION *	23APR90	15JUN90	23APR90	15JUN90	0	FORECAST-ON SCHED
* 1504-15-100	VP CERTIFICATION *	11MAY90	28JUN90	11MAY90	28JUN90	0	FORECAST-ON SCHED
2501-15-011	STATE SUBMIT ACQUISITION DATA TO DOE	08JUL88 A	03OCT88 E	08JUL88	08AUG88	-40	STARTED-BEHIND
2501-15-021	DOE APPROVE ACQUISITION DATA	04OCT88	01NOV88	09AUG88	09SEP88	-37	FORECAST-BEHIND
2501-15-031	NEGOTIATE SITE ACQUISITION	02NOV88	02DEC88	12SEP88	02DEC88	0	FORECAST-ON SCHED
* 2501-15-041	COMPLETE SITE ACQUISITION	05DEC88	30DEC88	05DEC88	30DEC88	0	FORECAST-ON SCHED
2501-15-050	SUBMIT MINERAL RIGHTS WITHDRAWAL APPLICATION TO BL	15JUL88 A	12AUG88 A	15JUL88	12AUG88	0	COMPLETE-ON SCHED
2501-15-055	BLM PUBLISH MINERAL WITHDRAWAL NOTICE (2YRS)	23AUG88 A	24AUG90 E	19AUG88	20AUG90	0	STARTED-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
2501-15-060	NOTICE OF TERMINATION OF SEGRAGATION	21AUG90	21AUG90	21AUG90	21AUG90	0	FORECAST-ON SCHED
* 3000-15-001	PERFORM REMEDIAL ACTIONS ***	03APR89	29SEP89	03APR89	29SEP89	0	FORECAST-ON SCHED
* 3000-15-011	VP REMEDIAL ACTION ***	15MAY89	30JUN89	15MAY89	30JUN89	0	FORECAST-ON SCHED
3502-15-001	DRAFT SURV AND MAINT PLAN	01NOV88	02JAN89	01NOV88	02JAN89	0	FORECAST-ON SCHED
3502-15-011	NRC REVIEW DRAFT S&M PLAN	10JAN89	20FEB89	10JAN89	27FEB89	5	FORECAST-AHEAD
3502-15-012	STATE REVIEW DRAFT S&M PLAN	10JAN89	20FEB89	10JAN89	27FEB89	5	FORECAST-AHEAD
3502-15-021	PREL FINAL SURV AND MAINT PLAN	21FEB89	17APR89	28FEB89	24APR89	5	FORECAST-AHEAD
3502-15-025	FINAL SURV AND MAINT PLAN	23APR90	15JUN90	23APR90	15JUN90	0	FORECAST-ON SCHED
3502-15-031	NRC APPROVE FINAL S&M PLAN	25JUN90	27JUL90	25JUN90	27JUL90	0	FORECAST-ON SCHED
3502-15-032	DOE APPROVE FINAL S&M PLAN	25JUN90	27JUL90	25JUN90	27JUL90	0	FORECAST-ON SCHED
* 3502-15-041	INITIATE SURV AND MAINT PROG *	30JUL90	30SEP93	30JUL90	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88
 DATA DATE: 01SEP88
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP93
 FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-20-200	RADON MONITORING	01JUN89	27NOV92	01JUN89	27NOV92	0	FORECAST-ON SCHED
* 0505-20-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	24OCT88	18NOV88	30AUG88	26SEP88	-39	FORECAST-BEHIND
0505-20-017	NRC REVIEW PREL FINAL RAP	28NOV88	06JAN89	27SEP88	14NOV88	-39	FORECAST-BEHIND
0505-20-019	STATE REVIEW PREL FINAL RAP	28NOV88	06JAN89	27SEP88	14NOV88	-39	FORECAST-BEHIND
* 0505-20-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP ***	23JAN89	17MAR89	13DEC88	06FEB89	-29	FORECAST-BEHIND
0505-20-051	NRC REVIEW FINAL RAP/DESIGN	27MAR89	05MAY89	07FEB89	27MAR89	-29	FORECAST-BEHIND
0505-20-052	STATE REVIEW FINAL RAP/DESIGN	27MAR89	05MAY89	07FEB89	27MAR89	-29	FORECAST-BEHIND
0505-20-061	FINAL RAP/DESIGN REVIEW MEETING	08MAY89	19MAY89	28MAR89	10APR89	-29	FORECAST-BEHIND
0505-20-071	FINAL RAP CONCURRENCE AND PUBLISH	08MAY89	16JUN89	28MAR89	08MAY89	-29	FORECAST-BEHIND
* 1000-20-001	PRELIMINARY DESIGN *	20OCT87 A	31AUG88 A	20OCT87	30MAY88	-67	COMPLETE-BEHIND
1000-20-003	VALUE ENGINEERING REVIEW PREL DES	15AUG88 A	12OCT88 E	14JUN88	20JUN88	-82	STARTED-BEHIND
1000-20-011	NRC REVIEW PRELIMINARY DESIGN	01AUG88 A	11NOV88 E	31MAY88	21JUL88	-81	STARTED-BEHIND
1000-20-012	STATE REVIEW PRELIMINARY DESIGN	01AUG88 A	21SEP88 E	31MAY88	21JUL88	-44	STARTED-BEHIND
* 1000-20-061	FINAL DESIGN FOR REVIEW *	18JUL88 A	11NOV88 E	31MAY88	19SEP88	-39	STARTED-BEHIND
* 1000-20-065	FINAL DESIGN FOR SIGNATURE *	09JAN89	10MAR89	15NOV88	26DEC88	-54	FORECAST-BEHIND
1000-20-081	RFP ISSUE	06FEB90	12FEB90	06FEB90	12FEB90	0	FORECAST-ON SCHED
1000-20-085	RECEIVE BIDS	13FEB90	26MAR90	13FEB90	26MAR90	0	FORECAST-ON SCHED
1000-20-091	DOE APPROVE RA CONTRACT	27MAR90	23APR90	27MAR90	23APR90	0	FORECAST-ON SCHED
1000-20-101	AWARD CONTRACTS	24APR90	30APR90	24APR90	30APR90	0	FORECAST-ON SCHED
* 1000-20-111	VP ENGINEERING *	01MAY89	01OCT90	01MAY89	01OCT89	-260	FORECAST-BEHIND
1000-20-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	13MAR89	07APR89	27DEC88	23JAN89	-54	FORECAST-BEHIND
1000-20-175	NRC CONCUR WITH REM ACT INSP PLAN	10APR89	28APR89	24JAN89	13FEB89	-54	FORECAST-BEHIND
* 1000-20-200	REMEDIAL ACTION COMPLETION REPORT	01APR92	31AUG92	01APR92	31AUG92	0	FORECAST-ON SCHED
1503-20-061	NRC REVIEW DRAFT EA	04DEC87 A	15SEP88 E	04DEC87	30MAY88	-78	STARTED-BEHIND
1503-20-071	INC CMTS AND PRINT EA	17OCT88	31OCT88	31MAY88	11JUL88	-80	FORECAST-BEHIND
1503-20-073	PE/OGC APPROVE EA	01NOV88	26DEC88	12JUL88	22AUG88	-90	FORECAST-BEHIND
* 1503-20-075	INC COMMENTS AND PUBLISH EA *	27DEC88	23JAN89	23AUG88	19SEP88	-90	FORECAST-BEHIND
* 1503-20-091	PUBLISH FONSI ***	28NOV88	23JAN89	23AUG88	19SEP88	-90	FORECAST-BEHIND
1504-20-001	DRAFT SITE CERTIFICATION	01SEP92	26OCT92	01SEP92	26OCT92	0	FORECAST-ON SCHED
1504-20-011	NRC REVIEW DRAFT SITE CERTIFICATION	27OCT92	14DEC92	27OCT92	14DEC92	0	FORECAST-ON SCHED
1504-20-012	STATE REVIEW DRAFT SITE CERTIFICATION	27OCT92	14DEC92	27OCT92	14DEC92	0	FORECAST-ON SCHED
* 1504-20-021	FINAL SITE CERTIFICATION *	15DEC92	08FEB93	15DEC92	08FEB93	0	FORECAST-ON SCHED
* 1504-20-100	VP CERTIFICATION *	02JUN92	29SEP92	02JUN92	29SEP92	0	FORECAST-ON SCHED
2501-20-001	PROCESSING SITE APPRAISAL	01AUG88 A	05DEC88 E	01JUN88	05DEC88	0	STARTED-ON SCHED
2501-20-011	STATE SUBMIT ACQUISITION DATA TO DOE	06DEC88	16DEC88	06DEC88	16DEC88	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORCAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
2501-20-021	DOE APPROVE ACQUISITION DATA	19DEC88	05JAN89	19DEC88	05JAN89	0	FORECAST-ON SCHED
2501-20-031	NEGOTIATE SITE ACQUISITION	06JAN89	30MAR89	06JAN89	30MAR89	0	FORECAST-ON SCHED
* 2501-20-041	COMPLETE SITE ACQUISITION	31MAR89	27APR89	31MAR89	27APR89	0	FORECAST-ON SCHED
* 3000-20-001	PERFORM REMEDIAL ACTIONS *	01MAY90	29MAY92	01MAY90	29MAY92	0	FORECAST-ON SCHED
* 3000-20-011	VP REMEDIAL ACTION *	03JUN91	30SEP91	03JUN91	30SEP91	0	FORECAST-ON SCHED
3502-20-001	DRAFT SURV AND MAINT PLAN	01JUL91	30AUG91	01JUL91	30AUG91	0	FORECAST-ON SCHED
3502-20-011	NRC REVIEW DRAFT S&M PLAN	02SEP91	18OCT91	02SEP91	18OCT91	0	FORECAST-ON SCHED
3502-20-012	STATE REVIEW DRAFT S&M PLAN	02SEP91	18OCT91	02SEP91	18OCT91	0	FORECAST-ON SCHED
3502-20-021	PREL FINAL SURV AND MAINT PLAN	21OCT91	13DEC91	07OCT91	29NOV91	-10	FORECAST-BEHIND
3502-20-025	FINAL SURV & MAINT PLAN	15DEC92	08FEB93	15DEC92	08FEB93	0	FORECAST-ON SCHED
3502-20-031	NRC APPROVE FINAL S&M PLAN	09FEB93	15MAR93	09FEB93	15MAR93	0	FORECAST-ON SCHED
3502-20-032	DOE APPROVE FINAL S&M PLAN	09FEB93	15MAR93	09FEB93	15MAR93	0	FORECAST-ON SCHED
* 3502-20-041	INITIATE SURV AND MAINT PROG *	16MAR93	30SEP93	16MAR93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-19-200	RADON MONITORING	27AUG85 A	01MAY92 E	27AUG85	01MAY92	0	STARTED-ON SCHED
* 1000-19-061	FINAL DESIGN FOR REVIEW *	01JUL88 A	14SEP88 E	15AUG88	14SEP88	0	STARTED-ON SCHED
* 1000-19-065	FINAL DESIGN FOR SIGNATURE *	23JUN88 A	27DEC88 E	23JUN88	27DEC88	0	STARTED-ON SCHED
1000-19-085	RECEIVE BIDS	15JUL88 A	09AUG88 A	05OCT88	16NOV88	71	COMPLETE-AHEAD
1000-19-091	DOE APPROVE RA CONTRACT	10AUG88 A	08SEP88 E	17NOV88	16DEC88	71	STARTED-AHEAD
1000-19-101	AWARD CONTRACTS	09SEP88	08SEP88	19DEC88	30DEC88	41	FORECAST-AHEAD
* 1000-19-111	VP ENGINEERING *	01MAY87 A	30SEP88 E	01MAY87	31AUG88	-22	STARTED-BEHIND
1000-19-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01SEP88	28SEP88	01AUG88	26AUG88	-23	FORECAST-BEHIND
1000-19-175	NRC CONCUR WITH REM ACT INSP PLAN	01SEP88	21SEP88	01AUG88	19AUG88	-23	FORECAST-BEHIND
* 1000-19-200	REMEDIAL ACTION COMPLETION REPORT	31JUL91	01JAN92	03JUL91	03DEC91	-21	FORECAST-BEHIND
1503-19-0611	PRELM. FINAL EA TO DOE FOR EH REVIEW	01AUG88 A	31OCT88 E	01AUG88	30OCT88	0	STARTED-ON SCHED
* 1503-19-075	INC COMMENTS AND PUBLISH EA *	01NOV88	17JAN89	01DEC88	23DEC88	-17	FORECAST-BEHIND
* 1503-19-091	PUBLISH FONSI ***	01NOV88	17JAN89	01DEC88	23DEC88	-17	FORECAST-BEHIND
1504-19-001	DRAFT SITE CERTIFICATION	02JAN92	26FEB92	17DEC91	10FEB92	-12	FORECAST-BEHIND
1504-19-011	NRC REVIEW DRAFT SITE CERTIFICATION	27FEB92	15APR92	11FEB92	30MAR92	-12	FORECAST-BEHIND
1504-19-013	TRIBES REVIEW DRAFT SITE CERTIFICATION	27FEB92	15APR92	11FEB92	30MAR92	-12	FORECAST-BEHIND
* 1504-19-021	FINAL SITE CERTIFICATION *	16APR92	10JUN92	31MAR92	25MAY92	-12	FORECAST-BEHIND
* 1504-19-100	VP CERTIFICATION *	03JUL91	30SEP91	03JUL91	30SEP91	0	FORECAST-ON SCHED
* 3000-19-001	PERFORM REMEDIAL ACTIONS *	18JAN89	02OCT91	01JAN89	15SEP91	-12	FORECAST-BEHIND
* 3000-19-011	VP REMEDIAL ACTION *	02APR90	28SEP90	01APR90	30SEP90	1	FORECAST-AHEAD
3502-19-001	DRAFT SURV AND MAINT PLAN	01NOV90	01JAN91	01NOV90	01JAN91	0	FORECAST-ON SCHED
3502-19-011	NRC REVIEW DRAFT S&M PLAN	02JAN91	19FEB91	02JAN91	19FEB91	0	FORECAST-ON SCHED
3502-19-013	TRIBES REVIEW DRAFT S&M PLAN	02JAN91	19FEB91	02JAN91	19FEB91	0	FORECAST-ON SCHED
3502-19-021	PREL FINAL SURV AND MAINT PLAN	20FEB91	16APR91	20FEB91	16APR91	0	FORECAST-ON SCHED
3502-19-025	FINAL SURV & MAINT PLAN	16APR92	10JUN92	17MAR92	11MAY92	-22	FORECAST-BEHIND
3502-19-031	NRC APPROVE FINAL S&M PLAN	11JUN92	15JUL92	12MAY92	15JUN92	-22	FORECAST-BEHIND
3502-19-032	DOE APPROVE FINAL S&M PLAN	11JUN92	15JUL92	12MAY92	15JUN92	-22	FORECAST-BEHIND
* 3502-19-041	INITIATE SURV AND MAINT PROG *	16JUL92	30SEP93	16JUN92	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILES ONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-18-200	RADON MONITORING	23JUL85 A	01AUG90 E	23JUL85	01AUG90	0	STARTED-ON SCHED
0505-18-051	NRC REVIEW FINAL RAP/DES	14NOV86 A	27SEP88 E	14NOV86	23MAY88	-91	STARTED-BEHIND
0505-18-071	FINAL RAP CONCURRENCE AND PUBLISH	17MAR87 A	04OCT88 E	17MAR87	20JUN87	-76	STARTED-BEHIND
* 1000-18-200	REMEDIAL ACTION COMPLETION REPORT	01DEC89	02MAY90	01DEC89	02MAY90	0	FORECAST-ON SCHED
1504-18-001	DRAFT SITE CERTIFICATION	03MAY90	27JUN90	03MAY90	27JUN90	0	FORECAST-ON SCHED
1504-18-011	NRC REVIEW DRAFT SITE CERTIFICATION	05JUL90	22AUG90	05JUL90	22AUG90	0	FORECAST-ON SCHED
1504-18-013	TRIBES REVIEW DRAFT SITE CERTIFICATION	05JUL90	22AUG90	05JUL90	22AUG90	0	FORECAST-ON SCHED
* 1504-18-021	FINAL SITE CERTIFICATION *	23AUG90	17OCT90	23AUG90	17OCT90	0	FORECAST-ON SCHED
* 1504-18-100	VP CERTIFICATION *	01SEP89	01DEC89	01JUN89	31AUG89	-66	FORECAST-BEHIND
* 3000-18-011	PHASE II REMEDIAL ACTION ***	05JAN88 A	31JAN90 E	05JAN88	31JAN90	0	STARTED-ON SCHED
* 3000-18-031	VP REMEDIAL ACTION ***	01SEP88	30SEP88	01JUN88	31AUG88	-22	FORECAST-BEHIND
3502-18-002	DRAFT SURV AND MAINT PLAN (FY89)	02JAN89	01MAR89	02JAN89	01MAR89	0	FORECAST-ON SCHED
3502-18-011	NRC REVIEW DRAFT S&M PLAN	09MAR89	26APR89	09MAR89	26APR89	0	FORECAST-ON SCHED
3502-18-013	TRIBES REVIEW DRAFT S&M PLAN	09MAR89	26APR89	09MAR89	26APR89	0	FORECAST-ON SCHED
3502-18-021	PREL FINAL SURV AND MAINT PLAN	08JUN89	02AUG89	08JUN89	02AUG89	0	FORECAST-ON SCHED
3502-18-025	FINAL SURV AND MAINT PLAN	23AUG90	17OCT90	23AUG90	17OCT90	0	FORECAST-ON SCHED
3502-18-031	NRC APPROVE FINAL S&M PLAN	25OCT90	28NOV90	25OCT90	28NOV90	0	FORECAST-ON SCHED
3502-18-032	DOE APPROVE FINAL S&M PLAN	25OCT90	28NOV90	25OCT90	28NOV90	0	FORECAST-ON SCHED
* 3502-18-041	INITIATE SURV AND MAINT PROG *	29NOV90	30SEP93	29NOV90	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + LCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88
 DATA DATE: 01SEP88
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP93
 FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-09-200	RADON MONITORING	27AUG85 A	31MAR92 E	27AUG85	02MAR92	-21	STARTED-BEHIND
0505-09-0412	ISSUE RAP MOD COVERING MON TAILINGS	08JUL88 A	15SEP88 E	08JUL88	05AUG88	-29	STARTED-BEHIND
0505-09-051	NRC REVIEW FINAL RAP	16SEP88	03NOV88	13JUN88	01AUG88	-68	FORECAST-BEHIND
0505-09-052	TRIBES REVIEW FINAL RAP	16SEP88	03NOV88	13JUN88	01AUG88	-68	FORECAST-BEHIND
0505-09-061	FINAL RAP REVIEW MEETING	27OCT88	03NOV88	02AUG88	10AUG88	-61	FORECAST-BEHIND
0505-09-071	FINAL RAP CONCURRENCE AND PUBLISH	04NOV88	15DEC88	11AUG88	22SEP88	-60	FORECAST-BEHIND
1000-09-085	RECEIVE BIDS (PHII)	06JUL88 A	09AUG88 A	21JUN88	21JUL88	-13	COMPLETE-BEHIND
1000-09-091	DOE APPROVE RA CONTRACT (PHII)	10AUG88 A	02SEP88 E	22JUL88	28JUL88	-26	STARTED-BEHIND
1000-09-101	AWARD CONTRACTS (PHII)	05SEP88	08SEP88	29JUL88	29JUL88	-29	FORECAST-BEHIND
* 1000-09-111	VP ENGINEERING *	01MAY87 A	30SEP88 E	01MAY87	30JUN88	-66	STARTED-BEHIND
1000-09-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01SEP88	28SEP88	16MAY88	28JUN88	-66	FORECAST-BEHIND
1000-09-175	NRC CONCUR WITH REM ACT INSP PLAN	29SEP88	19OCT88	29JUN88	19JUL88	-66	FORECAST-BEHIND
* 1000-09-200	REMEDIAL ACTION COMPLETION REPORT	02AUG91	01JAN92	03SEP90	31JAN91	-239	FORECAST-BEHIND
1504-09-001	DRAFT SITE CERTIFICATION	02SEP91	25OCT91	01FEB91	28MAR91	-151	FORECAST-BEHIND
1504-09-011	NRC REVIEW DRAFT SITE CERTIFICATION	28OCT91	13DEC91	29MAR91	16MAY91	-151	FORECAST-BEHIND
1504-09-013	TRIBES REVIEW DRAFT SITE CERTIFICATION	28OCT91	13DEC91	29MAR91	16MAY91	-151	FORECAST-BEHIND
* 1504-09-021	FINAL SITE CERTIFICATION *	02JAN92	26FEB92	17MAY91	11JUL91	-164	FORECAST-BEHIND
* 1504-09-100	VP CERTIFICATION *	02APR91	14MAY92	01JUN90	16JUL91	-217	FORECAST-BEHIND
* 3000-09-001	PERFORM REMEDIAL ACTIONS (PHII) ***	15SEP88	30SEP91	01SEP88	31OCT90	-238	FORECAST-BEHIND
* 3000-09-011	VP REMEDIAL ACTION ***	02APR90	01OCT90	01JUN89	15JUL90	-55	FORECAST-BEHIND
3502-09-001	DRAFT SURV AND MAINT PLAN	01NOV89	01JAN90	01NOV89	01JAN90	0	FORECAST-ON SCHED
3502-09-011	NRC REVIEW DRAFT S&M PLAN	02JAN90	19FEB90	02JAN90	19FEB90	0	FORECAST-ON SCHED
3502-09-013	TRIBES REVIEW DRAFT S&M PLAN	02JAN90	19FEB90	02JAN90	19FEB90	0	FORECAST-ON SCHED
3502-09-021	PREL FINAL SURV AND MAINT PLAN	20FEB90	16APR90	20FEB90	16MAR90	-21	FORECAST-BEHIND
3502-09-025	FINAL SURVE AND MAINT PLAN	02JAN92	26FEB92	17MAY91	11JUL91	-164	FORECAST-BEHIND
3502-09-031	NRC APPROVE FINAL S&M PLAN	27FEB92	01APR92	12JUL91	15AUG91	-164	FORECAST-BEHIND
3502-09-032	DOE APPROVE FINAL S&M PLAN	27FEB92	01APR92	12JUL91	15AUG91	-164	FORECAST-BEHIND
* 3502-09-041	INITIATE SURV AND MAINT PROG *	02APR92	22MAR94	16AUG91	30SEP93	-123	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88
 DATA DATE: 01SEP88
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP93
 FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
D501-02-200	RADON MONITORING	25JAN85 A	30SEP88 E	25JAN85	11JUL89	202	STARTED-AHEAD
* 1000-02-200	REMEDIAL ACTION COMPLETION REPORT	01SEP88	31JAN89	03MAY88	30SEP88	-87	FORECAST-BEHIND
1504-02-001	PREPARE DRAFT SITE CERTIFICATION	01FEB89	28MAR89	03OCT88	25NOV88	-87	FORECAST-BEHIND
1504-02-011	NRC REVIEW DRAFT SITE CERTIFICATION	29MAR89	16MAY89	28NOV88	13JAN89	-87	FORECAST-BEHIND
1504-02-012	STATE REVIEW DRAFT SITE CERTIFICATION	29MAR89	16MAY89	28NOV88	13JAN89	-87	FORECAST-BEHIND
1504-02-021	FINAL SITE CERTIFICATION REPORT	17MAY89	11JUL89	16JAN89	10MAR89	-87	FORECAST-BEHIND
1504-02-031	NRC CONCUR FINAL SITE CERTIF ***	12JUL89	15AUG89	13MAR89	14APR89	-87	FORECAST-BEHIND
* 1504-02-100	VP CERTIFICATION *	20MAY84 A	10MAY89 E	20MAY84	16DEC88	-103	STARTED-BEHIND
3000-02-006	PLACE RADON BARRIER	30JUN87 A	15AUG88 A	30JUN87	13JUN88	-45	COMPLETE-BEHIND
3000-02-007	PLACE ROCK COVER	25AUG87 A	20SEP88 E	25AUG87	24JUN88	-62	STARTED-BEHIND
3000-02-010	ERECT FENCE	23JUN88 A	27SEP88 E	25MAY88	27JUN88	-66	STARTED-BEHIND
3000-02-011	CLIVE RESTORATION	14JUL88 A	30SEP88 E	14JUN88	27JUN88	-69	STARTED-BEHIND
* 3000-02-012	CLIVE DEMOBILIZATION ***	30SEP88	30SEP88	28JUN88	29JUN88	-67	FORECAST-BEHIND
3502-02-025	FINAL MAINT & SURV PLAN	17MAY89	11JUL89	16SEP88	10NOV88	-173	FORECAST-BEHIND
3502-02-031	NRC CONCUR FINAL M&S PLAN	12JUL89	29AUG89	11NOV88	29DEC88	-173	FORECAST-BEHIND
* 3502-02-041	INITIATE MAINT & SURV PROGRAM *	30AUG89	30SEP93	30DEC88	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-10-200	RADON MONITORING	17AUG87 A	18MAY90 E	17AUG87	19OCT89	-151	STARTED-BEHIND
0505-10-051	NRC REVIEW FINAL RAP/DESIGN	11MAR88 A	14OCT88 E	11MAR88	14APR88	-131	STARTED-BEHIND
0505-10-071	FINAL RAP CONCURRENCE AND PUBLISH	22APR88 A	24NOV88 E	22APR88	13MAY88	-139	STARTED-BEHIND
1000-10-085	RECEIVE BIDS	16AUG88 A	23AUG88 A	15APR88	12MAY88	-73	COMPLETE-BEHIND
1000-10-091	DOE APPROVE RA CONTRACT	24AUG88 A	12SEP88 E	13MAY88	26MAY88	-77	STARTED-BEHIND
1000-10-101	AWARD CONTRACTS	13SEP88	21SEP88	27MAY88	31MAY88	-81	FORECAST-BEHIND
1000-10-175	NRC CONCUR WITH REM ACT INSP PLAN	02SEP88	14OCT88	22MAR88	11APR88	-134	FORECAST-BEHIND
* 1000-10-200	REMEDIAL ACTION COMPLETION REPORT	20SEP88	19FEB90	21FEB89	21JUL89	-151	FORECAST-BEHIND
1504-10-001	DRAFT SITE CERTIFICATION	20FEB90	16APR90	24JUL89	15SEP89	-151	FORECAST-BEHIND
1504-10-011	NRC REVIEW DRAFT SITE CERTIFICATION	17APR90	04JUN90	18SEP89	03NOV89	-151	FORECAST-BEHIND
1504-10-012	STATE REVIEW DRAFT SITE CERTIFICATION	17APR90	04JUN90	13SEP89	03NOV89	-151	FORECAST-BEHIND
* 1504-10-021	FINAL SITE CERTIFICATION *	05JUN90	30JUL90	06NOV89	29DEC89	-151	FORECAST-BEHIND
* 1504-10-100	VP CERTIFICATION *	07AUG89	22JAN90	14APR89	29SEP89	-151	FORECAST-BEHIND
2501-10-031	NEGOTIATE SITE ACQUISITION	10MAY88 A	05AUG88 A	11APR88	15APR88	-81	COMPLETE-BEHIND
* 2501-10-041	COMPLETE SITE ACQUISITION	08AUG88 A	30NOV88 E	11APR88	15APR88	-163	STARTED-BEHIND
* 3000-10-001	PERFORM REMEDIAL ACTIONS ***	17OCT88	17NOV89	01JUN88	13APR89	-156	FORECAST-BEHIND
* 3000-10-011	VP REMEDIAL ACTION ***	09AUG88 A	20JAN89 E	01SEP88	15FEB89	18	STARTED-AHEAD
3502-10-001	DRAFT SURV AND MAINT PLAN	01JUL88 A	30SEP88 E	01JUN88	01AUG88	-44	STARTED-BEHIND
3502-10-011	NRC REVIEW DRAFT S&M PLAN	10OCT88	25NOV88	09SEP88	26SEP88	-44	FORECAST-BEHIND
3502-10-012	STATE REVIEW DRAFT S&M PLAN	10OCT88	25NOV88	09SEP88	26SEP88	-44	FORECAST-BEHIND
3502-10-021	PREL FINAL SURV AND MAINT PLAN	27MAR89	19MAY89	24OCT88	16DEC88	-110	FORECAST-BEHIND
3502-10-025	FINAL SURV & MAINT PLAN	05JUN90	30JUL90	02JAN90	26FEB90	-110	FORECAST-BEHIND
3502-10-031	NRC APPROVE FINAL S&M PLAN	31JUL90	03SEP90	27FEB90	02APR90	-110	FORECAST-BEHIND
3502-10-032	DOE APPROVE FINAL S&M PLAN	31JUL90	03SEP90	27FEB90	02APR90	-110	FORECAST-BEHIND
* 3502-10-041	INITIATE SURV AND MAINT PROG *	04SEP90	17JUN94	03APR90	30SEP93	-186	FORECAST-BEHIND

* Flags Key: Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88
 DATA DATE: 01SEP88
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP93
 FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-16-200	RADON MONITORING	29OCT85 A	03FEB92 E	29OCT85	27SEP91	-91	STARTED-BEHIND
0505-16-051	NRC REVIEW FINAL RAP/DESIGN	26SEP88	04NOV88	26JUL88	12SEP88	-39	FORECAST-BEHIND
0505-16-052	STATE REVIEW FINAL RAP/DESIGN	26SEP88	04NOV88	26JUL88	12SEP88	-39	FORECAST-BEHIND
0505-16-061	FINAL RAP/DESIGN REVIEW MEETING	07NOV88	18NOV88	13SEP88	26SEP88	-39	FORECAST-BEHIND
0505-16-071	FINAL RAP CONCURRENCE AND PUBLISH	07NOV88	16DEC88	13SEP88	15NOV88	-23	FORECAST-BEHIND
1000-16-091	RFP ISSUE (TAILINGS)	29DEC88	02JAN89	18APR88	25APR88	-180	FORECAST-BEHIND
1000-16-093	RECEIVE BIDS (TAILINGS)	12JAN89	06FEB89	26APR88	21JUN88	-164	FORECAST-BEHIND
1000-16-095	DOE APPROVE RA CONTRACT (TAILINGS)	07FEB89	06MAR89	22JUN88	19JUL88	-164	FORECAST-BEHIND
1000-16-097	AWARD CONTRACTS (TAILINGS)	21MAR89	24MAR89	20JUL88	26JUL88	-173	FORECAST-BEHIND
1000-16-150	DOE APPROVE AND ISSUE RAP TO NRC FOR APPROVAL	01SEP88	28SEP88	18APR88	13MAY88	-98	FORECAST-BEHIND
1000-16-175	NRC CONCUR WITH REM ACT INSP PLAN	06OCT88	26OCT88	23MAY88	10JUN88	-98	FORECAST-BEHIND
* 1000-16-200	REMEDIAL ACTION COMPLETION REPORT	06JUN91	05NOV91	30JAN91	01JUL91	-91	FORECAST-BEHIND
1504-16-001	DRAFT SITE CERTIFICATION	06NOV91	31DEC91	02JUL91	26AUG91	-91	FORECAST-BEHIND
1504-16-011	NRC REVIEW DRAFT SITE CERTIFICATION	01JAN92	18FEB92	27AUG91	14OCT91	-91	FORECAST-BEHIND
1504-16-012	STATE REVIEW DRAFT SITE CERTIFICATION	01JAN92	18FEB92	27AUG91	14OCT91	-91	FORECAST-BEHIND
* 1504-16-021	FINAL SITE CERTIFICATION *	19FEB92	14APR92	15OCT91	09DEC91	-91	FORECAST-BEHIND
* 1504-16-100	VP CERTIFICATION *	26JUN90	03FEB92	05OCT89	15MAY91	-188	FORECAST-BEHIND
* 2501-16-051	COMPLETE SITE ACQUISITION (TRACT B)	25APR88 A	29DEC88 E	25MAR88	24JUN88	-134	STARTED-BEHIND
* 3000-16-001	ASBESTOS REMOVAL	29MAR88 A	30SEP88 E	25MAR88	26JUL88	-48	STARTED-BEHIND
* 3000-16-002	BUILDING DEMOLITION	28JUL88 A	30MAY89 E	23AUG88	23AUG89	61	STARTED-AHEAD
* 3000-16-003	REMEDIAL ACTION (TAILINGS) ***	03APR89	05AUG91	23NOV88	29MAR91	-91	FORECAST-BEHIND
* 3000-16-011	VP REMEDIAL ACTION ***	01JUN89	01FEB91	05OCT88	15MAY90	-188	FORECAST-BEHIND
3502-16-001	DRAFT SURV AND MAINT PLAN	01DEC88	01FEB89	01DEC88	01FEB89	0	FORECAST-ON SCHED
3502-16-011	NRC REVIEW DRAFT S&M PLAN	02FEB89	23MAR89	02FEB89	23MAR89	0	FORECAST-ON SCHED
3502-16-012	STATE REVIEW DRAFT S&M PLAN	02FEB89	23MAR89	02DEC88	23MAR89	0	FORECAST-ON SCHED
3502-16-021	PREL FINAL SURV AND MAINT PLAN	11DEC90	04FEB91	06AUG90	28SEP90	-91	FORECAST-BEHIND
3502-16-025	FINAL MAINT & SURV PLAN	19FEB92	14APR92	15OCT91	09DEC91	-91	FORECAST-BEHIND
3502-16-031	NRC APPROVE FINAL S&M PLAN	15APR92	19MAY92	10DEC91	13JAN92	-91	FORECAST-BEHIND
3502-16-032	DOE APPROVE FINAL S&M PLAN	15APR92	19MAY92	10DEC91	13JAN92	-91	FORECAST-BEHIND
* 3502-16-041	INITIATE SURV AND MAINT PROG *	20MAY92	04FEB94	01OCT91	30SEP93	-91	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1504-04-021	FINAL SITE CERTIFICATION ***	17NOV87 A	14DEC88 E	17NOV87	15JUN88	-130	STARTED-BEHIND
* 1504-04-100	VP CERTIFICATION *	01JUL86 A	16NOV88 E	01JUL86	16MAY88	-132	STARTED-BEHIND
3502-04-021	FINAL SURV AND MAINT PLAN	02OCT86 A	14DEC88 E	15MAY88	15JUL88	-108	STARTED-BEHIND
3502-04-031	NRC APPROVE FINAL S&M PLAN	15DEC88	19JAN89	18AUG88	22SEP88	-85	FORECAST-BEHIND
3502-04-032	DOE APPROVE FINAL S&M PLAN	15DEC88	19JAN89	18AUG88	22SEP88	-85	FORECAST-BEHIND
* 3502-04-041	INITIATE SURV AND MAINT PROG *	20JAN89	27JAN94	23SEP88	30SEP93	-85	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1503-12-091	PUBLISH FONSI ***	01MAY89	19MAY89	13MAR89	31MAR89	-35	FORECAST-BEHIND
1504-12-001	DRAFT SITE CERTIFICATION	01JAN93	25FEB93	01JAN93	25FEB93	0	FORECAST-ON SCHED
1504-12-011	NRC REVIEW DRAFT SITE CERTIFICATION	05MAR93	22APR93	05MAR93	22APR93	0	FORECAST-ON SCHED
1504-12-012	STATE REVIEW DRAFT SITE CERTIFICATION	05MAR93	22APR93	05MAR93	22APR93	0	FORECAST-ON SCHED
* 1504-12-021	FINAL SITE CERTIFICATION *	23APR93	17JUN93	23APR93	17JUN93	0	FORECAST-ON SCHED
* 1504-12-100	VP CERTIFICATION *	18APR90	31AUG90	18APR90	31AUG90	0	FORECAST-ON SCHED
2501-12-001	PROCESSING SITE APPRAISAL	26MAR91	12JUL91	26MAR91	12JUL91	0	FORECAST-ON SCHED
2501-12-011	STATE SUBMIT ACQUISITION DATA TO DOE	15JUL91	16AUG91	15JUL91	16AUG91	0	FORECAST-ON SCHED
2501-12-021	DOE APPROVE ACQUISITION DATA	19AUG91	17SEP91	19AUG91	17SEP91	0	FORECAST-ON SCHED
2501-12-031	NEGOTIATE SITE ACQUISITION	18SEP91	10DEC91	18SEP91	10DEC91	0	FORECAST-ON SCHED
* 2501-12-041	COMPLETE SITE ACQUISITION	11DEC91	07JAN92	11DEC91	07JAN92	0	FORECAST-ON SCHED
* 3000-12-001	PERFORM REMEDIAL ACTIONS *	01APR92	30SEP92	01APR92	30SEP92	0	FORECAST-ON SCHED
* 3000-12-011	VP REMEDIAL ACTION *	03APR89	31AUG89	03APR89	31AUG89	0	FORECAST-ON SCHED
3502-12-001	DRAFT SURV AND MAINT PLAN	01OCT90	30NOV90	01OCT90	30NOV90	0	FORECAST-ON SCHED
3502-12-011	NRC REVIEW DRAFT S&M PLAN	03DEC90	18JAN91	03DEC90	18JAN91	0	FORECAST-ON SCHED
3502-12-012	STATE REVIEW DRAFT S&M PLAN	03DEC90	18JAN91	03DEC90	18JAN91	0	FORECAST-ON SCHED
3502-12-021	PREL FINAL SURV AND MAINT PLAN	04FEB92	30MAR92	04FEB92	30MAR92	0	FORECAST-ON SCHED
3502-12-025	FINAL SURV AND MAINT PLAN	23APR93	17JUN93	23APR93	17JUN93	0	FORECAST-ON SCHED
3502-12-031	NRC APPROVE FINAL S&M PLAN	25JUN93	29JUL93	25JUN93	29JUL93	0	FORECAST-ON SCHED
3502-12-032	DOE APPROVE FINAL S&M PLAN	25JUN93	29JUL93	25JUN93	29JUL93	0	FORECAST-ON SCHED
* 3502-12-041	INITIATE SURV AND MAINT PROG *	30JUL93	30SEP93	30JUL93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUI DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-12-200	RADON MONITORING	02APR91	31MAR93	02APR91	31MAR93	0	FORECAST-ON SCHED
* 0501-12-300	VP INCLUSIONS ***	01NOV85 A	28FEB89 E	01NOV85	28FEB89	0	STARTED-ON SCHED
0505-12-001	DEVELOP SCD/RAP	31OCT87 A	02NOV88 E	31OCT87	14SEP88	-35	STARTED-BEHIND
* 0505-12-011	ISSUE DRAFT SCD/RAP *	03NOV88	16DEC88	15SEP88	28OCT88	-35	FORECAST-BEHIND
0505-12-013	VALUE ENGINEERING REVIEW DRAP	02JAN89	06JAN89	14NOV88	18NOV88	-35	FORECAST-BEHIND
* 0505-12-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	16OCT89	10NOV89	28AUG89	22SEP89	-35	FORECAST-BEHIND
0505-12-017	NRC REVIEW PREL FINAL RAP	20NOV89	05JAN90	02OCT89	17NOV89	-35	FORECAST-BEHIND
0505-12-019	STATE REVIEW PREL FINAL RAP	20NOV89	05JAN90	02OCT89	17NOV89	-35	FORECAST-BEHIND
0505-12-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	02JAN89	17FEB89	14NOV88	30DEC88	-35	FORECAST-BEHIND
0505-12-022	STATE REV DRAFT SCD/RAP & COMMENT	02JAN89	17FEB89	14NOV88	30DEC88	-35	FORECAST-BEHIND
* 0505-12-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	27DEC89	04APR90	08NOV89	14FEB90	-35	FORECAST-BEHIND
0505-12-051	NRC REVIEW FINAL RAP/DESIGN	12APR90	23MAY90	22FEB90	04APR90	-35	FORECAST-BEHIND
0505-12-052	STATE REVIEW FINAL RAP/DESIGN	12APR90	23MAY90	22FEB90	04APR90	-35	FORECAST-BEHIND
0505-12-061	FINAL RAP/DESIGN REVIEW MEETING	24MAY90	30MAY90	05APR90	11APR90	-35	FORECAST-BEHIND
0505-12-071	FINAL RAP CONCURRENCE AND PUBLISH	24MAY90	04JUL90	05APR90	18MAY90	-35	FORECAST-BEHIND
* 1000-12-001	PRELIMINARY DESIGN *	19DEC88	04JUL89	31OCT88	16MAY89	-35	FORECAST-BEHIND
1000-12-003	VALUE ENGINEERING REVIEW PREL DES	19JUL89	25JUL89	31MAY89	06JUN89	-35	FORECAST-BEHIND
1000-12-011	NRC REVIEW PRELIMINARY DESIGN	12JUL89	29AUG89	24MAY89	11JUL89	-35	FORECAST-BEHIND
1000-12-012	STATE REVIEW PRELIMINARY DESIGN	12JUL89	29AUG89	24MAY89	11JUL89	-35	FORECAST-BEHIND
* 1000-12-061	FINAL DESIGN FOR REVIEW *	05JUL89	03OCT89	17MAY89	30AUG89	-24	FORECAST-BEHIND
* 1000-12-065	FINAL DESIGN FOR SIGNATURE *	08JAN90	01FEB90	20NOV89	14DEC89	-35	FORECAST-BEHIND
1000-12-081	RFP ISSUE	08JAN92	14JAN92	08JAN92	14JAN92	0	FORECAST-ON SCHED
1000-12-085	RECEIVE BIDS	15JAN92	25FEB92	15JAN92	25FEB92	0	FORECAST-ON SCHED
1000-12-091	DOE APPROVE RA CONTRACT	26FEB92	24MAR92	26FEB92	24MAR92	0	FORECAST-ON SCHED
1000-12-101	AWARD CONTRACTS	25MAR92	31MAR92	25MAR92	31MAR92	0	FORECAST-ON SCHED
* 1000-12-111	VP ENGINEERING *	01SEP88	01DEC88	01MAY88	30SEP88	-44	FORECAST-BEHIND
1000-12-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	02FEB90	01MAR90	15DEC89	11JAN90	-35	FORECAST-BEHIND
1000-12-175	NRC CONCUR WITH REM ACT INSP PLAN	02MAR90	22MAR90	12JAN90	01FEB90	-35	FORECAST-BEHIND
* 1000-12-200	REMEDIAL ACTION COMPLETION REPORT	03AUG92	31DEC92	03AUG92	31DEC92	0	FORECAST-ON SCHED
1503-12-051	DEV DRAFT EA AND ISSUE	24DEC87 A	18DEC88 E	24DEC87	01APR88	-185	STARTED-BEHIND
1503-12-061	NRC REVIEW DRAFT EA	02JAN89	17FEB89	14NOV88	30DEC88	-35	FORECAST-BEHIND
1503-12-062	STATE REVIEW DRAFT EA	02JAN89	17FEB89	14NOV88	30DEC88	-35	FORECAST-BEHIND
1503-12-071	INC CMTS AND PRINT EA	20FEB89	17MAR89	02JAN89	27JAN89	-35	FORECAST-BEHIND
1503-12-073	PE/OGC APPROVE EA	20MAR89	28APR89	30JAN89	10MAR89	-35	FORECAST-BEHIND
* 1503-12-075	INC COMMENTS AND PUBLISH EA *	01MAY89	19MAY89	13MAR89	31MAR89	-35	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12SEP88

DATA DATE: 01SEP88

PROJECT START: 1JUL84

REQUIRED END: 30SEP93

FORECAST END: 30SEP93

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1504-23-100	VP CERTIFICATION *	01AUG84 A	02OCT89 E	01AUG84	02OCT89	0	STARTED-ON SCHED
3000-23-011	VP REMEDIAL ACTION ***	01AUG83 A	30SEP88 E	01AUG83	30SEP88	0	STARTED-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES