

#### UNITED STATES NUCLEAR REGULATORY COMMISSION REGION V

1450 MARIA LANE, SUITE 210 WALNUT CREEK, CALIFORNIA 94596

#### AUG 0 4 1982

MEMORANDUM FOR: F. J. Miraglia, Chief, Licensing Branch No. 3,

Division of Licensing, NRR

FROM:

J. L. Crews, Director, Division of Resident, Reactor

Projects and Engineering Programs

SUBJECT:

DIABLO CANYON MODIFICATIONS

In accordance with your request (memorandum from F. J. Miraglia to J. L. Crews of June 16, 1982) the attached summary of Diablo Canyon modifications is provided for your information. In the future, the summary of modifications will be provided to you on a monthly basis.

Division of Resident, Reactor Projects & Engineering Programs

cc: D. F. Kirsch

8703050170 870226 PDR FOIA HOLMES86-151 PDR

### DIABLO CANYON MODIFICATIONS, STATUS OF:

#### 1. 121 Large Bore Pipe Hangers

a.	Status	as	of	7	/1	/82
----	--------	----	----	---	----	-----

Total Received from San Francisco	171
Total Issued to Pullman Power	158
Total Production Completed	127
Inspected by NRC as of 7/2/82	57

## 2. 67 Small Bore (2" and smaller) Pipe Hangers

### a. Status as of 7/2/82

b.

	Total from G. C. Hng. Group	
	Rod	49
	Annulus	23
	Other	4
	TOTAL	76
	Total Production Completed	
	Rod	47
	Annulus	22
	Other	_4
	TOTAL	73
b.	Inspected by NRC as of 7/2/82	
	Rod Hangers (Vertical Restraint)	38
	Annulus Hangers	18
	TOTAL	56
100		

# 3. (Closed) Fan Cooler 1-3 Support #18 Weld Modifications

a. Inspected by NRC as of 2/12/82 and found acceptable.

4. (Closed) 2 Instrument Tubing Supports

dir.

- a. Inspected by NRC as of 2/12/82 and found acceptable.
- (Closed) ECCS Accumulator Level Transmitter Supports, 4 Large Bore and 3 Small Bore Supports
  - a. Inspected by NRC during week of 4/19/82 and found acceptable.
- (Closed Electrical Raceway Supports, Detail S-221 (DCO-G-E-2593).
   94 Supports in Containment.
  - a. Inspected by NRC during weeks of 3/29 and 4/19/82 and found acceptable.
- 7. (Closed) Electrical Raceway Supports Detail S-241 (DCO-G-E-2572).
  Add Brace to 13.
  - a. Inspected by NRC During week of 4/19/82 and found acceptable.
- 8. (Closed) Electrical, Add 6" W Beam in Annulus
  - a. Status as of 5/28/82. It has been determined following the reverification of raceway supports that this modification: will not be required.
- 9. (Closed) Electrical, Add S-6 Braces to Raceway Supports Detail
  S-415 (Unofficial)
  - a. Status as of 3/11/82: It has been determined following the reverification of raceway supports that modifications to support detail 415 will not be required.
- 10. Electrical Raceway Supports Detail S=102 (DCO-1-E-1278), Add Brace to 16 Supports
  - a. Construction commenced in May 82.
  - b. Inspected by NRC during week of 6/28/82 and found acceptable 5
- 11. (Closed) Electrical Raceway Supports Details S-4B, S-226, S-318, S-319, S-235, and S-493 (DCO-1-E-1279), Modify 22 Supports
  - a. Construction commenced in May 82.
  - b. Inspected by NRC during week of 6/28/82 and found acceptable 22