



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

NOV 19 1986

Docket Nos.: 50-528, 50-529
and 50-530

APPLICANT: Arizona Public Service Company

FACILITY: Palo Verde, Units 1, 2 and 3

SUBJECT: SUMMARY OF TRIP TO PHOENIX, ARIZONA, OCTOBER 27-31, 1986

1. Management Meeting

A management meeting was held on October 28, 1986, in the licensee's office in Phoenix, Arizona, with representatives of the licensee and NRC representatives from the Offices of NRR, Region V, I&E, and AEOD. The purpose of the meeting was to discuss NRC concerns generated during assessment of the operating performance of Palo Verde Units 1 and 2 in consideration of the pending licensing decision for Unit 3, and to identify needed licensee actions for improvement prior to the licensing decision.

The meeting agenda and list of attendees are enclosed as Enclosures 1 and 2 respectively.

The licensee prepared and presented responses to the concerns identified by the NRC in the proposed agenda provided in their letter dated October 10, 1986 to Mr. E. Van Brunt. Slides used in their presentation are enclosed as Enclosure 3. The licensee's briefing made it clear that the licensee was or is aware of the staff concerns. In some cases such as root cause analysis, operating experience at the corporate level, contacts with other plants concerning experiences on similar systems, single failure vulnerabilities in plant design, and I&C problems the licensee has taken actions he believes will resolve the concerns.

In the area of personnel errors and technical specifications surveillance violations, the licensee believes he now has programs in place to reduce the number of occurrences. He believes that experience to date has shown recognizable reductions already. However, recognizing the staff's concerns, he will monitor future performance and take further actions to resolve the problem, if necessary.

In light of the number of current staff concerns with two unit operation, the staff stated that the licensing of Unit three may deserve a reevaluation of corporate level operating experience.

There was a discussion of a number of items resulting from the licensing and operation of Units 1 and 2 that need to be resolved (Enclosure 4). It was agreed that documentation of the steps taken or planned to resolved staff concerns and schedule for resolution of the open items in Enclosure 4 will be submitted to the staff by January 1, 1987.

The NRC staff appreciated the presentation and will watch for evidence of success of the corrective actions in improving performance trends.

2. Emergency Exercise

On October 29, 1986, Messer, Knighton, Licitra, and Davis observed licensee performance during the Palo Verde annual Emergency Exercise. Operations were observed in the simulator, the Technical Support Center, and the Emergency Operations Facility.

3. Unit 3 Readiness Meeting

On October 30, 1986, a Unit 3 readiness meeting was held at the Palo Verde site with representatives of the licensee and the NRC staff. Following the meeting the staff members toured Unit 3. The purpose of the meeting and tour was to describe the status of construction on Unit 3 and the anticipated schedule for fuel load. The licensee expects to be ready for fuel load in early March, 1987, which is consistent with the current Bevill Schedule, and appears to the staff to be reasonable.

Enclosed as Enclosures 5 and 6 are a list of meeting attendees and a copy of the licensee's handout, Palo Verde Unit 3 Project Schedule October 28, 1986.

15/

Michael J. Davis, Project Manager
PWR Project Directorate No. 7
Division of PWR Licensing-B

Enclosures:
As stated

cc: See next page

PD7 *mjd*
MDavis/yt
11/19/86

[initials]
DPM/PD7
GWKnighton
11/19/86

Mr. E. E. Van Brunt, Jr.
Arizona Nuclear Power Project

Palo Verde

cc:

Arthur C. Gehr, Esq.
Snell & Wilmer
3100 Valley Center
Phoenix, Arizona 85073

Mr. James M. Flenner, Chief Counsel
Arizona Corporation Commission
1200 West Washington
Phoenix, Arizona 85007

Charles R. Kocher, Esq. Assistant
Council
James A. Boeletto, Esq.
Southern California Edison Company
P. O. Box 800
Rosemead, California 91770

Mr. Mark Ginsberg
Energy Director
Office of Economic Planning
and Development
1700 West Washington - 5th Floor
Phoenix, Arizona 85007

Mr. Wayne Shirley
Assistant Attorney General
Bataan Memorial Building
Santa Fe, New Mexico 87503

Mr. Roy Zimmerman
U.S. Nuclear Regulatory Commission
P. O. Box 239
Arlington, Arizona 85322

Ms. Patricia Lee Hourihan
6413 S. 26th Street
Phoenix, Arizona 85040

Regional Administrator, Region V
U. S. Nuclear Regulatory Commission
1450 Maria Lane
Suite 210
Walnut Creek, California 94596

Kenneth Berlin, Esq.
Winston & Strawn
Suite 500
2550 M Street, NW
Washington, DC 20037

Ms. Lynne Bernabei
Government Accountability Project
of the Institute for Policy Studies
1901 Que Street, NW
Washington, DC 20009

Mr. Ron Rayner
P. O. Box 1509
Goodyear, AZ 85338

Mr. Charles B. Brinkman, Manager
Washington Nuclear Operations
Combustion Engineering, Inc.
7910 Woodmont Avenue Suite 1310
Bethesda, Maryland 20814

NOV 19 1986

MEETING SUMMARY DISTRIBUTION

Docket No(s): 50-528/529/530

NRC PDR

Local PDR

PBD-7 Reading

JPartlow

BGrimes

ACRS (10)

EJordan

Attorney, OELD

GWKnighton

Project Manager

M. Davis

ELicitra

NRC PARTICIPANTS

G. Knighton

E. Licitra

M. Davis

M. Harper

S. Richards

A. Chaffee

R. Zimmerman

L. Miller

F. J. Miraglia

J. G. Partlow

M. H. Williams

Y. Togo

J. B. Martin

bcc: Applicant & Service List

PALO VERDE MANAGEMENT MEETING

October 28, 1986

AGENDA

I. Introduction

A. NRC

B. ANPP

E. E. Van Brunt

II. ANPP Presentation

A. Overall Plant Performance

J. R. Bynum

B. Assessing/Improving Plant Performance

O. J. Zeringue/R. M. Butler

C. Management Resources

J. G. Haynes

D. Conclusion

J. G. Haynes

III. Closing Remarks

NRC

MEETING ATTENDEES FOR PALO VERDE

<u>NAME</u>	<u>AFFILIATION</u>
Manny Licitra	NRC/NRR/PD7
Marc Harper	NRC/AECD/PTB
Stuart Richards	NRC/Region V
Al Chaffee	NRC/Region V
D. J. Zerangue	ANPP/PVNNGS
Roy Zimmerman	NRC/Region V
Lew Miller	NRC/Region V
Joe Bynum	ANPP/PVNNGS Plant Manager
Bob Butler	ANPP/Director Tech. Services
E. E. Van Brunt	ANPP/Exec. VP
J. G. Haynes	ANPP/VP
J. B. Martin	Region V Administrator
F. J. Miraglia	NRR/PWR-B
J. G. Partlow	NRC/Div. of Insp. Program, IE
Mark H. Williams	NRC/AEOD
G. W. Knighton	NRC/Project Directorate
Dan Andrews	ANPP
Michael J. Davis	NRC/NRR
Yoichi Togo	NRC/AEOD
Allan Mitchell	Arizona Corp. Comm.
Duke Railback	Arizona Corp. Comm.
Ken Rotta	Arizona Corp. Comm.
Nowell Rush	Ernst & Whinney
Christopher Kempley	ACC
George H. Lyons	Snell & Wilmer
Terry Quan	ANPP/Prudency Audit Dept.
John Driscoll	ANPP/AVP
Bill Quinn	ANPP/Manager Licensing
Tim Shriver	ANPP/Manager Compliance
Charles N. Russo	ANPP/Manager Nuclear Safety
Arthur Gehr	ANPP/Snell & Wilmer
Richard Bernier	ANPP/Lead Licensing Engineer
Peggy Nelson	ANPP/Licensing Engineer

DISCUSSION LIST FROM ANPP/NRC
MANAGEMENT MEETING ON 10/28/86


11/04/86

1. The CPC DNBR program needs to be modified to eliminate the flow projected DNBR trip. When a fast bus transfer occurs, a 7 RPM dip in RCP speed is sufficient to cause a flow projected DNBR trip to occur. This appears to be a problem of insufficient margin.
2. The Steam Bypass Control System (SBCS) responds as expected when actuated from power levels above 70%. However, when power level is below 70%, the system has a tendency to over respond. This appears to be a fine tuning problem, and Combustion Engineering is involved in providing a solution.
3. Reactor Coolant Pump (RCP) coastdown is quicker than indicated in the safety analysis. A re-analysis was completed indicating that the existing flow conditions are within the bounds of the current safety analysis.
4. During a partial loss of non-class 1E power, the motor operated isolation valve in the main steam supply to the moisture separator reheater remained open, due to the loss of power. Simultaneously, the high level dump valve on the reheater drain tank opened to the condenser, creating a path for steam flow from the main steam system to the condenser. This in turn caused the pressure in the steam generator to decrease sufficiently to actuate the Main Steam Isolation Valves. Design changes will be implemented to correct the problem.
5. The BOP ESFAS/RMS equipment have caused numerous actuations of the ESF systems. The problems have been varied and have included inadequate ventilation in cabinets, bad connections, and inadequate grounding.
6. Several problems have occurred with the charging pumps. Gas binding has occurred due to low VCT level and a ruptured diaphragm in a pulsation dampener. Additionally, a crack was discovered in a charging pump block. The charging pumps impact the operability of the auxiliary pressurizer spray.
7. The issue of the masonry walls at elevation 76' is being addressed in separate correspondence with the NRC.
8. During the event on 7-12-86, the control room supervisor first diagnosed the event as a small break LOCA when in reality it was an excessive steam demand event. During the event there was also a partial loss of non-class 1E power which energizes certain main control board indicators needed to complete the diagnosis. The NRC has transmitted their concerns in a letter, and ANPP is evaluating them and the emergency procedure.
9. The NRC noted that the low pressurizer pressure trip and the safety injection actuation setpoints were the same. The question was raised as to whether it was desirable or not to have them the same.
10. ANPP has taken exception to provisions in R.G. 1.68.2 which would require a test to prove remote shutdown capability in each unit. The NRC has determined that the test should be done in each unit. ANPP will respond to the NRC by 11-10-86.

11. Problems were experienced with unwanted actuation of breakers in the switchyard. The breaker operations which caused actuations of the Reactor Protection System were caused by malfunctions in the plant multiplexer system (PMUX). Switchyard breaker control circuits have been hardwired, bypassing the PMUX for this function.
12. Numerous computer failures in the security system have been a problem.
13. PVNGS has demonstrated vulnerabilities to single failures as demonstrated by charging pump pulsation dampener failures, actuation of SBCS by a computer card, startup transformer current transformer connections, and a loose wire on MOV-536.
14. Numerous annunciators remain lighted on the main control boards.
15. ANPP should develop more formal and regular communication with other plants, particularly the other CPC plants.
16. The NRC expressed concern about whether or not formal procedures existed to insure the transfer of information and data from one unit to another.
17. Concern was expressed by the NRC concerning load shedding causing valve inoperability. They wanted to know if we were looking at the problem.
18. The NRC noted that we must insure that all information for the Sholly process is included in licensing submittals. In addition, consideration must be given to changes which could be affected by the Diablo Canyon decision in the Ninth Circuit Court which opened hearings for certain kinds of changes. Change requests should look at more than just the small scope of the change, and the time when the changes are needed must be considered.
19. Does the Post Trip Review Procedure adequately cover what must be done and what must be monitored when the plant is restarted when the cause of the trip has not been fully determined?
20. Does the SPDS computer have sufficient capacity to perform in a timely manner if the third unit is added to the system?
21. There have been control problems at low power levels in the feedwater control system.
22. PVNGS has had several condenser tube problems. PVNGS has titanium tubes and relatively little debris to enter the water boxes. Condenser tube performance should be better.
23. PVNGS has had personnel errors/Tech. Spec. violations. Describe actions taken by management to reduce these occurrences.

PALO VERDE UNIT 3 PROJECT SCHEDULE

DATE: 10-28-86



1986

JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC

ENERGIZATION (S) 09-19-85 (A) 11-09-85

1987

JAN FEB MAR APR MAY JUN JUL AUG

PRI/SEC HYDRO

(S) 02-19-86

(A) 07-27-86

ILRT

(S) 04-28-86

(A) 09-11-86

VACUUM

(ACT)

(SCHED)

(S) 06-28-86 (A) 04-01-86

HOT FUNCTIONAL

(S) 08-02-86

(A) 10-23-86 Complete 12-09-86 (F)

ISG

(S) 10-17-86

(F) 12-31-86 (-75)

(F) 01-13-87 (-88)

FUEL RECEIPT

(S) 10-20-86

(F) 12-02-86 (-43)


(F) 12-12-86 (-53)

FUEL LOAD

(S) 12-01-86

(F) 03-25-87 (-114)

(F) 03-28-87 (-117)

LEGEND
BASELINE
SCHEDULE

1. FORECAST
2. PREFERRED MAT'L.
3. MTS

FORECAST




DURATION

STATUS
AS OF:
10-24-86ARIZONA NUCLEAR POWER PROJECT
PALO VERDE NUCLEAR GENERATING STATION
UNIT 3
MILESTONE SUMMARY

REV. IA

UNIT 3 MATERIAL RESTRAINTS
JUNE – OCTOBER 1986




LEGEND

- SWA
- NCR
- CWO

AVERAGE MONTHLY/ACTUAL WEEKLY

UNIT THREE HOT FUNCTIONAL TESTING



OCTOBER

NOVEMBER

DECEMBER

SYS NO	ACTIVITY DESCRIPTION	ACT			ADV			MTR			FBD			ANR			APC			ACTV		
		ACT	ADV	DEC	ACT	ADV	DEC	ACT	ADV	DEC	ACT	ADV	DEC	ACT	ADV	DEC	ACT	ADV	DEC	ACT	ADV	DEC
1403	ASSEMBLE CEA'S	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
1404	TRANSLATE MACHINING PROGRAMS	COMPLETED	ALL TECH ORDER, MANUFACTURE, AND APPROVAL IN ACTUAL	COMPLETED	MANUFACTURE AND ASSEMBLY 100% COMPLETE BY REEL LOAD OUT DATE, NOT A NEW START, REGO.	COMPLETED	MANUFACTURE 100% COMPLETE BY REEL LOAD, OUT NOT A NEW START, REGO.	COMPLETED	MANUFACTURE 100% COMPLETE BY REEL LOAD, OUT NOT A NEW START, REGO.	COMPLETED	FUEL LOAD	10/25/86	9/30/86	FUEL LOAD	10/25/86	9/30/86	FUEL LOAD	10/25/86	9/30/86	FUEL LOAD	10/25/86	
1405	POLAR CRANE (E. END FUEL CONT CEE)	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	
1406	TRANSPORT TO SCAVENGE TANKS	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	20/07/86	COMPLIMENTARY TRANSPORTATION ARRANGEMENT	20/07/86	
1407	REVERSE FUEL LINE	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	10/07/86	
1408	10/07/86 TUBE	SPECIAL PROCESS HEAT TRACE	10/07/86	10/07/86	SPECIAL PROCESS HEAT TRACE	10/07/86	10/07/86	SPECIAL PROCESS HEAT TRACE	10/07/86	10/07/86	SPECIAL PROCESS HEAT TRACE	10/07/86	10/07/86	SPECIAL PROCESS HEAT TRACE	10/07/86	10/07/86	SPECIAL PROCESS HEAT TRACE	10/07/86	10/07/86	SPECIAL PROCESS HEAT TRACE	10/07/86	

LEGEND

- TRANSFER/ACCEPTANCE
- PRE-OP/COMM ACTIVITY
- RELEASE
- INTERFACE
- MILESTONE
- Critical Path

ANPP

UNIT 3


STARTUP

REV. NO.: Z4


MILESTONE:

STATUS AS OF 10/24/86

SHEET 1 OF 2



**UNIT 3 OPEN ITEMS
(ALL JURISDICTIONS)**
(FIG. 1)



*****MASTER TRACKING SYSTEM*****
 UNIT 3 STATUS REPORT WITH ACTION RESPONSIBILITY
 SUMMARY

0:46 SATURDAY, OCTOBER 25, 1986

ACTIVITY	ADDED	CLOSED	XFRD	CHG	TOTAL
	S	I	O	C	S
INIT ENER (13.1-13.3)	1	0	1	0	1
PRIM HYDRO (1.0)	1	0	1	0	1
SEC HYDRO (2.0)	1	115	1	4	1
CONDENSER VACUUM (3.0)	1	0	1	0	1
PRE-CORE HFT (4.0-4.4)	1	71	1	6	1
SIT/ILLRT (5.0)	1	2	1	0	1
FUEL RECEIPT (6.0)	1	5	1	0	1
FUEL LOAD (7.1 & 7.4)	1	0	1	0	1
POST-CORE HFT (8.0)	1	0	1	0	1
INITIAL CRITICAL (9.0)	1	0	1	0	1
POWER ASCENT (10.0-10.9)	1	0	1	1	1
NON-MILESTONE ITEMS	1	8	1	453	1
ALL SUBSYSTEMS	1	201	1	464	1

PALO VERDE NUCLEAR GENERATING STATION
UNIT 3 STARTUP STATUS SUMMARY
STATUS AS OF 10/18/86 - 10/24/86

I. SUBSYSTEM TRANSFERS TO STARTUP

<u>Total</u>	<u>Scheduled To Date</u>	<u>Late</u>	<u>Actual This Period</u>	<u>Actual To Date</u>	<u>Remaining</u>
374	374	(1)	0	373	1

II. PREREQUISITE TESTING STATUS

<u>Discipline</u>	<u>Total Tests</u>	<u>Total This Period</u>	<u>Actual To Date</u>	<u>Actual % Complete</u>	<u>% Diff for Reporting Period</u>
Electrical	10,198 (2)	81	9,961	97.7	0.8
I & C	13,147 (39)	91	12,821	97.5	0.4
Mechanical	<u>3,643 (-15)</u>	50	3,384	92.9	1.8
TOTAL	26,988 (26)	222	26,166	97.0	0.8
OPS DTS	2,303 (37)	38	931	40.4	1.0

III. SUBSYSTEM RELEASES TO PREOPERATIONAL TESTING

<u>Total</u>	<u>Schedule To Date</u>	<u>Actual This Period</u>	<u>Actual To Date</u>	<u>Remaining</u>
374	373	0	373	1


IV. PREOPERATIONAL/COMMISSIONING TESTING STATUS

	<u>Total Tests</u>	<u>Sched. Comp.</u>	<u>TESTS In Progress</u>	<u>TO DATE Complete</u>	<u>Remaining</u>
Preoperational	137	123	24	88	49
Commissioning	66	59	1	63	3
Hot Functional Test	<u>34</u>	-	<u>13</u>	-	<u>34</u>
Total	237	182	38	151	86

*** V. OPERATIONS ACCEPTANCE**

	<u>Total</u>	<u>Scheduled To Date</u>	<u>LATE</u>	<u>Actual This Period</u>	<u>Actual To Date</u>	<u>Remaining</u>
Startup	374	188	(5)	24	210	164
Construction	<u>142</u>	<u>124</u>	<u>(5)</u>	<u>1</u>	<u>121</u>	<u>21</u>
Total	516	312	(10)	25	331	185

* REFLECTS THE REV. 3 ACCEPTANCE PROFILE




UNIT

1 120 TESTS 4 13 25 10 10 15 7 9 6


2 5 4 3 5 3 7 13 7 3 10 7 18 38 14 12 18 12 12 24 6

3 9 7 4 1 1 3 1 3 2 4 4 8 3 13 35 20

MONTHLY ACTUALS BY UNIT



UNIT SUBSYSTEM ACCEPTANCE COMPARISON
CUMULATIVE BY UNIT



MONTHLY ACTUALS BY UNIT

	308	302	267	215	151	124	66	33	25	18	8
--	-----	-----	-----	-----	-----	-----	----	----	----	----	---

	97	88	77	61	33	16	8	4	4	4
--	----	----	----	----	----	----	---	---	---	---

1B

1984

1985

1986

1987

M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

320

UNIT 1

DEMO ISG FUEL LOAD

**UNIT COMPARISON
DER WORK OFF**

UNIT 2

HFT ISG FUEL LOAD

UNIT 3


READY TO RECEIVE FUEL
HFT ISG FUEL LOAD

OF DER's
TO ISO

61

PROJECT MILESTONE/UNIT COMPARISON CHART

NO. OF MONTHS
FROM / TO
PRIMARY HYDRO




LEGEND:	
T	FIRST TRANSFER
ET	ENERGIZE XFRMR
EM	ENERGIZE MCC
P	PRIMARY HYDRO
V	VACUUM
I	ILRT
H	HOT FUNCTIONAL TEST
R	FUEL RECEIPT
IS	INTEGRATED SAFEGUARDS
F	FUEL LOAD
D	DEMONSTRATION TEST (UNIT 1 ONLY)
()	FORECAST
DTS	DISCIPLINE TEST SCHEDULE
CM	COMMISSIONING TESTS
PE	PRE-OP TESTS

Enclosure 5

Readiness Meeting Attendees
October 30, 1986

J. Haynes	ANPP/VP
D. Bernier	ANPP/Lead Licensing Engineer
J. Ball	NRC/Resident Inspector
D. Gouge	ANPP/Unit 3 Superintendent
W. Jump	ANPP/Unit 3 Startup Manager
J. Kirby	ANPP/Transition Manager
G. Knighton	NRC/NRR
E. Licitra	NRC/NRR
M. Davis	NRC/NRR

LER'S ISSUED PER UNIT PER QUARTER




(ST) SURVEILLANCE TEST DEFICIENCIES

(TS) TECHNICAL SPECIFICATION VIOLATIONS

UNIT 1 —

UNIT 2 —

LER'S ISSUED PER UNIT PER QUARTER
FIRST NINE MONTHS AFTER OPERATING LICENSING




(ST) SURVEILLANCE TEST DEFICIENCIES


(TS) TECHNICAL SPECIFICATION VIOLATIONS

UNIT 1 (1985)


UNIT 2 (1986)

Cumulative Total of All Event Reports








OCCURRENCES INVOLVING PERSONNEL




Sample Unit Comparative Trend Based On SCS Data








Cumulative Total of RPS Event Reports




CRITICAL ASSESSMENT OF ENGINEERING
EVALUATIONS AND ROOT CAUSE

1. CONTACTED OTHER PLANT TO EVALUATE EXISTING PROCESS.
2. IDENTIFIED AREAS OF IMPROVEMENT
3. DEFINED FORMAL ROOT CAUSE/ENGR. EVAL. PROCESS.
4. QUARANTINE COMPONENTS UNTIL ROOT CAUSE/EVALUATION COMPLETE
5. PLANT TRANSIENT RESPONSE/OPERATOR RESPONSE EVALUATION
6. DEFINED RESTART CRITERIA
7. UNIT UNIQUE EVALUATIONS WITH SHARED RESULT
8. ABOVE APPLIED TO OTHER SYSTEM, COMPONENT, & PERSONNEL
PERFORMANCE EVALUATIONS

ORGANIZATION



11/09/84
JRB



* LOCATED ONSITE