



Log # TXX-6811
File # 10110
903.9
Ref # 10CFR50.55(e)

William G. Council
Executive Vice President

October 2, 1987

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
MOTOR OPERATORS FOR MANUAL VALVES
SDAR: CP-86-35 (INTERIM REPORT)

Gentlemen:

On June 2, 1986, we notified you by letter logged TXX-4840 of a reportable item involving the motor operators for several valves in the main steam system. Our last report was logged TXX-6622, dated August 4, 1987. This is an interim report submitted to status corrective actions implemented to date.

The Unit 1 Design Modification package (DM-86-106) has been issued and the implementation has begun. The valves needed to complete the installation are scheduled to be delivered in October, 1987. This delivery date will support a December 1987 completion of the Unit 1 modification.

The engineering effort on Unit 2 is continuing. Our next report will address the Unit 2 completion schedule and will be submitted no later than January 13, 1988.

Very truly yours,

W. G. Council

JDS/mgt

c - Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

8710090250 871002
PDR ADDCK 05000445
S PDR

IE 27
1/0