

JUL 15 2021

Docket No.: 52-025

ND-21-0605
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.6.03.05d.i [Index Number 613]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) item 2.6.03.05d.i [Index Number 613] for verifying the IDS Divisions B and C regulating transformers supply their post-72-hour ac loads when powered from an ancillary diesel generator. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.6.03.05d.i [Index Number 613]

MJY/JMW/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. M. D. Meier
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. E. Davidson
Mr. T. Fanelli
Ms. K. McCurry
Mr. J. Parent
Mr. B. Grimman

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-21-0605
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.6.03.05d.i [Index Number 613]**

ITAAC Statement

Design Commitment

5.d) The IDS Divisions B and C regulating transformers supply their post-72-hour ac loads when powered from an ancillary diesel generator.

Inspections/Tests/Analyses

Inspection of the as-built system will be performed.

Inspection of the as-built system will be performed.

Acceptance Criteria

- i) Ancillary diesel generator 1 is electrically connected to regulating transformer IDSC-DT-1
- ii) Ancillary diesel generator 2 is electrically connected to regulating transformer IDSB-DT-1.

ITAAC Determination Basis

Ancillary generators 1 and 2 are provided to supply power to the Class 1E direct current (dc) and Uninterruptible Power Supply System (IDS) Division C and B regulating transformers, respectively, to supply their post-72-hour alternating current (ac) loads. This ITAAC requires an as-built system inspection to verify that each ancillary generator is electrically connected to its corresponding regulating transformer.

The cables from each ancillary diesel generator to its regulating transformer were installed in accordance with design drawings and specifications issued for construction and work package requirements. Cable continuity and completed cable terminations were inspected in accordance with the Construction Quality Verification Program (Reference 1). A review of the as-built circuit inspection records was performed to confirm ancillary diesel generator 1 is electrically connected to regulating transformer IDSC-DT-1 and ancillary diesel generator 2 is electrically connected to regulating transformer IDSB-DT-1.

The results of the inspection records are summarized in Unit 3 ITAAC 2.6.03.05d.i Technical Report (Reference 2) and confirm ancillary diesel generators 1 and 2 are electrically connected to regulating transformers IDSC-DT-1 and IDSB-DT-1, respectively.

The ITAAC Technical Report is available for NRC inspection as part of the Unit 3 ITAAC 2.6.03.05d.i Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.6.03.05d.i (Reference 3) and is available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.6.03.05d.i was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. 26139-000-4MP-T81C-N7101, Construction Quality Verification Program
2. SV3-IDS-ITR-800613, Rev. 0, "Unit 3 ITAAC 2.6.03.05d.i Technical Report"
3. 2.6.03.05d.i-U3-CP-Rev 0 "Completion Package for Unit 3 ITAAC 2.6.03.05d.i [Index Number 613]"