

JAN 21 2022

Docket No.: 52-025

ND-20-0582
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.3.29.04 [Index Number 491]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.29.04 [Index Number 491]. This ITAAC confirms that the Waste Water System stops the discharge from the turbine building sumps upon detection of high radiation in the discharge stream to the oil separator. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.29.04 [Index Number 491]

MJY/TJC/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. J.B. Williams

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Mr. E. Davidson

Mr. T. Fanelli

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-20-0582
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.29.04 [Index Number 491]**

ITAAC Statement

Design Commitment

4. The WWS stops the discharge from the turbine building sumps upon detection of high radiation in the discharge stream to the oil separator.

Inspections/Tests/Analyses

Tests will be performed to confirm that a simulated high radiation signal from the turbine building sump discharge radiation monitor, WWS-021 causes the sump pumps (WWS-MP-01A and B, and WWS-MP-07A and B) to stop operating, stopping the spread of radiation outside of the turbine building.

Acceptance Criteria

A simulated high radiation signal causes the turbine building sump pumps (WWS-MP-01A and B, and WWS-MP-07A and B) to stop operating, stopping the spread of radiation outside of the turbine building.

ITAAC Determination Basis

This ITAAC was performed to verify, by testing, that a simulated high radiation signal from the turbine building sump discharge radiation monitor, WWS-021 caused the sump pumps (WWS-MP-01A and B, and WWS-MP-07A and B) to stop operating, stopping the spread of radiation outside of the turbine building.

The turbine building sump pumps are pneumatic, double diaphragm pumps that are controlled (stop / start) by individual air solenoid valves. The waste water system (WWS) has two turbine building sumps with two pumps per sump (sump A – WWS-MP-01A and WWS-MP-07A / sump B – WWS-MP-01B and WWS-MP-07B). The work order listed in Reference 1 established initial conditions by manually isolating air to the turbine building sump pumps. A high level sump signal to all the turbine building sump pumps was input causing the air solenoid valves to open. The open solenoid valves resulted in a RUNNING indication in the Main Control Room (MCR) for each of the sump pumps. A simulated high radiation signal from the turbine building sump discharge radiation monitor (WWS-021) was input causing the air solenoid valves to close. The closing of the air solenoid valves caused a STOPPED indication to be displayed in the MCR for each of the pumps confirming the high radiation signal caused the sump pumps to stop.

The completed test results (Reference 1) confirm a simulated high radiation signal causes the turbine building sump pumps (WWS-MP-01A and B, and WWS-MP-07A and B) to stop operating, stopping the spread of radiation outside of the turbine building.

Reference 1 is available for NRC inspection as part of ITAAC 2.3.29.04 Unit 3 Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC 2.3.29.04 Completion Package (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.3.29.04 was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-WWS-ITR-800491, Rev. 0, "Unit 3 Recorded Results of: ITAAC 2.3.29.04 NRC Index Number: 491"
2. 2.3.29.04-U3-CP-Rev0, "ITAAC Completion Package"