

June 9, 2023

Docket No.: 52-026

ND-23-0480
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 4
ITAAC Closure Notification on Completion of ITAAC Item 2.7.04.03 [Index Number 716]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 4 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.7.04.03 [Index Number 716]. This ITAAC confirms controls exist in the Main Control Room (MCR) to cause the components identified in Combined License (COL) Table 2.7.4-1 to perform the listed functions and to verify the displays of the parameters can be retrieved in the MCR. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli A. Roberts at 706-848-6991.

Respectfully submitted,



Jamie M Coleman
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 4
Completion of ITAAC 2.7.04.03 [Index Number 716]

JMC/ALH/sfr

U.S. Nuclear Regulatory Commission

ND-23-0480

Page 2 of 2

cc: Regional Administrator, Region II
Director, Office of Nuclear Reactor Regulation (NRR)
Director, Vogtle Project Office NRR
Senior Resident Inspector – Vogtle 3 & 4

**Southern Nuclear Operating Company
ND-23-0480
Enclosure**

**Vogle Electric Generating Plant (VEGP) Unit 4
Completion of ITAAC 2.7.04.03 [Index Number 716]**

ITAAC Statement

Design Commitment

3. Controls exist in the MCR to cause the components identified in Table 2.7.4-1 to perform the listed function.
4. Displays of the parameters identified in Table 2.7.4-1 can be retrieved in the MCR.

Inspections, Tests, Analyses

Testing will be performed on the components in Table 2.7.4-1 using controls in the MCR.

Inspection will be performed for retrievability of the parameters in the MCR.

Acceptance Criteria

Controls in the MCR operate to cause the components listed in Table 2.7.4-1 to perform the listed functions.

The displays identified in Table 2.7.4-1 can be retrieved in the MCR.

ITAAC Determination Basis

Tests and inspections are performed to ensure controls exist in the Main Control Room (MCR) to cause the components identified in Combined License (COL) Table 2.7.4-1 (Attachment A) to perform the listed functions and to verify the displays of the parameters listed in Attachment A can be retrieved in the Main Control Room (MCR).

Controls in the MCR operate to cause the components listed in Table 2.7.4-1 to perform the listed functions.

Testing was performed in accordance with Unit 4 preoperational test procedure listed in Reference 1 to verify controls in the MCR operated to cause the Diesel Generator Building Ventilation System (VZS) components (fans and heaters) listed in COL appendix C Table 2.7.4-1 (Attachment A) to perform the listed functions. At a MCR operator workstation, the fans listed in Attachment A were started using Plant Control System (PLS) controls from the MCR. For the heaters listed in Attachment A, the applicable heater controller was locally adjusted to above ambient temperature and the heaters were enabled using PLS controls from the MCR. Inspections verified the fans started and heaters energized on the PLS monitor in the MCR and was documented in the test.

Unit 4 preoperational test results (Reference 1) confirm that controls in the MCR operated to cause the components listed in Table 2.7.4-1 to perform the listed functions.

The displays identified in Table 2.7.4-1 can be retrieved in the MCR.

An inspection was performed in accordance with the Unit 4 preoperational test procedure listed in Reference 1 for VZS component indication verifications, and visually confirmed that when

each of the displays of parameters identified in Attachment A was summoned at a MCR workstation, the summoned plant parameter appeared on a display monitor at that MCR workstation.

The Unit 4 preoperational test results (Reference 1) confirm that the VEGP Unit 4 plant parameter displays identified in Attachment A can be retrieved in the MCR.

Reference 1 is available for NRC inspection as well as the Unit 4 1TAAC 2.7.04.03 Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there were no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.7.04.03 (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.7.04.03 was performed for VEGP Unit 4 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV4-VZS-ITR-800716, Rev 0," Unit 4 Test Results for VZS Diesel Generator Building Heating and Ventilation System Controls and Indications."
2. 2.7.04.03-U4-CP-Rev0, ITAAC Completion Package

Attachment A

Table 2.7.4-1			
Equipment Name	Tag No.	Display	Control Function
Diesel Generator Room A Standby Exhaust Fans	VZS-MY-V01A VZS-MY-V02A	Yes (Run Status)	Start
Diesel Generator Room B Standby Exhaust Fans	VZS-MY-V01B VZS-MY-V02B	Yes (Run Status)	Start
Service Module A Air Handling Units (AHU) Supply Fan	VZS-MA-01A	Yes (Run Status)	Start
Service Module B AHU Supply Fan	VZS-MA-01B	Yes (Run Status)	Start
Diesel Oil Transfer Module Enclosure A Exhaust Fan	VZS-MY-V03A	Yes (Run Status)	Start
Diesel Oil Transfer Module Enclosure A Electric Unit Heater	VZS-MY-U03A	Yes (Run Status)	Energize
Diesel Oil Transfer Module Enclosure B Exhaust Fan	VZS-MY-V03B	Yes (Run Status)	Start
Diesel Oil Transfer Module Enclosure B Electric Unit Heater	VZS-MY-U03B	Yes (Run Status)	Energize