



Golder Associates
CONSULTING GEOTECHNICAL AND MINING ENGINEERS

WM-10, 11, 16

V.M. Record File	(B6983)
WM DIR	
WM DE. Dir.	
WMPI PH	
WMHT. Hortung	
WMUR	Others. Tied
Rev. 4-1-83	

March 25, 1983

Our ref: G/83/050
813-1162-1167

(PDR)
LPDR (B, N, S)

U.S. Nuclear Regulatory Commission
Division of Contracts
Washington, D.C. 20555

Attention: Raymond Gustave

Subject: Contract No. NRC-02-81-037
Technical Assistance for Repository Design
February Progress Report - Letter #85

Gentlemen:

Golder Associates is pleased to submit this progress report on the subject contract. Below is a breakdown by task of work performed, including personnel time and expenditures, from January 30, 1983 through February 26, 1983, as well as cumulative costs to date and projected costs for the remainder of the project. All costs are summarized in Table 1. Please note that costs shown in Table 1 are based on the accounting method and G&A and OH rates given in the original contract. These costs will be modified upon approval of both of our proposed modifications, i.e., from provisional to actual OH and G&A rates in 1981 and from the VA to TCI accounting methods in 1982 and 1983. Although the contract has been modified for the 1981 change, this has not been reflected in the Task cost summaries presented here, as this effort will have to be repeated upon approval of the 1982 and 1983 changes, which is hoped to be imminent.

TASK 1

Work has been completed on this task.

TASK 2

Work has been completed on this task.

TASK 3

8409120454 830325
PDR WMRES EEC00LD
B-6983 PDR

Work has been completed on this task.

...2

TASK 4

Work has been completed on this task.

TASK 5**Work Performed Through February 26, 1983**

We have appropriately revised the Task 5 draft report, and are publishing in final form.

Personnel Time and Expenditures

	<u>Hours</u>	<u>Cost/Hour</u>	<u>Total Cost</u>	<u>Cumulative</u>
Total Direct Labor			\$ 0.00	\$ 47,248.64
Labor Overhead (20.8% of \$0.00)			\$ 0.00	\$ 9,827.71
Travel			\$ 0.00	\$ 473.75
Other Direct Costs			\$ 46.65	\$ 3,769.11
General and Administrative (80.7% of \$0.00)			\$ 0.00	\$ 46,060.62
Total Costs			\$ 46.65	\$ 107,379.83
Fees (9.0% of \$46.65)			\$ 4.20	\$ 9,664.18
Total Costs and Fees			\$ 50.85	\$ 117,044.01

TASK 6**Work Performed Through February 26, 1983**

Projects 1 through 19 have been completed under Task 6.


...3

March 25, 1983

Golder Associates appreciates the opportunity to submit this progress report. Should you have any questions concerning the above, please contact me.

Sincerely,

GOLDER ASSOCIATES



Richard H. Gates, Ph.D., P.E.
Project Manager

WJR/lw

Attachment

cc: Director of NMSS
(Attn: Program Support Branch)

~~Director, Division of Waste Management~~
John B. Martin

Mr. Lud Hartung
Project Manager