0-1016 POR - 1 LPOR-WM-10(2) Wm-11 (2) with Wm-16 (2) WM Project 201116 WM Record File 0-1016 Docket No. LTASCA PDR 'ASCA Distribution: Consulting Group, Inc. X TikTinsk (Return to WM, 623-SS)

17 March 1987

David Tiktinsky - SS623 U.S. Nuclear Regulatory Commission Division of Waste Management Washington, D.C. 20555 "NRC Technical Assistance for Design Reviews" Contract No. NRC-02-85-002 FIN D1016

Dear David:

Enclosed is Progress Report No. 19 for the period 1-28 February 1987 on Task Orders No. 001, 002, 003 and 004, Contract NRC-02-85-002. Also enclosed is the summary sheet for the February voucher. Please call me if you have any questions.

Sincerely,

Roger D. Hart

Program Manager

cc: J. Greeves, Engineering Branch Office of the Director, NMSS E. Wiggins, Division of Contracts DWM Document Control Room

2 E び い A10:29

310

Encl. rdh/ks



P.O. Box 14806 • Minneapolis, Minnesota 55414 • (612) 623-9599

 $\bigcirc \bigcirc$

ITASCA MONTHLY PROGRESS REPORT

Progress Report No. 19 NRC Technical Assistance for Design Reviews 17 March 1987 Contract No. NRC-02-85-002

Reporting Period: 1 - 28 February 1987

1. INTRODUCTION

This progress report summarizes the work performed during February 1987 on NRC Contract No. NRC-02-85-002. During February, work progressed on Task Orders No. 001, 002, 003, and 004.

2.0 ACTIVITIES DURING THE REPORTING PERIOD

- A. On 6 February, R. Hart transmitted the draft outline for the point paper on in-situ testing at Deaf Smith to N. Tanious and D. Tiktinksy (Task Order No. 002).
- B. The computer code MUDECT was transmitted to D. Tiktinksy on 12 February (Task Order No. 002).
- C. Progress Report No. 18 and Invoice No. 018-87-015 were submitted on 17 February.
- D. The final report "In-Situ Testing at the Hanford Site" was transmitted to D. Tiktinsky on 20 February (Task Order No. 002).
- E. L. Lorig and J. Daemen attended an Appendix 7 visit to NNWSI from 23 February to 5 March (Task Order No. 001).

3.0 RESULTS

- A. Documents Submitted in February:
 - 1. Final Report "In-Situ Testing at the Hanford Site" (Task Order No. 002)

Professional Labor: M. Board 88 hours C. Fairhurst 4 hours R. Hart 6 hours J. Markham 6.5 hours

2. Draft Outline of point paper "In-Situ Testing at Deaf Smith" (Task Order No. 002)

Professional	Labor:	R.	Hart	11	hours
		L.	Lorig	28	hours

B. Works in Progress:

(1) incorporation of NRC comments into final thermomechanical paper (Task Order No. 002)

Professional	Labor:	R. Hart	3 hours
		L. Lori	g 2 hours

(2) site technical position on in-situ testing at NNWSI (Task Order No. 002)

Professional Labor L. Lorig 13.5 hours

(3) identification and prioritization of major underground system components for NNWSI (Task Order No. 003)

Professional Labor L. Lorig 8 hours

(4) incorporation of creep model into FLAC (Task Order No. 004)

Professional Labor M. Mack 69 hours

-2-

(5) QA reviews of the Itasca document reviews 001-02-5 through 001-02-8, 001-02-16 through 001-02-19, and 001-02-21 through 001-02-23)

Professional Labor A. Brown 22 hours*

4.0 QUALITY ASSURANCE

Correspondence logs were monitored and BWIP, NNWSI and SRP documents were received and catalogued.

5.0 DIFFICULTIES

No specific difficulties were encountered during this reporting period.

6.0 ACTIVITIES PLANNED FOR THE NEXT REPORTING PERIOD

- A. Work will continue on preparation of the following tasks:
 - incorporation of NRC comments into final thermomechanical paper (Task Order No. 002);
 - (2) identification and prioritization of major underground system components for NNWSI (Task No.003);
 - (3) incorporation of creep model into FLAC and MUDEC (Task Order No. 004).
 - (4) site technical position on in-situ testing at NNWSI (Task Order No. 002).

*Activity performed in January; subcontractor invoice included in February invoice.

ITASCA

B. Planned Trips

- 1. L. Lorig and J. Daemen will continue their scheduled Appendix VII site visit to Las Vegas into March (Task Order No. 001).
- 2. R. Hart and L. Lorig will attend a one-day meeting in Silver Spring on 12 March 1987 to discuss the outline of the in-situ testing point paper for salt (Task Order No. 002).

7.0 MEETINGS/TRIPS DURING THE REPORTING PERIOD

L. Lorig and J. Daemen made an Appendix VII visit for the NNWSI program in Las Vegas. Dr. Lorig was present from 23 February through 27 February. Dr. Daemen attended from 23 February through 28 February. Both Drs. Lorig and Daemen are scheduled to continue this site visit into March.

J.	Daemen	44	hours
L.	Lorig	48	hours

8.0 SCHEDULE AND COST PROJECTION

The billing summary for the February invoice is attached. Costs are well within the limit authorized for all four task orders.

Respectfully submitted,

Roger D. Hart Program Manager 17 March 1987

Attach. rdh/ks

Mar-87 TASK ORDER 001 TASK 2 RE	VTEW OF 1	DOCUMENTS	TASK LABOR	SUMMARY
		DOCOMENTO		
B LABOR CATEGORY	UDGETED HRS	TOTAL HRS BILLED	HRS REMAINING	
PROGRAM MGR ADMIN MGR SR. ENGINEER ASST. ENGINEER SR. REVIEWER QA SECRETARIAL	200	40 105.5 781.5 3 0 17 316.5	14.5 198.5 297 48 31 -116.5	
TOTAL ITASCA	1792	1263.5	528.5	
CONSULTANT				
J. DAEMEN I. FARMER ASST. ENGINEER R. BARNES K. WAHI R. RAJARAM	0 0 0	80 0 20 74 50	8 208 -20 -74 -50	
TOTAL CONSULT	464			
SUBCONTRACTOR-NWC				
PRIN. INVEST. SR ENGINEER ENGINEER/GEOL DRAFTING CLERICAL TOTAL SUBCONT	256 144 208 0 100 	31.5 2 73	144 176.5 -2 27	
TOTAL TASK	====== 2964		====== 1085	

Mar-87 TASK ORDER 001 TASK 4 T	ECHNICAL 1	MEETINGS	TASK LABOR	SUMMARY
	BUDGETED	TOTAL HRS BILLED		
PROGRAM MGR	62 76 588	37	25	
ADMIN MGR PRIN. INVEST.	76	78.5 33	-2.5	
PRIN. INVEST.	588	33	555	
SR. ENGINEER	1108	416	692	
SR REVIEW	0 32	24	-24	
SR. ENGINEER SR REVIEW QA SECRETARIAL	32	13	-24 19 49.5	
SECRETARIAL	148			
TOTAL ITASCA				
CONSULTANT				
J. DAEMEN	588	224	364	
I. FARMER	104	61	4.5	
K. WAHI	0	109	-109	
R. RAJARAM	0	30		
I. FARMER K. WAHI R. RAJARAM Y. KIM	Õ	80	-80	
TOTAL CONSULT	692	504	188	
SUBCONTRACTOR-NW	c			
PRIN. INVEST.	588	147	441	
	44			
CLERICAL				
TOTAL SUBCONT	632	175	457	
	======		=====	
TASK TOTAL	3338		1959	
	======	8228 7 2	======	
TASK ORDER TOT	6545	3282.5	3262.5	

TASK LABOR SUMMARY

Mar-87 TASK ORDER 002 TASK 1 SITE SPECIFIC IN-SITU TESTING POINT PAPERS

LABOR CATEGORY	BUDGETED HRS	TOTAL HRS BILLED	
PROGRAM MGR ADMIN MGR SR. ENGINEER SR REVIEW QA SECRETARIAL	72 96 872 12 48 126	43.5 602 16	52.5 270
TOTAL ITASCA	1226	767	459
CONSULTANT			
J. DAEMEN I. FARMER K. WAHI	72 40 72	42 0 0	30 40 72
TOTAL CONSULT	184	42	142
SUBCONTRACTOR-N	WC	• •	
PRIN. INVEST. ASST. PROF. CLERICAL	72 0 8	37 4 18	35 -4 -10
TOTAL SUBCONT	80	59	21
TASK TOTAL	===== 1490	===== 868	===== 622

.

TASK LABOR SUMMARY

Mar-87 TASK ORDER 002 TASK 2 THERMOMECHANICAL ANALYSES

LABOR CATEGORY	BUDGETED HRS	TOTAL HRS BILLED	
PROGRAM MGR	54	22	32
ADMIN MGR	72	50	22
SR. ENGINEER	592	409	183
ASST. ENGINEER	320	575	-255
SR REVIEW	88	0	88
QA	16	7	9
SECRETARIAL	112	200.5	-88.5
TOTAL ITASCA	1254	1263.5	-9.5
CONSULTANT			
J. DAEMEN	0	24	-24
K. WAHI	80	85	-5
TOTAL CONSULT	80	109	-29
	22222		S ==2#
TASK TOTAL	1334	1372.5	-38.5
	=====		=====
TASK ORDER TOT	2824	2240.5	583.5

Mar-87

TASK LABOR SUMMARY

TASK ORDER 003 TASK 2 IDENTIFICATION AND PRIORITIZATION OF MAJOR UNDERGROUND SYSTEM DESIGN COMPONENTS FOR NNWSI

LABOR CATEGORY	BUDGETED HRS	TOTAL HRS BILLED	HRS REMAINING
PROGRAM MGR	6	2	4
ADMIN MGR	12	12	Ō
SR. ENGINEER	80	77	3
QA	4	4	Ō
SECRETARIAL	20	29.5	-9.5
TOTAL ITASCA	122	124.5	-2.5
CONSULTANT			
J. DAEMEN	80	18.5	61.5
J. DREMEN		10.5	
	80	18.5	61.5
		=====	
TASK TOTAL	202	143	59
	=	=====	=====
TASK ORDER TOT	516	342	174

Mar-87 TASK ORDER 004

TASK LABOR SUMMARY

TASK 1 THERMOMECHANICAL MODELING FOR SRP, BWIP AND NNWSI

LABOR CATEGORY	BUDGETED HRS	TOTAL HRS BILLED	HRS REMAINING
PROGRAM MGR	20	0	20
ADMIN MGR SR. ENGINEER	20 40	86	12 34
ASST ENGINEER ASSOC./REVIEWER		104 104	16 16
QA SECRETARIAL	8 12	0 4	8 8
TOTAL ITASCA	340	226	 114
		======	288355
TASK TOTAL	340	226	114
	======	======	=====
TASK ORDER TOT	340	226	114

VOUCHER

Payor's Name and Address U.S. Nuclear Regulatory Commission Division of Accounting Office of the Controller ATTENTION: GOV/COM Accounts Section Washington, D.C. 20555

Payee's Name and Address Itasca Consulting Group, Inc. P.O. Box 14806 Minneapolis, Minnesota 55414

Individual to contact: John J. Markham (612-623-9599)

- Contract Number: NRC-02-85-002 Title of Project: Technical Assistance (a) **(b)** for Design Reviews of High-Level Waste Geologic Repositories 019-87-020 Voucher Number: (c)
- (d)
- Date of Voucher: March 17, 1987 Contract Amount: \$1,312,270.80 (e)
- (f) Fixed Fee: 104,981.66

(g) This voucher represents reimburseable costs from <u>February 1</u> thru <u>February 28</u>, 198

		AMOUNT BILLED			
) 		Current Period	(1) Inception to Date		
(h)	DIRECT COSTS (1) Direct Labor	<u>\$ 6,953.57</u>	\$ 84,620.01		
	(2) Materials, Supplies and Noncapitalized Equipment	-0-	-0-		
	(3) Consultants	3,667.57	75,006.09		
	(4) Travel - Domestic	1,124.70	17,331.05		
	(5) Subcontract	2,795.45	30,952.49		
	(6) Other Costs	409.99	4,847.74		
	TOTAL DIRECT COSTS	14,951.28	212,757.38		
(i)	INDIRECT COSTS				
)	G & A Expense 106% of Cost Element (1)	\$ 7,370.78	\$ 89,697.20		
	TOTAL DIRECT AND INDIRECT COSTS	22,322.06	302,454.58		
(j)	FIXED-FEE EARNED	1,785.77	24,196.35		
(m)	TOTAL AMOUNTS CLAIMED	24,107.83	326,650.93		
(n)	ADJUSTMENTS				
(o)	GRAND TOTALS	24,107.83	326,650.93		

TASK 2 DOCUMENT REVIEWS (h) DIRECT COSTS (1) Direct Labor Hours Labor Category Name Billed Rate Total ____ ------------------Admin. Manager 2.0 L. Gaarder \$17.78 \$8.89 J. Markham \$25.96 2.5 \$64.90 M. Board Sr. Engineer 88.0 \$23.56 \$2,073.28 Secretarial K. Sikora 54.0 \$10.34 \$558.36 Total Direct Labor \$2,714.32 (3) Consultants Total Consultant Labor & Expenses \$0.00 (4) Travel Total Itasca Travel \$0.00 (5) Subcontract Nuclear Waste Consultants, Inc. \$2,795.45 (6) Other Costs Publications \$115.00 * Telephone \$5.51 * _____ \$120.51 \$5,630.28 TOTAL DIRECT COSTS (i) INDIRECT COSTS ____ \$2,877.18 G & A Expense (1.06 x Direct Labor) ______ \$8,507.46 TOTAL DIRECT AND INDIRECT COSTS \$680.60 (j) FIXED FEE EARNED _____ --------------\$9,188.06 (m) TOTAL AMOUNT CLAIMED ================= **********************

* Invoice Attached

• :

TASK ORDER-001

.

SUPPORTING INFORMATION

TASK ORI TASK 4 1	DER-001 FECHNICAL MEETIN	GS					
(h) DIRE	ECT COSTS						
• •	Direct Labor Labor Category	Name		Hours	Rate	Total	
S	Admin. Manager Sr. Engineer Secretarial	L. Gaarder L. Lorig K. Sikora		2.0 44.0 1.0	\$8.89 \$21.15 \$10.34	\$17.78 \$930.60 \$10.34	
U Total	l Direct Labor					\$958.72	
• •	Consultants Labor						
		J. Daemen		48.0	\$57.75	\$2,772.00	*
נ	fotal Consultant	Labor				\$2,772.00	
I	Expenses/Travel						
	Date						
From	To	Traveller		Costs			
	2/28/87 stination	J. Daemen	2)	Airfare Hotel Meals	9	\$124.00 \$334.88 \$230.13	*
(/rom	То	Purpose	4)		ortation	\$205.31 \$1.25	*
Tucson	Las Vegas	Appendix VI	•	Phone		23•1¢	
		visit				\$895.57	
Тс	otal Consultant otal Consultant Fravel		nses			\$895.57 \$3,667.57	
	Date						
From	To	Traveller		Costs			
Des	2/27/87 stination	L. Lorig	2)	Airfar Hotel Meals	e	\$425.00 \$415.16 \$91.23	*
From	То	Purpose	4)	Car real Phone,		\$144.83 \$16.48	*
Mpls, M	N Las Vegas	Appendix V			MT3C.	\$32.00	
		visit				\$1,124.70	

TASK ORDER-001 TASK 4 TECHNICAL MEETINGS	
Total Itasca Travel	\$1,124.70
TOTAL DIRECT COSTS	\$5,750.99
(i) INDIRECT COSTS	
G & A Expense (1.06 x Direct Labor)	\$1,016.24
TOTAL DIRECT AND INDIRECT COSTS	\$6,767.23
(j) FIXED FEE EARNED	\$541.38
(m) TOTAL AMOUNT CLAIMED	\$7,308.61

* Invoice Attached

TASK ORDER-002 TASK 1 SITE SPECIFIC INSITU TESTING POINT PAPERS

٩

(h) DIRECT COSTS

. (1) Direct Labor Hours Labor Category Name Billed Total Rate -----____ ____ ----____ Admin. Manager L. Gaarder 2.0 \$17.78 \$8.89 J. Markham 2.0 \$25.96 \$51.92 Sr. Engineer R. Hart 17.0 \$24.04 \$408.68 J. Markham 6.5 \$25.96 \$168.74 L. Lorig 41.5 \$21.15 \$877.73 Sr. Reviewer C. Fairhurst 4.0 \$52.50 \$210.00 Secretarial K. Sikora 3.0 \$10.34 \$31.02 K. Sikora QA 1.0 \$10.34 \$10.34 -----Total Direct Labor \$1,776.21 (3) Consultants Total Consultant Labor & Expenses \$0.00 (4) Travel Total Itasca Travel \$0.00 (6) Other Costs \$218.15 Copies \$25.93 * Telephone Postage \$45.40 ______ \$289.48 \$2,065.69 TOTAL DIRECT COSTS (i) INDIRECT COSTS ______ G & A Expense (1.06 x Direct Labor) \$1,882.78 ------\$3,948.47 TOTAL DIRECT AND INDIRECT COSTS \$315.88 (j) FIXED FEE EARNED _____ \$4,264.35 (m) TOTAL AMOUNT CLAIMED _____ _____

* Invoice Attached

TASK ORDER-002 TASK 2 THERMOMECHANICAL	ANALYSIS			
(h) DIRECT COSTS				
(1) Direct Labor Labor Category	Name	Hours Billed	Rate	Total
Prog. Manager Admin. Manager	R. Hart L. Gaarder J. Markham	2.0 2.5	\$24.04 \$8.89 \$25.96	\$72.12 \$17.78 \$64.90
	L. Lorig K. Sikora	2.0	\$21.15 \$10.34	\$42.30 \$82.72
Total Direct Labor	\$279.82			
(3) Consultants Total Consultant	\$0.00			
(4) Travel Total Itasca Trav	\$0.00			
TOTAL DIRECT COS	\$279.82			
(i) INDIRECT COSTS				
G & A Expense (1.06	\$296.61			
J TOTAL DIRECT AND	\$576.43			
(j) FIXED FEE EARNED	\$46.11			
(m) TOTAL AMOUNT CLAIME	\$622.54			

* Invoice Attached

TASK ORDER-003 TASK 2 IDENTIFICATION OF UNDERGROUND SYSTEM DESIGN COMPONENTS

(h) DIRECT COSTS

,					
(1)	Direct Labor Labor Category	Name	Hours Billed	Rate	Total
			9.0	\$8.89 \$21.15 \$10.34 \$10.34	\$8.89 \$190.35 \$77.55 \$10.34
- Tot	Total Direct Labor				
(3) Consultants Total Consultant Labor & Expenses					\$0.00
(4) Travel Total Itasca Travel					\$0.00
	TOTAL DIRECT COST	S			\$287.13
(i) IN	DIRECT COSTS				
G & A Expense (1.06 x Direct Labor)					\$304.36
J TOTAL DIRECT AND INDIRECT COSTS					\$591.49
(j) FIXED FEE EARNED					\$47.32
(m) TOTAL AMOUNT CLAIMED					\$638.81 ========

^{*} Invoice Attached

TASK ORDER-004 TASK 1 THERMOMECHANICAL MODELING

(h) DIRECT COSTS						
(1) Direct Labor Labor Category Admin. Manager Asst. Engineer Secretarial	Name L. Gaarder J. Markham M. Mack K. Sikora		Rate \$8.89 \$25.96 \$12.50 \$10.34	Total \$17.78 \$51.92 \$862.50 \$5.17		
\smile Total Direct Labor		\$937.37				
(3) Consultants Total Consultant	\$0.00					
(4) Travel Total Itasca Trav	\$0.00					
TOTAL DIRECT COS	\$937.37					
(i) INDIRECT COSTS						
G & A Expense (1.06	\$993.61					
TOTAL DIRECT AND	INDIRECT COSTS			\$1,930.98		
(j) FIXED FEE EARNED				\$154.48		
(m) TOTAL AMOUNT CLAIMED				\$2,085.46 =========		

* Invoice Attached