



**UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION IV
611 RYAN PLAZA DRIVE, SUITE 400
ARLINGTON, TEXAS 76011-4005**

February 13, 2006

Jeffery S. Forbes, Vice President,
Operations
Arkansas Nuclear One
Entergy Operations, Inc.
1448 S.R. 333
Russellville, Arkansas 72801-0967

**SUBJECT: ARKANSAS NUCLEAR ONE - NRC INTEGRATED INSPECTION REPORT
05000313/2005010**

Dear Mr. Forbes:

On January 10, 2006, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at your Arkansas Nuclear One, Unit 1 facility. No inspection of Unit 2 was performed under this report number. The enclosed report documents the inspection findings, which were discussed on January 10, 2006, with you and other members of your staff.

The inspection examined activities conducted under your license as they relate to safety and compliance with the Commission's rules and regulations and with the conditions of your license. Within these areas, the inspection consisted of selected examination of procedures and representative records, observations of activities, and interviews with personnel. This inspection covers steam generator and reactor vessel head replacement activities.

Based on the results of this inspection, no findings of significance were identified.

In accordance with 10 CFR 2.390 of the NRC's "Rules of Practice," a copy of this letter, its enclosure, and your response (if any) will be made available electronically for public inspection in the NRC Public Document Room or from the Publicly Available Records (PARS) component of NRC's document system (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

David N. Graves, Chief
Project Branch E
Division of Reactor Projects

Docket: 50-313
License: DPR-51

Entergy Operations, Inc.

-2-

Enclosure:

NRC Inspection Report 05000313/2005010

w/Attachments:

1. Supplemental Information
2. Security Related Information

cc w/o Attachment 2:

Senior Vice President
& Chief Operating Officer
Entergy Operations, Inc.
P.O. Box 31995
Jackson, MS 39286-1995

Vice President
Operations Support
Entergy Operations, Inc.
P.O. Box 31995
Jackson, MS 39286-1995

Manager, Washington Nuclear Operations
ABB Combustion Engineering Nuclear
Power
12300 Twinbrook Parkway, Suite 330
Rockville, MD 20852

County Judge of Pope County
Pope County Courthouse
100 West Main Street
Russellville, AR 72801

Winston & Strawn LLP
1700 K Street, N.W.
Washington, DC 20006-3817

Bernard Bevill
Radiation Control Team Leader
Division of Radiation Control and
Emergency Management
Arkansas Department of Health
4815 West Markham Street, Mail Slot 30
Little Rock, AR 72205-3867

James Mallay
Director, Regulatory Affairs
Framatome ANP
3815 Old Forest Road
Lynchburg, VA 24501

Electronic distribution by RIV:
 Regional Administrator (**BSM1**)
 DRP Director (**ATH**)
 DRS Director (**DDC**)
 DRS Deputy Director (**RJC1**)
 Senior Resident Inspector (**RWD**)
 Branch Chief, DRP/E (**DNG**)
 Senior Project Engineer, DRP/E (**VGG**)
 Team Leader, DRP/TSS (**RLN1**)
 RITS Coordinator (**KEG**)

Only inspection reports to the following:

DRS STA (**DAP**)
 J. Dixon-Herrity, OEDO RIV Coordinator (**JLD**)
ROPreports
 ANO Site Secretary (**VLH**)

SUNSI Review Completed: DNG ADAMS: / Yes No Initials: NG
 / Publicly Available Non-Publicly Available Sensitive / Non-Sensitive

R:_ANO\2005\AN2005-010RP-JLD.wpd

RIV:RI:DRP/E	SRI:DRP/E	RE:DRS/EB1	C:DRS/PSB
JLDixon	RWDeese	JAClark	MPShannon
T-DNG	T-DNG	E-DNG	E-DNG
02/13/06	02/13/06	02/10/06	02/10/06
C:DRS/EMB2	C:DRS/OB	C:DRP/E	
LJSmith	ATGody	DNGraves	
GDReplogle	/RA/	/RA/	
02/13/06	02/10/06	02/13/06	

OFFICIAL RECORD COPY

T=Telephone

E=E-mail

F=Fax

**U.S. NUCLEAR REGULATORY COMMISSION
REGION IV**

Dockets: 50-313
Licenses: DPR-51
Report: 05000313/2005010
Licensee: Entergy Operations, Inc.
Facility: Arkansas Nuclear One, Unit 1
Location: Junction of Hwy. 64W and Hwy. 333 South
Russellville, Arkansas
Dates: January 1 through December 31, 2005
Inspectors: E. Crowe, Resident Inspector
R. Deese, Senior Resident Inspector
J. Dixon, Resident Inspector
G. Guerra, Jr., CHP, Health Physicist
W. McNeill, P.E., Reactor Inspector
C. Stancil, Resident Inspector, Browns Ferry
N. Taylor, Resident Inspector, Cooper Nuclear Station

Approved By: David N. Graves, Chief, Project Branch E
Division of Reactor Projects

TABLE OF CONTENTS

SUMMARY OF FINDINGS	-3-
REPORT DETAILS	-4-
REACTOR SAFETY	-4-
1R02 <u>Evaluation of Changes, Tests, or Experiments</u>	-4-
1R08 <u>Inservice Inspection Activities</u>	-5-
1R13 <u>Maintenance Risk Assessments and Emergent Work Control</u>	-5-
1R17 <u>Permanent Plant Modifications</u>	-6-
1R20 <u>Refueling and Outage Activities</u>	-7-
1R23 <u>Temporary Plant Modifications</u>	-7-
RADIATION SAFETY	-8-
2OS1 <u>Access Control To Radiologically Significant Areas</u>	-8-
OTHER ACTIVITIES	-8-
4OA2 <u>Identification and Resolution of Problems</u>	-8-
4OA5 <u>Other Activities</u>	-9-
4OA6 <u>Meetings, Including Exit</u>	-17-
ATTACHMENTS: SUPPLEMENTAL INFORMATION	A-1
KEY POINTS OF CONTACT	A-1
LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED	A-1
LIST OF DOCUMENTS REVIEWED	A-2
LIST OF ACRONYMS	A-6

SUMMARY OF FINDINGS

IR 05000313/2005010; 1/01/05 - 12/31/05; Arkansas Nuclear One, Unit 1; Integrated Resident and Regional Report of Steam Generator and Reactor Vessel Closure Head Replacement Activities.

This report covered a 12-month period of special inspection by resident and regional inspectors. No findings were identified. The significance of most findings is indicated by their color (Green, White, Yellow, or Red) using Inspection Manual Chapter 0609, "Significance Determination Process." Findings for which the significance determination process does not apply may be Green or be assigned a severity level after NRC management's review. The NRC's program for overseeing the safe operation of commercial nuclear power reactors is described in NUREG-1649, "Reactor Oversight Process," Revision 3, dated July 2000.

A. NRC-Identified and Self-Revealing Findings

No findings of significance were identified.

B. Licensee-Identified Violations

None.

REPORT DETAILS

Summary of Plant Status

Unit 1 began the inspection period at 100 percent rated thermal power and remained there until March 18 when the unit down powered to approximately 85 percent rated thermal power to replace a main turbine governor valve. The unit returned to 100 percent rated thermal power on March 19 and remained there until May 6 when the unit down powered to approximately 84 percent rated thermal power to perform main turbine throttle/governor valve testing. The unit returned to 100 percent rated thermal power on May 7 and remained there until October 4, when the unit was shut down for refueling and to replace the reactor vessel (RV) head and steam generators (SGs). The unit was restarted on December 21 and achieved 95 percent rated thermal power on December 25. The unit was holding at 95 percent rated thermal power to resolve emergency feedwater initiation and control indication problems when on December 26, the unit tripped due to a turbine trip on low turbine bearing oil pressure. The unit was restarted on December 29, achieved 95 percent rated thermal power on December 31, and remained there for the remainder of the inspection period.

1. REACTOR SAFETY

Cornerstones: Initiating Events, Mitigating Systems, Barrier Integrity

1R02 Evaluation of Changes, Tests, or Experiments (71111.02)

a. Inspection Scope

The inspectors reviewed five design change packages that contained four 10 CFR 50.59 evaluations to verify that the licensee had appropriately considered the conditions under which the licensee may make changes to the facility, procedures, or conduct tests or experiments without prior NRC approval. The inspectors reviewed the one design change package without an evaluation to ensure consistency with the requirements of 10 CFR 50.59 in the licensee's exclusion of a full evaluation. The inspectors found the licensee had one major package for the SG replacement, one for the RV head replacement, and separate packages for the transportation, lifting, and rigging. In addition, there were packages on such items as downgrading the reactor building insulation and increasing the rating on the polar crane. The inspectors interviewed the cognizant design and system engineers for the identified modifications to gain their understanding of the design change packages. The inspectors' review addressed material compatibility, functional properties, classification, environmental and seismic qualification of the replacement components and the transportation of the components into the reactor building. The inspectors also addressed the heat removal parameters for the new insulation to be installed.

b. Findings

No findings of significance were identified.

1R08 Inservice Inspection Activities (71111.08)

a. Inspection Scope

The inspectors accomplished the inspection requirements of Inspection Procedure 71007, "Reactor Vessel Head Replacement Inspection," by reviewing the quality data package supplied by the fabrication vendor. The quality data package provided the certificate of conformance and ASME data report for the replacement RV head. The inspectors reviewed the applicable Contract Variation Approval Requests. The package included all the certified material test reports for all materials used in the assembly, such as the closure head forging, control rod drive housing flange and control rod drive housing body certified material test reports, material heat treatment records, material machining, material supplier shop operation records and applicable nonconforming reports. The package also included the fabrication records of cladding, welding, heat treatments, machining, drilling, stress relieving, nondestructive testing, inspection, repair (as applicable), hydrostatic testing, cleaning, packaging and associated fabrication vendor nonconformance reports. In addition, the inspectors reviewed the Entergy contract and specifications, drawings, functional specification, ASME Design Specification, Design Report and ASME Code reconciliation reports. The inspectors reviewed the documentation of the licensee's approval of the vendor's quality plan and special process procedures, such as heat treatment, welding and nondestructive testing used by the material supplier and the fabrication vendor. The licensee obtained a sample of personnel qualification reports on welding and nondestructive personnel from the fabrication vendor at the request of the inspectors for review. The inspectors reviewed the radiographic film of the control rod drive housing to flange weld and the ultrasonic preservice inspection of the control rod drive mechanism (CRDM) penetration welds.

Inspection Procedure 71111.08P, "Inservice Inspection Activities," required a minimum sample size of four activities. This inspection satisfied the baseline inspection procedure with regard to three activities (02.01, 02.02, and 02.04) and did not address boric acid corrosion control. This inspection reviewed the ultrasonic inspections of the control rod drive head penetrations (J-groove welds) and the penetrant and radiographic examination of the control rod drive housing to flange welds. Other activities performed under Inspection Procedure 71111.08 are documented in NRC Inspection Report 05000313/05000368-2005005 Section 1R08.

b. Findings

No findings of significance were identified.

1R13 Maintenance Risk Assessments and Emergent Work Control (71111.13)

a. Inspection Scope

Risk Assessment and Management of Risk

The inspectors reviewed the assessment activities listed below to verify:
(1) performance of risk assessments when required by 10 CFR 50.65 (a)(4) and

licensee procedures prior to changes in plant configuration for maintenance activities and plant operations; (2) the accuracy, adequacy, and completeness of the information considered in the risk assessment; (3) that the licensee recognizes, and/or enters as applicable, the appropriate licensee-established risk category according to the risk assessment results and licensee procedures; and (4) that the licensee identified and corrected problems related to maintenance risk assessments. See NRC Inspection Reports 05000313/05000368-2005004 and 05000313/05000368-2005005, Section 1R13 for more information.

- August 27 through December 31, 2005, construction of the temporary pads for the outside hatch and lift systems
- October 4 through December 31, 2005, reviewed procedures and plans for crane operation near common systems
- October 4 through December 31, 2005, evaluated controls and plans to minimize any adverse impact on Unit 2 and common systems
- October 26 through November 5, 2005, transport of the removed SG hot legs, the removed SGs, and the removed RV head to the storage facility

b. Findings

No findings of significance were identified.

1R17 Permanent Plant Modifications (71111.17)

a. Inspection Scope

The inspectors reviewed key affected parameters associated with energy needs, materials/replacement components, timing, heat removal, control signals, equipment protection from hazards, operations, flowpaths, pressure boundary, ventilation boundary, structural, process medium properties, licensing basis, and failure modes for modifications associated with the replacement SGs and RV head. The inspectors verified that: (1) modification preparation, staging, and implementation does not impair emergency/abnormal operating procedure actions, key safety functions, or operator response to loss of key safety functions; (2) postmodification testing will maintain the plant in a safe configuration during testing by verifying that unintended system interactions will not occur, structures, systems, and components (SSCs) performance characteristics still meet the design basis, the appropriateness of modification design assumptions, and the modification test acceptance criteria has been met; and (3) the licensee has identified and implemented appropriate corrective actions associated with permanent plant modifications. See NRC Inspection Reports 05000313/05000368-2005004 and 05000313/05000368-2005005, Section 1R17, for additional activities performed.

b. Findings

No findings of significance were identified.

1R20 Refueling and Outage Activities (71111.20)

a. Inspection Scope

The inspectors reviewed and observed selected portions of the following risk significant refueling items or outage activities to verify defense in depth commensurate with the outage risk control plan and compliance with the Technical Specifications: (1) the risk control plan; (2) tagging/clearance activities; (3) reactor coolant system (RCS) instrumentation; (4) electrical power; (5) decay heat removal; (6) spent fuel pool cooling; (7) inventory control; (8) reactivity control; (9) containment closure; (10) reduced inventory or midloop conditions; (11) refueling activities; (12) heatup and cooldown activities; and (13) licensee identification and implementation of appropriate corrective actions associated with refueling, outage, and replacement activities. Coverage of the full scope of Inspection Procedure 71111.20, "Refueling and Other Outage Activities," is documented in NRC Inspection Report 05000313/05000368-2005005, Section 1R20.

b. Findings

No findings of significance were identified.

1R23 Temporary Plant Modifications (71111.23)

a. Inspection Scope

For the temporary modifications listed below, the inspectors reviewed the Final Safety Analysis Report (FSAR), plant drawings, procedure requirements, and Technical Specifications to ensure that the four temporary modifications listed below were properly implemented. The inspectors: (1) verified that the modification did not have an affect on system operability/availability, (2) verified that the installation was consistent with the modification documents, (3) ensured that the postinstallation test results were satisfactory and that the impact of the temporary modification on permanently installed SSC's were supported by the test, (4) verified that the modifications were identified on control room drawings and that appropriate identification tags were placed on the affected drawings, and (5) verified that appropriate safety evaluations were completed. The inspectors verified the licensee identified and implemented any needed corrective actions associated with temporary modifications.

- Temporary containment opening
- SG removal and replacement
- Crane lifting and rigging preparations
- Containment building construction elevator

b. Findings

No findings of significance were identified.

2. RADIATION SAFETY

Cornerstone: Occupational Radiation Safety [OS]

2OS1 Access Control To Radiologically Significant Areas (71121.01)

a. Inspection Scope

This area was inspected to assess the licensee's performance in implementing physical and administrative controls for airborne radioactivity areas, radiation areas, high radiation areas, and worker adherence to these controls. The inspectors used the requirements in 10 CFR Part 20, the Technical Specifications, and the licensee's procedures required by Technical Specifications as criteria for determining compliance. During the inspection, the inspectors interviewed the radiation protection manager, radiation protection supervisors, and radiation workers. Additionally, using Inspection Procedure 71121.01, "Access Control to Radiologically Significant Areas," the inspectors reviewed activities associated with the SG and RV head replacement to fulfill the inspection requirements of Inspection Procedure 50001, "Steam Generator Replacement Inspection," and Inspection Procedure 71007, "Reactor Vessel Head Replacement Inspection." See NRC Inspection Report 05000313/05000368-2005005, Section 2OS1, for additional information.

b. Findings

No findings of significance were identified.

4. OTHER ACTIVITIES

4OA2 Identification and Resolution of Problems (71152)

.1 SG Replacement Inspection (50001)

a. Inspection Scope

The inspectors reviewed the daily condition report summaries and nonconformance reports issued during the replacement project for risk-significant issues to determine if the licensee was properly implementing the corrective action program. The inspectors verified that the licensee identified, evaluated, corrected, and trended in accordance with the program requirements. In addition, the inspectors reviewed the licensee's actions to identify and correct lessons learned from the Unit 2 SG replacement project.

b. Findings

No findings of significance were identified.

.2 RV Head Replacement Inspection (71007)

a. Inspection Scope

The inspectors reviewed the daily condition report summaries and nonconformance reports issued during the replacement project for risk-significant issues to determine if the licensee was properly implementing the corrective action program. The inspectors verified that the licensee identified, evaluated, corrected, and trended in accordance with the program requirements.

b. Findings

No findings of significance were identified.

4OA5 Other Activities

.1 SG Replacement Inspection (50001)

Design and Planning Inspections

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 50001, "Steam Generator Replacement Inspection," to perform the following SG design and planning inspection activities:

Engineering and Technical Support

Inspections to review engineering and technical support activities were performed prior to, and during, the SG replacement outage by resident and regional office-based specialist inspectors. The results of the inspection are documented in Sections 1R02, 1R17, and 1R23. See NRC Inspection Report 05000313/05000368-2005005, Sections 1R08 and 1R17, for additional activities performed as part of this review. This review verified that selected design changes and modifications to SSCs described in the FSAR were reviewed in accordance with 10 CFR 50.59. Additionally, key design aspects and modifications associated with the SG replacement were also reviewed.

Lifting and Rigging

Inspections to review engineering design, modification, and analysis associated with SG lifting and rigging activities were performed by resident and regional inspectors. This included: (1) crane and rigging equipment, (2) SG component drop analysis, (3) safe load paths, and (4) load lay-down areas.

Radiation Protection

The review of radiation protection program controls, planning, and preparation in: (1) as low as reasonably achievable (ALARA) planning, (2) dose estimates and tracking, (3) exposure and contamination controls, (4) radioactive material management,

(5) radiological work plans and controls, (6) emergency contingencies, and (7) project staffing and training plans is scheduled to be completed as part of the upcoming ALARA planning and controls inspection and documented in an upcoming integrated resident inspection report. Part of these activities were performed and are documented in Section 2OS1, as well as in NRC Inspection Report 05000313/05000368-2005005, Section 2OS1.

Additional Activities

Additional activities performed are documented in Attachment 2 which is designated and marked as "Security Related Information."

b. Findings

No findings of significance were identified.

SG Removal and Replacement Inspections

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 50001 to perform the following SG removal and replacement inspection activities:

Welding and Nondestructive Examination (NDE) Activities

Inspections were conducted to review welding and NDE activities including: (1) special procedures, (2) training and qualifications, (3) radiography results and work packages, and (4) completion of preservice NDE requirements for welds, and (5) completion of baseline eddy current examination of new SG tubes. This inspection was performed as part of Inspection Procedure 71111.08, "Inservice Inspection Activities," and was documented in NRC Inspection Report 05000313/05000368-2005005 in Section 1R08.

Lifting and Rigging

Inspections were conducted to review the preparations and procedures for rigging and heavy lifting including crane and rigging inspections, testing, equipment modifications, lay-down area preparations, and training for the following activities:

- Area preparation for the outside systems
- Manitoc 2250 crane assembly, operation
- Outside lift system
- Hatch transfer system
- Reactor cavity decking
- Temporary lifting device
- Upending device
- Old SG removal
- New SG placement
- Transport of old SGs to storage facility

Major Structural Modifications

The inspectors observed the implementation and reviewed documentation related to structural modifications to facilitate SG replacement, including the structural supports for the SG, the temporary RCS piping structural supports, and all attached piping during all phases of removal and installation of the SGs.

Containment Access and Integrity

The inspectors reviewed or observed the cutting of the containment wall, rebar mat and the liner plate to allow for the SGs to be removed and installed. Also, the inspectors observed the restoration of the containment opening and containment leakage testing. These activities were also performed under Inspection Procedures 70307, "Containment Integrated Leak Rate Test Procedure Review," 70313, "Containment Integrated Leak Rate Test," and 70323, "Containment Leak Rate Test Results Evaluation," Sections 4OA5.2, 4OA5.3, and 4OA5.4, respectively.

Outage Operating Conditions

The inspectors observed the establishment of operating conditions, including (1) defueling; (2) RCS draindown; (3) system isolation; (4) safety tagging; (5) radiation protection controls; (6) controls for excluding foreign material; and (7) installation, use, and removal of temporary services. Section 1R20 contains additional activities that were performed. NRC Inspection Report 05000313/05000368-2005005, Section 1R20, also documents activities performed during the SG replacement outage.

Storage of Removed SGs

The inspectors observed the transport, storage, and radiological surveys of the removed SGs to the onsite storage facility. The radiological safety plans were also reviewed.

b. Findings

No findings of significance were identified.

Postinstallation Verification and Testing Inspections

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 50001 to perform the following postinstallation verification and testing inspection activities. Selective inspections were performed on the following areas: (1) containment testing, (2) licensee's postinstallation inspections and verifications program and its implementation, (3) RCS leakage testing and review of test results, (4) conduct of SG secondary side leakage testing and review of test results, (5) calibration and testing of instrumentation affected by SG replacement, (6) procedures required equipment performance testing to confirm the design and to establish baseline measurements, and (7) preservice inspection of new welds.

b. Findings

No findings of significance were identified.

.2 Containment Integrated Leak Rate Test Procedure Review (70307)

a. Inspection Scope

The inspectors reviewed the licensee's containment integrated leak rate test procedure to verify that the test complies with regulatory requirements, guidance, and licensee commitments to evaluate the technical adequacy to determine containment leak tight integrity. The inspectors ensured that the procedure contained sufficiently detailed guidance for: (1) the alignment and operation of all systems and equipment inside and penetrating containment, (2) inspections of the accessible portions of containment, (3) verification of equipment calibration, and (4) appropriate success criteria.

b. Findings

No findings of significance were identified.

.3 Containment Integrated Leak Rate Test Surveillance (70313)

a. Inspection Scope

The inspectors verified through observation, records review, and independent calculations whether the containment integrated leak rate test was being properly conducted. In addition, the inspectors independently verified the acceptability of the test results through real time observations and analysis and further indepth independent analysis. The inspectors: (1) ensured that the alignment and operation of all systems and equipment inside and penetrating containment was appropriate, (2) conducted inspections of the accessible portions of containment, (3) verified equipment calibration, and (4) ensured appropriate success criteria were being followed per the approved procedure.

b. Findings

No findings of significance were identified.

.4 Containment Leak Rate Test Results Evaluation (70323)

a. Inspection Scope

The inspectors verified through direct observation and records review that the licensee had adequately performed, reviewed, and evaluated the as-found and as-left containment integrated leak rate test. This review was to ensure that the containment building function was not impacted by the temporary opening which allowed for the replacement of the SGs and the RV head.

b. Findings

No findings of significance were identified.

.5 RV Head Replacement Inspection (71007)

Design and Planning Inspections

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 71007 to perform the following RV head design and planning inspection activities.

Engineering and Technical Support

Inspections were conducted by resident and regional office-based specialist inspectors to review engineering and technical support activities performed prior to, and during, the RV head replacement outage. The results of the inspection are documented in Sections 1R02, 1R17, and 1R23. See NRC Inspection Reports 05000313/05000368-2005004 and 05000313/05000368-2005005, Section 1R17, for additional activities performed as part of this review. This review verified that selected design changes and modifications to SSCs described in the FSAR for transporting the new and old RV heads were reviewed in accordance with 10 CFR 50.59. Additionally, key design aspects and modifications associated with the RV head replacement were also reviewed. Finally, the inspectors determined if the licensee had confirmed that the existing RV head conformed to design requirements and that there were no fabrication deviations from design requirements.

Lifting and Rigging

The inspectors reviewed engineering design, modification, and analysis associated with RV head lifting and rigging activities. This included: (1) crane and rigging equipment, (2) RV head component drop analysis, (3) safe load paths, and (4) load lay-down areas.

Radiation Protection

The review of radiation protection program controls, planning, and preparation in: (1) ALARA planning, (2) dose estimates and tracking, (3) exposure and contamination controls, (4) radioactive material management, (5) radiological work plans and controls, (6) emergency contingencies, and (7) project staffing and training plans is scheduled to be completed as part of the upcoming ALARA Planning and Controls inspection and documented in an upcoming integrated resident inspection report. Part of these activities were performed and are documented in Section 2OS1, as well as, in NRC Inspection Report 05000313/05000368-2005005, Section 2OS1.

Additional Activities

Additional activities performed are documented in Attachment 2 which is designated and marked as "Security Related Information."

b. Findings

No findings of significance were identified.

RV Head Fabrication Inspections at Licensee Facility

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 71007 to perform the following RV head fabrication inspection activities.

Heat Treatment

The inspectors verified that the material heat treatment used to enhance the mechanical properties of the RV head material carbon, low alloy, and high alloy chromium steels is conducted per ASME code and approved vendor procedures consistent with the applicable ASME Code, Section III requirements. Also, inspections were performed to verify that adequate heat treatment procedures were available to assure that the following requirements were met: (1) furnace atmosphere, (2) furnace temperature distribution and calibration of measuring and recording devices, (3) thermocouple installation, (4) heating and cooling rates, (5) quenching methods, and (6) record and documentation requirements.

NDE

Inspections were conducted to ensure the manufacturing control plan included provisions for monitoring NDE to ascertain that the NDE was performed in accordance with applicable code, material specification, and contract requirements.

Welding

The inspectors reviewed the documentation for the weld overlay welding operations that established a layer of stainless steel cladding on the inside of the RV head to determine if it was accomplished per design. The inspectors also selected a sample of dome-to-flange and CRDM flange-to-nozzle welds and reviewed the following items: (1) certified mill test reports of the dome, flange, weld material rods, and CRDM nozzles; (2) certified mill test reports for the welding material for the RV head cladding; (3) cladding weld records, weld rod material control requisitions, traceability of weld material rods, weld procedure qualification, welder qualifications, and nonconformance reports; (4) CRDM nozzle cladding welding inspection records, weld rod material control requisitions, traceability of weld material rods, weld procedure qualification, welder qualifications, and nonconformance reports; (5) CRDM to nozzle welding and welds inspection records, weld rod material control requisitions, traceability of weld material rods, weld procedure qualification, welder qualifications, and non-conformance reports; and (6) NDE procedures, NDE records of the welds, NDE personnel qualifications, and certification of the NDE solvents.

Procedures

Inspections were completed to ensure that repair procedures had been established and that these procedures were consistent with applicable ASME Code, material specification, and contract requirements by verifying: (1) repair welding was conducted in accordance with procedures qualified to Section IX of the ASME Code, (2) all welders had been qualified in accordance with Section IX of the ASME Code, (3) records of the repair were maintained, and (4) that requirements had been established for the preparation of certified material test reports and that the records of all required examinations and tests were traceable to the procedures to which they were performed.

Code Reconciliation

The inspectors reviewed the required documentation, supplemental examinations, analysis, and ASME Code documentation reconciliation to ensure that the original ASME Code N-Stamp remains valid, and that the replacement head complies with appropriate NRC rules and industry requirements. The inspectors also ensured that the design specification was reconciled and a design report was prepared for the reconciliation of the replacement head, verifying that they were certified by professional engineers competent in ASME Code requirements.

Quality Assurance Program

Inspections were conducted to ensure that machining was carried out under a controlled system of operation, a drawing/document control system was in use in the manufacturing process, and that part identification and traceability was maintained throughout processing and was consistent with the manufacturer's QA program. In addition, the inspectors ensured that only the specified drawing and document revisions were available on the shop floor and were being used for fabrication, machining, and inspection.

Compliance Inspection

The inspectors verified that the original ASME Code, Section III, data packages for the replacement RV head were supplemented by documents included in the ASME Code Section XI, (preservice inspection) data packages; examined selected manufacturing and inspection records of the finished machined RV head; and verified compliance with applicable documentation requirements.

b. Findings

No findings of significance were identified.

RV Head Removal and Replacement Inspections

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 71007 to perform the following RV head removal and replacement inspection activities:

Lifting and Rigging

The inspectors reviewed preparations and procedures for rigging and heavy lifting including crane and rigging inspections, testing, equipment modifications, lay-down area preparations, and training for the following activities:

- Area preparation for the outside systems
- Manitoc 2250 crane assembly, operation
- Outside lift system
- Hatch transfer system
- Reactor cavity decking
- Temporary lifting device
- Upending device
- Old RV head removal
- New RV head placement
- Transport of old RV head to storage facility

Major Structural Modifications

The inspectors observed the implementation and reviewed documentation related to structural modifications to facilitate RV head replacement including increasing the rating of the polar crane from 150 tons to 190 tons to remove the engineered lift restrictions.

Containment Access and Integrity

The inspectors observed or reviewed the cutting of the containment wall, rebar mat, and the liner plate to allow for the RV head to be removed and installed. Also, restoration of the containment opening and containment leakage testing was observed. These activities were also performed under Inspection Procedures 70307, 70313, and 70323, see Sections 4OA5.2, 4OA5.3, and 4OA5.4, respectively.

Outage Operating Conditions

The inspectors reviewed and observed the establishment of operating conditions including: (1) defueling; (2) RCS draindown; (3) system isolation; (4) safety tagging; (5) radiation protection controls; (6) controls for excluding foreign material; (7) controls regarding the suitability of reinstalled (reused) components for use; and (8) the installation, use, and removal of temporary services. Section 1R20 contains additional activities that were performed. NRC Inspection Report 05000313/05000368-2005005, Section 1R20, also documents activities performed during the RV head replacement outage.

Storage of Removed RV Head

The inspectors observed the transport, storage, and radiological surveys of the removed RV head to the onsite storage facility. The radiological safety plans were also reviewed.

b. Findings

No findings of significance were identified.

Postinstallation Verification and Testing Inspections

a. Inspection Scope

The inspectors used the guidance in Inspection Procedure 71007 to perform the following postinstallation verification and testing inspection activities. Selective inspections were performed of the following areas: (1) containment testing, (2) licensee's postinstallation inspections and verifications program and its implementation, (3) RCS leakage testing and review of test results, (4) procedures required for equipment performance testing to confirm the design and to establish baseline measurements, and (5) preservice inspection of new welds.

b. Findings

No findings of significance were identified.

4OA6 Meetings, Including Exit

The inspectors presented the inspection results to Mr. J. Forbes, Vice President, Operations, and other members of the licensee's management staff on January 10, 2006. The licensee acknowledged the findings presented. The inspectors noted that while proprietary information was reviewed, none would be included in this report.

ATTACHMENTS: SUPPLEMENTAL INFORMATION AND SECURITY RELATED INFORMATION

SUPPLEMENTAL INFORMATION

KEY POINTS OF CONTACT

Licensee Personnel

D. Adams, Engineer, Civil
R. Barnes, Manager, Planning and Scheduling
S. Bennett, Project Manager, Licensing
B. Berryman, Manager, Unit 1 Operations
A. Buford, Engineer, SG
B. Butzlaff, Quality, RV Head/SG Replacement Project
K. Dixon, Engineer, SG
J. Eichenberger, Manager, Corrective Actions and Assessments
M. Farmer, Unit 1 Operations
N. Finney, Technical Specialist IV, Non-Destructive Examination
J. Forbes, Vice President, Operations
M. Gohman, Unit 1 Operations
B. Graham, Manager Assistant, RV Head/SG Replacement Project
A. Hawkins, Licensing Specialist
M. Higgins, Manager, Security
J. Hoffpauir, Manager, Maintenance
L. Humphrey, Fabrication Lead, RV Head/SG Replacement Project
D. James, Manager, Licensing
W. James, Manager, Alloy 600 Group
J. Kowalewski, Director, Engineering
J. Miller, Manager, Systems Engineering
T. Mitchell, General Manager, Plant Operations
D. Moore, Manager, Radiation Protection
T. Morrison, Installation Manager, RV Head/SG Replacement Project
K. Nichols, Manager, Design Engineering
S. Pyle, Licensing Specialist
L. Rushing, Fabrication Manager, RV Head/SG Replacement Project
C. Reasoner, Manager, Engineering Programs and Components
R. Scheide, Licensing Specialist
C. Tyrone, Manager, Quality Assurance
B. Williams, Director, RV Head/SG Replacement Project
G. Woerner, Engineering Supervisor, RV Head/SG Replacement Project

LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED

Opened and Closed

None

Closed

None

Discussed

None

LIST OF DOCUMENTS REVIEWED

In addition to the documents referred to in the inspection report, the following documents were selected and reviewed by the inspectors to accomplish the objectives and scope of the inspection and to support any findings:

Calculations

198	020538 E101-01	020538 E101-05	020538 E101-09
	020538 E101-02	020538 E101-06	020539 E101-03
11406-014	020538 E101-03	020538 E101-07	021381 E101-68
	020538 E101-04	020538 E101-08	

Condition Reports

ANO-1-2004-2097	ANO-1-2005-1748	ANO-1-2005-2149	ANO-1-2005-2687
ANO-1-2005-0014	ANO-1-2005-1751	ANO-1-2005-2162	ANO-1-2005-2717
ANO-1-2005-0153	ANO-1-2005-1776	ANO-1-2005-2166	ANO-1-2005-2739
ANO-1-2005-0274	ANO-1-2005-1795	ANO-1-2005-2169	ANO-1-2005-2756
ANO-1-2005-0408	ANO-1-2005-1799	ANO-1-2005-2187	ANO-1-2005-2786
ANO-1-2005-0439	ANO-1-2005-1820	ANO-1-2005-2189	ANO-1-2005-2798
ANO-1-2005-0688	ANO-1-2005-1821	ANO-1-2005-2229	ANO-1-2005-2832
ANO-1-2005-1122	ANO-1-2005-1829	ANO-1-2005-2232	ANO-1-2005-2833
ANO-1-2005-1140	ANO-1-2005-1852	ANO-1-2005-2233	ANO-1-2005-2853
ANO-1-2005-1231	ANO-1-2005-1853	ANO-1-2005-2254	ANO-1-2005-2931
ANO-1-2005-1240	ANO-1-2005-1879	ANO-1-2005-2256	ANO-1-2005-2999
ANO-1-2005-1243	ANO-1-2005-1881	ANO-1-2005-2258	ANO-1-2005-3000
ANO-1-2005-1279	ANO-1-2005-1887	ANO-1-2005-2260	ANO-1-2005-3021
ANO-1-2005-1319	ANO-1-2005-1946	ANO-1-2005-2283	ANO-1-2005-3072
ANO-1-2005-1322	ANO-1-2005-1954	ANO-1-2005-2295	ANO-C-2005-1627

ANO-1-2005-1330	ANO-1-2005-1982	ANO-1-2005-2308	ANO-C-2005-1628
ANO-1-2005-1351	ANO-1-2005-1994	ANO-1-2005-2348	ANO-C-2005-1796
ANO-1-2005-1355	ANO-1-2005-2003	ANO-1-2005-2373	ANO-C-2005-1798
ANO-1-2005-1365	ANO-1-2005-2026	ANO-1-2005-2375	ANO-C-2005-2012
ANO-1-2005-1397	ANO-1-2005-2048	ANO-1-2005-2378	ANO-C-2005-2024
ANO-1-2005-1400	ANO-1-2005-2049	ANO-1-2005-2383	ANO-C-2005-2056
ANO-1-2005-1408	ANO-1-2005-2052	ANO-1-2005-2390	ANO-C-2005-2081
ANO-1-2005-1419	ANO-1-2005-2065	ANO-1-2005-2467	ANO-C-2005-2173
ANO-1-2005-1426	ANO-1-2005-2089	ANO-1-2005-2470	ANO-C-2005-2258
ANO-1-2005-1434	ANO-1-2005-2093	ANO-1-2005-2474	ANO-C-2005-2260
ANO-1-2005-1444	ANO-1-2005-2106	ANO-1-2005-2490	ANO-2-2005-2282
ANO-1-2005-1456	ANO-1-2005-2117	ANO-1-2005-2511	ANO-2-2005-2305
ANO-1-2005-1487	ANO-1-2005-2124	ANO-1-2005-2535	ANO-2-2005-2312
ANO-1-2005-1587	ANO-1-2005-2131	ANO-1-2005-2537	ANO-2-2005-2391
ANO-1-2005-1636	ANO-1-2005-2135	ANO-1-2005-2646	
ANO-1-2005-1671	ANO-1-2005-2140	ANO-1-2005-2661	
ANO-1-2005-1674	ANO-1-2005-2146	ANO-1-2005-2670	

Engineering Requests

980080 R305	ANO-2002-1078-010	ANO-2002-1078-019	ANO-2002-1381-004
ANO-2002-0638-000	ANO-2002-1078-011	ANO-2002-1078-020	ANO-2002-1381-005
ANO-2002-0639-000	ANO-2002-1078-012	ANO-2002-1078-021	ANO-2002-1381-006
ANO-2002-0640-000	ANO-2002-1078-013	ANO-2002-1078-022	ANO-2002-1381-007
ANO-2002-1078-006	ANO-2002-1078-014	ANO-1078-2002-023	ANO-2002-1381-008
ANO-2002-1078-007	ANO-2002-1078-015	ANO-2002-1078-025	ANO-2002-1381-009
ANO-2002-1078-008	ANO-2002-1078-017	ANO-2002-1381-000	ANO-2003-0954-000
ANO-2002-1078-009	ANO-2002-1078-018	ANO-2002-1381-003	ANO-2005-0853-000

Miscellaneous

ANO-1, Fifteenth Year Tendon Surveillance - Evaluation in Response to US NRC Comments Regarding Horizontal Tendons Lift-Off Values, May 1989

ANO-1 SGT, Quality Execution Procedures

ANO-M-561, ANO-1 Reactor Vessel Closure Head Forging, Revision 0

ANO-M-565, ANO-1 Replacement Reactor Vessel Closure Head and Service Structure, Revision 1

ASLP-RPCT-0504, Radiation Protection Continuing Training - 1R19 Locked High Radiation Area Control Plan

BUQMAK/NCC1000, Arkansas Reactor Vessel Closure Head Replacement Quality Plan, Revision 1

COZLAK/NCC0001, Nondestructive Examination Program Plan, Revision A

Entergy Contract NHC00713 with change orders through 2

Entergy Contract 10008705 with change orders through 6

FN1-3055, Technical Manufacturing Program for Closure Forging, Revision E

Nondestructive Examination Personnel Qualification Reports for 9 Individuals

NRC Information Notice 99-10: Degradation of Prestressing Tendon Systems in Prestressed Concrete Containments, April 13, 1999

NRC Regulatory Guide 1.35.1, Determining Prestressing Forces for Inspection of Prestressed Concrete Containments, July 1990

Preservice RPVH Penetration Unit 1 Replacement Head Penetration Ultrasonic Examination Report, May 2004

QC-00005037, ANO Unit 1 Reactor Vessel Head Data Package, Revision 0

Radiographic Reports of the Control Rod Drive Mechanism Housing Welds

Unit 1 Mausoleum Radiological Survey Data, October 26 through November 5, 2005

Video of ANO Unit 1 SGR Alpha Hot Leg FOSAR

Welder Performance Qualification Reports - 13 records

Welding Procedure Qualification Reports - 2 records

03-9005544, Vendor FANP Procedure ANO SGR Alpha Hot Leg FOSAR Plan, Revision 2

08-5017445-05, Design Specification, Revision 5

18-1173987-04, Functional Specification, Revision 4

23-5041654-02, Quality Assurance Data Package, Revision 2

23-5063672-01, Quality Assurance Data Package, Revision 1

23-5063673-01, Quality Assurance Data Package, Revision 1

33-5018274-00, ASME Design Report, Revision 0

51-5028959-03, ANO-1 Replacement Reactor Vessel Closure Head Reconciliation, Revision 3

Operating Procedures

Number	Title	Revision
EN-LI-101	10 CFR 50.59 Review Program	7
EN-LI-102	Corrective Action Program	3
EN-LI-120	Safety Review Committee	0
EN-OM-119	On-Site Safety Review Committee	0
ENS-DC-105	Configuration Management	2
ENS-DC-112	Engineering Request and Project Initiation Process	4
ENS-DC-115	ER Response Development	6
1015.036	Containment Building Closeout	11
1203.025	Natural Emergencies	20
1502.004	Control of Unit 1 Refueling	34
5000.009	Repair/Replacement Program Administration	4
5120.400	Unit One Integrated Leak Rate Test	3
5120.400	Unit One Integrated Leak Rate Test, Supplement 1	12/24/2005
5120.400	Unit One Integrated Leak Rate Test, Supplement 1	12/25/2005
5220.011	ANO 1 & 2 Containment Building Tendon Surveillance and Concrete Inspection	3

LIST OF ACRONYMS

ALARA	as low as reasonably achievable
ANO	Arkansas Nuclear One
CFR	<i>Code of Federal Regulations</i>
CRDM	control rod drive mechanism
FSAR	Final Safety Analysis Report
NDE	nondestructive examination
RCS	reactor coolant system
RV	reactor vessel
SG	steam generator
SSC	structures, systems, and components