



Palo Verde Nuclear  
Generating Station

David Mauldin  
Vice President  
Nuclear Engineering

Tel: 623-393-5553  
Fax: 623-393-6077

Mail Station 7605  
PO Box 52034  
Phoenix, Arizona 85072-2034

10205556-CDM/SAB/GAM  
August 28, 2006

Attn: Document Control Desk  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555-0001

Dear Sirs:

**Subject: Palo Verde Nuclear Generating Station (PVNGS)  
Units 1, 2 and 3  
Docket Nos. STN 50-528, 50-529, and 50-530  
Supplement to Response to NRC Generic Letter 2003-01, "Control  
Room Habitability"**

By letter no. 102-05018, dated December 5, 2003, Arizona Public Service Company (APS) submitted to the NRC a 180-day response to NRC Generic Letter (GL) 2003-01, "Control Room Habitability." In that response, APS provided the results of PVNGS Unit 2 control room habitability tracer gas inleakage testing which confirmed that the control room habitability (CRH) system met the design basis requirement.

By letter no. 102-05312, dated July 19, 2005, APS committed to perform tracer gas testing in PVNGS Units 1 and 3. The tests were completed in August 2005. The testing was performed in accordance with ASTM Standard E741. The test results confirmed that unfiltered inleakage into the control room envelope in Units 1 and 3 was below the 61 cubic feet per minute (CFM) maximum inleakage to meet control room habitability design basis and regulatory requirements.

Mr. Mel Fields, NRC Senior Project Manager for PVNGS, requested that APS submit the results of the Units 1 and 3 tracer gas tests to the NRC using a similar tabular format as provided in APS' December 5, 2003, submittal showing the Unit 2 results. In response to that request, the Units 1 and 3 results are provided on the following table.

A102

**Units 1 and 3 Tracer Gas Testing Results, August 2005**

	<b>Unit 1</b>	<b>Unit 3</b>
Train "B" Outside Air Flow	780 ± 11 scfm	735 ± 10 scfm
Train "B" Recirculation Flow	Not Measured <sup>(1)</sup>	Not Measured <sup>(1)</sup>
Train "B" Isolation Flow	Not Measured <sup>(1)</sup>	Not Measured <sup>(1)</sup>
Train "A" Outside Air Flow	592 ± 35 scfm	666 ± 11 scfm
Train "B", Total Inleakage from Constant Injection	792 ± 11 scfm	735 ± 10 scfm
Train "B" Concentration Decay Test	5 ± 15 scfm <sup>(2)</sup>	5 ± 15 scfm <sup>(2)</sup>
Train "B" CRE Inleakage, (Constant Injection – Outside Air Flow)	12 ± 11 scfm <sup>(2)</sup>	0 ± 10 scfm <sup>(2)</sup>
Train "A" Total Inleakage from Constant Injection	596 ± 35 scfm	666 ± 11 scfm
Train "A" Concentration Decay Test	2 ± 6 scfm <sup>(2)</sup>	0 ± 30 scfm <sup>(2)</sup>
Train "A" CRE Inleakage, (Constant Injection – Outside Airflow)	4 ± 35 scfm <sup>(2)</sup>	0 ± 11 scfm <sup>(2)</sup>
CRE Volume Estimate from "PUFF" Test	189,019 ± 2522 ft <sup>3</sup>	189,325 ± 2939 ft <sup>3</sup>

- (1) Recirculation and Isolation air flowrates for the system were not measured in Units 1 and 3 because they were not utilized to determine unfiltered inleakage.
- (2) Acceptance criteria for unfiltered inleakage is less than or equal to 61 scfm, which includes 10 scfm for ingress and egress (calculation 13-NC-ZY-287, Revision 1, August 2002).

ATTN: Document Control Desk  
U.S. Nuclear Regulatory Commission  
Supplement to Response to NRC Generic Letter 2003-01,  
"Control Room Habitability"  
Page 3

No commitments are being made to the NRC by this letter. If you have any questions, please contact Thomas N. Weber at (623) 393-5764.

Sincerely,

A handwritten signature in cursive script that reads "David Maudlin".

CDM/SAB/GAM/

cc:	B. S. Mallett	NRC Region IV Regional Administrator
	M. B. Fields	NRC NRR Project Manager
	G. G. Warnick	NRC Senior Resident Inspector for PVNGS