



**YANKEE NUCLEAR POWER STATION  
FINAL STATUS SURVEY REPORT**


REPORT NO.: YNPS-FSS-OOL-12-00

Prepared by:   
Michael D. Rennhack, FSS Radiological Engineer

Date: 10-17-06

Reviewed by:   
Robert Tozzie, FSS Radiological Engineer

Date: 10/18/06

Approved by:   
Martin Erickson, FSS Manager

Date: 10/18/06

Section	<b>Table of Contents</b>	Page
<b>1.0</b>	<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
1.1	IDENTIFICATION OF SURVEY AREA AND UNITS .....	1
1.2	DATES OF SURVEYS .....	1
1.3	NUMBER AND TYPES OF MEASUREMENTS COLLECTED .....	1
1.4	SUMMARY OF SURVEY RESULTS .....	2
1.5	CONCLUSIONS .....	2
<b>2.0</b>	<b>FSS PROGRAM OVERVIEW .....</b>	<b>2</b>
2.1	SURVEY PLANNING .....	2
2.2	SURVEY DESIGN .....	2
2.3	SURVEY IMPLEMENTATION .....	3
2.4	SURVEY DATA ASSESSMENT .....	3
2.5	QUALITY ASSURANCE AND QUALITY CONTROL MEASURES .....	3
<b>3.0</b>	<b>SURVEY AREA INFORMATION.....</b>	<b>4</b>
3.1	SURVEY AREA DESCRIPTION .....	4
3.2	HISTORY OF SURVEY AREA .....	4
3.3	DIVISION OF SURVEY AREA INTO SURVEY UNITS .....	4
<b>4.0</b>	<b>SURVEY UNIT INFORMATION.....</b>	<b>5</b>
4.1	SUMMARY OF RADIOLOGICAL DATA SINCE HISTORICAL SITE ASSESSMENT (HSA) .....	5
4.1.1	<i>Chronology and Description of Surveys Since HSA</i> .....	5
4.1.2	<i>Radionuclide Selection and Basis</i> .....	5
4.1.3	<i>Scoping &amp; Characterization</i> .....	5
4.2	BASIS FOR CLASSIFICATION .....	5
4.3	REMEDIAL ACTIONS AND FURTHER INVESTIGATIONS .....	5
4.4	UNIQUE FEATURES OF SURVEY AREA .....	5
4.5	ALARA PRACTICES AND EVALUATIONS .....	6
<b>5.0</b>	<b>SURVEY UNIT FINAL STATUS SURVEY .....</b>	<b>6</b>
5.1	SURVEY PLANNING .....	6
5.1.1	<i>Final Status Survey Plan and Associated DQOs</i> .....	6
5.1.2	<i>Deviations from the FSS Plan as Written in the LTP</i> .....	7
5.1.3	<i>DCGL Selection and Use</i> .....	7
5.1.4	<i>Measurements</i> .....	8
5.2	SURVEY IMPLEMENTATION ACTIVITIES .....	8
5.3	SURVEILLANCE SURVEYS .....	8
5.3.1	<i>Periodic Surveillance Surveys</i> .....	8
5.3.2	<i>Resurveys</i> .....	8
5.3.3	<i>Investigations</i> .....	9
5.4	SURVEY RESULTS .....	9
5.5	DATA QUALITY ASSESSMENT .....	10
<b>6.0</b>	<b>QUALITY ASSURANCE AND QUALITY CONTROL.....</b>	<b>11</b>
6.1	INSTRUMENT QC CHECKS .....	11
6.2	SPLIT SAMPLES AND RECOUNTS .....	12
6.3	SELF-ASSESSMENTS .....	12
<b>7.0</b>	<b>CONCLUSION.....</b>	<b>12</b>

Table	List of Tables	Page
TABLE 1 DATE OF SURVEYS AND DQOS .....		1
TABLE 2 DATES OF SURVEYS SINCE HSA.....		5
TABLE 3 SURVEY AREA OOL-12 DESIGN PARAMETERS .....		7
TABLE 4 SOIL DCGL VALUES.....		7
TABLE 5 FSS ACTIVITY SUMMARY FOR OOL-12.....		8
TABLE 6 SOIL SAMPLE SUMMARY .....		9
TABLE 7 ISOCS SCAN SUMMARY .....		9

List of Appendices

- Appendix A – YNPS-FSSP-OOL-12, *“Final Status Survey Planning Worksheets”*
- Appendix B – YA-REPT-00-015-04, *“Instrument Efficiency Determination for Use in Minimum Detectable Concentration Calculations in Support of the Final Status Survey at Yankee Rowe”*
- Appendix C – YA-REPT-00-003-05, *“Generic ALARA Review for Final Status Survey of Soil at YNPS”*
- Appendix D – ALARA Evaluations, OOL-12
- Appendix E – YA-REPT-01-018-05, *“Use of In-situ Gamma Spectrum Analysis to Perform Elevated Measurement Comparison in Support of Final Status Surveys”*

List of Attachments

- Attachment A – Maps and Posting Plots
- Attachment B – Data Quality Assessment Plots and Curves
- Attachment C – Instrument QC Records
- Attachment D – ORTEC Direct Measurement Data
- Attachment E – ISOCS Scan Data

*(In the electronic version, every Table of Contents, Figures, Appendices and Attachments, as well as every mention of a Figure, Appendix or Attachment is a hyperlink to the actual location or document.)*

## List of Abbreviations and Acronyms

AL .....	Action Level
ALARA .....	As Low As Reasonably Achievable
c/d .....	Counts per Disintegration
DCGL .....	Derived Concentration Guideline Level
DCGL <sub>EMC</sub> .....	DCGL for small areas of elevated activity
DCGL <sub>w</sub> .....	DCGL for average concentration over a wide area, used with statistical tests
DQO .....	Data Quality Objectives
EMC .....	Elevated Measurement Comparison
ETD .....	Easy-to-Detect
FSS .....	Final Status Survey
FSSP .....	Final Status Survey Plan
GPS .....	Global Positioning System
H <sub>o</sub> .....	Null Hypothesis
HSA .....	Historical Site Assessment
HTD .....	Hard-to-Detect
ISOCS .....	<i>In-situ</i> Object Counting System <sup>®</sup>
LBGR .....	Lower Bound of the Grey Region
LTP .....	License Termination Plan
MARSSIM .....	Multi-Agency Radiation Survey and Site Investigation Manual
MDA .....	Minimum Detectable Activity
MDC .....	Minimum Detectable Concentration
PAB .....	Primary Auxiliary Building
QAPP .....	Quality Assurance Project Plan
QC .....	Quality Control
RCA .....	Radiological Controlled Area
RP .....	Radiation Protection
RSS .....	Reactor Support Structure
SFP .....	Spent Fuel Pool
VC .....	Vapor Container
VCC .....	Vertical Concrete Cask
VSP .....	Visual Sample Plan
YNPS .....	Yankee Nuclear Power Station

## 1.0 EXECUTIVE SUMMARY

A Final Status Survey (FSS) was performed of Survey Area OOL-12 in accordance with Yankee Nuclear Power Station's (YNPS) License Termination Plan (LTP). This FSS was conducted as an open land area FSS with soil DCGLs.

### 1.1 Identification of Survey Area and Units

OOL-12 Survey Area is comprised of one Survey Unit, OOL-12-01, which has a surface area of approximately 1,351 m<sup>2</sup>. OOL-12-01 is an open land area, in the northeast portion of the Yankee Rowe site and is bounded by adjacent survey units OOL-02-05 to the north, OOL-13-01 to the east, OOL-08-04 to the south and NOL-02-04 to the west. The area included a rail spur which was used for transport of radioactive waste, including spent fuel and irradiated reactor internals hardware. The area was also a main path for personnel and material traffic into and out of the RCA. OOL-12-01 is located down slope from the RCA and may have been impacted by surface water run-off. Systems that traversed or connected within the survey unit include the Auxiliary Service Water System, the Fire Protection System and electrical conduits. During Decommissioning, OOL-12-01 was the site of the Truck Monitor system.

A map of the Survey Area and Survey Units in relation to the site is found in Attachment A.

### 1.2 Dates of Surveys

**Table 1 Date of Surveys and DQOs**

Survey Unit	Survey Start Date	Survey End Date	DQA Date
OOL-12-01	8/18/06	8/28/06	10/10/06

### 1.3 Number and Types of Measurements Collected

Final Status Survey Plans were developed for the Survey Unit in accordance with YNPS LTP and FSS procedures using the MARSSIM protocol. The planning and design of the survey plan employed the Data Quality Objective (DQO) process, ensuring that the type, quantity and quality of data gathered was appropriate for the decision making process and that the resultant decisions were technically sound and defensible. A total of 21 statistical soil samples were taken in the Survey Area, providing data for the non-parametric testing of the Survey Area. In addition to the soil samples, 100% of area was scanned.

## **1.4 Summary of Survey Results**

Following the survey, the data were reviewed against the survey design to confirm completeness and consistency, to verify that the results were valid, to ensure that the survey plan objectives were met and to verify Survey Unit classification. Soil sample surveys indicated that none of the systematic measurements exceeded the  $DCGL_w$ , depicted in Attachment B. Retrospective power curves were generated and demonstrated that an adequate number of samples were collected to support the Data Quality Objectives. Therefore, the null hypothesis ( $H_0$ ) (that the Survey Unit exceeds the release criteria) is rejected.

## **1.5 Conclusions**

Based upon the evaluation of the data acquired for the FSS, OOL-12 meets the release requirements set forth in the YNPS LTP. The Total Effective Dose Equivalent (TEDE) to the average member of the critical group does not exceed 25 mRem/yr, including that from groundwater. 10CFR20 Subpart E ALARA requirements have been met as well as the site release criteria for the administrative level DCGLs that ensure that the Massachusetts Department of Public Health's 10 mRem/yr limit will also be met.

## **2.0 FSS PROGRAM OVERVIEW**

### **2.1 Survey Planning**

The YNPS FSS Program employs a strategic planning approach for conducting final status surveys with the ultimate objective to demonstrate compliance with the DCGLs, in accordance with the YNPS LTP. The DQO process is used as a planning technique to ensure that the type, quantity, and quality of data gathered is appropriate for the decision-making process and that the resultant decisions are technically sound and defensible. Other key planning measures are the review of historical data for the Survey Area and the use of peer review for plan development.

### **2.2 Survey Design**

In designing the FSS, the questions to be answered are: "Does the residual radioactivity, if present in the Survey Area, exceed the LTP release criteria?" and "Is the potential dose from this radioactivity ALARA?" In order to answer these questions, the radionuclides present in the Survey Area must be identified, and the Survey Units classified. Survey Units are classified with respect to the potential for contamination: the greater the potential for contamination, the more stringent the classification and the more rigorous the survey.

The survey design additionally includes the number, type and locations of soil samples (as well as any judgmental assessments required), scanning requirements,

and instrumentation selection with the required sensitivities or detection levels. DCGLs are developed relative to the surface/material of the Survey Unit and are used to determine the minimum sensitivity required for the survey. Determining the acceptable decision error rates, the lower bound of the gray region (LBGR), statistical test selection and the calculation of the standard deviation and relative shift allows for the development of a prospective power curve plotting the probability of the Survey Unit passing FSS.

### **2.3 Survey Implementation**

Once the planning and development has been completed, the implementation phase of the FSS program begins. Upon completion of remediation and final characterization activities, a final walk down of the Survey Unit is performed. If the unit is determined to be acceptable (i.e. physical condition of the unit is suitable for FSS), it is turned over to the FSS team, and FSS isolation and control measures are established. After the Survey Unit isolation and controls are in place, grid points are identified for the soil samples, using Global Positioning System (GPS) coordinates whenever possible, consistent with the Massachusetts State Plane System, and the area scan grid is identified. Data is collected and any required investigations are performed.

### **2.4 Survey Data Assessment**

The final stage of the FSS program involves assessment of the data collected to ensure the validity of the results, to demonstrate achievement of the survey plan objectives, and to validate Survey Unit classification. During this phase, the DQOs and survey design are reviewed for consistency between DQO output, sampling design and other data collection documents. A preliminary data review is conducted to include: checking for problems or anomalies, calculation of statistical quantities and preparation of graphical representations for data comparison. Statistical tests are performed, if required, and the assumptions for the tests are verified. Conclusions are then drawn from the data, and any deficiencies or recommendations for improvement are documented.

### **2.5 Quality Assurance and Quality Control Measures**

YNPS FSS activities are implemented and performed under approved procedures, and the YNPS Quality Assurance Project Plan (QAPP) assures plans, procedures and instructions have been followed during the course of FSS, as well as providing guidance for implementing quality control measures specified in the YNPS LTP.

### **3.0 SURVEY AREA INFORMATION**

#### **3.1 Survey Area Description**

OOL-12 Survey Area is comprised of 1 Survey Unit. OOL-12-01 is an open land area, in the northeast portion of the Yankee Rowe site and is bounded by adjacent survey units OOL-02-05 to the north, OOL-13-01 to the east, OOL-08-04 to the south and NOL-02-04 to the west. The area is mostly level and has a wall of ledge and stacked blocks along its southern side. OOL-12-01 has a surface area of approximately 1,351 m<sup>2</sup>. A map of the Survey Area and Unit divisions are found in Attachment A.

#### **3.2 History of Survey Area**

The majority OOL-12 was outside of the RCA during plant operations however, during decommissioning the western portion of the area was made part of the RCA and was used to store radioactive material and soil. During plant operations the area was a path for personnel and material traffic into and out of the RCA. The area included a rail spur which was used for transport of radioactive waste, including spent fuel and irradiated reactor internals hardware. Systems that traversed or connected within the survey unit include the Auxiliary Service Water System, the Fire Protection System and electrical conduits. These systems were removed. During Decommissioning, OOL-12-01 was the site of the Truck Monitor system. OOL-12-01 is located down slope from the RCA and may have been impacted by surface water run-off. OOL-12-01 required minimum remediation.

#### **3.3 Division of Survey Area into Survey Units**

The OOL-12 Survey Area is divided into 1 Survey Unit. OOL-12-01 is a Class 1 Survey Unit. A map of the Survey Area and Unit divisions are found in Attachment A.



## 4.0 SURVEY UNIT INFORMATION

### 4.1 Summary of Radiological Data Since Historical Site Assessment (HSA)

#### 4.1.1 Chronology and Description of Surveys Since HSA

The Table below provides a summary of surveys performed during the Final Status Survey of OOL-12.

**Table 2 Dates of Surveys since HSA**

Survey Unit	Survey Start Date	Survey End Date	Description
OOL-12-01	8/18/06	8/28/06	FSS Survey

#### 4.1.2 Radionuclide Selection and Basis

During the initial DQO process, Co-60 and Cs-137 were identified as the radiological nuclides of concern for OOL-12-01. Characterization survey data indicated Co-60 and Cs-137 were the only identified LTP specified radionuclides that warranted consideration in the OOL-12 Survey Area. However, soil samples were evaluated for all LTP listed nuclides.

#### 4.1.3 Scoping & Characterization

Characterization survey data, which used data from the characterization ISOCS scans of OOL-12-01 and sample data from FSS of NOL-01-04, a survey unit located near OOL-12-01 with similar characteristics, indicated Co-60 and Cs-137 were the only identified LTP specified radionuclides that warranted consideration in the OOL-12 Survey Area. A total of 26 measurements were taken, resulting in seven positive measurements for Co60 and fifteen positive measurements for Cs137. All other plant-related radionuclides were <MDA.

### 4.2 Basis for Classification

Based upon the radiological condition of this Survey Area identified in the operating history and as a result of the decommissioning activities performed to date, Survey Unit OOL-12-01 was identified as Class 1 area.

### 4.3 Remedial Actions and Further Investigations

No elevated areas were identified during ISOCS scans, so no investigations or remediation was required.

### 4.4 Unique Features of Survey Area

OOL-12-01 consists of an open land area; a portion was once part of the RCA. The area was used for rail transportation of radioactive waste that included spent fuel and irradiated hardware (control rods). Personnel and material traffic into and out of the RCA may have impacted survey area OOL-12-01. Survey area OOL-12 is located down slope from the RCA therefore it is potentially impacted by surface water runoff. Sub-surface systems that traverse or connect within OOL-12 are Auxiliary Service Water System (ASWS) water and electrical, Fire Protection System water, electrical grounding cables and security lighting electrical conduits.

#### **4.5 ALARA Practices and Evaluations**

The generic ALARA evaluation for soils is documented in Appendix C, Technical Report YA-REPT-00-003-05, "Generic ALARA Review for Final Status Survey of Soil at YNPS". The report is augmented by individual evaluations which are found in Appendix D, which concludes that no further remediation of soil below the DCGL is warranted.

### **5.0 SURVEY UNIT FINAL STATUS SURVEY**

#### **5.1 Survey Planning**

##### **5.1.1 Final Status Survey Plan and Associated DQOs**

The FSS for OOL-12 Survey Area was planned and developed in accordance with the LTP using the DQO process. Form DPF-8856.1, found in YNPS Procedure 8856, "*Preparation of Survey Plans*," was used to provide guidance and consistency during development of the FSS Plans. The FSS Plans can be found in Appendix A. The DQO process allows for systematic planning and is specifically designed to address problems that require a decision to be made in a complex survey design and, in turn, provides alternative actions.

The DQO process was used to develop an integrated survey plan providing the Survey Unit identification, sample size, selected analytical techniques, survey instrumentation, and scan coverage. The Sign Test was specified for non-parametric statistical testing for this Survey Unit, if required. The design parameters developed are presented below.

**Table 3 Survey Area OOL-12 Design Parameters**

Survey Unit	Design Parameter	Value	Basis
OOL-12-01	Survey Unit Area	1351 m <sup>2</sup>	Class 1, Soil, ≤ 2,000 m <sup>2</sup>
	Number of Direct Measurements	15 (calculated) + 6 (added) Total: 21	$\alpha$ (Type I) = 0.05 $\beta$ (Type II) = 0.05 $\sigma$ : 0.175 Relative Shift: 2.86 DCGLw (Unity): 1 LBGR: 0.5
	Area Factor:	1.4	Class 1, 1351 m <sup>2</sup>
	Critical Value	14 for Sign test.	$(21/2) + (1.645/2) * \text{Square Root}(21)$
	Gridded Sample Area Size Factor	64.33m <sup>2</sup>	Area / Number of Samples (1351 m <sup>2</sup> /21)
	Sample Grid Spacing:	Triangular: 8.6m	Square Root (1351 m <sup>2</sup> /(0.866*21))
	Direct Measurement Investigation Level	> DCGL <sub>emc</sub> or > DCGL <sub>w</sub> + 3 Sigma	Class 1 Area.
	Scanning Coverage Requirements	1351 m <sup>2</sup>	Class 1 Soil Area: 100%
	Scan Investigation Level	Co-60: 0.18pCi/gm, Cs-137 : 0.7pCi/gm, or SOF >1	Class 1 Area: > DCGL <sub>emc</sub>

**5.1.2 Deviations from the FSS Plan as Written in the LTP**

The FSSP design was performed to the criteria of the LTP; therefore, no LTP deviations with potential impact to this Survey Area need to be evaluated.

**5.1.3 DCGL Selection and Use**

For the final evaluation of the OOL-12 Survey Area and throughout this report, the administrative acceptance criterion of 8.73 mRem/yr has been set for Soil LTP-listed radionuclides.

**Table 4 Soil DCGL Values**

Nuclide	Soil 8.73 mR/yr (pCi/g)	Nuclide	Soil 8.73 mR/yr (pCi/g)
Co-60	1.4E+00	H-3	1.3E+02
Nb-94	2.5E+00	C-14	1.9E+00
Ag-108m	2.5E+00	Fe-55	1.0E+04
Sb-125	1.1E+01	Ni-63	2.8E+02
Cs-134	1.7E+00	Sr-90	6.0E-01
Cs-137	3.0E+00	Tc-99	5.0E+00
Eu-152	3.6E+00	Pu-238	1.2E+01
Eu-154	3.3E+00	Pu-239	1.1E+01
Eu-155	1.4E+02	Pu-241	3.4E+02
Am-241	1.0E+01	Cm-243	1.1E+01

### 5.1.4 Measurements

Error tolerances and characterization sample population statistics drove the selection of the number of statistical measurements. The quantity of statistical measurements collected for the survey is listed above in the table titled “Survey Area OOL-12 Design Parameters”. Split samples and recounts are addressed under the quality control section 6.2. The OOL-12-01 soil sampling grid was developed as a systematic grid with spacing consisting of a triangular pitch pattern with a random starting point. Sample measurement locations are provided in Attachment A.

OOL-12-01 was scanned 100% with ISOCS. The results are listed in the table below titled “ISOCS Scan Summary”.

## 5.2 Survey Implementation Activities

The Table below provides a summary of daily activities performed during the Final Status Survey of OOL-12.

**Table 5 FSS Activity Summary for OOL-12**

Survey Unit	Date	Activity
OOL-12-01	8/17/2006	Performed walk-down of Survey Unit
	8/17/2006	Established Isolation and Controls
	7/25/2006	Performed Job Hazard Analysis
	7/19/2006	Performed Unit Classification
	8/16/2006	Performed Sample Quantity Calculations, established DQOs
	8/16/2006 to 8/24/2006	Generated FFS Sample Plans
	8/21/2006	Initiated Scans, and Direct measurements.
	10/10/2006	Performed DQA, FSS Complete

## 5.3 Surveillance Surveys

### 5.3.1 Periodic Surveillance Surveys

Upon completion of the FSS of Survey Area OOL-12, the Survey Area was placed into the program for periodic surveillance surveys on a quarterly basis in accordance with YNPS procedure DP-8860, “*Area Surveillance Following Final Status Survey*.” These surveys provide assurance that areas with successful FSS remain unchanged until license termination.

### 5.3.2 Resurveys

No resurveys were performed in OOL-12.

### 5.3.3 Investigations

No additional investigations were required for this Survey Area due to surveillance surveys.

### 5.4 Survey Results

Soil sample surveys indicated that OOL-12 had no systematic measurements that exceeded the  $DCGL_W$ , depicted in Attachment B. Retrospective power curves were generated and demonstrated that an adequate number of samples were collected to support the Data Quality Objectives. Therefore, the null hypothesis ( $H_0$ ) (that the Survey Unit exceeds the release criteria) is rejected. Samples OOL-12-01-021 and OOL-12-01-022 were collected as biased Samples.

**Table 6 Soil Sample Summary**

Sample Description	SOF
OOL-12-01-001-F	0.06
OOL-12-01-002-F	0.51
OOL-12-01-003-F	0.04
OOL-12-01-004-F	0.13
OOL-12-01-005-F	0.11
OOL-12-01-006-F	0.09
OOL-12-01-007-F	0.07
OOL-12-01-008-F	0.21
OOL-12-01-009-F	0.08
OOL-12-01-010-F	0.06
OOL-12-01-011-F	0.04
OOL-12-01-012-F	0.05
OOL-12-01-013-F	0.04
OOL-12-01-014-F	0.05
OOL-12-01-015-F	0.06
OOL-12-01-016-F	0.25
OOL-12-01-017-F	0.03
OOL-12-01-018-F	0.12
OOL-12-01-019-F	0.07
OOL-12-01-020-F	0.04
OOL-12-01-023-F	0.07
Maximum	0.51
Average	0.10
Standard Deviation	0.11

Scan measurement results listed below are reported in sum of fraction of the investigation levels. A number less than one indicates that no investigation was warranted.

**Table 7 ISOCS Scan Summary**

Sample Title	SOF	Sample Title	SOF	Sample Title	SOF
OOL-12-01-101-F-G	0.00	OOL-12-01-134-F-G	0.00	OOL-12-01-166-F-G	0.00

OOL-12-01-102-F-G	0.25	OOL-12-01-135-F-G	0.00	OOL-12-01-167-F-G	0.15
OOL-12-01-103-F-G	0.45	OOL-12-01-136-F-G	0.00	OOL-12-01-168-F-G	0.00
OOL-12-01-104-F-G	0.00	OOL-12-01-137-F-G	0.00	OOL-12-01-169-F-G	0.00
OOL-12-01-105-F-G	0.00	OOL-12-01-138-F-G	0.00	OOL-12-01-170-F-G	0.00
OOL-12-01-106-F-G	0.70	OOL-12-01-139-F-G	0.00	OOL-12-01-171-F-G	0.00
OOL-12-01-107-F-G	0.00	OOL-12-01-140-F-G	0.00	OOL-12-01-172-F-G	0.00
OOL-12-01-108-F-G	0.00	OOL-12-01-141-F-G	0.00	OOL-12-01-173-F-G	0.00
OOL-12-01-109-F-G	0.26	OOL-12-01-142-F-G	0.00	OOL-12-01-174-F-G	0.00
OOL-12-01-110-F-G	0.00	OOL-12-01-143-F-G	0.00	OOL-12-01-175-F-G	0.00
OOL-12-01-111-F-G	0.19	OOL-12-01-144-F-G	0.00	OOL-12-01-176-F-G	0.00
OOL-12-01-112-F-G	0.39	OOL-12-01-145-F-G	0.00	OOL-12-01-177-F-G	0.00
OOL-12-01-113-F-G	0.00	OOL-12-01-146-F-G	0.00	OOL-12-01-178-F-G	0.00
OOL-12-01-114-F-G	0.07	OOL-12-01-147-F-G	0.00	OOL-12-01-179-F-G	0.00
OOL-12-01-115-F-G	0.18	OOL-12-01-148-F-G	0.00	OOL-12-01-180-F-G	0.00
OOL-12-01-116-F-G	0.00	OOL-12-01-149-F-G	0.00	OOL-12-01-181-F-G	0.00
OOL-12-01-117-F-G	0.13	OOL-12-01-150-F-G	0.00	OOL-12-01-182-F-G	0.00
OOL-12-01-118-F-G	0.78	OOL-12-01-151-F-G	0.00	OOL-12-01-183-F-G	0.00
OOL-12-01-119-F-G	0.00	OOL-12-01-152-F-G	0.00	OOL-12-01-184-F-G	0.00
OOL-12-01-120-F-G	0.00	OOL-12-01-153-F-G	0.00	OOL-12-01-185-F-G	0.00
OOL-12-01-121-F-G	0.00	OOL-12-01-154-F-G	0.00	OOL-12-01-186-F-G	0.00
OOL-12-01-122-F-G	0.12	OOL-12-01-155-F-G	0.00	OOL-12-01-187-F-G	0.00
OOL-12-01-123-F-G	0.00	OOL-12-01-156-F-G	0.00	OOL-12-01-188-F-G	0.00
OOL-12-01-124-F-G	0.20	OOL-12-01-157-F-G	0.00	OOL-12-01-189-F-G	0.00
OOL-12-01-125-F-G	0.00	OOL-12-01-158-F-G	0.00	OOL-12-01-190-F-G	0.00
OOL-12-01-126-F-G	0.00	OOL-12-01-159-F-G	0.00	OOL-12-01-191-F-G	0.15
OOL-12-01-127-F-G	0.27	OOL-12-01-160-F-G	0.00	OOL-12-01-192-F-G	0.00
OOL-12-01-128-F-G	0.00	OOL-12-01-161-F-G	0.00	OOL-12-01-193-F-G	0.00
OOL-12-01-129-F-G	0.00	OOL-12-01-162-F-G	0.00	OOL-12-01-194-F-G	0.00
OOL-12-01-130-F-G	0.00	OOL-12-01-163-F-G	0.00	OOL-12-01-195-F-G	0.00
OOL-12-01-131-F-G	0.00	OOL-12-01-164-F-G	0.00	OOL-12-01-196-F-G	0.00
OOL-12-01-132-F-G	0.00	OOL-12-01-165-F-G	0.00	OOL-12-01-197-F-G	0.00
OOL-12-01-133-F-G	0.17				

Maximum 0.78  
Average 0.05  
Standard Deviation 0.13

$$Investigation\ level(I_{LV}) = {}^1DCGL_w \times {}^2AF \times AdjustmentFactor$$

<sup>1</sup> Soil DCGL<sub>w</sub> from Appendix 6E of YNPS LTP

<sup>2</sup> Area Factor for 1 m<sup>2</sup> taken from Appendix 6Q of YNPS LTP

$$\frac{C_1}{I_{LV_1}} + \frac{C_2}{I_{LV_2}} + \dots + \frac{C_n}{I_{LV_n}} \leq 1$$

where:

C<sub>n</sub> = Concentration of radionuclide n

I<sub>LV</sub> = Investigation level for radionuclide n

## 5.5 Data Quality Assessment

The Data Quality Assessment phase is the part of the FSS where survey design and data are reviewed for completeness and consistency, ensuring the validity of the results, verifying that the survey plan objectives were met, and validating the classification of the Survey Unit.

The sample design and the data acquired were reviewed and found to be in accordance with applicable YNPS procedures DP-8861, "*Data Quality Assessment*"; DP-8856, "*Preparation of Survey Plans*"; DP-8853, "*Determination of the Number and Locations of FSS Samples and Measurements*"; DP-8857, "*Statistical Tests*"; DP-8865, "*Computer Determination of the Number of FSS Samples and Measurements*" and DP-8852, "*Final Status Survey Quality Assurance Project Plan*".

Two biased soil sample results were below the DCGLw. Fixed point sample concentrations were below the DCGLw and no sum-of-fractions were equal to or greater than one. The data set was within approximately three standard deviations with normal dispersion about the arithmetic mean. The data posting plot does not clearly reveal any systematic spatial trends. The quantile plot exhibits some asymmetry in the lower quartile and the frequency plot demonstrates a normal distribution. The survey maintained sufficient power to pass the unit and the data set verified the assumptions of the statistical test.

The Data Quality Assessment power curves, scatter, quantile and frequency plots are found in Attachment B. Posting Plots are found in Attachment A.

## **6.0 QUALITY ASSURANCE AND QUALITY CONTROL**

### **6.1 Instrument QC Checks**

Operation of the portable ISOCS was in accordance with DP-8871, "Operation of the Canberra Portable ISOCS System," with QC checks performed in accordance with DP 8869, "In-situ (ISOCS) Gamma Spectrum Assay System Calibration Procedure" and DP-8871, "Operation of the Canberra Portable ISOCS System." Instrument response checks were performed once per shift for the Portable ISOCS. . Any flags (i.e. anomalies in the QC results) encountered during the ISOCS QC Source Count were corrected/ resolved prior to surveying. All instrumentation involved with the FSS of OOL-12 satisfied the above criteria for the survey. QC records are found in Attachment C.

## 6.2 Split Samples and Recounts

Two split and one recount ‘QC’ samples were gathered and within tolerable limits in accordance with DP-8864, “*Split Sample Assessment for Final Status Survey*”.

## 6.3 Self-Assessments

No self-assessments were performed during the FSS of OOL-12.

## 7.0 CONCLUSION

The FSS of OOL-12 has been performed in accordance with YNPS LTP and applicable FSS procedures. Evaluation of the soil sample data has shown none of the systematic soil samples exceeded the  $DCGL_w$ , depicted in Attachment B. Retrospective power curves were generated and demonstrated that an adequate number of samples were collected to support the Data Quality Objectives. Therefore, the null hypothesis ( $H_0$ ) is rejected.

OOL-12 meets the objectives of the Final Status Survey.

Based upon the evaluation of the data acquired for the FSS, OOL-12 meets the release requirements set forth in the YNPS LTP. The Total Effective Dose Equivalent (TEDE) to the average member of the critical group does not exceed 25 mRem/yr, including that from groundwater. 10CFR20 Subpart E ALARA requirements have been met as well as the site release criteria for the administrative level DCGLs that ensure that the Massachusetts Department of Public Health’s 10 mRem/yr limit will also be met.



---

List of Appendices

---

Appendix A – YNPS-FSSP-OOL-12, “*Final Status Survey Planning Worksheets*”

Appendix B – YA-REPT-00-015-04, “*Instrument Efficiency Determination for Use in Minimum Detectable Concentration Calculations in Support of the Final Status Survey at Yankee Rowe*”

Appendix C – YA-REPT-00-003-05, “*Generic ALARA Review for Final Status Survey of Soil at YNPS*”

Appendix D – ALARA Evaluations, OOL-12

Appendix E – YA-REPT-01-018-05, “*Use of In-situ Gamma Spectrum Analysis to Perform Elevated Measurement Comparison in Support of Final Status Surveys*”

---

List of Attachments

---

Attachment A – Maps and Posting Plots

Attachment B – Data Quality Assessment Plots and Curves

Attachment C – Instrument QC Records

Attachment D – ORTEC Direct Measurement Data

Attachment E – ISOCS Scan Data

*(In the electronic version, every Table of Contents, Figures, Appendices and Attachments, as well as every mention of a Figure, Appendix or Attachment is a hyperlink to the actual location or document.)*