




### Survey Unit Release Record

<b>Design #</b>	EP-Rx 135A	<b>Revision #</b>	Original	<b>Page 1 of 3</b>
<b>Survey Unit #(s)</b>	Rx 135A			
<b>Description</b>	<p>1) Embedded Pipe (EP) Survey Unit Rx 135A meets the definition of embedded pipe for Plum Brook Reactor Facility (PBRF).</p> <p>2) EP Rx 135A is a Class 1, Group 2 survey unit as per the PBRF Final Status Survey Plan (FSSP) and Technical Basis Document (TBD)-06-004.</p> <p>3) Surveys in EP Rx 135A were performed using a scintillation detector optimized to measure gamma energies representative of Co-60. Sample #EP2-5 from Survey Request (SR)-13 was referenced for this decision.</p> <p>4) Survey Instructions for this survey unit are incorporated into and performed in accordance with (IAW) the Babcock Services Incorporated (BSI)/LVS-002, Work Execution Package (WEP) 05-006. Survey instructions described in this document constitute "Special Methods" and the survey design used in the acquisition of survey measurements.</p> <p>5) Instrument efficiency determinations are developed in accordance with the BSI/LVS-002, WEP 05-006, these determinations are appropriate for the types of radiation involved and the media being surveyed.</p>			
<b>Approval Signatures</b>			<b>Date:</b>	
FSS/Characterization Engineer			10-23-07	
Technical Reviewer (FSS/Characterization Engineer)			10/30/07	
FSS/Characterization Manager	 <small>R. Case</small>		10/31/07	

Form CS-09/1 Rev 0
--------------------------

## Survey Unit: Rx 135A

**1.0 History/Description**

- 1.1 The subject pipe system is the 2" drain line on the -45' elevation.
- 1.2 EP Rx 135A consists of 2" diameter piping that is approximately 6 feet in length.

**2.0 Survey Design Information**

- 2.1 EP Rx 135A was surveyed IAW Procedure #BSI/LVS-002.
- 2.2 100% of the 2" ID pipe was accessible for survey. The accessible 2" ID pipe was surveyed by static measurement at one foot increments, for a total of 6 survey measurements.
- 2.3 Surface area for the 2" ID piping is 486 cm<sup>2</sup> for each foot of piping, corresponding to a total 2" ID piping surface area of 2,919 cm<sup>2</sup> (0.3 m<sup>2</sup>) for the entire length of (approximately 6') of 2" piping..

**3.0 Survey Unit Measurement Locations/Data**

- 3.1 Pipe interior radiological survey forms are provided in Attachment 2 of this release record.

**4.0 Survey Unit Investigations/Results**

- 4.1 None

**5.0 Data Assessment Results**

- 5.1 Data assessment results are provided in the EP/Buried Pipe (BP) Survey Report provided in Attachment 1.
- 5.2 All measurement results are less than the Derived Concentration Guideline Level (DCGL) for radionuclide specific EP that corresponds to the 1 mrem/yr dose goal established in Table 3-3 of the FSSP.
- 5.3 When implementing the Unity Rule, provided in Section 3.6.3 of the FSSP, and applying the Nuclide Fraction (NF), provided in TBD-06-004, the survey unit that is constituted by EP Rx 135A passes FSS.
- 5.4 Background was not subtracted from the survey measurements and the Elevated Measurement Comparison (EMC) was not employed for this survey unit.

Survey Unit: Rx 135A

### 5.5 Statistical Summary Table

Statistical Parameter	2" Pipe
Total Number of Survey Measurements	6
Number of Measurements >MDC	6
Number of Measurements Above 50% of DCGL	0
Number of Measurements Above DCGL	0
Mean	0.0765
Median	0.0769
Standard Deviation	0.0027
Maximum	0.0802
Minimum	0.0735

**6.0** Documentation of evaluations pertaining to compliance with the unrestricted use limit of 25 mrem/yr and dose contributions from Embedded Pipe and radionuclides contributing 10% in aggregate of the total dose for both structural scenarios and soils.

6.1 A review of the survey results has shown that the dose contribution for EP Rx 135A to be less than 1 mrem/yr. The dose contribution is estimated to be 0.077 mrem/yr based on the average of the actual gross counts measured.

### 7.0 Attachments

Attachment 1 – BSI EP/BP Survey Report

Attachment 2 – Pipe Interior Radiological Survey Form

Attachment 3 – DQA Worksheet

Attachment 4 – Disc containing RR for EP Rx 135A & Spreadsheet

**SECTION 7**  
**ATTACHMENT 1**  
2 **PAGE(S)**





### BSI EP/BP SURVEY REPORT

<b>Pipe ID</b>	<b>EP Rx 135A</b>	<b>Survey Location</b>	drain line -45'el.
<b>Survey Date</b>	2/22/2006	<b>2350-1 #</b>	212223
<b>Survey Time</b>	08:15	<b>Detector-Sled #</b>	44-62 212701/121
<b>Pipe Size</b>	2"	<b>Detector Efficiency</b>	0.0002
<b>DCGL (dpm/100cm2)</b>	2.41E+05	<b>Pipe Area Incorporated by Detector Efficiency (in cm2)</b>	486
<b>Pipe Area Incorporated by Survey Data (m<sup>2</sup>)</b>	0.3	<b>Field BKG (cpm)</b>	4.9
<b>Routine Survey</b>	X	<b>Field MDCR (cpm)</b>	10.6
<b>QA Survey</b>		<b>Nominal MDC (dpm/100cm2)</b>	6,636
<b>Survey Measurement Results</b>			
Total Number of Survey Measurements			6
Number of Measurements >MDC			6
Number of Measurements Above 50% DCGL			0
Number of Measurements Above DCGL			0
Mean			0.0765
Median			0.0769
Standard Deviation			0.0027
Maximum			0.0802
Minimum			0.0735
<b>Survey Technician(s)</b>	DEBRAUX		
<b>Survey Unit Classification</b>			1
TBD 06-004 Piping Group			2
SR-13 Radionuclide Distribution Sample			EP 2-5
Measured Nuclide			Co-60
Area Factor/EMC Used			No
Pass/Fail FSS			Pass
MREM/YR Contribution			<1
<b>COMMENTS:</b> ACTIVITY VALUES NOT BACKGROUND CORRECTED			
<b>RP Engineer   Date</b>		<i>Del Powell</i> 10-23-07	

**EP Rx 135A**  
**2" Pipe**  
**TBD 06-004 Group 2**

Measurement #	gcpm	ncpm	Co-60 activity (total dpm)	Co-60 activity (dpm/100cm2)	Cs-137 activity (dpm/100cm2)	Eu-152 activity (dpm/100cm2)	Eu-154 activity (dpm/100cm2)	Nb-94 activity (dpm/100cm2)	Ag-108m activity (dpm/100cm2)	Unity
1	16.5	16.5	82,500	16,960	8,794	141	99	8	488	0.074
2	17	17	85,000	17,474	9,061	145	102	9	503	0.076
3	18	18	90,000	18,502	9,594	153	108	9	532	0.080
4	16.5	16.5	82,500	16,960	8,794	141	99	8	488	0.074
5	17.5	17.5	87,500	17,988	9,327	149	105	9	518	0.078
6	17.5	17.5	87,500	17,988	9,327	149	105	9	518	0.078
									MEAN	0.076
									MEDIAN	0.077
									STD DEV	0.003
									MAX	0.080
									MIN	0.074

**SECTION 7**  
**ATTACHMENT 2**  
  1   **PAGE(S)**

**Pipe Interior Radiological Survey Form**

Date: 2-22-06 Time: 0815  
 Pipe ID#: RX 135A Pipe Diameter: 2" Access Point Area: Lily Pad UNDER GLASSING - SPR-CAPED  
 Building: RX Elevation: -45 System: PIT DRAIN LINE  
 Type of Survey Investigation  Characterization  Final Survey  Other   
 Gross  Co60  Cs   
 Detector ID# / Sled ID# 4462 #212701 1 121  
 Detector Cal Date: 11-17-05 Detector Cal Due Date: 11-17-06  
 Instrument: 2350-1 Instrument ID #: 212223  
 Instrument Cal Date: 11-17-05 Instrument Cal Due Date: 11-17-06

From the Daily Pipe Survey Detector Control Form for the Selected Detector

Background Value 4.9 cpm  
 MDCR<sub>static</sub> 10.6 cpm  
 Efficiency Factor for Pipe Diameter 0.0002 (from detector efficiency determination)  
 MDC<sub>static</sub> 6636 dpm/ 100 cm<sup>2</sup>  
 Is the MDC<sub>static</sub> acceptable?  Yes  No (if no, adjust sample count time and recalculate MDCR<sub>static</sub>)

Comments: INITIAL SURVEY  
NO NAP AVAILABLE

Technician Signature C. O'BRIEN

**Pipe Interior Radiological Survey**

Position #	Feet into Pipe from Opening	Count Time (min)	Gross Counts	Gross cpm	Net cpm	dpm/100cm <sup>2</sup>
1	1	032	33	16.5	n/a	n/a
2	2	2	34	17	↓	↓
3	3	2	39	18		
4	4	2	33	16.5		
5	5	2	35	17.5		
6	6	2	35	17.5		
7						
8				a		
9						
10						

Package Page 1 of 21

REFERENCE COPY



**SECTION 7**  
**ATTACHMENT 3**  
**1   PAGE(S)**

**DQA Check Sheet**

Design #	Rx 135A	Revision #	Original	
Survey Unit #	Rx 135A			

**Preliminary Data Review**

Answers to the following questions should be fully documented in the Survey Unit Release Record	Yes	No	N/A
1. Have surveys been performed in accordance with survey instructions in the Survey Design?	X		
2. Is the instrumentation MDC for structure static measurements below the DCGL <sub>w</sub> for Class 1 and 2 survey units, or below 0.5 DCGL <sub>w</sub> for Class 3 survey units?			X
3. Is the instrumentation MDC for embedded/buried piping static measurements below the DCGL <sub>w</sub> ?	X		
4. Was the instrumentation MDC for structure scan measurements, soil scan measurements, and embedded/buried piping scan measurements below the DCGL <sub>w</sub> , or, if not, was the need for additional static measurements or soil samples addressed in the survey design?			X
5. Was the instrumentation MDC for volumetric measurements and smear analysis < 10% DCGL <sub>w</sub> ?			X
6. Were the MDCs and assumptions used to develop them appropriate for the instruments and techniques used to perform the survey?	X		
7. Were the survey methods used to collect data proper for the types of radiation involved and for the media being surveyed?	X		
8. Were "Special Methods" for data collection properly applied for the survey unit under review?	X		
9. Is the data set comprised of qualified measurement results collected in accordance with the survey design, which accurately reflects the radiological status of the facility?	x		

**Graphical Data Review**

1. Has a posting plot been created?			X
2. Has a histogram (or other frequency plot) been created?			X
3. Have other graphical data tools been created to assist in analyzing the data?			X

**Data Analysis**

1. Are all sample measurements below the DCGL <sub>w</sub> (Class 1 & 2), or 0.5 DCGL <sub>w</sub> (Class 3)?	X		
2. Is the mean of the sample data < DCGL <sub>w</sub> ?	X		
3. If elevated areas have been identified by scans and/or sampling, is the average activity in each elevated area < DCGL <sub>EMC</sub> (Class 1), < DCGL <sub>w</sub> (Class 2), or <0.5 DCGL <sub>w</sub> (Class 3)?			X
4. Is the result of the Elevated Measurements Test < 1.0?			X
5. Is the result of the statistical test ( <b>S+</b> for Sign Test or <b>W<sub>r</sub></b> for WRS Test) ≥ the critical value?			X

Comments:

FSS/Characterization Engineer (print/sign)	<i>Dale Randall / Dale Randall</i>	Date	10-23-07
FSS/ Characterization Manager (print/sign)	R. Case <i>[Signature]</i>	Date	10/31/07

Form  
CS-09/2  
Rev 0

**SECTION 7  
ATTACHMENT 4  
1 DISC**