




Survey Unit Release Record

Design #	EP-Rx 1.33	Revision #	Original	Page 1 of 3
Survey Unit #(s)	Rx 1.33			
Description	<p>1) Embedded Pipe (EP) Survey Unit Rx 1.33 meets the definition of embedded pipe for Plum Brook Reactor Facility (PBRF).</p> <p>2) EP Rx 1.33 is a Class 1, Group 2 survey unit as per the PBRF Final Status Survey Plan (FSSP) and Technical Basis Document (TBD)-06-004.</p> <p>3) Surveys in EP Rx 1.33 were performed using a scintillation detector optimized to measure gamma energies representative of Co-60. Sample #EP2-5 from Survey Request (SR)-13 was referenced for this decision.</p> <p>4) Survey Instructions for this survey unit are incorporated into and performed in accordance with (IAW) the Babcock Services Incorporated (BSI)/LVS-002, Work Execution Package (WEP) 05-006. Survey instructions described in this document constitute "Special Methods" and the survey design used in the acquisition of survey measurements.</p> <p>5) Instrument efficiency determinations are developed in accordance with the BSI/LVS-002, WEP 05-006, these determinations are appropriate for the types of radiation involved and the media being surveyed.</p>			
Approval Signatures			Date:	
FSS/Characterization Engineer			10-18-07	
Technical Reviewer (FSS/Characterization Engineer)			10/30/07	
FSS/Characterization Manager			10/31/07	

Form
CS-09/1
Rev 0

Survey Unit: Rx 1.33

1.0 History/Description

- 1.1 The subject pipe system is the 3" spare line running through Quad D to the Sub Pile Room.
- 1.2 EP Rx 1.33 consists of 3" diameter piping that is approximately 29 feet in length.

2.0 Survey Design Information

- 2.1 EP Rx 1.33 was surveyed IAW Procedure #BSI/LVS-002.
- 2.2 100% of the 3" ID pipe was accessible for survey. The accessible 3" ID pipe was surveyed by static measurement at one foot increments, for a total of 29 survey measurements.
- 2.3 Surface area for the 3" ID piping is 730 cm² for each foot of piping, corresponding to a total 3" ID piping surface area of 21,160 cm² (2.1 m²) for the entire length of (approximately 29') of 3" piping..

3.0 Survey Unit Measurement Locations/Data

- 3.1 Pipe interior radiological survey forms are provided in Attachment 2 of this release record.

4.0 Survey Unit Investigations/Results

- 4.1 None

5.0 Data Assessment Results

- 5.1 Data assessment results are provided in the EP/Buried Pipe (BP) Survey Report provided in Attachment 1.
- 5.2 All measurement results are less than the Derived Concentration Guideline Level (DCGL) for radionuclide specific EP that corresponds to the 1 mrem/yr dose goal established in Table 3-3 of the FSSP.
- 5.3 When implementing the Unity Rule, provided in Section 3.6.3 of the FSSP, and applying the Nuclide Fraction (NF), provided in TBD-06-004, the survey unit that is constituted by EP Rx 1.33 passes FSS.
- 5.4 Background was not subtracted from the survey measurements and the Elevated Measurement Comparison (EMC) was not employed for this survey unit.

Survey Unit: Rx 1.33

5.5 Statistical Summary Table

Statistical Parameter	3" Pipe
Total Number of Survey Measurements	29
Number of Measurements >MDC	16
Number of Measurements Above 50% of DCGL	0
Number of Measurements Above DCGL	0
Mean	0.0120
Median	0.0123
Standard Deviation	0.0036
Maximum	0.0215
Minimum	0.0046

6.0 Documentation of evaluations pertaining to compliance with the unrestricted use limit of 25 mrem/yr and dose contributions from Embedded Pipe and radionuclides contributing 10% in aggregate of the total dose for both structural scenarios and soils.

6.1 A review of the survey results has shown that the dose contribution for EP Rx 1.33 to be less than 1 mrem/yr. The dose contribution is estimated to be 0.012 mrem/yr based on the average of the actual gross counts measured.

7.0 Attachments

Attachment 1 – BSI EP/BP Survey Report

Attachment 2 – Pipe Interior Radiological Survey Form

Attachment 3 – DQA Worksheet

Attachment 4 – Disc containing RR for EP Rx 1.33 & Spreadsheet

SECTION 7
ATTACHMENT 1
3 **PAGE(S)**



BSI EP/BP SURVEY REPORT

Pipe ID	EP Rx 1.33	Survey Location	QUAD D -39'el.
Survey Date	1/16/2006, 1/17/2006	2350-1 #	212223
Survey Time	10:20, 08:05	Detector-Sled #	44-62 212701/121
Pipe Size	3"	Detector Efficiency	0.00013
DCGL (dpm/100cm ²)	2.41E+05	<small>Pipe Area Incorporated by Detector Efficiency (in cm²)</small>	730
<small>Pipe Area Incorporated by Survey Data (m²)</small>	2.1	Field BKG (cpm)	5.2, 5.7
Routine Survey	X	Field MDCR (cpm)	4.4, 11.3
QA Survey		Nominal MDC (dpm/100cm ²)	2,779
Survey Measurement Results			
Total Number of Survey Measurements		29	
Number of Measurements >MDC		16	
Number of Measurements Above 50% DCGL		0	
Number of Measurements Above DCGL		0	
Mean		0.0120	
Median		0.0123	
Standard Deviation		0.0036	
Maximum		0.0215	
Minimum		0.0046	
Survey Technician(s)	ROSENHAGEN		
Survey Unit Classification		1	
TBD 06-004 Piping Group		2	
SR-13 Radionuclide Distribution Sample		EP 2-5	
Measured Nuclide		Co-60	
Area Factor/EMC Used		No	
Pass/Fail FSS		Pass	
MREM/YR Contribution		<1	
COMMENTS: ACTIVITY VALUES NOT BACKGROUND CORRECTED			
RP Engineer Date		<i>DeL Monte</i>	

EP Rx 1.33
3" Pipe
TBD 06-004 Group 2

Measurement #	gcpm	ncpm	Co-60 activity (total dpm)	Co-60 activity (dpm/100cm2)	Cs-137 activity (dpm/100cm2)	Eu-152 activity (dpm/100cm2)	Eu-154 activity (dpm/100cm2)	Nb-94 activity (dpm/100cm2)	Ag-108m activity (dpm/100cm2)	Unity
1	4.3	4.3	33,077	4,533	2,351	38	27	2	130	0.020
2	4.7	4.7	36,154	4,955	2,569	41	29	2	143	0.021
3	1.7	1.7	13,077	1,792	929	15	10	1	52	0.008
4	2.3	2.3	17,692	2,425	1,257	20	14	1	70	0.011
5	1	1	7,692	1,054	547	9	6	1	30	0.005
6	3.7	3.7	28,462	3,901	2,023	32	23	2	112	0.017
7	3	3	23,077	3,163	1,640	26	19	2	91	0.014
8	3	3	23,077	3,163	1,640	26	19	2	91	0.014
9	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
10	2	2	15,385	2,108	1,093	17	12	1	61	0.009
11	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
12	2	2	15,385	2,108	1,093	17	12	1	61	0.009
13	3.3	3.3	25,385	3,479	1,804	29	20	2	100	0.015
14	2	2	15,385	2,108	1,093	17	12	1	61	0.009
15	3	3	23,077	3,163	1,640	26	19	2	91	0.014
16	1.7	1.7	13,077	1,792	929	15	10	1	52	0.008
17	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
18	2	2	15,385	2,108	1,093	17	12	1	61	0.009
19	1.7	1.7	13,077	1,792	929	15	10	1	52	0.008
20	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
21	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
22	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
23	2.3	2.3	17,692	2,425	1,257	20	14	1	70	0.011
24	2.3	2.3	17,692	2,425	1,257	20	14	1	70	0.011
25	2.3	2.3	17,692	2,425	1,257	20	14	1	70	0.011
26	2.7	2.7	20,769	2,846	1,476	24	17	1	82	0.012
27	3.3	3.3	25,385	3,479	1,804	29	20	2	100	0.015
28	2.3	2.3	17,692	2,425	1,257	20	14	1	70	0.011
29	3.3	3.3	25,385	3,479	1,804	29	20	2	100	0.015

EP Rx 1.33
3" Pipe
TBD 06-004 Group 2

Measurement #	gcpm	ncpm	Co-60 activity (total dpm)	Co-60 activity (dpm/100cm2)	Cs-137 activity (dpm/100cm2)	Eu-152 activity (dpm/100cm2)	Eu-154 activity (dpm/100cm2)	Nb-94 activity (dpm/100cm2)	Ag-108m activity (dpm/100cm2)	Unity
									MEAN	0.012
									MEDIAN	0.012
									STD DEV	0.004
									MAX	0.021
									MIN	0.005

SECTION 7
ATTACHMENT 2
6 **PAGE(S)**

Pipe Interior Radiological Survey Form

Date: 1-16-06 Time: 1020
 Building: RX Elevation -39 Access Point SPR
 System: SPARE TO SPR Pipe Diameter: 3" Area: _____ Pipe ID QUAD D-RX 1.33
 Type of Survey Investigation Characterization Final Survey # Other
 Sled Size 3" VINYL ROLLER inch
 Detector: 44-62 Detector ID #: 212701 - S/N 121
 Cal Date: 11-17-05 Cal Due Date: 11-17-06
 Instrument: 2350-1 Instrument ID #: 212223
 Cal Date: 11-17-05 Cal Due Date: 11-17-06

From the Daily Pipe Survey Detector Control Form for the Selected Detector

Background Value 5.2 cpm
 MDCR_{static} 4.4 cpm
 Efficiency Factor for Pipe 0.00013 (taken from detector ^{efficiency determination} calibration certificate)
 Diameter MDC_{static} 2779 dpm/100cm²
 Is the MDC_{static} Yes No (if no, adjust sample count time and recalculate MDCR_{static})
 acceptable?

Comments: INITIAL SURVEY
POS# 1-14 TAKEN FROM SPR (SUB PILE ROOM)
Group/cont

Pipe Interior Radiological Survey

Radiological Survey Commenced: Date: 1-16-06 Time: 1020


Position #	Feet into Pipe from Opening	Count Time (min)	Gross Counts	Gross cpm	Net cpm	dpm/100cm ²
1	1	3	13	4.3	n/a	n/a
2	2	3	14	4.7	↓	↓
3	3	3	5	1.7		
4	4	3	7	2.3		
5	5	3	3	1		
6	6	3	11	3.7		
7	7	3	9	3		
8	8	3	9	3		
9	9	3	8	2.7		
10	10	3	6	2		

Package Page 1 of 2

Pipe Interior Radiological Survey Form (Continuation Form)

QUAD-D 2x1.33 SPR 1-16-06

Position #	Feet into Pipe from Opening	Count Time (min)	Gross Counts	Gross cpm	Net cpm	dpm/100cm ²
11	11	3	8	2.7	n/a	n/a
12	12	3	6	2	↓	↓
13	13	3	10	3.3	↓	↓
14	14	3	6	2	↓	↓



3" FOR CONTINUATION SEE PART PLAN OF ELEVATOR & STAIR AREA.

-CORRIDOR-

-44'-0" EL OF 6" @ THIS POINT.

LVE IN RISER @ -34'-0"

AS DICTATED BY VALVE DIMENSIONS. SEE DWG CF-114-420

2" CA. - FT VENT - FOR CONTINUATION SEE DWG CF-114-401

2 1/2" HOT DRAIN - SPR FOR CONTINUATION SEE DWG. CF-114-401

**Sub Pile Room
PF-00382**

REFERENCE COPY

= PIPE SURVEYED
14'
ID R X 1-33
1-16-08

Pipe Interior Radiological Survey Form

Date: 1-17-06 Time: 0805
 Building: RX Elevation: -25 Access Point Area: QUAD D
 System: SPARE TO SPR Pipe Diameter: 3" Pipe ID # RX 133
 Type of Survey Investigation Characterization Final Survey Other
 Sled Size 3" VINYL PULLER inch
 Detector: 44-62 Detector ID #: 212701-121
 Cal Date: 11-17-05 Cal Due Date: 11-17-06
 Instrument: 2350-1 Instrument ID #: 212223
 Cal Date: 11-17-05 Cal Due Date: 11-17-06

From the Daily Pipe Survey Detector Control Form for the Selected Detector

Background Value 5.7 cpm
 MDCR_{static} 11.3 cpm
 Efficiency Factor for Pipe Diameter 0.0003 (taken from detector *efficiency determination* calibration certificate)
 MDC_{static} 2229 dpm/100cm²
 Is the MDC_{static} acceptable? Yes No (if no, adjust sample count time and recalculate MDCR_{static})

Comments: CONTINUATION SURVEY FROM 1-16-06
POS # 1 - TAKEN FROM QUAD D

Complete


Pipe Interior Radiological Survey

Radiological Survey Commenced: Date: 1-17-06 Time: 0805

Position #	Feet into Pipe from Opening	Count Time (min)	Gross Counts	Gross cpm	Net cpm	dpm/100cm ²
1	1	3	03 9	3	n/a	n/a
2	2	3	5	1.7	↓	↓
3	3	3	8	2.7		
4	4	3	6	2		
5	5	3	5	1.7		
6	6	3	8	2.7		
7	7	3	8	2.7		
8	8	3	8	2.7		
9	9	3	7	2.3		
10	10	3	7	2.3		

Package Page 1 of 2

Attachment 3, Page 1



Pipe Interior Radiological Survey Form (Continuation Form)

QUAD D #RX1.33

1-17-06


Position #	Feet into Pipe from Opening	Count Time (min)	Gross Counts	Gross cpm	Net cpm	dpm/100cm ²
11	11	3	7	2.3	n/a	n/a
12	12	3	8	2.7	↓	↓
13	13	3	10	3.3	↓	↓
14	14	3	7	2.3	↓	↓
15	15	3	10	3.3	↓	↓
n/a						



15' ID RX 1.33

1-17-06

QUADRANT "D"
FLOOR EL. -25'-0"



PF-00375

QUADRANT "A"
FLOOR EL. -25'-0"

3" QUADRANT SLEEVE
STUB UP TO -24'-0"; USE
150" WELDING NECK FLG
& BLIND FLG BOTH ENDS
SEE PF-00382

FOR CONTINUATION
SEE DWG. PF-00406

PW-SHUTDOWN PUMPS
SEAL BOX DRAINING

Sump
B

Sump
A

Elect.
Junction
Box

Elect
Junc
Box

QUADRANT "C"
FLOOR EL. -25'-0"

PROJECT 3" IN SUB PILE RM.
WITH ENDS THREADED.

3" SCH. 80 WROUGHT IRON SLEEVE
WITH 150" WELDING NECK FLG. &
BLIND FLG. BOTH ENDS.

"CONTAINMENT" SHELL & MATCH LINE

STUB UP TO -24'-0"
SEE DWG PF-00382

REACTOR
TANK
EL. -20'-0"

FOR PENETRATION
DETAILS SEE PF

SEE DWG. - PF-00376

REFERENCE COPY

FOR CONTINUATION
SEE DWG. PF-00376

6" HOT DRAIN TO SUB PILE RM. - SEE PF-00382

1" DRAIN (EL. -23'-11")
SEE PF-00427

JOSAM #5586 WITH
CHROME GATE

JOSAM TYPE 0412
ANGLE DRAIN

15 x 32" ELECTRICAL PIT
BOTTOM ELEVATION -23'-6"

SEE DET. A
Q-C SUMP PUMP

100'-0" I.D.

52

FI

G2

S
44

E2

SECTION 7
ATTACHMENT 3
 1 **PAGE(S)**

DQA Check Sheet

Design #	Rx 1.33	Revision #	Original	
Survey Unit #	Rx 1.33			

Preliminary Data Review

Answers to the following questions should be fully documented in the Survey Unit Release Record	Yes	No	N/A
1. Have surveys been performed in accordance with survey instructions in the Survey Design?	X		
2. Is the instrumentation MDC for structure static measurements below the DCGL _w for Class 1 and 2 survey units, or below 0.5 DCGL _w for Class 3 survey units?			X
3. Is the instrumentation MDC for embedded/buried piping static measurements below the DCGL _w ?	X		
4. Was the instrumentation MDC for structure scan measurements, soil scan measurements, and embedded/buried piping scan measurements below the DCGL _w , or, if not, was the need for additional static measurements or soil samples addressed in the survey design?			X
5. Was the instrumentation MDC for volumetric measurements and smear analysis < 10% DCGL _w ?			X
6. Were the MDCs and assumptions used to develop them appropriate for the instruments and techniques used to perform the survey?	X		
7. Were the survey methods used to collect data proper for the types of radiation involved and for the media being surveyed?	X		
8. Were "Special Methods" for data collection properly applied for the survey unit under review?	X		
9. Is the data set comprised of qualified measurement results collected in accordance with the survey design, which accurately reflects the radiological status of the facility?	x		

Graphical Data Review

1. Has a posting plot been created?			X
2. Has a histogram (or other frequency plot) been created?			X
3. Have other graphical data tools been created to assist in analyzing the data?			X

Data Analysis

1. Are all sample measurements below the DCGL _w (Class 1 & 2), or 0.5 DCGL _w (Class 3)?	X		
2. Is the mean of the sample data < DCGL _w ?	X		
3. If elevated areas have been identified by scans and/or sampling, is the average activity in each elevated area < DCGL _{EMC} (Class 1), < DCGL _w (Class 2), or <0.5 DCGL _w (Class 3)?			X
4. Is the result of the Elevated Measurements Test < 1.0?			X
5. Is the result of the statistical test (S+ for Sign Test or W_r for WRS Test) ≥ the critical value?			X

Comments:

FSS/Characterization Engineer (print/sign)	<i>Date Randall</i>	Date	10-18-07
FSS/ Characterization Manager (print/sign)	<i>R. Case</i>	Date	10/31/07

Form
CS-09/2
Rev 0

**SECTION 7
ATTACHMENT 4
1 DISC**