

Rancho Seco

Final Status Survey Summary Report

April 2, 2008

Auxiliary Building +0' Rooms 104,105,119-126,128,129,135 and 221

Survey Unit F8130881

Prepared By: Erin L. Brown Date: 4/2/2008

FSS Engineer

Reviewed By: D. Miller Date: 4/2/08

Lead FSS Engineer

Approved By: E-7 Date: 5-7-08

Dismantlement Superintendent, Radiological

FINAL STATUS SURVEY SUMMARY REPORT

Survey Unit:

F8130881, Auxiliary Building +0' Rooms 104,105,119-126,128,129,135 and 221

Survey Unit Description:

Operating History: The reinforced concrete structure contained the RadWaste processing and supporting systems. The building contained six main elevations. Residual radioactive material was known to be present on all levels of the interior of the building. Operating records and the HSA document several events with the potential for a release of radioactivity inside this structure. One report documented contamination of the auxiliary building roof. The roof was later replaced.

Site Characterization: Direct measurements were made of each of the interior elevation surfaces as well as the exterior surfaces of the structure. These measurements confirmed the presence of plant-derived radionuclides. Direct measurements on the -47' elevation showed a mean gross activity level of 320,071 dpm/100 cm² and a maximum value of 5,720,000 dpm/100 cm². Direct measurements on the -29' elevation showed a mean gross activity level of 544,756 dpm/100 cm² and a maximum value of 11,370,000 dpm/100 cm². Direct measurements on the -20' elevation showed a mean gross activity level of 247,831 dpm/100 cm² and a maximum value of 10,080,000 dpm/100 cm². Direct measurements on the grade elevation showed a mean gross activity level of 373,758 dpm/100 cm² and a maximum value of 5,800,000 dpm/100 cm². Direct measurements on the +20' elevation showed a mean gross activity level of 85,408 dpm/100 cm² and a maximum value of 1,900,000 dpm/100 cm². Direct measurements on the +40' elevation showed a mean gross activity level of 3,288 dpm/100 cm² and a maximum value of 24,781 dpm/100 cm². Direct measurements on the building exterior, including the mezzanine roof, showed a mean gross activity level of 1,897 dpm/100 cm² and a maximum value of 2,990 dpm/100 cm². (The roof had been replaced prior to the classification survey.) Based on the classification procedure (DSIP-0020) and levels of gross activity reported, the interior of the auxiliary building was determined to be a Class 1, 2 area and the exterior was a Class 2, 3. The non-controlled areas were Class 3.

HSA Events: HSA Report pg. 63.

Survey Unit Design Information:

The Survey Unit Design Parameters are presented in Table 1 below. The survey unit and measurement locations are depicted on the maps in Attachment 1. Direct measurement locations were randomly determined and 282 m² were scanned for approximately 6% coverage. Samples of removable contamination were collected at each direct measurement location. The instrumentation used for the survey along with the MDC values are listed in Tables 2-1 and 2-2 in Attachment 2.

Table 1. Survey Unit Design Parameters

Survey Design Parameter	Value	Comment
Survey Area:	F813	Auxiliary Building +0' Rooms 104,105,119- 126,128,129,135 and 221
Survey Unit:	0881	Structure Surface
Class:	3	LTP Table 5-4
SU Area (m²):	4926	
Evaluator:	Erin L. Brown	
DCGL (dpm/100 cm²):	43000	Gross Activity DCGL
Area Factor:	N/A	Class 3
Design DCGLemc (dpm/100 cm²):	N/A	Class 3
LBGR (dpm/100 cm²):	21500	Default = 50% DCGL
Design Sigma (dpm/100 cm²):	6935	
Type I Error:	0.05	
Type II Error:	0.05	
Predominant Nuclide:	Cs-137	
Sample Area (m²):	N/A	Class 3
Scan Area (m²):	282	
Scan Coverage (%):	6%	Class 3
Z_{1-α}:	1.645	
Z_{1-β}:	1.645	
Sign P:	0.99865	
Calculated Relative Shift:	3.1	
Relative Shift Used:	3	Uses 3.0 if Relative Shift is >3
N-Value:	11	
Design N-Value + 20%:	14	NUREG-1575 Table 5-5
Design Min Samples N:	14	Class 3
Grid Spacing L:	N/A	Class 3

Survey Results:

A total of 14 direct measurements were made in F8130881. The results including mean, median, standard deviation and range are shown in Table 2. All direct measurements were less than the DCGL. None of the scan measurements indicated areas of elevated activity. Scan activity ranged from 2029 to 6419 dpm/100 cm², based on a surveyor efficiency of 0.5 and no background subtracted. Samples for removable surface activity were all less than 10% of the DCGL as shown in Table 3. Removable surface activity samples were counted for alpha activity and none was detected at the MDC shown in Table 2-1 of Attachment 2.

Table 2. Direct Measurement Results

Measurement ID	Gross Activity (dpm/100 cm²)
F8130881-C0001BD	1805
F8130881-C0002BD	1499
F8130881-C0003BD	1904
F8130881-C0004BD	1551
F8130881-C0005BD	1048
F8130881-C0006BD	1930
F8130881-C0007BD	1707
F8130881-C0008BD	1608
F8130881-C0009BD	1567
F8130881-C0010BD	1940
F8130881-C0011BD	1681
F8130881-C0012BD	1572
F8130881-C0013BD	1484
F8130881-C0014BD	1515
Mean:	1629
Median:	1590
Standard Deviation:	233
Range:	1048 - 1940

Table 3. Removable Surface Activity Results

Measurement ID	Surface Beta Activity (dpm/100 cm²)
F8130881C0001SM	-0.95
F8130881C0002SM	-2.24
F8130881C0003SM	0.34
F8130881C0004SM	-3.53
F8130881C0005SM	-4.82
F8130881C0006SM	-3.53
F8130881C0007SM	-0.95
F8130881C0008SM	2.93
F8130881C0009SM	-2.24
F8130881C0010SM	-2.24
F8130881C0011SM	1.64
F8130881C0012SM	-2.24
F8130881C0013SM	0.34
F8130881C0014SM	1.64
Mean:	-1.13
Median:	-1.59
Standard Deviation:	2.26
Range:	-4.82 to 2.93

Survey Unit Data Assessment:

The survey design required 14 direct measurements for the Sign Test. The critical value and the results of the Sign Test are presented in Table 4. The sample mean and median values were less than the DCGL. The sample standard deviation was less than the design standard deviation so no additional samples were required.

Table 4. Data Assessment Results

Survey Results Parameter	Value	Comment
Material Background Used (dpm/100 cm ²):	N/A	
Ambient Background Used (dpm/100 cm ²):	N/A	Average Ambient BKG = 0
Actual Direct Measurements (N):	14	
Median (dpm/100 cm ²):	1590	
Mean (dpm/100 cm ²):	1629	
Direct Measurement Standard Deviation (dpm/100 cm ²):	233	
Total Standard Deviation (dpm/100 cm ²):	233	Based on samples and backgrounds.
Maximum (dpm/100 cm ²):	1940	
Material Type:	N/A	Background Subtract Not Applied
Sign Test Final N Value:	14	
S+ Value:	14	
Critical Value:	10	
Sufficient Samples Collected:	Yes	
Maximum Value < DCGL:	Yes	
Median Value < DCGL:	Yes	
Mean Value < DCGL:	Yes	
Maximum Value < DCGLemc:	N/A	Class 3
Total Standard Deviation <= Sigma:	Yes	
Pass the Sign Test?	Yes	
Reject the Null Hypothesis?	Yes	
Does the Survey Unit Pass All Criteria?	Yes	

Survey Unit Investigations and Results:

No investigations were required for either direct or scan measurements and no investigation results are reported.

ALARA Statement:

As stated in Chapter 4 of the LTP, as long as the residual activity within the survey unit is less than the DCGL (i.e. the survey unit average activity is less than the DCGL and the EMC criterion has been met), the ALARA criterion has been met.

Changes in Initial Survey Unit Assumptions:

The survey unit was designed as a Class 3 structure survey and the sample results are consistent with that classification. The variability of the survey results was less than the characterization data used for survey design. No potential areas of elevated activity were detected

Conclusion:

The FSS of this survey unit was properly designed as a Class 3 survey based on Table 5-4 of the LTP. The required number of direct measurements was made and the scan coverage met the requirement of Table 5-6 of the LTP. No direct measurements exceeded the DCGL of 43000 dpm/100 cm² and none of the removable surface activity measurements exceeded 10% of the DCGL. No investigations were required.

The direct measurement data support rejection of the null hypothesis, providing high confidence that the survey unit satisfied the release criteria and that the data quality objectives were met.


It is concluded that survey unit F8130881 meets the release criteria of 10CFR20.1402.


Attachment 1


Maps


April 2, 2008


Survey Unit F8130881







































NOTES:

1. AT TIME OF FSS MAP DEVELOPMENT
MOTOR CONTROL CENTERS, CABLE TRAYS,
ELECTRICAL BOXES, PIPING, LIGHTS, AND
CONDUIT REMAINED IN PLACE. SCAN
MEASUREMENT LOCATIONS MAY NEED TO
BE ADJUSTED IN THE FIELD TO
ACCOMMODATE INSITU EQUIPMENT.




SMUD
SACRAMENTO MUNICIPAL
UTILITY DISTRICT


AUXILIARY BUILDING
ROOM 121 EAST SWITCH GEAR WALL ELEVATIONS
BETA SCAN
MEASUREMENT LOCATIONS
F8130881-M1


FILE: B13000.034


SHEET 15 of 32


RC RAYMOND




































NOTES:

1. AT TIME OF FSS MAP DEVELOPMENT
ELEVATOR EQUIPMENT, PIPING, LIGHTS,
AND CONDUIT REMAINED IN PLACE.
SCAN MEASUREMENT LOCATIONS MAY
NEED TO BE ADJUSTED IN THE FIELD TO
ACCOMMODATE INSITU EQUIPMENT.

0 1 2 3
SCALE
METERS




AUXILIARY BUILDING
RM 129, 221 & 346 WALL ELEVATIONS
BETA SCAN
MEASUREMENT LOCATIONS
F8130881-M1

FILE: S13000-034

SHEET 29 of 32

RC RAYMOND



NOTES:

1. AT TIME OF FSS MAP DEVELOPMENT
PIPING, CONDUIT & HVAC DUCT WORK
REMAINED IN PLACE. SCAN
MEASUREMENT LOCATIONS MAY NEED TO
BE ADJUSTED IN THE FIELD TO
ACCOMMODATE IN-SITU EQUIPMENT.
2. DROP CEILING AT EL 8'-0"
PREVIOUSLY REMOVED.

0 1 2 3
SCALE METERS



SMUD


SACRAMENTO MUNICIPAL
UTILITY DISTRICT


AUXILIARY BUILDING
ROOM 135 FLOOR & REFLECT CLG PLANS
BETA SCAN
MEASUREMENT LOCATIONS
F8130881-M1

FILE: B13000.034


SHEET 31 OF 32

RC RAYMOND



**NOTES:**

1. AT TIME OF FSS MAP DEVELOPMENT PIPING, CONDUIT & HVAC DUCT WORK REMAINED IN PLACE. SCAN MEASUREMENT LOCATIONS MAY NEED TO BE ADJUSTED IN THE FIELD TO ACCOMMODATE INSTU EQUIPMENT.
2. DROP CEILING AT EL. 8'-0" PREVIOUSLY REMOVED.



DEVELOPED VIEW
CLOSET

0 1 2 3
SCALE METERS





AUXILIARY BUILDING
ROOM 135 WALL ELEVATIONS
BETA SCAN
MEASUREMENT LOCATIONS
F8130881-M1


FILE: B130X0.D3D


SHEET 32 OF 32


RC RAYMOND











































































NOTES:

1. AT TIME OF FSS MAP DEVELOPMENT
MOTOR CONTROL CENTERS, CABLE TRAYS,
ELECTRICAL BOXES, PIPING, LIGHTS, AND
CONDUIT REMAINED IN PLACE. SURFACE
AREA ESTIMATES DO NOT INCLUDE ANY
INSITU EQUIPMENT.

0 1 2 3
SCALE METERS





AUXILIARY BUILDING
ROOM 124 WEST SWITCH GEAR WALL ELEVATIONS
GENERAL ARRANGEMENT
SURFACE AREA ESTIMATE
F8130881-M3


FILE: 813000.03e


SHEET 22 of 33


RD RAYMOND




















NOTES:


1. AT TIME OF FSS MAP DEVELOPMENT LIGHTS, CONDUIT AND ELEVATOR EQUIPMENT REMAINED IN PLACE. SURFACE AREA ESTIMATES DO NOT INCLUDE ANY INSITU EQUIPMENT.

0 1 2 3
SCALE METERS









Attachment 2

Instrumentation

April 2, 2008

Survey Unit F8130881

Table 2-1. Survey Unit Instrumentation

Instrument Model; Serial No.	Detector Model; Serial No.	MDC Static (dpm/100 cm²)	MDC Scan (dpm/100 cm²)
M2350; 193715	43-68B; 148630	433	1033
M2350; 180738	43-68/5B; 148942	433	1033
M2350; 142499	43-37; 148502	N/A	616
ISOCS	1983920	N/A	1210 (Cs ¹³⁷)
ISOCS	1983920	N/A	1190 (Co ⁶⁰)
Tennelec; 0401171	N/A	5.9 dpm α, 11.7 dpm β	N/A

Table 2-2. Investigation Criteria and DCGL

Parameter	Value (dpm/100 cm²)
Investigation Criteria - Direct	21500
Investigation Criteria – Scan	43000
DCGL _W	43000
DCGL _{EMC}	N/A

Attachment 3
Investigation
April 2, 2008
Survey Unit F8130881

(none required)

Attachment 4

Data Assessment

April 2, 2008

Survey Unit F8130881

F8130881 Gross Activity Sample Results Quantile Plot
DCGL = 43000 dpm/100cm²

