## Bellamy, Ronald

From:

John White

Sent: To: Tuesday, May 26, 2009 7:57 AM Marc Ferdas; Ronald Bellamy

Cc:

Ronald Nimitz, Harold Gray

Subject:

FW: Timeline for Second Excavation at Oyster Creek

**From:** James.Barstow@exeloncorp.com [mailto:James.Barstow@exeloncorp.com]

Sent: Thursday, May 21, 2009 2:04 PM

To: John White

**Subject:** Timeline for Second Excavation at Oyster Creek

John,

Below is the timeline that Project Management is utilizing for the inspection of the CS-38 line. This is a tentative schedule weather permitting.

Jim

- Diving complete: 5/20/09
- Area policed in preparation of MUA tour: 5/20/09-5/21/09
- Repair of penetration at Turbine Building: 5/22/09
- Tour of trenching: 5/22/09
- De-mob and clean-up of area: 5/26/09-5/29/09
- Free release of material by R.P. 6/01/09-6/13/09
- Backfill of trench: 6/1/09-6/5/09
- Excavation of C.R.D. min flow line: 6/8/09-6/12/09
- Inspection of pipe:6/15/09
- Remove coating (contingent): 6/16/09
- UT inspection (contingent): 6/17/09
- Re-coat piping (contingent): 6/18/09-6/19/09
- Backfill second excavation: 6/22/09-6/26/09

B35

Jim Barstow
Exelon Corporation
TeamOysterCreek
Oyster Creek Generating Station
Regulatory Assurance Manager
Office of the Site Vice President
James Barstow@exeloncorp.com
Work - 609-971-4947