

Carrion, Robert

From: Carrion, Robert *RC*
Sent: Tuesday, January 26, 2010 10:12 AM
To: Lake, Louis
Subject: RE: Recent High Level Schedule Info

Thanks, Lou.

Bob

From: Lake, Louis *RL*
Sent: Tuesday, January 26, 2010 10:06 AM
To: Dan naus; Masters, Anthony; Carrion, Robert; Thomas, George
Cc: Franke, Mark
Subject: Recent High Level Schedule Info

FYI

As you may know, recent schedule info was presented to the FL PSC indicates that CR3 is scheduled to be on line in mid 2010. I will be getting additional schedule info when on site tomorrow and will keep you informed, however, I have been given the following which is unofficial and distribution is non-public.

- Relief Cut(I Cut) Complete - January 20 (Complete)
- Tension Detensioning Complete - March 8
- Delamination Removal Complete - March 23
- Concrete Repair Complete - May 9
- Tendon Retensioning Complete - June 9
- Post Repair Testing Complete - June 17
- Plant Restart - June 22

Lou

C-109