

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 1

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

**Selection Criteria:**

A/R Number: 01160372	A/R Type :	A/R Status:	Aff Fac :
Due Date :	Orig Date :	Reason :	Priority :
Event Date:	Event Code:	Keyword:	Severity :
Dscvry Dt :	Reference :		Report To :
Subj/Desc :	Subj/Desc Text:	Fac/Unit/System:	
Orig ID :	Orig Fac/Group :	Orig Dept :	Orig Org :
Owed to ID:	Owed to Fac/Grp:	Owed to Dept:	Owed to Dspln:
Cmpl Notes: Y	No Assignments :	Print Code : ALL	
Attribute :		Attr Value :	

**A/R No.:** 01160372 **A/R Type:** CAP**Status** : APPROVED 12/02/2008

Orig Date: 11/24/2008 Dscv Date:

Event Date:

Due Date : 11/25/2013

Report To: Aff Fac : PI

Refueling Cavity Leakage Corrective Actions and the LRA  
The NRC has issued a Request for Additional Information  
on the PINGP License Renewal Application concerning  
the continued borated water leakage through the refueling  
cavity liner into Sump B and its affect on the concrete,  
rebar, and containment vessel steel.

In NRC LRA RAI AMP-B2.1.38-2 (ML082830947), the NRC  
states the PINGP LRA AMP B2.1.38, "Structures  
Monitoring Program", does not clearly specify how the  
GALL Report program element "Operating Experience" is  
met. PINGP has identified leakage of boron water from both  
units' refueling cavities and through the concrete backing  
the refueling cavity liners since 1998. Leakage was fairly  
consistent throughout the duration of the flooding of the re  
fueling cavity pool (average 1 gallon per hour). Since then,  
the leakage path has not been specifically identified.  
Leakage could potentially degrade the carbon steel  
containment vessel, containment concrete, and containment  
rebar.

The staff requests that the applicant provide the results of  
any root cause analyses, as well as corrective and preven-  
tive actions taken to address or correct this issue. (end of  
NRC RAI)

The AES "Report on the Effect of Borated Water Leaks on  
Containment Concrete, Reinforcing Steel, and Containment  
Steel Plate, dated December 16, 1998, is used to justify  
continued operation since the neutralizing nature of con-  
crete significantly reduces the risk of corrosion due to  
boric acid. However, in the report (found in NCR 19983240),  
the Item 2 of Section 6.0, Recommendations and Conclusions,  
states "It is prudent to investigate, determine, and fix  
the area where the leaks occur so that future leaks do not  
occur. There is a remote possibility that several cycles of  
wetting and drying could concentrate the boric acid solution  
to the extent that a strong solution could corrode the  
containment steel plate and compromise its pressure

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 2

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

retaining capability. This has to be avoided at all costs."  
End of AES excerpt  
The corrective actions to eliminate refueling cavity leakage have not been effective.  
Sources of leakage have been postulated and identified, but corrective actions have not always been effective.  
NCRI9983240 states "It is suspected that this problem has been occurring for approximately 8 years, during times when the refueling cavity is flooded".  
A list of previous corrective actions for refueling cavity leakage and the draft response to the RAI are attached in Sharepoint. The RAI is being responded to by the License Renewal Project.

**A/R Notes Type: A -- IMMEDIATE ACTION TAKEN**

Refueling Cavity Leakage has been recurring since 1998 with only limited success in reducing the leakage. Because there has not been a root cause developed for this issue, this CAP is written to request resources be allocated to stop the leakage permanently, which will support long term equipment reliability and license renewal.	PRSR02	11/24/2008
	PRSR02	11/24/2008
	PRSR02	11/24/2008
	PRSR02	11/24/2008
	PRSR02	11/24/2008
	PRSR02	11/24/2008

**A/R Notes Type: N -- GENERAL NOTES**

This is a SCAQ "significant condition adverse to quality". RCE due date set to 3-18-09. Due date set based upon availability of required site resources, time needed to research and identify engineering firms capable of providing required technical support, and that the condition described (leakage) only occurs during refueling outages, with the next planned outage in Sept. 09. Screening team concurrence was received during CAP screening and RCE assignment.	ECKH02	12/04/2008
WARNING:PRI field must be updated if A/S reopened.CAP1212567	WE6358	03/18/2009
	WE6358	03/18/2009
	WE6358	03/18/2009
	WE6358	03/18/2009
	WE6358	03/18/2009
	WE6358	03/18/2009
	FTLD01	02/18/2010

**A/R Notes Type: O -- WHY DID THIS OCCUR?**

1. It is not known why this leakage began to occur in 1998 nor if it was occurring prior to 1998 and not documented	PRSR02	11/29/2008
2. Many corrective actions have been taken, but success in permanently stopping the leakage has not been attained. Some corrective actions and troubleshooting techniques have been proposed to find/stop the leaks that have not been supported by schedules/ authorization of expenditures. There have not been the necessary resources allocated to continue to use successful actions such as spray-on coatings nor to determine the root cause of the leakage. See the attached list in sharepoint of Reactor Cavity Leakage Corrective Actions.	PRSR02	11/29/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008
	PRSR02	12/01/2008

**A/R Notes Type: R -- RECOMMENDATIONS TO PREVENT RECURRENCE**

Allocate necessary resources to permanently fix the leakage problem.	PRSR02	11/24/2008
Use the troubleshooting process to identify success paths.	PRSR02	12/01/2008
Allocate the necessary outage time and resources to allow the troubleshooting plan to be carried out and the repairs to be completed.	PRSR02	12/01/2008
The Troubleshooting plan is needed to support the ACRS	PRSR02	11/24/2008
	PRSR02	12/01/2008

Requested By: S SKOYEN

Page : 3

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

**A/R Notes Type:** A -- IMMEDIATE ACTION TAKEN

Subcommittee meeting for PI LRA planned for July 2009

The Unit 1 outage work completion is needed to prevent open issues in the SER prior to the full ACRS review planned for December 2009.

Specific Recommendations are:

1. Assemble a Troubleshooting Team per FP-E-TS-01 to establish the corrective actions needed for 1R26 and 2R26 in order to resolve this long-standing (10 years, possibly for 18 years) equipment problem.
2. Allocate the resources to successfully implement the trouble shooting plan in 1R26 and subsequently in 2R26. and subsequently in 2R26.
3. Initiate a plan/procedure/PM for long term continuous monitoring of leakage effects on the containment structures (may become a commitment in the LRA).
4. Consider using an Equipment Root Cause Analysis to identify the source of the leakage and the apparent sudden appearance of leakage on each Unit about the same time (1998, 1999).
5. Obtain a second expert opinion on long term effects of boroed water in contact with the containment vessel, concrete, and reinforcing material/equipment support bolts

In particular, revisit recommendation2 of the AES report.

[illegible]

**Assign No.:** 01160372 01

Aff Fac: PI

Dept: 68

Status : COMPLETE 03/18/2009  
Due Date : 03/18/2009

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : WE6358 S SKOYEN

Conduct an equipment RCE

Conduct an equipment RCE "Root Cause Evaluation".

This action has a route list attached, insure the owed to is informed of completion of this assignment.

Orig Due Date: 03/18/2009

Completion Notes for A/R Assignment:01160372 01

Root Cause Evaluation Report was finalized and distributed for grading on 3-13-09 (see attached e-mail in Sharepoint). Copy of completed RCE and RCE Charter are attached in Sharepoint. Corrective actions have been entered into Passport at the INPROG status pending PARB grading and approval. See N note in parent CAP regarding due date for this RCE. This action is complete.

Assign No.: 01160372 02

Aff Fac: PI

Dept: 38

Status : COMPLETE 03/30/2009  
Due Date : 03/31/2009

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : WDHG01 G WOODHOUSE

Complete equipment RCE grading assignment

Complete equipment RCE grading assignment.

Orig Due Date: 03/31/2009

Completion Notes for A/R Assignment:01160372 02

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 4

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

entered scores in attributes section

**Assign No.:** 01160372 03

Aff Fac: PI

Dept: 61

Status : ACC/ASG 05/28/2009

Due Date : 06/04/2011

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Repair Leakage on Unit 1 Refueling Pool

Orig Due Date: 10/16/2009

Develop and implement repairs that permanently eliminate leakage of the Unit 1 refueling pool. Action to be assigned to NSSS Engineering with a due date of 10/16/2009.

It is recommended the repair plan for the above actions include the following steps:

Unbolt and set aside all mechanically fastened fixtures (RCC Change Fixture, internals stands, and guide tube supports).

Vacuum Box penetrations and embedment plates to locate existing leaks. Weld repair and vacuum box completed welds.

Preemptively seal weld and vacuum box all penetrations.

Vacuum Box, and/or PT weld seams and repair as needed to ensure no leakage due to stress corrosion cracking.

Pressure test or PT transfer tube bellows attachment welds and weld repair as needed.

Alternate approaches can also be considered provided the repair permanently and completely mitigates future leakage.

Document the bases for the repair option chosen relative to the alternatives available.

Extension requested and sent to PARB for approval on 10/14/09

Extension needed to repair additional leakage found after initial repairs were completed on Unit 1 refueling pool.

Due date extended to 6/4/2011. See attached justification and approval by PARB in Sharepoint. S. Skoyen 10/14/2009

**Assign No.:** 01160372 04

Aff Fac: PI

Dept: 61

Status : ACC/ASG 05/28/2009

Due Date : 04/01/2012

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Repair Leakage on Unit 2 Refueling Pool

Orig Due Date: 05/21/2010

Develop and implement repairs that permanently eliminate leakage of the Unit 2 refueling pool. Action to be assigned to NSSS Engineering with a due date of 05/22/2010.

It is recommended the repair plan for the above actions include the following steps:

Unbolt and set aside all mechanically fastened fixtures (RCC Change Fixture, internals stands, and guide tube supports).

Vacuum Box penetrations and embedment plates to locate existing leaks. Weld repair and vacuum box completed welds.

Preemptively seal weld and vacuum box all penetrations.

Vacuum Box, and/or PT weld seams and repair as needed to ensure no leakage due to stress corrosion cracking.

Pressure test or PT transfer tube bellows attachment welds and weld repair as needed.

Alternate approaches can also be considered provided the rep

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 5

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

air permanently and completely mitigates future leakage.  
Document the bases for the repair option chosen relative to the alternatives available.  
Please extend this action with respect to the extension letter attached in sharepoint.  
Action extended to 4-1-2012 - See attached letter in Sharepoint. S. Skoyen  
4-1-2012

**Assign No.:** 01160372 05

Aff Fac: PI

Dept: 71

Status : COMPLETE 04/29/2009

Due Date : 04/30/2009

Primary Resp Grp :  
Secondary Resp Grp :  
Assignment To :

DWNT01 T DOWNING

Evaluation of Potential Degradation of Containment Orig Due Date: 04/30/2009  
Perform an evaluation to assess potential degradation of the containment vessel, containment building concrete, and reinforcing steel to date (in progress). Evaluation should bound potential thinning or reduction in strength of key components. Action to be assigned to Program Engineering with a due date of 04/30/2009.

Completion Notes for A/R Assignment:01160372 05  
Evaluation complete. See EC14139. Evaluation also attached to sharepoint of this assignment.

**Assign No.:** 01160372 06

Aff Fac: PI

Dept: 71

Status : COMPLETE 07/23/2009

Due Date : 07/28/2009

Primary Resp Grp :  
Secondary Resp Grp :  
Assignment To :

DWNT01 T DOWNING

Determine need for additional testing or NDE Orig Due Date: 07/28/2009  
Review the evaluation from CA#1 and determine if the site should sponsor additional testing to more accurately determine degradation rates. Also determine if the site should further research potential NDE techniques to examine large areas of the containment vessel wall such as guided wave UT and/or concrete sounding to better confirm no significant degradation of the concrete structures. Action to be assigned to Program Engineering with a due date of 07/28/2009.

Completion Notes for A/R Assignment:01160372 06  
The evaluation from CA#1 (the Dominion Engineering evaluation) has been thoroughly reviewed by both the site and regulator including a site NRC review with two associated RAI's, and review of the conclusions of the evaluation by the ACRS subcommittee. At the current time there is no indication of a need for additional evaluation or enhanced NDE methods to address the issue. Estimated corrosion from the evaluation is 0.01" with measured corrosion of zero. As such, there is no indication of any significant degradation of the containment vessels to warrant either more evaluation or NDE other than what has already been planned and communicated to the NRC (removal of

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 6

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

concrete in sump C, vacuum box testing, removal and testing of concrete in an affected area). If there is new information that would warrant additional evaluation or testing a new action will be initiated.

**Assign No.:** 01160372 07

Aff Fac: PI

Dept: 71

Status : COMPLETE 02/26/2010

Due Date : 02/26/2010

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Margin assessments of Containment vessel &amp; Structures Orig Due Date: 02/26/2010

Perform a margin assessments of the containment vessel and containment structures to determine the minimum wall requirements of potentially corroded areas of the vessel and allowable concrete degradation including the area around the transfer tube. Action to be assigned to Program Engineering with a due date of 02/28/2010.

Completion Notes for A/R Assignment:01160372 07  
Evaluation documented in EC 15651 and attached in sharepoint.

The assessment is complete under EC 15651 with all comments resolved and technical review complete in passport. As allowed by FP-PA-ARP-01 attachment 4 an action 1160372-25 has been initiated to track the EC through modified. As stated in FP-PA-ARP-01 "Actions that address conditions adverse to quality SHALL be initiated from severity level "A," "B," or "C" CAPs and tracked to completion, with the following exceptions and clarifications:

Engineering Changes (ECs):

For "A" or "B" CAPs, initiate a corrective action to track the modification to MODIFIED or CANCELLED."

**Assign No.:** 01160372 08

Aff Fac: PI

Dept: 71

Status : ACC/ASG 04/20/2009

Due Date : 06/03/2011

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Remove concrete in Unit 1 sump C Orig Due Date: 06/03/2011

After repair (CAPR#.1), remove the concrete from the low point of the Unit 1 Sump C to allow visual and UT thickness examination of the containment vessel and facilitate the evacuation of any remaining water from between the bottom head of the containment vessel and interior concrete. A sample of concrete close to the containment vessel shall be assessed for strength and chemically analyzed for changes caused by brackish water. Any water seeping into the excavation shall be analyzed for pH and ionic species. Reinforcing bar exposed by the excavation shall be visually examined for indications of degradation. Action to be assigned to Program Engineering with a due date of 06/04/2011.

**Assign No.:** 01160372 09

Status : ACC/ASG 04/15/2009

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 7

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

Aff Fac: PI

Dept: 71

Due Date : 02/24/2012

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Remove concrete in Unit 2 sump C

Orig Due Date: 02/24/2012

After repair (CAPR#.2), remove the concrete from the low point of the Unit 2 Sump C to allow visual and UT thickness examination of the containment vessel and facilitate the evacuation of any remaining water from between the bottom head of the containment vessel and interior concrete. A sample of concrete close to the containment vessel shall be assessed for strength and chemically analyzed for changes caused by borated water. Any water seeping into the excavation shall be analyzed for pH and ionic species. Reinforcing bar exposed by the excavation shall be visually examined for indications of degradation. Action to be assigned to Program Engineering with a due date of 02/25/2012.

**Assign No.:** 01160372 10

Aff Fac: PI

Dept: 68

Status : COMPLETE 10/15/2009

Due Date : 10/16/2009

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : WE6358 S SKOYEN

Monitor and document Unit 1 leakage

Orig Due Date: 10/16/2009

Monitor and document the absence of Unit 1 leakage in typical areas including the Sump B and Regen Hx room for the first pool flood after repair in 1R26. Continued leakage would indicate either the wrong root cause of ineffective repairs. Action to be assigned to NSSS Engineering with a due date of 10/16/2009.

Completion Notes for A/R Assignment:01160372 10

Effectiveness review completed and attached in Sharepoint.

Sent to PARB coordinator for review/approval. Determined to be not effective as documented in the EFR. Xref CAP documented basis for ineffectiveness.

**Assign No.:** 01160372 11

Aff Fac: PI

Dept: 61

Status : ACC/ASG 04/15/2009

Due Date : 06/03/2011

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Monitor and document Unit 1 leakage first outage

Orig Due Date: 06/03/2011

Monitor and document the absence of Unit 1 leakage in typical areas including the Sump B and Regen Hx room for the first outage after repair in 1R27. Continued leakage would indicate either the wrong root cause of ineffective repairs. Action to be assigned to NSSS Engineering with a due date of 06/04/2011.

**Assign No.:** 01160372 12

Status : ACC/ASG 04/15/2009

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 8

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

Aff Fac: PI

Dept: 61

Due Date : 11/16/2012

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Monitor and Document leakage 2nd outage after repair Orig Due Date: 11/16/2012

Monitor and document the absence of Unit 1 leakage in typical areas including the Sump B and Regen Hx room for the second outage after repair in 1R28. Continued leakage would indicate either the wrong root cause of ineffective repairs. Action to be assigned to NSSS Engineering with a due date of 1/17/2012.

**Assign No.:** 01160372 13

Status : COMPLETE 05/21/2010

Aff Fac: PI

Dept: 68

Due Date : 05/21/2010

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : WE6358 S SKOYEN

Monitor and document Unit 2 leakage after repair Orig Due Date: 05/21/2010

Monitor and document the absence of Unit 2 leakage in typical areas including the Sump B and Regen Hx room for the first pool flood after repair in 2R26. Continued leakage would indicate either the wrong root cause of ineffective repairs. Action to be assigned to NSSS Engineering with a due date of 05/22/2010.

Completion Notes for A/R Assignment:01160372 13

Corrective action not effective - See EFR in Sharepoint.

CAP 1233806 initiated to document ineffective action.

**Assign No.:** 01160372 14

Status : ACC/ASG 04/15/2009

Aff Fac: PI

Dept: 61

Due Date : 02/24/2012

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Monitor and document leakage 1st Unit 2 outage after repair Orig Due Date: 02/24/2012

Monitor and document the absence of Unit 2 leakage in typical areas including the Sump B and Regen Hx room for the first outage after repair in 2R27. Continued leakage would indicate either the wrong root cause of ineffective repairs. Action to be assigned to NSSS Engineering with a due date of 02/25/2012.

**Assign No.:** 01160372 15

Status : ACC/ASG 04/15/2009

Aff Fac: PI

Dept: 61

Due Date : 11/25/2013

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Monitor and document leakage 2nd Unit 2 outage after repair Orig Due Date: 11/25/2013

Monitor and document the absence of Unit 2 leakage in typical areas including the Sump B and Regen Hx room for the second outage after repair in 2R28. Continued leakage would indicate either the wrong root cause of ineffective repairs. Action to be assigned to NSSS Engineering with a due date of 1/25/2013.



**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 9

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

**Assign No.:** 01160372 16

Aff Fac: PI

Dept: 61

Status : ACC/ASG 04/15/2009

Due Date : 11/16/2012

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Assess results of Unit 1 leakage monitoring Orig Due Date: 11/16/2012

Access results of Unit 1 leakage monitoring and any additional actions initiated as a result of monitoring. Close action or initiate new actions as appropriate. Action to be assigned to NSSS Engineering with a due date of 11/17/2012.

**Assign No.:** 01160372 17

Aff Fac: PI

Dept: 61

Status : ACC/ASG 04/15/2009

Due Date : 11/25/2013

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Assess results of Unit 2 leakage monitoring Orig Due Date: 11/25/2013

Access results of Unit 2 leakage monitoring and any additional actions initiated as a result of monitoring. Close action or initiate new actions as appropriate. Action to be assigned to NSSS Engineering with a due date of 11/25/2013.

**Assign No.:** 01160372 18

Aff Fac: PI

Dept: 71

Status : COMPLETE 06/08/2010

Due Date : 06/10/2010

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Collect and chemically analyze deposits from leakage Orig Due Date: 05/21/2010

Collect and chemically analyze deposits in areas showing signs of leakage in each Unit's regenerative heat exchanger room and sump C, as applicable. The conditions observed for each deposit shall be documented in this action including photographs of typical leakage areas and an estimated volume of the deposit in order to qualitatively assess the extent of the affected areas. A qualitative assessment of the extent of concrete degradation with consideration to the chemistry and volume of deposits shall be included in this action.

Action should be assigned to program engineering with a due date of 05/22/2010

Completion Notes for A/R Assignment:01160372 18

Unit 2 samples were collected under WO 390456-11, 12.

Results and photos attached to sharepoint of this action and to the work orders. Leakage into sump B and mezzanine adjacent to the regen room became minimal after and initial leak rate of approximately 0.8 gph. Reference AR 1230016. Sump C showed evidence of significant sandplug cover leakage. Reference AR 1232430. Chemistry of samples from both areas would indicate minimal degradation as pH was generally neutral to base with low iron, calcium and suspended solids.

The Unit 1 Sump C sample was collected in 1R26 under work order 390645-02 with the following results: Sample obtained

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 10

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

was 0.5 grams white powder. Analysis results Boron = 481.4 ppm, pH = 8.09, Iron/Nickel = less than LLD, Silica = 1.6 ppm, Suspended Solids = 1742 ppm, white material present, Sodium = greater than 350 ppm, CO-60 = 1.01E-3 1/2 LIFE = 5.3 YEARS, CS-137 = 3.46E-4 1/2LIFE = 30 YEARS, SB-125 = 2.50E-4 1/2 LIFE = 2.8 YEARS, Based on the absence of short lived isotopes such as CO-58 or AG-110m, (isotopes in the RCS, SFP and RWST) it would tend to suggest that this deposit is not from the last 1 -3 fuel cycles. The Unit 1 regen room sample was collected in 1R26 under work order 390645-03 with the following results: Sample obtained from near the bio-shield wall was 0.5 grams was dissolved in DI water Boron = 180.5 ppm, pH = 9.27, Suspended Solids = 893.4 ppm visible solids (sand?), Iron less than LLD = 100 ppb. Sample #2 "from under transfer canal Boron = 273.5 ppm, pH = 9.20, Suspended Solids = 36.4 ppm, Iron less than LLD = 100 ppb. Pictures of typical unit 1 boric acid stains are attached in sharepoint. Similar to unit 2, the unit 1 samples had neutral to base pH and minimal iron content. The solids of the unit 1 sump C sample were higher at approximately 1.7% of the sample.

**Assign No.:** 01160372 19

Aff Fac: PI

Dept: 71

Status : COMPLETE 09/25/2009

Due Date : 10/16/2009

Primary Resp Grp :  
Secondary Resp Grp :  
Assignment To :

DWNT01 T DOWNING

Vacuum Box or PT Cavity Weld Seams  
Vacuum box or dye penetran test a sample  
of accessible refueling cavity weld seams  
to ensure no cracking has occured since  
the last inspection in 1998-1999.

Orig Due Date: 10/16/2009

Completion Notes for A/R Assignment:01160372 19  
Vacuum box testing was completed under WO 378798 task 4.  
Testing included essentially all accessible flat seams of  
the floor of the lower cavity and approximately 6 feet up  
the walls. No indicaitons were noted.

**Assign No.:** 01160372 20

Aff Fac: PI

Dept: 71

Status : COMPLETE 04/21/2010

Due Date : 05/21/2010

Primary Resp Grp :  
Secondary Resp Grp :  
Assignment To :

DWNT01 T DOWNING

Vacuum Box or PT Refuel Cavity Weld Seams  
Vacuum box or dye penetrant test a sample  
of accessible weld seams to ensure no  
cracking has occured since the last examintion  
in 1998-1999.

Orig Due Date: 05/21/2010

Completion Notes for A/R Assignment:01160372 20  
This action was completed under WO390456-09. Three  
indications were identified. Reference AR 1228230 and WO

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 11

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

390456-20.

**Assign No.:** 01160372 21

Aff Fac: PI

Dept: 71

Status : COMPLETE 10/26/2009

Due Date : 11/12/2009

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

PT Transfer Tube to Liner Welds

Orig Due Date: 10/16/2009

Perform dye penetrant testing of accessible portions of transfer tube to liner welds and those welds which could result in a leak of the cavity past the cavity liner in the transfer tube area.

Scope of this action (pressure test of bellows) was originally incorrect - Pressure testing of the bellows was not necessary as it is performed each outage. Scope was changed to PT of the welds in the transfer tube area and due date set accordingly. S. Skoyen 10-11-09

Completion Notes for A/R Assignment:01160372 21

PT inspection of transfer tube to liner welds completed to the extent practical and supplemented by VT-1 visual examination, with VT-1 of other cavity welds, under Work Order 391275-01. No indication on transfer tube welds to liner. One 1/8" porosity on Upper internal embedment plate to liner. Detailed NDE reports BOP-PT-09-053, BOP-VT-09-042, 043 attached to hard copy of WO 391275-01. Draft NDE reports attached to sharepoint of this action.

**Assign No.:** 01160372 22

Aff Fac: PI

Dept: 71

Status : COMPLETE 04/21/2010

Due Date : 05/21/2010

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Pressure Test or PT Transfer Tube Bellows Welds

Orig Due Date: 05/21/2010

Pressure test or dye penetrant test accessible portions of transfer tube bellows welds to preclude the possibility of water leaking along the transfer tube to the inside surface of the containment vessel.

Completion Notes for A/R Assignment:01160372 22

This task was completed under work order 390456-10 with no indications. Reference NDE reports BOP-VT-10-006 and BOP-PT-10-020.

**Assign No.:** 01160372 23

Aff Fac: PI

Dept: 61

Status : ACC/ASG 10/15/2009

Due Date : 06/22/2011

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Monitor and document Unit 1 leakage

Orig Due Date: 06/22/2011

Monitor and document the absence of Unit 1 leakage in typical areas including the Sump B and Regen Hx room for the first pool flood after repair in 1R27. Continued leakage would indicate either the wrong root cause of ineffective repairs. Refer to CAP 01201071 for leakage identified during 1R26 fol

**PASSPORT Action Tracking****Action Request Report****TIPAA10**

Requested By: S SKOYEN

Page : 12

Request Date: 07/09/2010 11:24

Printed: 07/09/2010 11:24

lowing repairs and EFR action -10 under this CAP.

**Assign No.:** 01160372 24

Aff Fac: PI

Dept: 71

Status : ACC/ASG 10/28/2009

Due Date : 06/04/2011

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Grind out and PT Porosity on Upper Internals Stand Weld Orig Due Date: 06/04/2011

Grind out and PT the 1/8" indication of porosity identified on the upper internals stand liner to embedment plate weld during the refueling cavity inspection performed under WO 391 275. The indication is recorded on data sheet BOP-VT-09-043 attached in sharepoint of AR01160372-21.

**Assign No.:** 01160372 25

Aff Fac: PI

Dept: 71

Status : COMPLETE 04/13/2010

Due Date : 04/30/2010

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : DWNT01 T DOWNING

Track EC 15651 for Containment Assessment to Modified Orig Due Date: 04/30/2010

Track EC 15651 for Containment Assessment to Completion.

As stated in FP-PA-ARP-01 "Actions that address conditions adverse to quality SHALL be initiated from severity level "A," "B," or "C" CAPs and tracked to completion, with the following exceptions and clarifications:

Engineering Changes (ECs):

For "A" or "B" CAPs, initiate a corrective action to track the modification to MODIFIED or CANCELLED.

Completion Notes for A/R Assignment:01160372 25

EC closed. See email attached in sharepoint.

**Assign No.:** 01160372 26

Aff Fac: PI

Dept: 61

Status : ACC/ASG 05/27/2010

Due Date : 05/03/2012

Primary Resp Grp :

Secondary Resp Grp :

Assignment To : N104489 C WEBBER

Monitor and document Unit 1 leakage

Orig Due Date: 05/03/2012

Monitor and document the absence of Unit 2 leakage in typical areas including the Sump B and Regen Hx room for the first pool flood after repair in 2R27. Continued leakage would indicate either the wrong root cause of ineffective repairs. Refer to CAP 1232430 for leakage identified during 2R26 following repairs and EFR action -13 under this CAP.

TOTAL Number of Action Requests : 1