Sengupta, Abhijit

From:Thomas, GeorgeSent:Thursday, November 19, 2009 11:28 AMTo:Carrion, Robert; Masters, Anthony; Farzam, Farhad; Ashar, Hansraj; Sheikh, AbdulCc:Khanna, Meena; Lake, LouisSubject:Presentation made to PNSCAttachments:2009 Nov 16 - PNSC - Repair Update_FINAL.pptx

Attached FYI is the presentation Mr. Garry Miller (CR3 Containment Delam PM) made to the Plant Nuclear Safety Committee, which approved the recommendation made for repair as "Remove and replace delamination". Please do not distribute.

George Thomas Structural Engineer NRR/DE/EMCB 301-415-6181 George.Thomas2@nrc.gov


-42

209

Crystal River Unit #3


Presentation to PNSC Containment Update & Discussion of Repair Options

November 16th 2009 Presented by Garry Miller





Steam Generator Replacement (SGR) Opening (between Buttresses 3 and 4)




SGR Opening Dimensions @ Liner

23' 6" x 24' 9"


@ Concrete Opening 25' 0" x 27" 0"



Hydro-Demolition & Liner Removal Sequence




Delamination Close-up







Location of the Delamination




Condition Assessment Techniques Completed or Planned

- Impulse Response (IR) Scanning of Containment Wall Surfaces
 - w Comprehensive on external exposed surfaces
 - w Representative sampling inside buildings
- Core bores
 - w Use to cross-check IR results
 - Includes visual inspection/documentation of surface inside the bored hole
- IWL visual inspection of containment external surface (affected areas)
- Dome Inspections
 - w IR scans in selected area
 - w Core bore samples in repaired and non-repaired areas
 - w Physical survey (compared to 1976 results)






Containment "Unfolded" – Buttress 2 to 5 Updated Nov 16th, Mosaic IR Overlay scale is approximate




¢

7


Containment "Unfolded" – Buttress 5 to 2 Updated Nov 16th 2009






Core Bores


Buttress spans 2- 3- 4- 5 (as of Nov 14th 2009)



Core Bores

Buttress Spans 5 - 6 - 1 - 2 (as of Nov 14th 2009)






Tendon Pattern


Tendon Pattern at time of cutting SGR Opening

- ----- Energized Tendon
- ----- Removed Tendon





Root Cause Analysis – PII Metrics Un-refuted Failure Modes as of Nov 9th 2009



Root Cause Analysis Field Data Acquisition

- Impulse Response (IR) Scans
- Boroscopic Inspections
 - Core bore holes
 - Inside the delaminated gap
- Visual inspections
 - Delamination cracks at SGR Opening
 - Larger fragments from concrete removal process
 - Containment external surface





Root Cause Analysis Field Data Acquisition (continued)

- Nearby energized tendons lift-off (vertical and horizontal)
- Containment ID measurements
- Strain gauge measurements
- Linear variable displacement transducer (LVDT) gap monitoring
- Building Natural Frequency






Root Cause Analysis Field Data Acquisition (continued)

- Core bores laboratory analysis
 - w Petrographic Examination
 - w Modulus of Elasticity and Poisson's Ratio
 - w Density, Absorption, and Voids
 - w Compressive Strength, Splitting Tensile Strength, and Direct Tensile Strength






DESIGN BASIS ANALYSIS







MPR 3D FE Model *Model Fe*at*ures*



180 degree Symmetric model

- w Symmetry plane @ 150 degrees midway Between Buttress 3 & 4 / 1 & 6
- w 1/2 Opening, 1/2 Damage & 1/2 Hatch Modeled Explicitly

Concrete Model

- w Brick elements for all components
- w Dome and Base modeled independently
- w Simplified ring beam and buttress geometry
- w Constraint equations used to join dome and ring girder for meshing efficiency
- w Constraint equation used to model sloped surfaces of the hatch

Liner Model


- w Shell mesh with variable thickness
- w Shared nodes with containment inner surface
- Tendon Modeling
 - w Hoop tendons modeled explicitly for release and re-tensioning
 - w Vertical Tendons modeled explicitly for release and re-tensioning
 - w Dome tendons modeled independently with forces ported to global model






MPR 3D FE Model Model Features (continued)

19



MPR 3D FE Model Load Cases




- Live and Dead Loads
- Wind (110mph @ 30' increasing to 179 mph @ 166'10")
- Tornado Wind (300 mph)
- Tornado pressure (external pressure of 3 psig)
- Tornado Missiles (35' utility pole or 1 ton car @ 150 mph)
- Seismic (OBE 0.05 and SSE 0.10)
- Temperature Loads
- Accident Pressure (55 psig)
- Accidental Containment Spray Actuation Press (-2.5 psig)





MPR 3D FE Model Specific Analysis to be Performed



Existing Design Cases for Comparison

- w Gravity (.95 G)
- Internal Dead Load (200 puff) w
- Tendons (1635 kips / tendon) w
 - u Include losses
- Internal Pressure (55.0 psi) W
- Wind Pressure (0.568 psi) W
- Seismic W
- Accident Thermal w

Planned Analysis Sequence

- Dead Load + Tendons
- Remove Hoop + Vertical Tendons W in SGR Opening
- Remove SGR Opening W
- Delamination⁽¹⁾
- w Remove Additional Hoop & Vertical Tendons
- Replace the SGR Plug⁽²⁾
- Repair⁽²⁾ W
- **Re-tension Tendons** w
- SAVE Path Dependent Model for w Starting point to Run 5 Controlling Design cases



⁽¹⁾ Root cause must confirm delamination timing ⁽²⁾ Sequence of replacing SGR concrete plug or repair may be adjusted

Y Progress Energy

Repair Attributes

- Incorporates and is compatible with Root Cause Analysis findings
- ReDesignolBassiseGontrollingirlsoad Steps
- Incorporates Life of Plant Considerations
 - w Long Term Surveillance and/or Maintenance Requirements
 - w License Renewal
- Constructability





Repair Alternatives Considered

- Use-as-Is
- Anchorage Only
- Cementitious Grout
- Epoxy Resin
- Delamination Removal and Replacement





"Use-as-Is" and "Anchorage Only"

Use as Is - Rejected

- w Degraded safety related structure
- w Design margins are reduced

Anchorage Only- Rejected

- w Containment and delaminated layer will not structurally perform as monolithic shell
 - u Would function as two independent shells pinned together
- w Detensioning is not expected to close the delamination gap (greater than 2" in some places)
 - u Would require some competent fill material be added
- Anchorage plate washers (acting to distribute the load) would have minimal separation creating difficulty in the field
 - u Tendons are not always equally spaced
 - u Rebar mat interference at targeted anchorage locations





"Cementitious Grout"

Cementitious Grout - *Rejected*

- w Will not be able to penetrate all of the fissures observed along the delaminated surface
 - u Creates un-repaired weak planes, affecting tensile capacity
- w Multi-fissure segmented cracking and dislodgement could block adjacent areas from being filled
- w Mock-up testing to simulate all of the in-situ conditions is problematic
 - u Examples Cleanliness of surfaces, parallel fissures
 - u Would likely require in-situ testing that would be difficult to control in the field





"Cementitious Grout"

Cementitious Grout – *Rejected (continued)*

- w Mock-up test needed to validate tendon duct integrity (leak tightness against grouting injection)
 - u Test may indicate leak tightness is not assured
- Requires anchorage to resist grout injection pressures(>20 psig), and this has all of the same difficulties as detailed in the "Anchorage Only" repair
 - u This anchorage system limits access to effectively perform IR scans to ensure complete grout coverage
- w Physical properties of grout would require detailed evaluation and/or verification to prior to use
 - u Many grouts are blended for geotechnical applications
 - u Tensile strength of typical grouts is significantly lower than epoxy resins





Repair Alternatives "Epoxy Resin"

Epoxy Resins - Rejected

- w Not viable in gaps greater than 1/4" due to exothermic reaction
 - Delamination gaps are well beyond this limit, including > 2" in some locations
- w May not be able to penetrate all of the fissures observed along the delaminated surface
 - u Creates un-repaired weak planes, affecting tensile capacity
- w Raising the injection pressure to improve penetration in fissures
 - u Anchorage becomes more difficult
 - u Tendon conduit integrity becomes more difficult
- Mock-up test needed to validate tendon duct integrity (leak tightness against epoxy injection)
 - u Test may indicate leak tightness is not assured





Repair Alternatives "Epoxy Resin"

Epoxy Resins – *Rejected (continued)*

- w Mock-up testing to simulate all of the in-situ conditions is problematic
 - u Examples Cleanliness of surfaces, parallel fissures
 - u Would likely require in-situ testing that would be difficult to control
- w Requires anchorage to resist epoxy injection pressures (8 to 20 psig), and this has all of the same difficulties as detailed in the "Anchorage Only" repair
 - u This anchorage system limits access to effectively perform IR scans to ensure complete coverage





Repair and Replacement

Delamination Removal and Replacement – Selected

- w Delamination Removal Challenges
 - u Safe removal of delaminated concrete at elevated heights
 - u Avoiding collateral damage to tendon conduits
 - u Minimize damage to the remaining substrate to minimize concrete bruising and to provide a favorable bonding surface
 - u Requires verification planar fissures are removed
- w Requires new radial reinforcement design (anchored to the substrate)
- w Will require treatment of planar fissures (if encountered) at periphery






Repair and Replacement

Repair and Replacement – Selected (continued)

- w Need to secure and verify same constituents to use the existing qualified design concrete mix (for the SGR Opening)
- w Concrete Placement
 - u Needs to construct ganged forms for placing the pours
 - u Need to determine method to anchor the forms
 - u Elevations create work execution challenge



Boroscopic Photos *Delamination Gap Dimensions*




Buttress 3-4, Cell K, Core #55

Buttress 3-4, Cell H, Core #82





Boroscopic Photos *Delamination Gap Dimensions*




Buttress 3-4, Cell Z, Core #78

Buttress 3-4, Cell X, Core # 80





Boroscopic Photos *Debris in the Delamination Gap*




Buttress 3-4, Cell H, Core #81

Buttress 3-4, Cell H, Core #82






Boroscopic Photos *Debris in the Delamination Gap*








Boroscopic Photos Fissures in the Delamination Gap







Boroscopic Photos *Fissures in the Delamination Gap*







Summary & Questions

Questions



