


LINE	Activity ID	WONA	Orig Dur	Cal ID	Early Start	Early Finish	Total Float	OMWC	Resource ID	Units per Time	APR			MAY		
											12	19	26	3	10	17
406	6084266010	600842660010	8	1	06APR10 05:00A	11APR10 05:59	221	EOM	S-EEP08	1.00	AF BURIED PIPE - ENGINEERING INSPECTION U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL S-EEP08 - MONTGOMERY, ROBERT X1781					
407	6084266045	600842660045	12	1	06APR10 05:00A	11APR10 06:59	220	EOM	S-EEP08	1.00	AF BURIED PIPE- G-WAVE INSPECTIONS (IMP ^{ro} TECH) U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL					
408	6084266X35	60084266X0035	12	1	08APR10 10:00A	11APR10 12:59	214	EOM	S-EEP08	2.00	AF BURIED PIPE - PERFORM NON-INTRUSIVE INSPECT'S U1 OUTER (SOUTH) PEN WEST WALL 93'-6"					
420	AFFFIX-035	60084266XXXX	12	1	11APR10 05:00	11APR10 16:59	62	C-ROCSP3	C-ROCSP3	4.00	AF BURIED PIPE:EXCAVATE FROM FENCE TO PEDESTAL STEP DOWN IAW TRENCHING PROCEDURE TEAM A					
419	AFFFIX-055	60084266XXXX	8	1	11APR10 05:00	11APR10 12:59	42	C-ROCSP3	C-ROCSP3	4.00	AF BURIED PIPE:SUPPORT TRANS PANEL TO EXCAVATE STEP DOWN IAW TRENCHING PROCEDURE TEAM B					
412	AFFFIXTEST	60084266XXXX	4	1	11APR10 05:00	11APR10 08:59	74	EOM	S-EEP08	1.00	AF BURIED PIPE:PERFORM & ANALYZE G-WAVE TEST RESULTS FROM TEST WILL DETERMINE REPAIR EXTENT					
414	6084266130	600842660130	1	1	11APR10 07:00	11APR10 07:59	228	S-OSHF	S-OSHF	1.00	AF BURIED PIPE - PLACE U/S/VERIFY PROPER OP U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL					
421	AFFFIX-060	60084266XXXX	12	1	11APR10 13:00	12APR10 00:59	42	C-ROCSP3	C-ROCSP3	4.00	AF BURIED PIPE:EXCAVATE FROM PEDESTAL TO OUT.PEN STEP DOWN IAW TRENCHING PROCEDURE TEAM B					
422	AFFFIX-040	60084266XXXX	4	1	11APR10 17:00	11APR10 20:59	62	C-ROCSP3	C-ROCSP3	4.00	AF BURIED PIPE:EXCAVATE FROM FENCE TO PEDESTAL STEP DOWN IAW TRENCHING PROCEDURE TEAM A					
423	AFFFIX-065	60084266XXXX	12	1	12APR10 01:00	12APR10 12:59	42	C-ROCSP3	C-ROCSP3	4.00	AF BURIED PIPE:EXCAVATE FROM PEDESTAL TO OUT.PEN STEP DOWN IAW TRENCHING PROCEDURE TEAM B					
424	AFFFIX-070	60084266XXXX	4	1	12APR10 13:00	12APR10 16:59	42	C-ROCSP3	C-ROCSP3	4.00	AF BURIED PIPE:EXCAVATE FROM PEDESTAL TO OUT.PEN STEP DOWN IAW TRENCHING PROCEDURE TEAM B					
425	TAGAFFFIXA	60084266XXXX	4	1	12APR10 17:00	12APR10 20:59	42	S-OSTW	S-OSTW	2.00	c AF BURIED PIPE:TAG TO REPLACE 12 & 14 AF PIPE WCD - 4273621 CONTINGENCY					
426	AFFFIX-075	60084266XXXX	12	1	12APR10 21:00	13APR10 08:59	42	C-ROCSP3	C-ROCSP3	4.00	c AF BURIED PIPE:DEMO OLD PIPE FROM FHB TO PEN CONTINGENCY					

Start Date 01JAN09 00:00
 Finish Date 07JUN10 17:59
 Data Date 11APR10 05:00
 Run Date 11APR10 22:41



POD1 PSE&G NBU SALEM U/1 1R20 AUX FEED LINE Sheet 1 of 4

GH

LINE	Activity ID	WONA	Orig Dur	Cal ID	Early Start	Early Finish	Total Float	OMWC	Resource ID	Units per Time	APR			MAY		
											12	19	26	3	10	17
427	AFPPFIX-080	60084266XXXX	12	1	13APR10 09:00	13APR10 20:59	42	C-ROCSP3	C-ROCSP3	4.00						
428	AFPPFIX-085	60084266XXXX	12	1	13APR10 21:00	14APR10 08:59	42	C-ROCSP3	C-ROCSP3	4.00						
429	6084266150	600842660150	4	1	14APR10 08:00*	14APR10 11:59	147	C-FMSNWI	C-FMSNWI	2.00						
434	AFPPFIX-090	60084266XXXX	12	1	14APR10 09:00	14APR10 20:59	42	C-ROCSP3	C-ROCSP3	4.00						
430	6084266160	600842660160	4	1	14APR10 12:00	14APR10 15:59	147	C-FMSNWI	C-FMSNWI	2.00						
432	6084266151	600842660151	1	1	14APR10 16:00	14APR10 16:59	147	A-NOSQV	A-NOSQV	0.00						
433	6084266161	600842660161	1	1	14APR10 16:00	14APR10 16:59	147	A-NOSQV	A-NOSQV	1.00						
435	AFPPFIX-095	60084266XXXX	12	1	14APR10 21:00	15APR10 08:59	42	C-ROCSP3	C-ROCSP3	4.00						
436	AFPPFIX-100	60084266XXXX	12	1	15APR10 09:00	15APR10 20:59	42	C-ROCSP3	C-ROCSP3	4.00						
437	AFPPFIX-105	60084266XXXX	12	1	15APR10 21:00	16APR10 08:59	42	C-ROCSP3	C-ROCSP3	4.00						
438	APFFIX-140	600842660140	12	1	15APR10 21:00	16APR10 08:59	214	C-ROCSP3	C-ROCSP3	8.00						
439	AFPPFIX-110	60084266XXXX	12	1	16APR10 09:00	16APR10 20:59	42	C-ROCSP3	C-ROCSP3	4.00						
440	APFFIX-145	60084266XXXX	12	3	16APR10 09:00	17APR10 08:59	106	C-ROCSP3	C-ROCSP3	8.00						
441	AFPPFIX-115	60084266XXXX	12	1	16APR10 21:00	17APR10 08:59	42	C-ROCSP3	C-ROCSP3	4.00						
468	6084266105	600842660105	6	5	17APR10 07:00*	17APR10 12:59	24	C-ROCF	C-ROCF	2.00						
481	AFPPFIX-120	60084266XXXX	12	1	17APR10 09:00	17APR10 20:59	42	C-ROCSP3	C-ROCSP3	4.00						
481	AFPPFIX-150	60084266XXXX	12	3	17APR10 09:00	18APR10 08:59	106	C-ROCSP3	C-ROCSP3	8.00						
471	6084266106	600842660106	2	5	17APR10 13:00	17APR10 14:59	24	C-ROCF	C-ROCF	2.00						

c AF BURIED PIPE: DEMO OLD PIPE FROM FHB TO PEN CONTINGENCY
 c AF BURIED PIPE: INSTALL NEW HANGER INSERTS CONTINGENCY
 W-19401-006 - RESTORE PEN SEAL U1 OUTER (SOUTH) PEN WEST WALL 93'-6"
 c AF BURIED PIPE: INSTALL NEW HANGER INSERTS CONTINGENCY
 W-19401-008 - RESTORE PEN SEAL U1 OUTER (SOUTH) PEN WEST WALL 93'-6"
 W-19401-006 - PERFORM PEN SEAL INSPECTION U1 OUTER (SOUTH) PEN WEST WALL 93'-6"
 W-19401-008 - PERFORM PEN SEAL INSPECTION U1 OUTER (SOUTH) PEN WEST WALL 93'-6"
 c AF BURIED PIPE: INSTALL NEW HANGERS CONTINGENCY
 c AF BURIED PIPE: INSTALL NEW HANGERS CONTINGENCY
 c AF BURIED PIPE: PLACE NEW PIPE ON HANGERS CONTINGENCY
 AF BURIED PIPE: DEMOBE EXCAVATION EQUIPMENT
 c AF BURIED PIPE: SECURE & WELD NEW PIPES CONTINGENCY
 AF BURIED PIPE: REMOVE EXCAVATION SPOILS DAYS ONLY
 c AF BURIED PIPE: SECURE & WELD NEW PIPES CONTINGENCY
 AF BURIED PIPE - PREP PIPE TO RECOAT U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL SAND BLAST PIPE NOTE: START DATE CONTINGENT ON EXTENT OF REPAIRS
 c AF BURIED PIPE: SECURE & WELD NEW PIPES CONTINGENCY
 AF BURIED PIPE: REMOVE EXCAVATION SPOILS DAYS ONLY
 AF BURIED PIPE - RECOAT AUX FEED PIPE (1st COAT) WILL WORK DAY SHIFT ONLY PER PAT VAN HORN U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL

LINE	Activity ID	WONA	Orig Dur	Cal ID	Early Start	Early Finish	Total Float	OMWC	Resource ID	Units per Time	APR			MAY		
											12	19	26	3	10	17
481	AFPPFIX-125	60084266XXXX	12	1	17APR10 21:00	18APR10 08:59	42	C-ROCSP3	C-ROCSP3	4.00						
481	AFPPFIX-130	600842660090	12	1	18APR10 09:00	18APR10 20:59	42	C-ROCSP3	C-ROCSP3	4.00						
481	AFPPFIX-135	60084266XXXX	12	1	18APR10 09:00	18APR10 20:59	43	C-OSNDE	C-OSNDE	2.00						
0	AFPPFIX-155	600842660095	2	1	18APR10 19:00	18APR10 20:59	42	A-NOSQV	A-NOSQV	0.00						
0	AFPPFIX-160	600842660100	1	1	18APR10 21:00	18APR10 21:59	42	C-ROCSP	C-ROCSP	0.00						
481	TAGAFPPFIXB	60084266XXXX	4	1	18APR10 22:00	19APR10 01:59	42	S-OSTW	S-OSTW	2.00						
472	60842661X7	60084266X0107	2	5	19APR10 11:00*	19APR10 12:59	24	C-ROCF	C-ROCF	2.00						
474	6084266107	600842660107	2	5	20APR10 09:00	20APR10 10:59	24	C-ROCF	N/A	0.00						
474	60842661A7	60084266X0107	84	1	20APR10 11:00	23APR10 22:59	52	C-ROCF	N/A	0.00						
478	6084266108	600842660108	2	1	23APR10 23:00	24APR10 00:59	52	MSLF-MTS	MSLF-MTS	1.00						
479	6084266110	600842660110	24	1	24APR10 01:00*	25APR10 00:59	52	C-ROCSP3	C-ROCSP3	0.00						
480	6084266300	600842660300	24	1	24APR10 01:00*	25APR10 00:59	52	C-ROCSP3	C-ROCSP3	0.00						
481	AFPPFIX-165	600842660320	24	1	24APR10 01:00	25APR10 00:59	52	C-ROCSP3	C-ROCSP3	8.00						
482	6084266120	600842660120	1	1	25APR10 01:00	25APR10 01:59	1,046	C-ROCSP3	C-ROCSP3	1.00						
481	AFPPFIX-170	600842660380	2	1	25APR10 01:00	25APR10 02:59	52	C-ROCSP3	C-ROCSP3	2.00						

c AF BURIED PIPE: SECURE & WELD NEW PIPES CONTINGENCY
 c AF BURIED PIPE: SECURE & WELD NEW PIPES CONTINGENCY
 c AF BURIED PIPE: PERFORM NDE ON NEW PIPE WELDS CONTINGENCY
 c AF BURIED PIPE - QV NOTIFICATION OF WELD ACT CONTINGENCY
 c AF BURIED PIPE - PERFORM HYDRO TESTING BACK END TIE OF PREP MODE4 CONTINGENCY
 c AF BURIED PIPE: REL TO REPLACE 12 & 14 AF PIPE CONTINGENCY
 AF BURIED PIPE - RECOAT AUX FEED PIPE (2nd COAT) WILL WORK DAY SHIFT ONLY PER PAT VAN HORN REQUIRES 6 HOUR CURE TIME BETWEEN COATS U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 AF BURIED PIPE - RECOAT AUX FEED PIPE (3rd COAT) WILL WORK DAY SHIFT ONLY PER PAT VAN HORN FINAL COAT REQUIRES 3 TO 4 DAY CURE TIME U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 AF BURIED PIPE - 3RD COAT CURE TIME U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 AF BURIED PIPE - PERFORM HOLIDAY TESTING U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 AF BURIED PIPE - BACKFILL & COMPACT SOIL U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL EXCAVATION #1
 AF BURIED PIPE - BACKFILL & COMPACT SOIL U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL EXCAVATION #2
 AF BURIED PIPE - BACKFILL & COMPACT SOIL U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL EXCAVATION #3
 AF BURIED PIPE - COMPACTION TEST U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 AF BURIED PIPE: ERECT FENCE @ FHB TRANSITION WALL

LINE	Activity ID	WONA	Orig Dur	Cal ID	Early Start	Early Finish	Total Float	OMWC	Resource ID	Units per Time	APR				MAY			
											12	19	26	3	10	17	24	
0	6084266131	600842660131	1	1	26APR10 07:00	26APR10 07:59	1,018	S-ME09	S-ME09	0.00								
0	6084266142	600842660142	2	1	26APR10 07:00	26APR10 08:59	1,017	S-ME09	S-ME09	2.00								
0	6084266053	600842660053	4	1	27APR10 08:00	27APR10 11:59	990	C-FMSY	C-FMSY	0.00								
0	6084266109	600842660109	2	1	27APR10 08:00	27APR10 09:59	992	C-ROCF	C-ROCF	0.00								

AF BURIED PIPE - REMOVE TP&L
 U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 RESTORE TP&L CABLING
 U/1 YARD UNDER CTMT EQUIPMENT HATCH PEDESTAL
 BACKFILL FOR WEATHER OR OTHER EMERGENCY E
 AF BURIED PIPE EXCAVATION
 CONTINGENCY
 AF BURIED PIPE : REPAIR HOLIDAYS IF REQUIRED
 CONTINGENCY