

Outside of Scope



plant status daily
archives enter daily plant status saf
in

Oconee Information for 09/30/2009 (Modify/Update)

Outside of Scope

*Outside
of
Scope*

information in this record was deleted in
accordance with the Freedom of Information Act.
Exemptions: 201-0021
FOIA/PA 201-0021

Risk Significant / Emergent Activities:

9/23

The tie-in work for the SSF ASW system began over the weekend. Unit 2 work is complete; i.e., the new piping is installed and pressure tested. All three old sections of piping are capped in the outside hole. Tie-in on all 3 ASW pipes outside the building is complete and preparations are underway to start coating the pipes with the coal tar protection. Inside the SSF building, tie-in work is underway for Unit 1 and 3. There have been fit-up issues with the final connections on both units which may push completion for Unit 3 until Thursday morning. Following the tie-in inside the building, the headers will have the VT-2 testing performed and the operability test performed. The VT-2 for Unit 1 is currently scheduled for 1700 today; for Unit 3 0600 tomorrow. Refill of the hole will commence once the testing is complete. Currently, Unit 2 is available and Unit 1 & 3 are inoperable in terms of the SSF.

9:15 mtg. ☐ Yes ☐ No ☒

[add attachment](#)

Outside of Scope

Outside
of
Scope