

R-2

Outside of Scope



plant status daily
archives

enter daily plant status

saf
in

Oconee Information for 10/01/2009 (Modify/Update)

Outside of Scope

Outside
of
Scope


Information in this record was deleted in
accordance with the Freedom of Information Act
Exemptions
FOI/MPA 2011-002
Outside of Scope

Risk Significant / Emergent Activities:

9/24

The tie-in work for the SSF ASW system has been completed for all three units (both inside and outside the SSF building). The hydrostatic test of the new piping has been completed successfully on Unit 1 and 2 piping with Unit 3 piping being aligned for testing this morning. Once the test is complete and results deemed acceptable, the asw functional test will commence. Currently all three headers are AVAILABLE and OPERABILILTY will be assessed when the functional test is performed. The old piping has been capped on both ends and will be left in-place. RI's have followed the repair / replacement work activities including the execution of the critical activity plan, protection of other plant equipment as required, application of the external coating on the buried sections of piping and testing of the system following repairs. The photos show the as-left configuration of the ASW piping inside the building (the new line and abandoned old line) as well as the piping that will be buried in its coated state.

9:15 mtg. ☒ Yes ☐ No 



delete

Buried Piping - Coated.jpg



delete

Inside tie-in.jpg

[add attachment](#)

Outside of Scope

Outside
of
Scope



Unit 1 ASW Piping (Other 2 units are similar)

