

<b>DAILY QUALITY CONTROL REPORT</b>		<b>Date:</b>	11/17/09
		<b>Day:</b>	Tuesday
<b>Project:</b>	Forest Glen Survey	<b>Report No.:</b>	002
<b>Contract No.:</b>	W912DQ-08-D-0003	<b>Wind:</b>	~5mph
<b>Task Order No.:</b>	N/A	<b>Humidity:</b>	Low
<b>Cabrera Project No.:</b>	08-3800.04	<b>Weather:</b>	Sunny, 45-65 <sup>0</sup>
<b>USACE Project Manager:</b>	Eric Barbour		
<b>Cabrera Personnel On Site:</b>	Kevin Kosko, Mike Barsa, Al Craig, Althea Williams		
<b>Subcontractors On Site:</b>	None		
<b>USACE Personnel On Site:</b>	None		
<b>Visitors On Site:</b>	None		
<b>Equipment On Site:</b>	3 Ludlum 2360 instruments and probes, 1 microR meter, smears, hand tools		
<b>Work Performed:</b>	Performed QA checks of instrumentation, survey teams were split with Mr. Barsa and Ms. Williams going to Building 511 for survey and Mr. Craig and Mr Kosko proceeding to Building 512. Completed surveys in these buildings with no major issues, performed housekeeping.		
<b>Quality Control Activities:</b>	Source check instruments in accordance with the SAP and Cabrera SOP.		
<b>Health And Safety Levels And Activities:</b>	Level D PPE		
<b>Problems Encountered/ Corrective Action Taken:</b>	Discussed scanning methodology in renovated areas with Mr Barbour, agreed that we would scan 100% of areas where tile was removed and 1-2 passes around the lower walls with the 43-37 probe (in accessible areas).		
<b>Special Notes:</b>	Talked with site representative Anne Delp to update status at the completion of the day's activities.		
<b>Tomorrow's Expectations:</b>	Complete survey of the Gillette Building and provide a debrief to Mr. Barbour.		
<b>By:</b> Kevin Kosko	<b>TITLE:</b> Project Manager		