



Project: 20110512 GE New Haven Sch
Date: Thu 5/12/11

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 1

ID	Task Name	Duration	Start	Finish	2010												2011												2012											
					Oct	No	Dec	Jan	e	Mar	Apr	a	Jun	Jul	Aug	Se	Oct	No	Dec	Jan	e	Mar	Apr	a	Jun	Jul	Aug	Se	Oct	No	Dec	Jan	Fe	Mar	Apr	a	Jun			
59	Off-Site Laboratory Analysis	15 days	Fri 9/30/11	Thu 10/20/11																																				
60	Data Validation - Satisfy FSS	2 days	Fri 10/21/11	Mon 10/24/11																																				
61	GE Authorization to Backfill	3 days	Tue 10/25/11	Thu 10/27/11																																				
62	Backfill in one foot lifts, Verify Compaction	3 days	Fri 10/28/11	Tue 11/1/11																																				
63	Replace Storm Sewer at Argyle & Shelton	2 days	Wed 11/2/11	Thu 11/3/11																																				
64	City Inspection	0 days	Thu 11/3/11	Thu 11/3/11																																				
65	Replace Curb, Gutter, and Asphalt Pavement	3 days	Fri 11/4/11	Tue 11/8/11																																				
66	City Inspection	0 days	Tue 11/8/11	Tue 11/8/11																																				
67	South Trench Complete	0 days	Tue 11/8/11	Tue 11/8/11																																				
68	Subfloor Soils	40 days	Fri 9/23/11	Thu 11/17/11																																				
69	X-Ray Read Room	31 days	Fri 9/23/11	Fri 11/4/11																																				
70	Mark Out Cut Lines	1 day	Fri 9/23/11	Fri 9/23/11																																				
71	Remove Concrete	2 days	Fri 9/23/11	Mon 9/26/11																																				
72	Release Concrete as Uncontaminated Rubble	1 day	Tue 9/27/11	Tue 9/27/11																																				
73	Dispose of Concrete Rubble	0 days	Tue 9/27/11	Tue 9/27/11																																				
74	Excavate LLRW Soil in One Foot Lifts, Assign SNM Accountability	3 days	Tue 9/27/11	Thu 9/29/11																																				
75	Progress Rad Survey and Sampling (<30 pCi/g U-235 - Ready for	2 days	Fri 9/30/11	Mon 10/3/11																																				
76	Complete Soil Excavation	1 day	Tue 10/4/11	Tue 10/4/11																																				
77	Waste Packaging Direct Load into IP-1 IMC with 17.5 tons, Seal, Manifest, and Ship to Transload Facility as Completed	6 days	Tue 9/27/11	Tue 10/4/11																																				
78	Coordinate FSS Observation/Split Samples with ORISE/DEP	0 days	Tue 10/4/11	Tue 10/4/11																																				
79	Conduct Final Status Survey and Sampling	1 day	Wed 10/5/11	Wed 10/5/11																																				
80	Off-Site Laboratory Analysis	15 days	Thu 10/6/11	Wed 10/26/11																																				
81	Data Validation - Satisfy FSS	2 days	Thu 10/27/11	Fri 10/28/11																																				
82	GE Authorization to Backfill	3 days	Mon 10/31/11	Wed 11/2/11																																				
83	Backfill in 1 FT Lifts, Machine Compact	1 day	Thu 11/3/11	Thu 11/3/11																																				
84	Restore Concrete Surface	1 day	Fri 11/4/11	Fri 11/4/11																																				
85	X-Ray Read Room Complete	0 days	Fri 11/4/11	Fri 11/4/11																																				
86	Decon Pit Area	31 days	Thu 10/6/11	Thu 11/17/11																																				
87	Mark Out Cut Lines	1 day	Thu 10/6/11	Thu 10/6/11																																				
88	Remove Concrete	2 days	Thu 10/6/11	Fri 10/7/11																																				
89	Release Concrete as Uncontaminated Rubble	1 day	Mon 10/10/11	Mon 10/10/11																																				
90	Dispose of Concrete Rubble	2 days	Tue 10/11/11	Wed 10/12/11																																				
91	Excavate LLRW Soil in One Foot Lifts, Assign SNM Accountability	3 days	Mon 10/10/11	Wed 10/12/11																																				
92	Progress Rad Survey and Sampling (<30 pCi/g U-235 - Ready for	2 days	Thu 10/13/11	Fri 10/14/11																																				
93	Complete Soil Excavation	1 day	Mon 10/17/11	Mon 10/17/11																																				
94	Waste Packaging Direct Load into IP-1 IMC with 17.5 tons, Seal, Manifest, and Ship to Transload Facility (as Completed)	6 days	Mon 10/10/11	Mon 10/17/11																																				
95	Coordinate FSS Observation/Split Samples with ORISE/DEP	0 days	Mon 10/17/11	Mon 10/17/11																																				
96	Conduct Final Status Survey and Sampling	1 day	Tue 10/18/11	Tue 10/18/11																																				
97	Off-Site Laboratory Analysis	3 wks	Wed 10/19/11	Tue 11/8/11																																				

Project: 20110512 GE New Haven Sch
Date: Thu 5/12/11

Task

Critical Task

Progress

Milestone

◆

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

◆

◇

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

↓

Page 2

