

[illegible]

ID	Task Name	Duration	Start	Finish	Predecessors	2010												2011												201
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
37	Excavate LLRW Soil in One Foot Lifts, Assign SNM Accountability	2 days	Thu 12/1/11	Fri 12/2/11	31																									
38	Waste Packaging into IMCs and transport to transload	2 days	Thu 12/1/11	Fri 12/2/11	37SS																									
39	FSS/Coordinate with ORISE/DEP	1 day	Mon 12/5/11	Mon 12/5/11	37																									
40	Backfill in 1 FT lifts, Machine Compact	1 day	Tue 12/6/11	Tue 12/6/11	39																									
41	Restore with stone	1 day	Tue 12/6/11	Tue 12/6/11	40SS																									
42	Decon Pit Area Complete	0 days	Tue 12/6/11	Tue 12/6/11	41																									
43	South Trench Remediation	110 days	Mon 8/15/11	Fri 1/13/12																										
44	Mobilize ACM Contractor, Provide Rad Worker Training	5 days	Mon 8/15/11	Fri 8/19/11	3SS																									
45	Outside Trench Abatement	20 days	Mon 8/22/11	Fri 9/16/11	44																									
46	Package Debris/Solids in IMCs, Seal, Manifest, and Ship to Transload Facility as Completed	5 days	Mon 9/19/11	Fri 9/23/11	45																									
47	FSS/Coordinate with ORISE/DEP	10 days	Mon 9/19/11	Fri 9/30/11	45																									
48	Roof Material abatement in X-ray room	5 days	Mon 10/3/11	Fri 10/7/11	47																									
49	Sample and analysis of Floor areas to be cut	10 days	Mon 10/3/11	Fri 10/14/11	47																									
50	Abatement of Flooring for access to South Trench	10 days	Mon 10/17/11	Fri 10/28/11	49																									
51	Abatement of South Trench in Building	41 days	Mon 10/31/11	Mon 12/26/11	50																									
52	Abatement of Columns 48-26	21 days	Mon 10/31/11	Mon 11/28/11	50																									
53	Abatement of Columns 26-8	20 days	Tue 11/29/11	Mon 12/26/11	52																									
54	FSS/Coordinate with ORISE/DEP	55 days	Mon 10/31/11	Fri 1/13/12	52SS																									
55	Site Restoration - Install Steel Cover Plates	1 day	Fri 1/13/12	Fri 1/13/12	54FF																									
56	South Trench Complete	0 days	Fri 1/13/12	Fri 1/13/12	55																									
57	Waste Transportation and Disposal	95 days	Tue 10/4/11	Mon 2/13/12																										
58	Prepare Daily Waste Manifest for GE Review and Signature	60 days	Tue 10/4/11	Mon 12/26/11	51FF																									
59	Obtain Signed Manifests, Transport IMCs to Transload Facility, Load Railcars	60 days	Thu 10/6/11	Wed 12/28/11	58SS+2 days																									
60	Inspect Railcars, Release Railcars to Railroad	60 days	Tue 10/4/11	Mon 12/26/11	58SS																									
61	Railcars Arrive at EnergySolutions and Waste is Accepted	65 days	Tue 10/18/11	Mon 1/16/12	60SS+10 days																									
62	Obtain Disposal Certificates	20 days	Tue 1/17/12	Mon 2/13/12	61																									
63	Waste Transport and Disposal Complete	0 days	Mon 2/13/12	Mon 2/13/12	62																									
64	Laydown Area Characterization	23 days	Tue 11/15/11	Thu 12/15/11																										
65	Train Drill Sub/GWS/Sample Catch Basins	1 day	Tue 11/15/11	Tue 11/15/11																										
66	Drilling and onsite analysis of samples	2 days	Wed 11/16/11	Thu 11/17/11	65																									
67	Receive off-site analytical results (3 for QA purposes)	5 days	Fri 11/18/11	Thu 11/24/11	66																									
68	Prepare and submit draft Characterization Report	5 days	Fri 11/25/11	Thu 12/1/11	67																									
69	UNC Review	5 days	Fri 12/2/11	Thu 12/8/11	68																									
70	Incorporate Comments and Submit final Characterization Report	5 days	Fri 12/9/11	Thu 12/15/11	69																									
71	Demobilization	5 days	Mon 1/16/12	Fri 1/20/12																										
72	Decon and Release Equipment	5 days	Mon 1/16/12	Fri 1/20/12	56																									
73	GE Site Walk to Approve Site Restoration	0 days	Fri 1/20/12	Fri 1/20/12	72																									
74	Complete Housekeeping and Demobilize from Site	2 days	Thu 1/19/12	Fri 1/20/12	72FF																									

Project: 20111109\_UNC NH Site Deco  
Date: Wed 11/9/11

Task

Critical Task

Milestone

Summary

Rolled Up Task

◆

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Inactive Task

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only


Finish-only

Progress

Deadline

Page 2

ID	Task Name	Duration	Start	Finish	Predecessors	2010							2011												201					
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
75	Remediation and Final Status Survey Report	64 days	Mon 1/16/12	Thu 4/12/12																										
76	Prepare Draft Remediation and FSS Report	19 days	Mon 1/16/12	Thu 2/9/12	56																									
77	UNC Review of Draft Report	20 days	Fri 2/10/12	Thu 3/8/12	76																									
78	Resolution of comments	10 days	Fri 3/9/12	Thu 3/22/12	77																									
79	Revise & Issue Final Remediation and FSS Report	15 days	Fri 3/23/12	Thu 4/12/12	78																									
80	Project Complete	0 days	Thu 4/12/12	Thu 4/12/12	79FF																									



Project: 20111109\_UNC NH Site Deco  
Date: Wed 11/9/11

Task		Rolled Up Critical Task		Project Summary		Inactive Summary		Start-only	
Critical Task		Rolled Up Milestone		Group By Summary		Manual Task		Finish-only	
Milestone		Rolled Up Progress		Inactive Task		Duration-only		Progress	
Summary		Split		Inactive Task		Manual Summary Rollup		Deadline	
Rolled Up Task		External Tasks		Inactive Milestone		Manual Summary			