Alexander, Ryan	
From:	Haire, Mark REGT Tuesday, July 12, 2011 7:46 AM
Sent: To	Kennedy, Kriss; Clark, Jeff. Vegel, Anton; Caldwell, Robert; Howell, Linda; Alexander, Ryan; Kirkland, John; Azua, Ray
Cc:	Farnholtz, Thomas
Subject:	FYI: FW: Incident Commander Report
Attachments:	7-12-11 Nights docx

From: WEAVER, DAVID E [mailto:dweaver@oppd.com] Sent: Tuesday, July 12, 2011 5:03 AM To: FCS Flood Incident Commander Reports; R4 IRC; Haire, Mark Subject: Incident Commander Report

IC Report for 7-12-2011 (nights) attached.

Thanks,

L

David W.

David E. Weaver Work Week Manager

Fort Calhoun Nuclear Station Mail Stop: FC-1-2 Omaha Public Power District 9610 Power Lane Blair, NE 68008

(work) 402-533-6848 (pager (b)(6) (cell) 402-533-6940 Et (

This e-mail contains Omaha Public Power District's confidential and proprietary information and is for use only by the intended recipient. Unless explicitly stated otherwise, this e-mail is not a contract offer amendment, nor acceptance. If you are not the intended recipient you are notified that disclosing, copying, distributing or taking any action in reliance on the contents of this information is strictly prohibited.

1

Information in this record was deleted in accordance with the Freedom of Information

Act. exemptions FOIA-

2011 FLOODING	INCIDENT COMMA	NDER'S REPORT
DATE: 7-12-2011 TIME: 0500	IC: David Weaver	SHIFT: Night Shift
A DATE OF AN AND A DATE OF A DE	RGENCY PLAN CLASSIFIC	
Notification of Unusu	al Event (NOUE): Declared	6/6/11 0800; HU-1, EAL-5
	AFETY STATUS and ISSUE	SHI HE C
Nuclear Safety:		
SOPP Shutdown Condition: 1	ORAM Color: Green but elevated risk due to Station flooding	Time to Boil - Cavity: 40 hours Time to Boil - SFP: 80 hours
<ol><li>Do not park in or block reserved part</li></ol>	ured with red tape due to column si quired for passage. Safety glasses s arking locations in the parking lot. A orts/priorities are to park in the new id use the shuttle bus.	nking. Requires bypassing through the staged at both doors to the Machine Shop. Iso, only on shift staff and personnel parking lot at the top of the hill. All others
Radiological Safety: The portal rad		
to service. Please ensure you stop	and a lot of the second s	your way out of the Protected Area.
345 kV Status: Available	PLANT STATUS 161 kV Status: Av	ailable
DG1 Status: Available	DG2 Status: Avail	
Significant Bus / MCC Outages: Bu		
Significant Bus / MCC Outages: Bu Containment Closure Status: Still set	for heavy loads Conta	ainment Temp: 80 °F
Significant Bus / MCC Outages: Bu	t for heavy loads Conta 6.5" River	Level: 1005' 11" (AOP-01)

IEICANT WORK COMPLETED THIS SH	

- Placed VA-90 in service at shift turnover Monitored operation of VA-90.
- Continued pump down of the protected area.
- · Continued pump down of the railroad siding. Placed electric pump in PA outside of railroad siding door.
- Continued cleanup activities. Concentrated on south side of Service Building.
- Added another pump to the 161 kV berm (east side).
- Monitored water intrusion inside the security building. Moved hoses inside PA to connect to green 6 inch pump. Was
  not able to get suction established for the pump.
- Installed water proof enclosure boxes around 13.8 kV transformers in PA.

A STAR AND A STAR OR THESE FOR MEAN SHIET HEARING SOON PAILES A 7478

- Place VA-89 in service. (EM/OPS)
- Continue pump down of the protected area. (NPS)
- Continue pump down of the railroad siding. (CY/RP/OPS)
- Continue cleanup activities. (NPS/SFM)
- Monitor water intrusion inside the security building. (NPS)
- Finalize plan/schedule for remaining Bus 1B4A RCA extent of condition inspections. (Eng)
- Waterproofing of conduits and restore CKT 121 (13.8KV to the plant) (Substation)
- Complete sandbagging of water proof enclosure boxes around 13.8 kV transformers in PA. (SFM)

MART NEART	ERMISTATION P	RIORITIES	
TASK	LEAD WORK GROUP	EXPECTED COMPLETION DATE	COMMENTS
Finalize plan/schedule for remaining Bus 1B4A RCA extent of condition inspections. (Éng)	(Eng)	July 12	Time frames need further review and approval.
Restore CKT 121 (13.8KV to the plant)	Sub Station	July 12	Requires a colvert installed to allow sealing a conduit.
Remove 2" diameter sample vessel that dropped into FO-1	CY/Maint/Ops	TBD	
Reseal North Cable Tray Chase in Security Building	Eng/Bill Phillips/Maint	July 14	WR 166763 Need 100 Sand bags filled and Furmanite material. Prereq work to start on July 11
Install Temp. Mod. for MCC 4A2	EM	July 19	EC#. Parts hold. Breaker scheduled arrival is 7/15
VA-89/90: Remove, restore and elevate	SFM	July 22	EC 53400 being processed by DEN for the elevated stands.
Jim Shores needs EM support for pulling new phone cable into the Security Building	Comm/EM	TBD	WR 166809/parts are on order
Transition Plan for Aqua Dam monitoring and filling.	TBD	July 21	Transition aqua dam monitoring and filling operations to support personnel

Flood barriers installed per PE-RR-AE-1001, with the following deviations:

AE-22- 1007-1 door to Radwaste Building (power door) is removed. NOTE: NO POWER from MCC-4A2.

AE-23- 1007-9 door from RCA to Chemistry is removed.

AE-24- 1007-19 door - normal RP access point is removed.

AE-25- 1011-1 door from Turbine Mezzanine to Coordinator 52 is removed.

AE-28-1011-4 south door switchgear room for emergency switchgear exit

AE-21- Intake structure "trash rack" outlet is removed for cell cleaning work.

SD-127, 128 – Maintenance Shop drains to Lift Station #1 - open

VD-681, 682 - Switchgear Room HVAC drains to TB Sump - open

Other 1007' barriers can be removed to allow work access with authorization from SM. All 1007' barriers will be reinstalled when river level reaches 1006' 9" and rising, or when directed by the SM.

	Level A CR 2011-5414: Loss of 1B4A – Owner: Steve Clayton. RCA in progress				
	Intake Screen sanding in issues - HIT formed under CR 2011-5750 - Ken Erdman lead.				
	NOTES: (Topics to Discuss, Actions to Complete, Kudos to Share)				
•	Steve Gebers has the lead to transition from Coops to Bartlett personnel for Pump/Berm Watch Team members.				
•	Maintenance on failed pumps/generators appears to be due to sand or dirt in the gas. Be cautious that gas cans do not become contaminated with dirt and sand.				
•	Spare B.5.b Fire Truck from Fort Calhoun Volunteer Fire Dept located onsite. Supply hose in rack along walkway to				
	King Tut blocks Do not start EV-911 unless first inspected by Transportation Department.				
•	Bottled water is stored in a sealand container at the top of the hill. Bring into PA as needed.				
٠	Shift Manager and IC will continue to monitor river levels and utilize AOP-1, EPIP-TSC-2 and PE-RR-AE-1001 as the principle governing documents. NOTE: New Revision to EPIP-TSC-2 issued on 7-01-11 for alternate filling of D/G fuel oil.				
•	If communications or ERDS is lost in the Control Room or TSC; Incident Commander is to call NRC Senior Resident Inspector and the NRC operations center (per AOP).				
.•	Use controls in place for boat safety - Need supervisor brief before getting boat keys from incident Commander				
•	Spare gas generators are staged on the Turbine Deck. Spare gas pumps are in the Maintenance Shop.				
L					

÷.

L