

**APPENDIX F.3 – Soil Compaction Test Results - No Change for Rev. 4**

# ASTM D1557-12

Curve No.: TP-1,S-1

Date: 10/20/13

Project No.: 6464131072

Project: Clinch River SMR Project

Client: Bechtel Project No: 25847-601

Source of Sample: TP-1      Depth: 6-8' (Bulk)

Sample Number: S-1

Remarks: Specific Gravity is assumed  
Hammer Type: Automatic

## MATERIAL DESCRIPTION

Description: Brownish Red Fat CLAY with Sand

Classifications -

USCS: CH

AASHTO: A-7-6(30)

Nat. Moist. = 32.2 %

Sp.G. = 2.700

Liquid Limit = 61

Plasticity Index = 37

% < No.200 = 77.7 %

## TEST RESULTS

Maximum dry density = 109.0 pcf

Optimum moisture = 16.7 %




Figure TP-1,S-1

AMEC

Tested By: CS *CS*

Checked By: LBJ *LBJ*

MOISTURE DENSITY TEST DATA

1/13/2014

Client: Bechtel Project No: 25847-601

Project: Clinch River SMR Project

Project Number: 6464131072

Location: TP-1

Depth: 6-8' (Bulk)

Sample Number: S-1

Description: Brownish Red Fat CLAY with Sand

Liquid Limit: 61

Plasticity Index: 37

Natural Moisture: 32.2

Date: 10/20/13

USCS Classification: CH

AASHTO Classification: A-7-6(30)

Testing Remarks: Specific Gravity is assumed

Hammer Type: Automatic

Preparation Method: Dry

Tested by: CS

Checked by: LBJ


Percent passing 3/4 in. sieve: 95.3

Test Data and Results For Curve TP-1, S-1

Test Specification:

Type of Test: ASTM D 1557-12 Method C

Mold Dia: 6.00 Hammer Wt.: 10. lbs Drop: 18" Layers: 5 Blows per Layer: 56



Point No.	1	2	3	4
Wt. M+S	9840.6	10014.8	10076.6	10010.2
Wt. M	5723.9	5723.9	5723.9	5723.9
Wt. W+T	889.5	1002.1	703.1	663.5
Wt. D+T	815.4	904.3	639.9	599.7
Tare	286.0	292.6	292.2	295.7
Moist.	14.0	16.0	18.2	21.0
Dry Den.	106.2	108.8	108.3	104.2

Test Results:

Max. Dry Den.= 109.0 pcf Opt. Moist.= 16.7%

AMEC

# ASTM D1557-12

Curve No.: TP-2,S-1

**Project No.:** 6464131072

**Date:** 10/20/13

**Project:** Clinch River SMR Project

**Client:** Bechtel Project No: 25847-601

**Source of Sample:** TP-2      **Depth:** 1-2.5 (Bulk)

**Sample Number:** S-1

**Remarks:** Specific Gravity is assumed  
Hammer Type : Automatic

## MATERIAL DESCRIPTION

**Description:** Brown Sandy Lean CLAY

**Classifications -**

**USCS:** CL

**AASHTO:** A-7-6(13)

**Nat. Moist. =** 16.5 %

**Sp.G. =** 2.705

**Liquid Limit =** 46

**Plasticity Index =** 27

**% < No.200 =** 59.1 %

ROCK CORRECTED TEST RESULTS	UNCORRECTED
Maximum dry density = 122.7 pcf	120.6 pcf
Optimum moisture = 10.3 %	10.9 %




Figure TP-2,SS-1

AMEC

Tested By: CS *CS*

Checked By: LBJ *LBJ*

MOISTURE DENSITY TEST DATA

1/13/2014

Client: Bechtel Project No: 25847-601

Project: Clinch River SMR Project

Project Number: 6464131072

Location: TP-2

Depth: 1-2.5 (Bulk)

Sample Number: S-1

Description: Brown Sandy Lean CLAY

Liquid Limit: 46

Plasticity Index: 27

Natural Moisture: 16.5

Date: 10/20/13

USCS Classification: CL

AASHTO Classification: A-7-6(13)

Testing Remarks: Specific Gravity is assumed

Hammer Type : Automatic

Preparation Method: Dry

Tested by: CS *CS*


Checked by: LBJ *LBJ*

Test Data and Results For Curve TP-2,S-1

Test Specification:

Type of Test: ASTM D 1557-12 Method C

Mold Dia: 6.00 Hammer Wt.: 10. lbs Drop: 18" Layers: 5 Blows per Layer: 56



Point No.	1	2	3	4
Wt. M+S	9975.6	10199.2	10325.0	10339.5
Wt. M	5723.9	5723.9	5723.9	5723.9
Wt. W+T	826.9	930.9	795.7	844.6
Wt. D+T	781.7	875.4	739.1	777.2
Tare	136.2	292.5	296.0	292.2
Moist.	7.0	9.5	12.8	13.9
Dry Den.	116.8	120.2	120.0	119.2

Rock Corrected Results:

Max. Dry Den.= 122.7 pcf Opt. Moist.= 10.3%

Uncorrected Results:

Max. Dry Den.= 120.6 pcf Opt. Moist.= 10.9%

Rock Correction Data:

Correction Method: ASTM D 4718-87

Percentage of Oversize Material (%> 3/4 in.): 6.1

Bulk Specific Gravity of Oversize Material: 2.700

Oversize Material Moisture Content: .7

Note: the rock correction was applied to the calculated max. density and opt. moisture values.

AMEC

# ASTM D1557-12

Project No.: 6464131072

Date: 10/18/13

Project: Clinch River SMR Project

Client: Bechtel Project No: 25847-601

Source of Sample: TP-3      Depth: 3-6' (Bulk)

Sample Number: S-1

Remarks: Hammer Type: Automatic  
Preparation Method: Dry

## MATERIAL DESCRIPTION

Description: Brownish Red Clayey SAND

Classifications -

USCS: SC

AASHTO: A-7-6(7)

Nat. Moist. = 20.9 %

Sp.G. =

Liquid Limit = 58

Plasticity Index = 31

% < No.200 = 41.0 %

## TEST RESULTS

Maximum dry density = 105.4 pcf

Optimum moisture = 17.4 %




Figure TP-3,S-1

AMEC

Tested By: CS *es*

Checked By: LBJ *LBJ*

MOISTURE DENSITY TEST DATA

1/13/2014

Client: Bechtel Project No: 25847-601

Project: Clinch River SMR Project

Project Number: 6464131072

Location: TP-3

Depth: 3-6' (Bulk)

Sample Number: S-1

Description: Brownish Red Clayey SAND

Liquid Limit: 58

Plasticity Index: 31

Natural Moisture: 20.9

Date: 10/18/13

USCS Classification: SC

AASHTO Classification: A-7-6(7)

Testing Remarks: Hammer Type: Automatic  
Preparation Method: Dry  
Specific Gravity is assumed = 2.700

Tested by: CS *CS*

Checked by: LBJ *LBJ*


Percent passing 3/4 in. sieve: 95.8

Test Data and Results

Test Specification:

Type of Test: ASTM D 1557-12 Method C

Mold Dia: 6.00 Hammer Wt.: 10. lbs Drop: 18" Layers: 5 Blows per Layer: 56



Point No.	1	2	3	4
Wt. M+S	9579.2	9861.2	9954.3	9923.1
Wt. M	5723.9	5723.9	5723.9	5723.9
Wt. W+T	808.4	699.8	791.3	757.2
Wt. D+T	727.6	643.7	707.2	672.0
Tare	145.0	295.9	285.6	292.8
Moist.	13.9	16.1	19.9	22.5
Dry Den.	99.6	104.8	103.7	100.8

Test Results: Max. Dry Den. = 105.4 pcf Opt. Moist. = 17.4%

AMEC