

Central File

DUKE POWER COMPANY NRC REGION II
POWER BUILDING ATLANTA, GEORGIA

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28242

21 FEB 17 1981 9:37


WILLIAM O. PARKER, JR.
VICE PRESIDENT
STEAM PRODUCTION

February 9, 1981

TELEPHONE: AREA 704
373-4083

Mr. James P. O'Reilly, Director
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Re: Oconee Nuclear Station
IE Bulletin 80-11
Docket Nos. 50-269, -270, -287



Dear Sir:

This letter supplements my letters of July 7, October 28, November 4, 1980 and February 2, 1981.

To date, analysis is 98% complete on Priority I walls. Priority II and III walls include a large proportion of walls which have configurations which are much more difficult to analyze than those in Priority I. Because of this, greater analysis time will be required. Approximately 25% of the analysis required for Priority II walls has been completed, and Priority III has not begun.

The project schedule for the completion of IE Bulletin 80-11 is as shown in Attachment 1. As is indicated, Duke plans to follow a parallel path program wherein walls which do not comply with the long term acceptance criteria will be upgraded during the performance of detailed analyses.

The quantity of walls being reviewed for the three units at Oconee has made it necessary for Duke to aggressively recruit qualified engineers to augment our own staff. We feel that we have assembled as large an organization as can be effectively managed to complete the bulletin requirements in an expeditious manner. This organization consists of both permanent Duke employees and contract employees working on a regular overtime basis. We continue to devote extensive financial and manpower resources to completing required work as soon as possible.

Very truly yours,

William O. Parker, Jr.
William O. Parker, Jr.

RLG:pw

cc: Director
Division of Reactor Operations
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Q

8103030082

TASK	1980						1981						1982												
	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
CRITERIA DEVELOPMENT	█	█																							
ANALYSIS PRIORITY I		█	█	█	█	█																			
ANALYSIS PRIORITY II						█	█	█	█	█	█	█													
ANALYSIS PRIORITY III										█	█	█	█	█											
UPGRADE SELECTED I&II								█	█	█	█	█	█	█	█										
UPGRADE SELECTED PRIORITY III													█	█	█	█									
FINALIZE ANALYSIS													█	█	█	█	█								
PREPARE FINAL REPORT																		█							

ATTACHMENT I
OCONEE NUCLEAR STATION, UNITS 1, 2 AND 3
IE BULLETIN 80-II
MASONRY WALL RE-EVALUATION SCHEDULE