



Commonwealth Edison
1400 Opus Place
Downers Grove, Illinois 60515

August 11, 1993

Dr. Thomas E. Murley, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Attn: Document Control Desk

Subject: Dresden Nuclear Power Station Units 2 and 3
Commonwealth Edison Response to Request for Additional
Information (RAI) for Generic Letter 89-10, Supplement 3
NRC Docket Nos. 50-237 and 50-249

- References:
- (a) NRC Generic Letter 89-10, Supplement 3, Consideration of the Results of NRC Sponsored Tests of Motor Operated Valves, dated October 25, 1990, received November 13, 1990.
 - (b) D. Chrzanowski letter to U.S. NRC, dated September 5, 1991.
 - (c) R. Barrett letter to T. Kovach, dated April 16, 1992.
 - (d) P. Piet letter to T. Murley, dated March 18, 1993.

Dear Dr. Murley:

This letter provides a revised status for Commonwealth Edison Company's (CECo) Generic Letter 89-10, Supplement 3 MOVs.

Reference (b) provided a status update for the blowdown valve population and a schedule for upgrading deficiencies. At that time, 4 of the 8 Supplement 3 valves were deficient.

k:\pete\gurley.wpf\1

9308180110 930811
PDR ADOCK 05000237
P PDR

A064
110

Dr. Thomas E. Murley

- 2 -


August 11, 1993

CECo's commitment to complete the upgrades per Reference (a) was two (2) refueling outages from receipt of notification. Reference (c) accepted CECo's schedule. Completion of the blowdown valve upgrades for Dresden Unit 3 was scheduled for implementation during D3R13. Due to the nature of the planned work, it is necessary to perform the upgrades during a refuel outage. The schedule for the Dresden Unit 3 Refueling Outage (D3R13) has been changed to March of 1994. It was previously communicated to your Staff (in the Reference (d) Appendix J schedular exemption) that CECo proposed re-scheduling the Refueling Outage for D3R13 from September 1993 to February of 1994. Therefore, completion of the blowdown valve upgrades at Dresden Unit 3 as noted in Reference (b) will occur in D3R13 which begins in March of 1994. Please note that enhancements were performed to all the deficient Unit 3 blowdown valves during the D3R12 refuel outage (Spring, 1992).

To the best of my knowledge and belief, the statements contained in this document are true and correct. In some respect these statements are not based on my personal knowledge, but on information furnished by other CECo employees, and consultants. Such information has been reviewed in accordance with company practices, and I believe it to be reliable.

If there are any questions or comments please contact this office.

Sincerely,



Peter L. Piet

Nuclear Licensing Administrator

cc: J. B. Martin, Regional Administrator - RIII
J. F. Stang, Project Manager - NRR
M. N. Leach, Senior Resident Inspector - Dresden
G. Replogle - RIII