

SERVICES ONL

January 8, 1981

1981 JAN 12 PM 4 50

Mr. Darrell G. Eisenhut, Director Division of Licensing U.S. Nuclear Regulatory Commission Washington, DC 20555 DISTRIBUTION SERVICES:

Subject:

Dresden Station Units 2 and 3 Quad Cities Station Units 1 and 2 Supplemental Schedule for Mark I

Containment Modifications NRC Docket Nos. 50-237/249 and

50-250/265 · · : · · · · · · · · · · · · · · · ·

254

Reference (1): Cordell Reed letter to D. G. Eisenhut

dated July 2, 1980

Dear Mr. Eisenhut:

Commonwealth Edison provided in Reference (1) the proposed schedule for the completion of identified Mark I Long Term Program modifications. That schedule did not explicitly define the dates by which modification of torus attached piping systems would be completed. Subsequent conversations between Commonwealth Edison and the NRC Staff resulted in agreement on the dates by which this piping modification work will be completed. Those dates are delineated below:

Dresden 2 Dresden 3 Quad Cities 1 Quad Cities 2 April 30, 1983⁽¹⁾
August 31, 1982
December 31, 1982⁽¹⁾
August 31, 1982

Note: ⁽¹⁾ In the event the refueling outage scheduled to conclude on this date is extended, all torus attached piping work shall be completed prior to startup of the unit at the conclusion of the outage.

The schedules provided above are based upon preliminary engineering analysis completed to date. In the event the final plant unique analyses to be submitted to the NRC for review result in the addition of further modifications not now comtemplated, possible extension of this schedule will be discussed with the NRC Staff on a case-by-case basis.

In the event you have any questions in this regard, please direct them to this office. $n_{-\infty}$

Very truly yours,

Cordell Reed Vice-President

810 1130337

9536A