




April 25, 1974

Mr. Angelo Giambusso Deputy Director for Reactor Projects Directorate of Licensing Office of Regulation U.S. Atomic Energy Commission Washington, D.C. 20545





Subject: Review of Dresden Units 2 and 3 and Quad Cities Units 1 and 2 for Control Circuit Deficiencies - AEC Dkt 50-237 50-249,

50-254 and 50-265

Dear Mr. Giambusso:

In a letter to you from J. S. Abel dated March 11, 1974, notifying you of the status of several projects, it was indicated the schedule for completing corrective measures associated with the subject was April, 1974. This schedule was overly optimistic. Based on the expected delivery date for materials at Dresden and a re-estimate of the time required for installation using experience from preliminary efforts at Quad-Cities, the work has been rescheduled. Dresden Unit 3 and Quad-Cities Unit 1 corrective measures are expected to be complete by the end of the current refueling outages. Dresden Unit 2 and Quad-Cities Unit 2 corrective measures are scheduled to be completed during the planned fall 1974 outages.

It is not expected that any further change in these schedules will be necessary; however, you will be notified if changes do occur. Administrative controls that were discussed in a letter to Mr. D. J. Skovholt dated March 7, 1973 will be maintained until the final corrective measures are completed.

Very truly yours,

Byron Lee, Jr. Vice-President Not INDEXED