

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development		
		Revision: 10	Appendix P-6, Page 1 of 3

**APPENDIX P-6
FSS FIELD LOG**

Survey Area: PSA 01 **Description:** Piping Survey Area Bldg. 110 SW (STM-3)
Survey Unit: 03 **Description:** Storm Water piping NE of Bldg. 230

FSS Field Log:

<u>Date/Time:</u>	<u>Observation or Comment:</u>	<u>Technician</u>
1/28/16 / 13:20	Perform Pre-QC check on 2360/43-68 Z	J. Michel
1/28/16 / 15:26	Enter MH-23 with instrument. Turn on instrument at bottom of MH-23	J. Michel
1/28/16 / 15:28	Background #1 taken at waist level in MH 23	J. Michel
1/28/16 / 15:29	Background #2 taken at waist level in MH 23	J. Michel
1/28/16 / 15:30	Background #3 taken at waist level in MH 23	J. Michel
1/28/16 / 15:32	Biased reading #1 at entrance to 18" pipe at MH 23 towards MH 3	J. Michel
1/28/16 / 15:34	Systematic reading taken at P01-03-06-S-O-S-00	J. Michel
1/28/16 / 15:36	Systematic reading taken at P01-03-05-S-O-S-00	J. Michel
1/28/16 / 15:38	Systematic reading taken at P01-03-04-S-O-S-00	J. Michel
1/28/16 / 15:40	Biased reading #2 at entrance to 24" pipe at MH 03 going NE	J. Michel
1/28/16 / 15:42	Starting survey pull of 24" pipe heading NE from MH 03	J. Michel
1/28/16 / 15:43	Systematic reading taken at P01-03-01-S-O-S-00	J. Michel
1/28/16 / 15:45	Systematic reading taken at P01-03-02-S-O-S-00	J. Michel
1/28/16 / 15:48	Biased reading #3 taken at seam, 3' past P01-03-02-S-O-S-00	J. Michel
1/28/16 / 15:50	Pull back sled to MH 03. Can't make it past seam. We will have to come in from NE exposed end to reach the rest of the pipe	J. Michel
1/28/16 / 15:54	Beginning pull from MH 03 to MH 24	J. Michel
1/28/16 / 15:56	Systematic reading taken at P01-03-07-S-O-S-00	J. Michel
1/28/16 / 15:58	Systematic reading taken at P01-03-08-S-O-S-00	J. Michel
1/28/16 / 16:00	Systematic reading taken at P01-03-09-S-O-S-00	J. Michel
1/28/16 / 16:01	The sled has reached MH 24	J. Michel
1/28/16 / 16:02	Biased reading #4 taken at MH 24	J. Michel
1/28/16 / 16:08	Starting pull towards CI 24B. Only first 50' is in STM-3	J. Michel
1/28/16 / 16:10	Systematic reading taken at P01-03-10-S-O-S-00	J. Michel
1/28/16 / 16:13	Systematic reading taken at P01-03-11-S-O-S-00	J. Michel

Survey Area: PSA 01 **Description:** Piping Survey Area Bldg. 110 SW (STM-3)

**APPENDIX P-6
FSS FIELD LOG**

FSS Field Log:

<u>Date/Time:</u>	<u>Observation or Comment:</u>	<u>Technician</u>
1/29/16 / 13:00	Perform Pre-QC check on 2360/43-68 Z	J. Michel
1/29/16 / 13:31	Going to enter 24" pipe to go towards MH 03. Turn on instrument	J. Michel
1/29/16 / 13:32	Background #1 taken at waist level	J. Michel
1/29/16 / 13:33	Background #2 taken at waist level	J. Michel
1/29/16 / 13:34	Background #3 taken at waist level	J. Michel
1/29/16 / 13:35	Biased reading #1 at entrance to 24" pipe at breach	J. Michel
1/29/16 / 13:37	Begin pulling sled at 1"-2" per second	J. Michel
1/29/16 / 13:38	Systematic reading taken at P01-03-03-S-O-S-00	J. Michel
1/29/16 / 13:39	Pull sled 1"-2" per second to seam	J. Michel
1/29/16 / 13:40	Pull sled out backwards	J. Michel
1/29/16 / 13:48	Perform Post-QC check on 2360/43-68 Z	J. Michel