

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development		
	Westinghouse Non-Proprietary Class 3	Revision: 4	Appendix P-6, Page 1 of 1

**APPENDIX P-6
FSS FIELD LOG**

Survey Area:	LSA 08	Description:	Central Open Land Area (Tc-99 SEA)
Survey Unit:	16	Description:	Class 1 "Area 4"; (utility corridor between B110 and B230)

<u>Date/Time:</u>	<u>Observation or Comment:</u>	<u>Technician</u>
01/25/15	<p>Prior to beginning a GWS of LSA 08-16 a task-specific safety brief was performed by the FSS Supervisor. Before commencing the GWS the FSS personnel confirmed I & C integrity and performed a quality walk-down of the area. Areas were noted that would require coordination for dewatering. Supervision has been notified. Background levels were measured at 9K – 10K gcpm. Weather conditions were cloudy and cold at 52°F. The FSS personnel commenced a GWS at 0800 and paused at 1137. The GWS was recommenced at 1405 and secured at 1627. The FSS personnel returned to the office to perform instrument post-checks and process data.</p> <p>GWS files generated: LSA_08_16_012515_P_MS LSA_08_16_012515_Q_CC</p>	Mark Shaffer
01/26/15	<p>Prior to continuing a GWS of LSA 08-16 a task-specific safety brief was performed by the FSS Supervisor. Before commencing the GWS the FSS personnel confirmed I & C integrity and performed a quality walk-down of the area. Background levels were measured at 9K – 10K gcpm. Weather conditions were cloudy and cold at 39°F. The FSS personnel commenced a GWS at 0841 and secured at 1029. The FSS personnel returned to the office to perform instrument post-checks and process data.</p> <p>GWS files generated: LSA_08_16_012615_P_MS LSA_08_16_012615_Q_CC</p>	Mark Shaffer