

REGULATOR INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8709300397 DOC. DATE: 87/09/24 NOTARIZED: NO  
 FACIL: 50-335 St. Lucie Plant, Unit 1, Florida Power & Light Co.  
 50-389 St. Lucie Plant, Unit 2, Florida Power & Light Co.  
 AUTH. NAME: WOODY, C. D. AUTHOR AFFILIATION: Florida Power & Light Co.  
 RECIP. NAME: RECIPIENT AFFILIATION: Document Control Branch (Document Control Desk)

DOCKET #  
 05000335  
 05000389

SUBJECT: Forwards response & action plan to address recommendations of underwater intrusion detection sys rept. Concurs w/barrier improvement recommendations. Schedule for action plan encl.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 4  
 TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-2 LA TOURIGNY, E	1 0 1 1	PD2-2 PD	5 5
INTERNAL:	ARM/DAF/LFMB	1 0	NRR/DEST/ADS	1 1
	NRR/DEST/CEB	1 1	NRR/DEST/MTB	1 1
	NRR/DEST/RSB	1 1	NRR/DOEA/TSB	1 1
	NRR/PMAS/ILRB	1 1	OGC/HDS2	1 0
	<u>REG FILE</u> 01	1 1	RES/DE/EIB	1 1
EXTERNAL:	EG&G BRUSKE, S	1 1	LPDR	1 1
	NRC PDR	1 1	NSIC	1 1



SEPTEMBER 24 1987

L-87-394

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D.C. 20555

Gentlemen:

Re: St. Lucie Units 1 and 2  
Docket Nos. 50-335 and 50-389  
UIDS Test Report

Florida Power & Light Company (FPL) has reviewed the University of Texas test report dated April 27, 1987.

Attachment 1 provides the FPL response and action plan to address the recommendations of the report. Attachment 2 provides a summary schedule for the Action Plan. We will provide a monthly status report to the St. Lucie NRC Project Manager beginning October 30, 1987.

FPL is available to discuss our plans and schedule with the NRC staff.

Very truly yours,

*C. O. Woody*  
for C. O. Woody  
Group Vice President  
Nuclear Energy

COW/GRM/gc

cc: Dr. J. Nelson Grace, Regional Administrator, Region II, USNRC  
Senior Resident Inspector, St. Lucie Plant

( 8709300397 870924 \*  
PDR ADCK 05000335  
P PDR )

*1001*  
*11*

Faint, illegible text at the top of the page.

Faint, illegible text in the upper middle section.

Faint, illegible text in the middle section.

Faint, illegible text in the lower middle section.

Faint, illegible text in the lower section.

Faint, illegible text in the bottom right area.

Faint, illegible text at the bottom of the page.

## REPORT RECOMMENDATIONS

1. Improvement of barriers and protected zone (wing wall reflection, construction material, and pile caps/footing for wing walls).
2. Improvements to sonar and sonar installation:
  - a. 250 W and 500 W power settings;
  - b. move the sonar head to approximately 260 feet downstream of barrier;
  - c. measured transmit and receive patterns and measured transmit and receive sensitivities;
  - d. determination of positive test using acoustic reference targets;
  - e. subsequent tests be performed to verify proper sonar system installation, operation, and tolerable false alarm rates.

## FPL RESPONSE/ACTION PLAN

1. FPL concurs with the barrier improvement recommendations. The construction material is scheduled to be removed from the flow channel by October 7, 1987. FPL plans to install a pilot redwood boot on the east wing wall and to install gravel around the pile caps on the east wing wall to smooth the bottom profile. After the installation is complete, FPL plans to perform a test to determine if the performance of the system has been improved prior to performing any modifications to the west wing wall. The pilot modifications and the removal of construction material is expected to be complete and ready for a test by October 30, 1987.

The installation of the redwood boot and gravel at the base of the west wall is scheduled to begin November 16, 1987. However, the final configuration will be based on the results of the pilot tests.

2. Since the testing was completed in February 1987, FPL with the vendor has identified a material problem in the slip rings of the sonar head. The material was causing excessive metallic wear products to be suspended in the coupling oil of the sonar head. The material problem has been corrected and the performance has been improved. The performance of the system is currently being evaluated.


2.a. The vendor has advised us that the 250 W and 500 W power settings are achievable. During the pilot test, FPL will evaluate the need to reduce the power setting below 1000 W.

2.b. FPL will evaluate the need to move the sonar head downstream from its present location during the pilot test.

2.c. FPL has contacted the vendor concerning the calibration of our sonar head. The vendor has indicated the University of Washington BIOSONICS LABORATORY could provide the calibration. FPL is still evaluating the need for the recommended calibration curves.

2.d. The Plant Start-up organization is developing a preoperational test procedure to evaluate and document system performance. It is expected that the test will use a combination of acoustic reference targets and swimmers.

2.e The Plant Start-up organization will replicate the testing performed by University of Texas in the identified areas of concern after all work is complete. This testing is currently scheduled to begin December 1, 1987.



1987

OCTOBER

NOVEMBER

DECEMBER

REMOVE CONCRETE  
CONST. MATERIAL

10/9 — 10/16

INSTALL GRAVEL  
@ EAST WING WALL

10/19 — 10/28

FABRICATE  
REDWOOD  
BOOT

10/19 — 10/23

INSALL  
REDWOOD  
BOOT

10/26 — 10/30

TEST &  
EVALUATE SYS

11/2 — 11/13

INSTALL REDWOOD  
BOOT & GRAVEL  
WEST WING WALL

11/16 — 11/30


REPLICATE U OF T TEST  
& MODIFY SYS AS REQUIRED

12/1 — 12/23

12/28 — 12/31

T/O  
SYSTEM

UNDERWATER INTRUSTION  
DETECTION SYSTEM 9/22/87





DISTRIBUTION

Docket File w/o encl.  
PD22 Reading w/o encl.  
D. Miller w/encl.  
E. Tourigny w/encl.

September 22, 1987

DOCKET NO(S). 50-335 and 50-389  
Mr. C. O. Woody  
Group Vice President  
Nuclear Energy  
Florida Power and Light Company  
Post Office Box 14000  
Juno Beach, Florida 33408  
SUBJECT:  
ST. LUCIE UNITS 1 AND 2

The following documents concerning our review of the subject facility are transmitted for your information.

- Notice of Receipt of Application, dated \_\_\_\_\_.
- Draft/Final Environmental Statement, dated \_\_\_\_\_.
- Notice of Availability of Draft/Final Environmental Statement, dated \_\_\_\_\_.
- Safety Evaluation Report, or Supplement No. \_\_\_\_\_ dated \_\_\_\_\_.
- Environmental Assessment and Finding of No Significant Impact, dated \_\_\_\_\_.
- Notice of Consideration of Issuance of Facility Operating License or Amendment to Facility Operating License, dated \_\_\_\_\_.
- Bi-Weekly Notice; Applications and Amendments to Operating Licenses Involving No Significant Hazards Considerations, dated 9/9/87 [see page(s)] \_\_\_\_\_.
- Exemption, dated \_\_\_\_\_.
- Construction Permit No. CPPR-\_\_\_\_\_, Amendment No. \_\_\_\_\_ dated \_\_\_\_\_.
- Facility Operating License No. \_\_\_\_\_, Amendment No. \_\_\_\_\_ dated \_\_\_\_\_.
- Order Extending Construction Completion Date, dated \_\_\_\_\_.
- Monthly Operating Report for \_\_\_\_\_ transmitted by letter dated \_\_\_\_\_.
- Annual/Semi-Annual Report- \_\_\_\_\_  
\_\_\_\_\_ transmitted by letter dated \_\_\_\_\_.

Division of Reactor Projects-I/II  
Office of Nuclear Reactor Regulation

Enclosures:  
As stated

CC: See next page

OFFICE	LA-PDII-2						
SURNAME	D. Miller						
DATE	9/22/87						