Survey Area: BSA 02 Description: Building Survey Area (Building 230)

Survey Unit: 15 Description: "U-Shaped" Area, Section 8 (Electrical Cable Trench)

Overview:

The Survey Unit (SU) identified as BSA 02-15 has been prepared for Final Status Survey (FSS) by the Hematite Decommissioning Project (HDP). This appendix provides an overview of the proposed FSS implementation as well as general and specific instructions for the technicians responsible for performing the FSS.

• Data Quality Objectives

- 1. Personnel performing FSS duties meet the qualifications listed in HDP-PR-HP-102 *Health Physics Technician Training* and have received training and instruction commensurate with their duties. The RSO has approved all FSS personnel to perform work associated with their individual roles and responsibilities. Training records are documented in accordance with HDP-PR-GM-020, *Training Material Development and Documentation of Training*.
- 2. All HDP FSS procedures ("700 series") have been reviewed, revised, and validated in order to ensure performance of actual FSS work activities reflect the requirements detailed in the individual FSS Procedures and the HDP Decommissioning Plan.
- 3. All FSS instrumentation has undergone a receipt inspection by HDP QA personnel, is within current calibration, and is determined to be functioning within acceptable ranges based on initial set-up and daily source checks in accordance with HDP-PR-HP-411, *Radiological Instrumentation*. HP technicians will confirm that environmental conditions (e.g. operating temperature range, no wet surfaces) are acceptable for use of field instrumentation.

• Location

BSA 02-15 is designated **Class 1** and is comprised of the "U-shaped" electrical cable trench on the ground floor of Building 230 and a small amount of main floor area beside the trench. The total area of BSA 02-15 is 45 m². This includes approximately 9 m² of interior walls inside the shallow trench with floors comprising the remainder. The diamond-pattern trench cover plates will be removed and will undergo unrestricted "free release" surveys by WEC. The plates will be replaced by new wooden floor boards.

N Hematite Decomissioning Project

• Background

This BSA as described in the DP ("U-Shaped" Area – Section 8 Trench) is designated Class 1 due to its historic use

HDP Satellite Site View: See Building 230 in Red Crosshatching

and its location adjacent to the Class 1 Rod Load Room under the Building 230 mezzanine. The potential exists for residual radioactivity to represent a significant fraction of the Structures, Systems, and Components (SSC) DCGL of 18,925 dpm/100 cm².

Building 230, constructed in 1992, is a split level mezzanine building that housed the fuel assembly fabrication equipment for commercial operations. Radioactive material was used in this building

during site operations.

Significant portions of the Building 230 ground floor areas are designated Class 1 - primarily those associated with pellet handling and fuel rod assembly operations. BSA 02-15 is classified as a MARSSIM Class 1 survey unit due to the potential of encountering elevated activity at a significant fraction of the DCGL.

BSA 02-15 underwent final remedial action support surveys (RASS) during early May, 2015, including a 100% scan percentage of accessible surfaces and 20 total surface contamination (TSC) measurements. Finally, swipe samples were collected at each TSC measurement location.

All direct measurement activities were well below the applicable SSC DCGL (with a maximum measurement at 21% of the DCGL) and removable activity was less than 10% of the measured total activity results at all locations. These data support the initial DP Classification of Class 1 for BSA 02-15.

Isolation and Control (I & C) postings as typically implemented (green/white rope with I & C signage) will not be installed around BSA 02-15 as the majority of the survey unit consists of an inactive sub-grade trench covered with metal plate sections. Confirmation that cross-contamination is not impacting the exposed floor area of BSA 02-15 beside the trench due to ongoing decommissioning activities will be achieved through routine surveillance until the building is vacated and I &C postings are installed.

Criteria

All FSS analytical results for samples collected within BSA 02-15 will be evaluated against the HDP SSC Gross Activity DCGL of $18,925 \text{ dpm} / 100 \text{ cm}^2$.

Radionuclide	Structural Surfaces (dpm / 100 cm ²)
Total Gross Activity	18,925

Table adapted from HDP FSS Procedure HDP-PR-FSS-701, Final Status Survey Plan Development, Revision 6 March 2015.

Implementation

As a Class 1 SU, BSA 02-15 will undergo a 100% scan of all accessible surfaces (floors, interior trench sidewalls, and metal cover plates) using a handheld Ludlum 43-93 alpha-beta dual channel scintillation detector.

Based on a statistical evaluation of the RASS dataset, a minimum of eleven (11) measurement locations were calculated for BSA 02-15, however 14 measurement locations were designated. As the BSA is a Class 1 survey unit, the 14 measurement locations were selected based on a random-start point systematic triangular grid. Locations of the direct measurement locations are given in X-Y coordinates in feet as measured from the southwest SU corner (X0, Y0).

After each static measurement, within the same area as the static measurement, cloth smears will be swiped with moderate pressure over an area of 100 cm² (a 4" by 4" square) in an S-shaped pattern in order to assess removable activity.

Per HDP-PR-FSS-703, QC replicate survey requirements for structural survey units require that 5% Quality Record Westinghouse Non-Proprietary Class 3

of all Class 1, Class 2, and Class 3 SSC Survey Units are randomly selected to undergo a replicate survey of the entire SU area. The replicate survey is to be performed by an HP technician other than the one who performed the initial survey using similar instrumentation. BSA 02-15 is not one of the randomly selected Class 1 Survey Units for which a replicate survey has been required. However, one replicate QC measurement will be performed during the FSS of this SU as required by HDP-PR-FSS-701, Step 8.3.9.a.

FSS IMPLEMENTATION SUMMARY TABLE

Portable Instrument Scanning:					
Scan Coverage			100% of BSA 02-15 total area		
Scan MDC		4,06	4 dpm / 100 cm ²		
Investigation Action Level (IAL)		9,46	$3 \text{ dpm} / 100 \text{ cm}^2 (50\% \text{ of the DCGL})$		
Total Surface Contamination (T	Total Surface Contamination (TSC) Measurements:				
Surface			Comments		
Building 230: U-Shaped Area, Section 8 Trench	14		A total of 14 TSC measurements locations have been systematically designed from a random start point. One of these locations will be selected for the 5% QC measurement requirement.		
Removable Activity Locations:					
After each TSC measurement, at the same point as the TSC measurement, using moderate pressure swipe a cloth smear over the surface (e.g. exterior wall, roof, window, etc.) in an S-shaped pattern within an approximately 4" by 4" box.					
Instrumentation					
Ludlum 2360 with 43-93 scintillation detector;			r scanning and to obtain static (TSC) ements.		
Ludlum 2929 with 43-10-1 scintillation detector Used for counting of swipe (smear) samples					

General Instructions:

- 1. Summarize daily work activities on the log sheets provided in Appendix P-6 (from procedure HDP-PR-FSS-701, *Final Status Survey Plan Development*). Provide a description of work area conditions, measurements collected (including swipes for removable activity) and the status of instrument scan surveys for every shift that involves work in this survey unit. Document the surveyor name and instrumentation used for each structural surface survey on Appendix A-1 (from procedure HDP-PR-FSS-712, *Final Status Surveys of Structures, Systems, and Components*) and on Appendix P-6 for reporting traceability. In the event that a situation arises where the survey instructions cannot be followed as written, stop work and contact the FSS Supervisor for resolution. All changes to the survey instructions shall be approved by the RSO before continuing work and be documented in the FSS Field Log.
- 2. In accordance with HDP-PR-FSS-701, (Sec. 8.4.2), documentation of activities performed, equipment used, and potential safety hazards that may be encountered during the performance of characterization activities (along with associated controls) will be documented using the FSS Daily Task Briefing log sheet.
- 3. As previously discussed, typical isolation controls (I & C) are not necessary for this BSA since the majority of the SU is protected under metal plates. Confirmation that cross-contamination of the exterior floor (beside the trench) from ongoing decommissioning activities is not occurring after FSS is completed will be achieved through routine surveillance until the building is vacated and I & C postings are installed.
- 4. In accordance with HDP-PR-HP-411, *Radiological Instrumentation*, confirm that FSS instrumentation is within the current calibration period, has been daily source checked, and environmental conditions are acceptable for field use as per the manufacturer's recommended operating parameters. As required by HDP-PR-HP-415, *Operation of the Ludlum 2360 for Final Status Survey*, calculation of weighted efficiencies for each survey detector used during FSS of BSA 02-15 will be performed prior to field use.
- 5. Structural FSS are to be performed in accordance with HDP-PR-FSS-712, *Final Status Surveys of Structures, Systems, and Components*, using instrumentation that has been documented and prepared per the requirements of HDP-PR-HP-411 and HDP-PR-HP-415. BSA 02-15 is a Class 1 Survey Unit. A total of 14 systematic TSC measurements will be taken across the entire survey unit (plus 1 QC replicate measurement). 100% of the total survey unit area will be scanned by the handheld survey probe.
- 6. A scanning survey will be performed using a Ludlum 43-93 alpha-beta scintillation detector. Move the survey probe systematically across the surface at a speed between 1 and 2 inches per second while holding the probe as close (nominally ¼", but not to exceed ½") to the surface as conditions allow. The scanning survey will cover the percentage (100%) of the accessible surface areas within the area of interest as indicated in the table above; actual scanning areas within the survey unit will be judgmentally determined by the FSS technician. Notify the FSS Supervisor of any areas, conditions or constraints where surveying (or subsequent sampling) may not be possible. Document the conditions and any resolutions in the FSS Field Log.
- 7. The scaler-ratemeter (Ludlum 2360) coupled to the handheld detector has a data logging feature. Data logging of measurements is preferred and recommended; however measurements may also be manually recorded onto a field survey diagram. Results of the structural survey will be documented on form Appendix A-1 from HDP-PR-FSS-712.
- 8. A map or diagram of the structural survey area will be attached to the survey instruction. Direct measurement locations are given in X, Y coordinates as measured in feet from the southwest corner origin point (0, 0) of the BSA.
- 9. Swipe samples will be collected at each TSC measurement location after the static count is completed. All swipe samples will be analyzed in the onsite FSS office using the Ludlum 2929 swipe counters for Quality Record Westinghouse Non-Proprietary Class 3

gross alpha/gross beta activity.

10. No volumetric sampling is planned as part of the FSS effort for BSA 02-15.

Specific Instructions:

NOTE: Unless otherwise indicated, the performance of these specific instructions is the responsibility of the HP Technician.

Before Beginning Work

- 1. **Rad. Engineer/HP Technician:** Perform a daily task-specific briefing; documenting the attendants, planned work activities, anticipated hazards, and controls on the FSS Daily Task Briefing log sheet.
- 2. **Rad. Engineer/HP Technician:** Verify that survey instrumentation is within the current calibration period by checking the calibration due date for each piece of instrumentation used for FSS. Perform daily pre- and post-survey daily source checks for handheld survey instrumentation in accordance with HDP-PR-HP-411. Confirm that environmental conditions in which the survey will be performed are within the manufacturer's recommended operating range (e.g. temperature between -4° F to 122° F).
- 3. **Rad Engineer/HP Technician:** Prior to survey, collect three background measurements in (alpha + beta) scaler mode at waist level per Step 8.4.1 of HDP-PR-FSS-712. Use the average of the three readings as the daily field background. The purpose of these measurements is to identify a previously undetected source term within or near the survey area.
- 4. **Rad. Engineer/HP Technician:** Prior to survey, inspect the work area to ensure that the surface is clean and dry.

Structural Surveys (Scanning, Total Surface Contamination Direct Measurements, Swipes)

- 1. It is not necessary to establish a "material background" for the surface being surveyed, since all measurements will be compared to the gross activity SSC DCGL of 18,925 dpm / 100 cm².
- 2. Perform a scan of the structural surface holding the probe as close to the surface as conditions allow (nominally 1/4", but not to exceed 1/2") moving the probe at a rate between 1 and 2 inches per second, in accordance with HDP-PR-FSS-712 and HDP-PR-HP-415.
 - a. Look and/or listen for elevated count rates and then pause to determine locations that exhibit anomalous readings (e.g., count rates that exceed the IAL for this unit).
 - b. Mark the location(s) exhibiting anomalous readings to facilitate possible future investigations.
- 3. At each location where anomalous readings occur, perform a more detailed point survey of the area. Pause and place the survey probe as close as possible to the surface to define and record the total count rate associated with the area of interest on the Field Log.
- 4. Collect static count measurements at the 14 systematically designed locations on contact with the structural surface for a period of 1 minute. One of the 14 measurement locations will be selected at random for a QC measurement.
- 5. At each TSC measurement location, after the alpha+beta static count has been completed, swipe a cloth smear over the surface (e.g. interior wall, ceiling, etc.) with moderate pressure in an S-shaped pattern within an approximately 4" by 4" box (100 cm²).
- 6. Record all scan, direct measurements, and swipe data on Form Appendix A-1 and submit to the FSS Supervisor for review.

Volumetric Sampling

1. No volumetric sampling will be performed as part of the FSS of BSA 02-15.

Quality Record

Westinghouse Non-Proprietary Class 3

(Date)

HDP-PR-FSS-701, Final Status Survey Plan Development (Revision 6) APPENDIX P-3 FSS PLAN

Prepared by:	Brian Miller (Print Name)	Bein Mille (Signature)	(Date)
Peer Reviewed by:	Ellen Jakub (Print Name)	(Signature)	(Date)
Approved by	W Clark Evers	Welle -	4/2/15

(Signature)

(Print Name)

Hematite Decommissioning Project

Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development

Westinghouse Non-Proprietary Class 3

Revision: 6

Appendix P-2, Page 1 of 7

APPENDIX P-2 FINAL STATUS SURVEY SAMPLING PLAN DEVELOPMENT CHECKLIST FOR STRUCTURE SURVEY UNITS

Survey Area I	3SA	02
---------------	-----	----

Description:

Building 230

Survey Unit

15

Description:

"U-Shaped" Area - Section 8 Trench

1. Survey Unit Isolation & Control

Has the Survey Unit been properly isolated and/or controlled (indicated by outlining the area with green rope and posting the appropriate signage) as required by HDP-PR-HP-602, *Data Package Development and Isolation and Control Measures to Support Final Status Survey*?

Note: I&C will be verified through ongoing routine surveillance while the Yes No ...

building is occupied.

(If "No", then discontinue survey design until area turnover requirements have been met).

2. Assessment of Characterization/Remedial Action Support Surveys (RASS)

a. Derive & List the Basic Statistical Data for the TSC measurements in the characterization/RASS Survey Population.

of Measurements Taken:

20

	TSC Measurements (dpm/100cm²)
Minimum	0 (< BKG)
Maximum	4025
Mean	343
Median	30
Standard Deviation	967.9

b.	Is the characterization/RASS Survey Data sufficient to support FSS Design?	Yes 🔀	No _
	(If "No", then terminate survey design and perform additional characterization or rem	nediation ar	d repeat the
	planning process.		

Hematite Decommissioning Project

Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development

Westinghouse Non-Proprietary Class 3

Revision: 6

Appendix P-2, Page 2 of 7

APPENDIX P-2 STRUCTURE SURVEY UNITS

FINAL STATUS SURVEY SAMPLING PLAN DEVELOPMENT CHECKLIST FOR 3. Survey Unit Classification Write a short description of the survey unit based on historical use and remedial activities: BSA 02-15 is a MARSSIM Class 1 survey unit that includes the interior surfaces (floor and walls) of the Building 230 "U-Shaped" Area - Section 8 Trench. Building 230 was constructed in 1992 and used for uranium fuel rod bundling. The trench is used as subfloor electrical conduit. The interior surfaces (floor and walls) of the Building 230 "U-Shaped" Area – Section 8 trench have a surface area of 45 m². 45 m^2 Initial Classification per DP Ch 14: 1 Survey Unit Area: c. Has the Survey Unit Classification changed from the Initial Classification for the Survey Unit as described in DP Ch. 14? Yes \square No 🖂 (If "Yes", then include a copy of Appendix P-5, Survey Unit Classification Change Form with the FSSP). d. Is the Survey Unit area less than the maximum size for the Classification? Yes X No (If "No", then terminate survey design and evaluate dividing the survey unit into multiple survey units). 4. Area Remediation Select the appropriate remediation status for the Survey Unit. No Remediation System Removal Structural or System Decontamination Structural Removal 5. Types of Samples and Measurements for FSS Select the appropriate types of samples and measurements for FSS for this Survey Unit. Statistical Sample Population Scan Measurements Volumetric Material ☐ Total Surface Contamination ☐ 100% Scan Coverage of Exposed Samples Surfaces. (TSC) measurements. Swipe Samples for Loose Other % Scan Coverage of Surface Contamination. Exposed Surfaces.

Hematite
Decommissioning
Project

Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development
Westinghouse Non-Proprietary Class 3 Revision: 6 Appendix P-2, Page 3 of 7

APPENDIX P-2 FINAL STATUS SURVEY SAMPLING PLAN DEVELOPMENT CHECKLIST FOR STRUCTURE SURVEY UNITS

6. Derived Concentration Guideline Levels (DCGL)

The Adjusted Gross DCGL for structural surfaces at HDP is 18,925 dpm/100cm² per Table 14-7 of DP Ch. 14. This Table has been reproduced as Appendix C of HDP-PR-FSS-701.

- 7. Determine the Number of Samples in the Statistical Survey Population
 - a. Set the Lower Bound of the Grey Region (LBGR) at the mean activity for the characterization/RASS survey data set from Step 2.

Activity_{Mean} = 343 dpm/100cm² = Lower Bound of the Grey Region (LBGR)

b. Standard Deviation for the characterization/RASS survey data set from Step 2.

 $\sigma = 968$

c. Define the Decision Errors.

Type I Error = 0.05

Type II Error = 0.10

Note: The Type II Error is set at 0.10 initially but it may be adjusted with RSO concurrence.

d. Determine the Relative Shift using the equation from Step 8.3.4c of HDP-PR-FSS-701.

Relative Shift = 19.2

e. Is the Relative Shift between 1 and 3?

Yes No No

(If "Yes", then continue to Step 7f, if "No", then proceed to the next step).

If the variability in the data set is acceptable, then adjust the LBGR as necessary in order to achieve a Relative Shift between 1 and 3. In order to accomplish this, the LBGR may be set as low as the MDC of the instrument that will be used for the measurements.

Adjusted LBGR = 16,021

Adjusted Relative Shift = 3.0

	natite	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development				
Decommissioning Project		Westinghouse Non-Prop	prietary Class 3	Revision: 6	Appendix P-2, Page 4 of 7	
	FINAL ST	ATUS SURVEY SAMP	APPENDIX P-2 PLING PLAN DEV CTURE SURVEY		CHECKLIST FOR	
f.		the Number of Samples (e Shift from Appendix E			pe I error, Type II Error and	
	N	umber of Samples (N) =	11			
8. De	etermine the	Scan MDC				
a.	Identify the	Radiological Instrument	that will be used for	or scanning.		
	Ludlum 43-	89 Scintillation Detector	\boxtimes 0	Other Ludlum	43-93 Scintillation Detector	
b.	Determine PR-FSS-70		elected instrument	using the equatio	n from Step 8.3.5b of HDP-	
		$MDC_{scan} =$	4064 dpm	n/100cm ²		
9. Ad	ljust the Stati	istical Sample Population	Size (N) for Scan M	IDC		
a.	Is the MDC	S _{scan} for the selected instru	ument less than the	Adjusted Gross I	OCGL? Yes ⊠ No □	
b.	o. If the answer to the question in Step 9a is "Yes" or the survey unit is either Class 2 or Class 3, then proceed to Step 10. If the answer to the question in Step 9a is "No" and the survey unit is Class 1, then proceed to the next step.					
c.		total area of the survey e area bounded by the sta			(N) calculated in Step 7f to	
	Area Bour	nded by the statistical samp	le population (A _{SU})	= NA	m^2	
d.	d. Select an Area Factor (AF) from Appendix I of HDP-PR-FSS-701 that corresponds to the area bounded by the statistical sample population (A_{SU}) . AF for the Bounded Area $(A_{SU}) = NA$					
e.	e. Multiply the Adjusted Gross DCGL Area Factor (AF) to derive an Adjusted Gross DCGL $_{EMC}$. Adjusted Gross DCGL $_{EMC}$ = NA dpm/100cm ²					
f	Is the MDC	for the selected instru	iment less than the	Adjusted Gross I	OCGI2	

Yes 🗌 No 🗌 NA 🖂

				9		
	natite	Procedure: HDP-PR-FS	S-701, Final Status	Survey Plan Dev	relopment	
Decommissioning Project Westinghouse Non-Proprietary Class 3 Revision: 6 Appendix P-2, Pa					age 5 of 7	
	APPENDIX P-2 FINAL STATUS SURVEY SAMPLING PLAN DEVELOPMENT CHECKLIST FOR STRUCTURE SURVEY UNITS					
g.		ver to the question above in No", then proceed to the no		nue to Step 10.	If the answer to th	e question
h.		a new AF (AF _{EMC}) corres $_{an}$ by the Adjusted Gross I	-	OC_{scan} for the selection	ected instrument b	y dividing
	AF _{EMC} corre	esponding to $MDC_{scan} =$	NA			
i.	Find the Ar	rea (A') that corresponds	to the Area Factor ((AF _{EMC}).		
	A' co	erresponding to $AF_{EMC} =$	NA			
No	ote: The Are	ea Factors for structures are	found in Appendix I	of HDP-PR-FSS-7	01.	
j.		an Adjusted Number of A_{EMC} us				
	$N_{\rm El}$	_{MC} corresponding to A' =	NA			
		N calculated in Step 7f =	NA			
k.	Is $N_{EMC} > t$	he value of N determined	in Step 7f?	,	Yes No	NA 🖂
	(If "Yes", then use the larger N_{EMC} value as the statistical sample population size. If no, then use the value of N that was calculated in Step 7f as the statistical sample population size).					
10. Determine the Grid Spacing						
a.	Is the Surve	ey Unit a Class 3 Survey	Unit?		Yes	No 🖂
	(If "Yes", the	en continue to Step 11, if "N	No", then proceed to the	he next step).		

b. Determine Grid Spacing (L) using the equation from Step 8.3.7b of HDP-PR-FSS-701.

Grid Spacing (L) for Survey Unit = 1.8 m

11. Generate a Survey Map

a. Assign a unique identification number to each measurement in the statistical sample population using the guidance and direction provided in Appendix M of HDP-PR-FSS-701.

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development			
	Westinghouse Non-Proprietary Class 3	Revision: 6	Appendix P-2, Page 6 of 7	

APPENDIX P-2 FINAL STATUS SURVEY SAMPLING PLAN DEVELOPMENT CHECKLIST FOR STRUCTURE SURVEY UNITS

- Generate a graphic representation of the Survey Unit with dimensions and boundaries corresponding to an established reference coordinate system in accordance with Step 8.3.8 of HDP-PR-FSS-701.
- Using the reference coordinate system, ascertain coordinates for each sample location.
- Designate measurement locations, and location coordinates on Appendix P-4, FSS Sample & Measurement Locations & Coordinates and attach a copy of that form to the FSSP.
- Attach a copy of the developed Survey Map with sample locations to the FSSP.

12. QC & Biased Measurements

- Randomly choose 5% of the statistical sample population as QC Measurements in accordance with HDP-PR-FSS-703, Final Status Survey Quality Control.
- Designate QC measurement locations, and location coordinates on attached Appendix P-4, FSS Sample & Measurement Locations & Coordinates.
- Designate if any biased measurements will be taken at the discretion of the HP Staff designing the survey and the basis for taking them. Necessary biased samples will be explained on Appendix P-3, FSS Sampling Plan.

Note: Biased measurements are not included as part of the statistical sample population. Rather, they are treated as pre-emptive investigation measurements.

- Using the reference coordinate system, ascertain coordinates for each biased measurement location. d.
- Designate biased measurement locations, and location coordinates on attached Appendix P-4, FSS Sample & Measurement Locations & Coordinates.

13. Sc	an Coverage			
a.	The Survey Unit is:	⊠ Class 1	Class 2	Class 3
b.		Unit Classification, the age of exposed surface	scan coverage in this Su	rvey Unit is;
14. In	vestigation Levels	ige of exposed surface	70 Scan Co	verage of exposed surface
a.	The Survey Unit is:	Class 3		

Hematite Decommissioning Project

Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development

Westinghouse Non-Proprietary Class 3


Revision: 6

Appendix P-2, Page 7 of 7

APPENDIX P-2 FINAL STATUS SURVEY SAMPLING PLAN DEVELOPMENT CHECKLIST FOR STRUCTURE SURVEY UNITS

STRUCTURE SURVEY UNITS				
	1)	Scan Investigation Levels are set at the most limiting between the Adjusted Gross $DCGL_w = 18,925$ dpm/ $100cm^2$ or the MDC_{scan} for the instrument used.		
	2)	TSC Measurement Investigation Levels are set at 50% of the Adjusted Gross $DCGL_w = 9,462 dpm/100cm^2$.		
b.	Th	ne Survey Unit is:		
	1)	Scan Investigation Levels are set at the most limiting between the Adjusted Gross $DCGL_w = 18,925$ dpm/ $100cm^2$ or the MDC_{scan} for the instrument used.		
	2)	TSC Measurement Investigation Levels are set at the Adjusted Gross $DCGL_w = 18,925 \text{ dpm}/100\text{cm}^2$.		
c.	Th	ne Survey Unit is: 🖂 Class 1		
	1) Scan Investigation Levels are set at 50% of the Adjusted Gross $9,463$ dpm/ 100 cm ² $DCGL_W =$			
	2)	TSC Measurement Investigation Levels are set at the Adjusted Gross $DCGL_W = 18,925 \text{ dpm}/100 \text{cm}2$.		
15. FS	SP I	Development Checklist Approval		
Pre	epare	red by: Ellen C Jakub (Print Name) (Signature) (Date)		
Pe	er Re	Reviewed by: Brian A Miller (Print Name) Reviewed by: Brian A Miller (Signature) 6/2/2015 (Date)		
Ap	prov	ved by (RSO): W. Clark Evers		

BSA 02-15 Sample Locations



		1
Sample	X Coordinates	Y Coordinates
Location	(feet)	(feet)
1	4.4	0.4
2	10.4	0.4
3	16.3	0.4
4	1.5	6.5
5	4.4	11.7
6	1.5	17
7	4.4	22.2
8	1.5	27.5
9	4.4	32.7
10	1.5	38
11	4.4	43.2
12	1.5	48.5
13	7.4	48.5
14	13.4	48.5
2 (QC)	10.4	0.4

