Docket Nos. 50

50-259/260/296

DISTRIBUTION Docket_File, NRC PDR DVassallo RClark

LICENSEE:

Tennessee Valley Authority

Local PDR ORB#2 Reading NRC Participants OELD EJordan BGrimes

FACILITIES:

Browns Ferry Nuclear Plant, Units 1, 2 and 3

ACRS (10) JPartlow

SUBJECT:

SUMMARY OF MEETING WITH TVA ON STATUS OF EQUIPMENT AT

BROWNS FERRY UNITS 1, 2 AND 3

A meeting was held with TVA at 10:00 am on Monday, March 25, 1985 to discuss the status of the EQ programs at Browns Ferry. A list of attendees is enclosed. A summary of the meeting is as follows:

- 1. TVA presented the outage schedules for each unit.
 - a. Unit 2 shutdown since September 15, 1985. TVA has committed to complete all EQ modifications before starting up the unit. Projected starting is September 1985. No EQ extension requested.
 - b. Unit 1 will shutdown July 12, 1985. All EQ modifications will be completed before restarting the unit. Projected startup is Febuary 1986 but, based on experience, is likely to slip to late spring 1986.
 - c. Unit 3 will be shutdown on November 30, 1985 part way through the fuel cycle. All EQ modifications will be completed before the unit is restarted to finish the fuel cycle. Projected startup is late summer of 1986.
- 2. Under the RPIP Confirmatory Orders issued by Region II, TVA cannot perform major modifications on more than one unit at a time. The EQ program includes major modifications, such as replacing the RPS instrumentation with analog transmitter trip units (ATTU's). Thus, although Unit 1 will come down in July, no major modifications will be started on the unit until Unit 2 is returned to service. Likewise, although Unit 3 will come down in November, no major work will be started until Unit 1 is back in service. This has been the reason for the recent extended outage of Unit 3 (14½ months) and the present extended outage of Unit 2 (1 year).
- 3. TVA discussed the problems with procurement lead times on some items of equipment (e.q., 40 months on Limitorque valves), test problems at Wylie Labs and installation problems with the many shared safety systems at Browns Ferry. For Unit 2, 90% of the equipment is onsite; there are 32 items in procurement. There are a few valves that are not expected to be delivered until August 1st. There are also several equipment test programs that will not be completed until July. Because of the new RPIP requirements and the maintenance improvement

8505060228 850423 PDR ADDCK 05000259 PDR PDR

The Mark

HE HALL ROOM H A TOTAL TOTAL 9 4 4 4

MY THE STATE OF

.

F. 3

18 - 10 30

d \$1, " 1

The state of the s

The state of the s 18 11 11 mg 1 14 11 A to while and thoughts with the second of the second 112 o F i ges

The second of th

- 4 \$1 MK 19 7 4

The second of the second secon

Control of the contro

The gradient of the part of the

- Suppose the property of the suppose of
- THE PERSON OF THE STATE OF THE ्री संप्रक्ति । स्व
- The state of the second of the state of the state of the state of the second of the se

The state of the s

program requested by Region II, which have reduced the time the maintenance groups can spend on reviewing work packages, getting work packages approved has been the major bottleneck in starting and completing EQ and other modifications.

- 4. For Unit 1, there are 214 unqualified items plus 52 additional items that were reclassifed as unqualified due to a recently discovered potential problem with possible moisture intrusion into the equipment via the conduit, requiring conduit seals. Of the 214 items, 18 items are in various phases of testing and 41 items are in procurement. Of the latter, delivery is projected from now through August 1, 1985.
- 5. For Unit 3, there are 149 unqualified items plus 66 additional items listed as unqualified because of the conduit seal problem. Of the 149 items, 18 items are under test and 41 items in procurement. (Same situation as with Unit 1).
- 6. TVA did not complete more of the EQ replacements during the most recent outages on Units 1 and 3 (which were the first refueling outages after March 31, 1982) because much of the equipment was not onsite with approved work plans and because TVA was under Orders to complete other NRC required modifications.
- 7. TVA reiterated the commitment to not start up Units 1 and 2 this fall and next spring until all presently identified EQ required modifications are completed. TVA also reconfirmed that Unit 3 will be shutdown on November 30, 1985 even if Unit 2 is still down (which would mean that all three units would be down as is currently the status of the units).
- 8. TVA has concluded that the requested extensions for Units 1 and 3 are justified under 50.49(g) and requested that the extensions be approved.

Richard J. Clark, Project Manager Operating Reactors Branch #2

Division of Licensing

Enclosure: As stated

cc w/enclosure:
See next page

ORB#2:DL ORB#2:DL RC1ark:rc DVassallo 04/23/85

A Marketing And Andrews Andr

ি বি বি বি নাজ কৰিবলী কৰে কৰা শি শংগ্ৰাক্ত এই বিশাস্থাৰ কৰা স্থানিক প্ৰতিষ্ঠান কৰে বিশ্ব কৰিবলৈ কৰিবলৈ কৰিবলৈ ক বি শুকুৰ কৰিবলৈ কৰিবল

ing the state of the figure of the state of

Spend of the second of the second spends of the second of

THE STATE

After the second of the second

Mr. Hugh G. Parris Tennessee Valley Authority Browns Ferry Nuclear Plant, Units 1, 2 and 3

cc:

H. S. Sanger, Jr., Esquire General Counsel Tennessee Valley Authority 400 Commerce Avenue E 11B 330 Knoxville, Tennessee 37902

Mr. Ron Rogers Tennessee Valley Authority 400 Chestnut Street, Tower II Chattanooga, Tennessee 37401

Mr. Charles R. Christopher Chairman, Limestone County Commission Post Office Box 188 Athens, Alabama 35611

Ira L. Meyers, M.D. State Health Officer State Department of Public Health State Office Building Montgomery, Alabama 36130

Mr. H. N. Culver 249A HBD 400 Commerce Avenue Tennessee Valley Authority Knoxville, Tennessee 37902

J. Nelson Grace Regional Administrator Region II Office U. S. Nuclear Regulatory Commission 101 Marietta Street, Suite 3100 Atlanta, Georgia 30303 James A. Coffey Site Director, BFNP Tennessee Valley Authority Post Office Box 2000 Decatur, Alabama 35602

Resident Inspector U. S. Nuclear Regulatory Commission Route 2, Box 311 Athens, Alabama 35611

Mr. Donald L. Williams, Jr. Tennessee Valley Authority 400 West Summit Hill Drive, W10B85 Knoxville, Tennessee 37902

George Jones, Manager, BFNP Tennessee Valley Authority Post Office Box 2000 Decatur, Alabama 35602

Mr. Oliver Havens
U. S. Nuclear Regulatory Commission
Reactor Training Center
Osborne Office Center, Suite 200
Chattanooga, Tennessee 37411

Attendance

Browns Ferry 1,2,3 EQ Meeting 3/25/85

R. Karsch
G. Zech
W. Elliott
Don L. Williams
G. L. Terpstra
J. A. Domer
J. W. Hufham
S. R. Maehr
James P. Darling
Hugh G. Parris
R. J. Bosnak
Dan Stenger
Uldis Potapovs
R. G. LaGrange
Dick Clark
F. Miraglia
Bill Shields
J. P. Knight
G. C. Lainas
Len McIntosh

NRC/DL/ORAB Lead Project Manager for EO NRC/IE/URB TVA/OE/NEB TVA/OE/NEB TVA/SQNP TVA/Licensing TVA/Licensing TVA/ Browns Ferry Planning TVA/MGR Nuclear Power TVA/MGR of Power and Engineering NRC/NRR/DE Bishop, Liberman NRC/IE/ VPB NRC/NRR/DE/EQB NRC/NRR/Licensing NRC/NRR/DL NRC/ELD NRC/DE NRC/DL

TVA/EQ Project Manager

• • • . ·