



REC-120



**Consumers  
Power  
Company**

General Offices: 212 West Michigan Avenue, Jackson, Michigan 49201, Area Code 517 788-0550



Mr. James G. Keppler  
Region Director  
Office of Inspection Enforcement  
Region III  
US Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

Re: Docket 50-255  
License DRP-20  
Palisades Plant  
AO-4-75  
Pipe Restraints

Dear Mr. Keppler:

By letter dated April 25, 1975, your staff requested that we provide a description of the scope and extent of the engineering evaluation of pipe hangers and restraints that was performed by our Palisades Plant Architect Engineer (A-E). This report is enclosed.

A number of deficiencies have been observed and corrected which apparently occurred during initial construction and subsequent modification of the plant. These deficiencies may have involved non-uniform application of designated criteria, incomplete review of installed systems, and incomplete documentation and follow-up prior to and after turnover. Since this design and construction work was performed, significant changes in our Construction Quality Assurance Services program have been instituted. Our Quality Assurance Services group has reviewed the seismic restraint deficiencies and has concluded that the present QA programs and procedures are adequate to detect the types of deficiencies observed, should they recur.

Some of the deficiencies may have been related to the start-up and hot functional testing program; however, since this program was conducted at the Palisades Plant, significant changes have been made. Our General Office plant start-up organization has reviewed the seismic restraint deficiencies with respect to their preoperational test procedure development program and has concluded that our current procedures are such that similar deficiencies are not likely to occur in the future.

A number of deficiencies could have been detected and corrected through a preventive maintenance program for pipe hangers and restraints. We have begun the development of such a program, and plan to have it in effect by about August 1, 1975.


6880

Mr. James G. Keppier  
Docket 50-255  
License DPR-20  
June 24, 1975

2

It is possible that some of the deficiencies resulted from inadequate maintenance procedures. While we have not been able to find any documentary evidence of this and consider it unlikely, we are currently developing improvements to our present procedures and expect these improvements to be completed by about August 1, 1975.

Yours very truly,



Ralph B. Sewell  
Nuclear Licensing Administrator

DAB/ds

CC: Division of Reactor  
Licensing

PIPING SUPPORT SYSTEMS REVIEW

PALISADES PLANT  
COVERT, MICHIGAN

CONSUMERS POWER COMPANY

Bechtel Job 10512-021

Bechtel Associates Professional Corporation  
Ann Arbor  
Michigan

20 June 1975

CONTENTS

Text	Piping Support Systems Review
Appendix - A	Criteria for Physical Limits of Piping Systems Review
Appendix - B	Physical Limits of Piping Systems Review
Appendix - C	Support/Restraint Work Items Description

## PALISADES PLANT

### PIPING SUPPORT SYSTEMS REVIEW

#### 1. Summary

During May, 1974, a pipe restraint on the suction line of the low-pressure safety injection pump was pulled loose from its mounting. This event was reported by CPCo as abnormal occurrence (74-08). The cause was apparently water hammer. Although calculations proved the restraint to be adequate for the design basis earthquake ("DBE") load, CPCo requested a review of the as-installed piping support systems in certain seismic Class I systems. The review of the piping support systems in the Seismic Class I systems listed in Appendix A and Appendix B has been completed.

This review of the piping support systems included a physical survey of the as-installed support systems for compliance with the initial design and criteria in the Palisades FSAR.

During the review, it was determined that certain work was advisable to insure compliance with the support systems design and criteria, and because there was insufficient time to perform a further analysis in order to determine whether or not many of the work items were actually required. The work items were identified, appropriate material was procured and installation was completed prior to the end of March, 1975. Nevertheless, the engineering opinion was that there was no significant safety problem and that the functional integrity of the piping systems would have been preserved in the event of a DBE.

An identification and description of these work items is contained in Appendix C to this report and is summarized below.

	Base Plant Piping						Facility Change Piping			
	Added	Replaced	Modified	Removed	Relocated	Maint.	Added	Modified	Maint.	
6" & Larger	4	3	5	2	0	6	0	1	0	
4" & Smaller	81	10	43	4	5	3	19	0	2	
TOTAL	85	13	48	6	5	9	19	1	2	188

The restraints added were of the rigid type, anchored to either concrete or existing structural steel members, and having U-bolt clamps or steel framing around the piping. Some of the work items consisted of maintenance and upgrading type activities such as adjusting U-bolts, adding shims and other minor work.

Subsequent to the review and completion of the work items, further analyses have been performed and it has been determined that 74 of the 188 work items were not required to meet the Palisades FSAR criteria of not exceeding 110% of the piping material yield stress under DBE loads. It is believed that additional analyses would demonstrate that there were additional work items performed as part of the review which were not required.

## 2. Discussion

### A. Basis for Systems to be Reviewed

The basis for the determination of the piping systems to be reviewed consisted of the identification of those systems required to ensure the functional integrity of the shutdown cooling piping system for normal shutdown and of the Engineered Safeguards Systems piping systems, in the event of a design basis earthquake.

The physical limits of each piping system included in the review included the system itself and each branch connection through the first restraint beyond a remote operable or accessible manual isolation valve. The basic piping systems or portions of systems included in the review are listed below and are delineated in Appendix A and Appendix B to this report:

- a) High and Low Pressure Safety Injection Systems inside and outside containment (P&ID M-201, 202, 203, 204, 210, 221).
- b) Critical Service Water System inside and outside containment through isolatable branch connections (P&ID M-208, 213).
- c) Component Cooling Water System outside containment (P&ID M-209).
- d) Charging System (P&ID M-201, 202).
- e) Concentrated Boric Acid System (P&ID M-202).
- f) Air Room Purge and Containment Air Purge outside containment (P&ID M-218).
- g) Containment Spray (P&ID M-203, 204).
- h) CVCS letdown system through flow control valves (P&ID M-201, 202).
- i) Fuel oil to the emergency diesels (P&ID M-214, 655, 653).
- j) Connections to the primary coolant loop through the isolation valves (P&ID M-201).
- k) Auxiliary Feedwater System (P&ID M-207, 220).
- l) Gas decay tank connections (P&ID M-211).
- m) Diesel Generator Auxiliary Systems (P&ID M-214).
- n) High pressure air to the safeguard valves (P&ID M-225).

Portions of the piping systems shown on the associated P&ID's, but not included in the review, were excluded because they are not necessary to the functioning of the shutdown cooling systems or the Engineered Safeguards Systems.

Each of the as-installed piping systems, or portions of systems, encircled on the attached P&ID's were physically observed to determine where support work was advisable. As part of this review, the acceptability of the location and type of all piping support components including spring supports, rigid supports, guides and hydraulic snubbers for thermal, dead weight and seismic loads was confirmed. (Estimated total in excess of 2700).

Spring hanger settings were not reviewed, but the work described herein would not significantly change the settings on existing spring supports.

B. Basis for Piping Support Systems Evaluation

The basis for the evaluation of the as-installed support systems was as follows:

The base plant calculations, drawings or criteria were used in physically determining where the as-installed support systems differed from the initial criteria.

1) Piping 6" and larger: The base plant calculations and drawings provided the location of seismic restraints to ensure that the piping primary stress levels would not exceed 110% of the material minimum yield stress at temperatures under DBE load condition. The restraints were designed so that the structural member maximum stress levels would not exceed 60% of the material yield stress.

2) Piping 4" and smaller: The base plant design criteria provided for the physical location of supports at such intervals that, for a particular pipe size, the natural frequency would be approximately equal to, or greater than, 20 CPS for design in the rigid range. These criteria were followed in the small piping systems review and in the definition of the work items.



Where the as-installed support systems differed from the design criteria, engineering judgments were made during the review to determine whether the support could be accepted, as is, or whether a specific restraint should be added, deleted, replaced or modified to insure compliance with the 20 CPS criteria.

### 3. Conclusion

The piping systems review described in this report included all piping support components in the systems required for safe shutdown.

The Appendices to this report delineate the work items accomplished. The engineering opinion that adequate functional integrity of the piping systems would have been maintained during a design basis earthquake, even if the work items had not been performed, is based upon the following:

The majority of the work was on small piping, 4" and under. Modified dynamic analyses and other evaluations were completed and acceptable stress levels calculated subsequent to the accomplishment of the work items. (less than 110% of  $S_y$  assuming that the work items had not been done. These analyses have confirmed that a significant number of work items were not required to meet the Palisades maximum stress level criteria.

The modified dynamic analysis utilized has been submitted to NRC as part of Bechtel's Topical Report BP-TOP-1. The topical report is in the final stages of NRC acceptance review.

In addition to the modified dynamic analysis performed, a number of the work items accomplished are considered as upgrading to (1) improve the restraint/support condition; (2) minimize the potential for vibration; (3) add conservatism in modifying single directional restraints to multi-directional restraints. (Uni strut Corp. has recently confirmed that their product is suitable for carrying the imposed loads in all directions.)

Although the engineering opinion was that there was no significant safety problem and that the functional integrity of the piping systems would have been preserved in the event of a DBE, completion of the identified work items has provided further assurance that the shutdown cooling and ESS piping system restraints are in conformance with and in some cases exceed, the Palisades FSAR criteria.

The major portion of design and construction of the Palisades base plant took place in the late 1960's. Due to our limited knowledge of start-up and hot functional testing, certain changes in the plant and the operation of the plant, it is impossible for us to determine the cause for each specific work item. However, they generally appear to be due to the following:

1. During the recent piping support systems review, numerous relatively simple devices, such as U-bolts, were added on small pipe piping systems on the basis of the rigid design in areas where it could not readily be determined that they were necessary, inasmuch as the performance of a further analysis to confirm that they were not required would have unnecessarily delayed start-up of the plant. As indicated above, the subsequent analysis has confirmed that the majority of these work items were not required. (74 of 188)

2. Subsequent to completion of base plant design and construction, certain Seismic Class I piping systems were added, expanded or modified without uniform application of the designated criteria for restraints. (20 of 188)
3. Some devices which had been or appear to have been installed during base plant construction were subsequently removed and not replaced. (13 of 188)
4. Some of the adjustments and minor modifications, such as the adding or replacement of shims and replacement or adjustment of nuts and bolts, were ordinary maintenance type items which could have been routinely identified and corrected. (11 of 188)
5. Many of the work items consisted of corrections and adjustments to eliminate interferences that are typical of the type items normally checked and corrected during a start-up and hot functional testing program. (15 of 188)
6. Other work items may have been the result of differences in engineering judgment between the engineer originally performing the design and the engineers performing the review; incomplete documentation and follow-up prior to and after turnover; late piping changes and modifications; lack of documentation of engineering approval of field changes in location from the original drawings; and an incomplete check out of the installation of the restraints. (68 of 188)

The 74 work items determined as not required in Item 1 above include approximately 13 in Items 2, 3, 4, and 5.

The work items discussed in this report arose out of circumstances believed to be unique to Palisades. As indicated, a number of the work items were subsequently determined not to be required, and others relate to facility modifications subsequent to the completion of plant design and construction, maintenance type items and the replacement of restraints which had previously been installed and removed.

Start-up testing programs which are normally performed by Bechtel on other projects were performed at the Palisades Plant by Consumers Power Company. This procedure and the manner in which turnover was handled may have caused incomplete coordination of follow-up items.

Subsequent to the design and construction of the Palisades Plant, the application of seismic restraint criteria by engineering and construction has become more formal and disciplined and has been subjected to extensive procedural control. In addition to the development of the procedural approaches to restraint work, quality control and quality assurance programs governing such work have evolved substantially from the Consumers/Bechtel Quality Assurance program for Palisades, so that even if some of the underlying causes were to reoccur in spite of the programmatic and procedural developments, the Consumers/Bechtel QA program for Midland, or the Bechtel program in conjunction with the QA programs of other utilities have and will continue to provide for prompt identification and correction.

## APPENDIX A

CRITERIA FOR PHYSICAL LIMITS  
OF  
PIPING SYSTEMS REVIEW

P&ID M-201: Piping connections to the primary coolant loops out through the normally closed double isolation valves and connections to the ESS and shutdown cooling.

The primary coolant loop piping was excluded because all seismic restraints are engineered and built into the equipment supports.

P&ID M-202: Piping systems for concentrated boric acid injection by the charging pumps and letdown through the remote operable flow control valves, pumps and interconnecting piping.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-203: Piping systems for LP injection, HP injection, containment spray and connections on the safety injection tanks.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-204: Piping systems for LP injection, HP injection and shutdown cooling. Also included are the connections on the SIRW tank out through the first isolation valve.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-207: Piping systems for the auxiliary feedwater system including main feedwater and main steam out through the isolation valves.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-208: Piping systems in the critical service water system supply to the ESS and shutdown cooling equipment, plus discharge water piping from air coolers through RCB wall to isolation valve. Also included are branch connections to other services out through an isolation valve.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-209: Piping systems in the component cooling water system outside containment. Also included are branch connections to non-essential equipment out through the first isolation valve.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-210: Piping systems to the SIRW tank from the tank to the isolation valve (continuation from P&ID M-204).

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-211: Piping systems from the gas decay tanks out to the first isolation valve.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-213: Piping systems in the critical service water system (continuation from P&ID M-208).

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems.

P&ID M-214: Auxiliary piping systems for the emergency diesel generators and emergency fuel oil supply to the diesels.

All other piping systems are excluded in that they are not necessary for operation of the ESS or shutdown cooling systems or they are an integral part of the diesel generators and have been seismic qualified by the supplier.

P&ID M-218: Piping systems for the containment air purge from the containment penetration out through the containment isolation valves.

All other piping systems are excluded in that they are not necessary for the operation of the ESS or shutdown cooling systems.

P&ID M-220: Piping systems from the condensate storage tank to the auxiliary feedwater system (continuation from P&ID M-207).

All other piping systems are excluded in that they are not necessary for the operation of the ESS or shutdown cooling systems.

P&ID M-221: Piping systems to the SIRW tank from the isolation valves to the tank (continuation from P&ID M-204).

All other piping systems are excluded in that they are not necessary for the operation of the ESS or shutdown cooling systems.

P&ID M-225: Piping systems in the HP air supply to the ESS valve operators.


All other piping systems are excluded in that they are not necessary for the operation of the ESS or shutdown cooling systems.

P&ID M-653 & M-655: Piping systems from the emergency fuel oil system out to the first isolation valve (continuation from P&ID M-214).

All other piping systems are excluded in that they are not necessary for the operation of the ESS or shutdown cooling systems.







2024-4935


SIZE 8

△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61
△	Symbol Issued 10-1-61	Symbol Issued 10-1-61

BECHTEL COMPANY  
 PALISADES PLANT  
 CONSUMERS POWER COMPANY  
 PIPING & INSTRUMENT DIAGRAM  
 CHEMICAL & VOLUME CONTROL SYSTEM

5935 M-202






NOTE

- 1 REFER TO Dwg # 101 FOR SAFEGUARDS TRAINING MANUAL
- 2 REFER TO Dwg # 102 FOR SAFEGUARDS TRAINING MANUAL
- 3 REFER TO Dwg # 103 FOR SAFEGUARDS TRAINING MANUAL
- 4 REFER TO Dwg # 104 FOR SAFEGUARDS TRAINING MANUAL
- 5 REFER TO Dwg # 105 FOR SAFEGUARDS TRAINING MANUAL
- 6 REFER TO Dwg # 106 FOR SAFEGUARDS TRAINING MANUAL
- 7 REFER TO Dwg # 107 FOR SAFEGUARDS TRAINING MANUAL
- 8 REFER TO Dwg # 108 FOR SAFEGUARDS TRAINING MANUAL

BECTEL COMPANY PALISADES PLANT CONSUMERS POWER COMPANY <b>PIPING &amp; INSTRUMENT DIAGRAM</b> <b>SAFETY INJECTION, CONTAINMENT SPRAY</b> <b>AND SHUTDOWN COOLING SYSTEM</b>		
5935	M-204	8



5935-M-207


SIZE 1

BECHTEL COMPANY  
 PALISADES PLANT  
 CONSUMERS TOWER COMPANY  
 PIPING & INSTRUMENT DIAGRAM  
 FEEDWATER & CONDENSATE SYSTEM

5935 M-207 12

- NOTES:
- 1 REFER TO P&ID NO. 5935-M-207 FOR CONDENSATE AND SYSTEM DETAILS
  - 2 INSTRUMENT SYMBOLS SHOWN IN THIS P&ID ARE THE SAME AS SHOWN IN THE INSTRUMENT SYMBOLS LIST.
  - 3 INSTRUMENT SYMBOLS SHOWN IN THIS P&ID ARE THE SAME AS SHOWN IN THE INSTRUMENT SYMBOLS LIST.
  - 4 INSTRUMENT SYMBOLS SHOWN IN THIS P&ID ARE THE SAME AS SHOWN IN THE INSTRUMENT SYMBOLS LIST.


DATE: 11/15/54  
 DRAWN BY: [Name]  
 CHECKED BY: [Name]  
 APPROVED BY: [Name]



5935 M-208  
 PARISSE POWER COMPANY  
 ENGINEERING DEPARTMENT  
 1210 WEST 10TH AVENUE  
 DENVER, COLORADO

802-M-5935






DITCHTEL COMPANY PALISADES PLANT CONSUMERS POWER COMPANY BUILDING INSTRUMENT DIAGRAM RADIOACTIVE WASTE TREATMENT SYSTEM CLEAN		
5935	M-210	5







NOTES:  
 1. SYMBOL (S) DENOTES FIRE HOSE STORAGE  
 2. SYMBOL (H) DENOTES FIRE HOSE REEL  
 3. SUPPLY/2 DENOTES DUAL TRIP  
 MIGHT OPERATED BY ELECTRIC  
 OPERATOR OR MANUAL CONTROL.

NO.	DESCRIPTION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION	10/15/64	J. J. ...	...
2	REVISION	10/15/64	J. J. ...	...
3	REVISION	10/15/64	J. J. ...	...
4	REVISION	10/15/64	J. J. ...	...
5	REVISION	10/15/64	J. J. ...	...
6	REVISION	10/15/64	J. J. ...	...
7	REVISION	10/15/64	J. J. ...	...
8	REVISION	10/15/64	J. J. ...	...
9	REVISION	10/15/64	J. J. ...	...
10	REVISION	10/15/64	J. J. ...	...
11	REVISION	10/15/64	J. J. ...	...
12	REVISION	10/15/64	J. J. ...	...
13	REVISION	10/15/64	J. J. ...	...
14	REVISION	10/15/64	J. J. ...	...
15	REVISION	10/15/64	J. J. ...	...
16	REVISION	10/15/64	J. J. ...	...
17	REVISION	10/15/64	J. J. ...	...
18	REVISION	10/15/64	J. J. ...	...
19	REVISION	10/15/64	J. J. ...	...
20	REVISION	10/15/64	J. J. ...	...
21	REVISION	10/15/64	J. J. ...	...
22	REVISION	10/15/64	J. J. ...	...
23	REVISION	10/15/64	J. J. ...	...
24	REVISION	10/15/64	J. J. ...	...
25	REVISION	10/15/64	J. J. ...	...
26	REVISION	10/15/64	J. J. ...	...
27	REVISION	10/15/64	J. J. ...	...
28	REVISION	10/15/64	J. J. ...	...
29	REVISION	10/15/64	J. J. ...	...
30	REVISION	10/15/64	J. J. ...	...

**BECHTEL COMPANY**

**PALISADES PLANT**  
**CONSUMERS POWER COMPANY**

**PIPING & INSTRUMENT DIAGRAM**  
**CIRCULATING WATER, SCREEN STRUCTURE,**  
**CHLORINATOR & FIRE SYSTEMS**


5935	M-213
------	-------












BECHTEL COMPANY PALISADES PLANT CONSUMERS POWER COMPANY PIPING AND INSTRUMENT DIAGRAM HIGH PRESSURE AIR OPERATED VALVES	
5935 	M-225 2



BECHTEL COMPANY  
 FALLGARDIS PLANT  
 CONDENSER POWER COMPANY  
 PIPING & INSTRUMENT SYSTEM  
 COOLING TOWER SYSTEM  
 59853 M-653  
 7

157-114-5648

(1) 1/2" DIA. 30' LONG  
 1/2" DIA. 30' LONG  
 APPROXIMATE TO BE  
 1/2" DIA. 30' LONG  
 1/2" DIA. 30' LONG





APPENDIX C  
SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

Falisesades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 1 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS			②	③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION		
1	2	HB-24-4"	C.C.W. O/S CMTT to and From ESS Pumps	MOD.	S	Added 3X3X3/8 L, a U bolt & removed the rod hanger.	B2	
	3	3"		MOD.	S	Added 3" L, plate and a U bolt to existing steel and removed the rod hanger.	B2	X
	4	3"		NEW	S	Added 3" L, U bolt and welded to existing steel.	B1	X
	5	3"		MOD.	S	Added U bolt and L to existing restraint for axial loads.	B2	
2	2	HB-23-3"	S.W. to ESS Rooms Air CLRS	MOD.	S	Replaced clip with U bolt.	B3	X
	3	3"		MOD.	S	Replaced clip with U bolt.	B3	X
	4	3"		MOD.	S	Replaced clip with U bolt.	B3	X
	5	3"		NEW	S	Added 4X4X1/2 L, 2 U bolts & cinch anchors. Cinch anchors and angle are common to other restraints. 598-3-3, 598-4-5, 598-6-3.	B1	X
	6	3"		MOD.	S	Added shims to reduce gaps.	B1	X
	3	2		HB-23-3"	S.W. to ESS Rooms Air CLRS	MOD.	S	Replaced clip with U bolt.
3	3"	NEW	S	Added U bolt to existing steel for 598-2-5.		B1	X	
4	3"	MOD.	S	Added shims to reduce gaps.		B1	X	
4	2	HB-23-4"	S.W. to ESS Rooms Air CLRS	MOD.	S	Replaced clip with U bolt.	B3	X
	3	4"		MOD.	S	Replaced clip with U bolt.	B3	X
	4	4"		MOD.	S	Replaced clip with U bolt.	B3	X
	5	4"		NEW	S	Added U bolt to existing steel for 598-2-5	B1	X
	5	2		HB-23-2"	S.W. to Air Compr. & Cont. Room A/C	NEW	S	Added 3X3X3/8 L, U bolt. Welded to existing steel.
3	2"	NEW	S	Added 3X3X3/8 L, U bolt.		B1	X	
7	2"	NEW	S	Added 4X4x1/2 L, 2 U bolts for 2 pipes. Welded to existing steel.		B1		
11	2"	NEW	S	Added 3X3X3/8 L, 1 U bolt. Welded to existing steel.		B1		
12	2"	NEW	S	Added 3X3X3/8 L, 1 U bolt. Welded to existing steel.		B1		
13	2"	NEW	S	Added L, U-bolt.		B1	X	
14	2"	NEW	S	Added 4X4X3/8 L, 2 U bolts for 2 pipes. Welded to existing steel.		B1	X	
15	2"	NEW	S	Added 3X3X3/8 L, 3/8" plate, 2 U bolts for 2 pipes cinch anchors.		B1		

① S-Seismic  
W-Weight  
T-Thermal

V-Vibration  
(F)-Resulting from Facility  
Change

② See Sheet 8 for Explanations  
③ X-Analysis Completed Subsequent to Performing Work Items and Noted Work Items  
Were Not Required to Meet FSAR Criteria.

APPENDIX C  
SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

Palisades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 2 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS				③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION	②	
6	2	HB-24-4"	C.C.W. O/S CTMT to ESS Pumps.	NEW	S	3/8 EL, 3X3" L, 1 U bolt, cinch anchors.	B1	
	3	4"		NEW	S	U bolt to existing steel for M-598-2-5.	B1	X
	4	4"		NEW	S	3X3 L, 1 U bolt, welded to existing steel.	B1	X
7	2	HB-24-3"	C.C.W. O/S CTMT to ESS Pumps	NEW	S	Added 4X4X1/2 L, U bolt to existing steel.	B1	X
	3	3"		MOD.	S	Added 3X3X3/8 L, U bolt and removed rod hanger.	B2	X
8	2	HB-24-1 1/2"	C.C.W. O/S CTMT to ESS Equipment	REPLACE	S	Added 3X3 L, 3/8" EL, 4 U bolts for 2 pipes. Welded to existing steel.	B1	
	3	1 1/2"		NEW	S	Added 3X3" L, U bolt, welded to existing steel.	B1	X
	4	1 1/2"		REPLACE	S	Added 3X3" L, U bolt, welded to existing steel.	B1	
	5	1 1/2"		REPLACE	S	Added 3X3" L, U bolt, welded to existing steel.	B1	
9	2	GB- 2"	H.P. Air - ESS Rooms	MAINT(F)	S	Added 2 bolts to existing bracket.	B1, C4	
	3	2"		NEW(F)	S	Added 3" angle, 1 U bolt welded to existing steel.	B1	
	4	2"		NEW(F)	S	3/8 EL, 3" angle, 2 U bolts.	B1	
	5	1 1/2"		NEW(F)	S	3" angle, 1 U bolt, cinch anchors 3/8" EL.	B1	
	6	1 1/2"		NEW(F)	S	3" angle, 1 U bolt, welded to existing steel.	B1	
	7	1 1/2"		NEW(F)	S	3" angle, 1 U bolt, welded to existing steel.	B1	
	10	2		CC-4-1"	Primary Loop Drains CVCS Letdown Line	RELOCATE	S	Added EL, 3" angle, 2 U bolts to 2 pipes, cinch anchors.
3	3-2"	NEW	S	Added 4" channel, 3" angle, 1 U bolt welded to existing steel.		B1		
11	2	HB-23-2"	S.W. to Air Compressors	NEW	S	3" angle, 2 U bolts, plate and cinch anchors.	B1	
	3	2"		NEW	S	3" angle, 2 U bolts, plate and cinch anchors.	B1	X
	4	2"		MOD	S	Added clevis and angle and replaced the bent rod and C-Clamp.	C4	X
	5	2"		MOD	S	Added clevis and angle, removed C-Clamp.	C4	X
	12	2		HB-23-2"	S.W. to S.G. Test Coolers	MOD(2)	S	Added channel 6", 3" angle, 4 U bolts for 4 pipes, cinch anchors and plate. Remove rod hanger.
3	2"	MOD	S	Added 2 U bolts to existing structure.		B2	X	
4	2"	NEW	S	3" angle, plate, cinch anchors, 4 U bolts on 4 pipes.		B1		

APPENDIX C  
SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

Palisades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 3 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS			②	③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION		
13	2	CC-5-2"	Charging Inlet to Loop "2A"	MOD	S	Replaced existing strap with U bolt - 1/2" gap.	C1,5	
	3	2"		NEW	S	3" angle, U bolt, welded to existing steel.	B1	
	5	2"		MOD	T/W	Removed grating to relieve hanger rod interference.	C1,5	X
14	2	HB-5-2"	Critical F.O.-Piping to D.G. Day Tanks	NEW	S	Added L, plate, U bolt, cinch anchors.	B1	X
15	2	HC-15-1/2"	Metering Pump Discharge	NEW	S	Added L, U bolt, cinch anchors.	B1	X
	3	1/2"		NEW	S	Added 3" L, plate, U bolt and cinch anchors.	B1	
	4	1/2"		NEW	S	Added 3" L, plate, U bolt and cinch anchors.	B1	
	5	1/2"		NEW	S	Added 3" L, plate, U bolt and cinch anchors.	B1	X
	6	1/2"		NEW	S	Added L, plate, 2 U bolts, cinch anchors.	B1	
	7	1/2"		NEW	S	Added L, plate, U bolt, cinch anchors.	B1	
	8	1/2"		NEW	S	Added L, plate, U bolt, cinch anchors.	B1	X
	9	1/2"		NEW	S	Added L, plate, U bolt, cinch anchors.	B1	
	10	1/2"		NEW (F)	S	Added L, U bolt, cinch anchors.	B1	
	16	2		HB-24-2"	C.C.W. O/S CTMT-Surge TK Line	NEW (F)	S	Added L, plate, U bolt, cinch anchors.
3		2"	NEW	S		Added L, cinch anchor, 4 U bolts - 4 pipes.	B1,4	
4		2"	NEW	S		Added L, 4 U bolts on 4 pipes and supported from the larger pipe.	B1,4	
17	2	CC-7-2"	Charging Pumps to CVCS and EPSI	MOD	V	Added 3/8" plate.	C3	
	3	2"		REPLACE	V	Added 3" L, 5/8" plate, cinch anchors.	C3	X
	4	2"		REPLACE	V	Added 3" L, 5/8" plate, cinch anchors.	C3	X
	5	2"		NEW	V	Added 3" L, 5/8" plate, cinch anchors.	C3	X
	6	2"		MAINT.	S	Added 3/8" plate.	C4	
	7	2"		NEW	S	Added 3" L, 5/8" plate, cinch anchors.	B1	
	8	2"		MAINT.	V	Tightened existing bolts and tack welded.	C4	X
	9	2"		NEW	V	Added 3" L, 5/8" plate, cinch anchors.	C3	X
	18	2		HC-3-18"	SIRW Tank to ESS	MOD	S	Added Shim plate to reduce gaps.
19	2	HC-3-14"	CTMT Spray Pump "A" Suction	REPLACE	S	Added plate & clamp to existing anchor.	A1	
	3	14"		REPLACE	S	Added plate & clamp to existing anchor.	A1	
20	2	HC-15-1/2"	Metering Pump Discharge	REPLACE	S	Added L, U bolt to existing steel.	B1	

APPENDIX C  
SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

Palisades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 4 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS				③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION	②	
21	2	CC-4-6"	S.I. to Loop 1B	MOD	S	Removed spring to make it a rigid rod hanger.	A1	
22	2	HBD-8-10"	C.C.W. to Radw. Evaporators	MOD(F)	S	Added U bolt to existing assembly.	B1	
23	2	HC-20-3"	SIRW TK Piping to & from CVCS	MOD	S	Provided 1/16" clearance.	C1,5	X
24	2	HB-24-1"	C.C.W. O/S CTMT to & from Misc. Equipment	NEW	S	Added L, plate, 2 U bolts for 2 pipes, cinch anchors.	B1	
	3	2"		RELOCATE	S	Added L and U bolt to existing steel. Interference existed previously.	C4	X
	4	2";1 1/2"		MOD	S	Added L, plate, cinch anchors.	B2	
	5	2";1 1/2"		MOD	S	Added L, plate, cinch anchors.	B2	
	6	2";1 1/2"		MOD	S	Added L, plate, cinch anchors.	B2	X
7	2";1 1/2"	MOD	S	Added L, plate, cinch anchors.	B2			
25	2	DC-1-6"	HPSI Inside CTMT	MAINT.	T/W	Install bolt in 6" clamp.	C4,5	X
26	2	HC-7-3"	CVCS-Boric Acid Supply	NEW	S	Added L, U bolt and cinch anchors.	B2	X
27	2	GCe1-12"	S.I.T.-82C to Loop 2A	MAINT.	S	Tightened turnbuckle and jam nut.	C4	X
28	2	HB-24-3/4"	C.C.W. O/S-Chemical Add Tank Piping CTMT Spray Pump Discharge	NEW(F)	S	Added clamp to 14" pipe to support 3/4" pipe and 2 U bolts.	B2	
29	2	GC-3-8"	CTMT Spray Pump Discharge	MOD	S	Added shims to reduce gaps.	A1	
	3	8"		REMOVE	T	Removed temp. horizontal guide.	C2	
	4	8"		REMOVE	T	Removed temp. horizontal guide.	C2	
30	2	HB-5-1"	Critical F.O.-D.G. "A"	NEW	S	Added L, plate, cinch anchors, 2 U bolts on 2 pipes.	B1	X
31	2	HB-22-1"	D.G. "A"-Jacket Water	NEW	S	Added L, plate, U bolt, cinch anchors.	B1	X
	3	1"		MOD	S	Added L, 2 U bolts on 2 pipes.	B2	
	4	1"		NEW	S	Added L and U bolt to existing restraint.	B1	X
	5	1"		RELOCATE	S	Added L, plates, cinch anchors. Restraint was attached to equipment.	C3	X
32	2	GC-1-3"	HPSI Discharge O/S CTMT	REPLACE	S	Added plates to existing pipe whip restraint.	A1	
	3	3"		REPLACE	S	Added plates to existing pipe whip restraint.	A1	
	4	6"		NEW	S	Added plates to existing pipe whip restraint.	A1	
33	2	GC-1-10"	L.P.S.I. Pump Discharge	MAINT.	S	Replaced bent channel.	C4	

APPENDIX C  
SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

Palisades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 5 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS				③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION	②	
34	2	GC-1-8"	Shutdown Cooling HX'S to CTMT Spray	NEW	S	Added Channel, plate, cinch anchors. Welded to existing clamp on pipe.	A1	
35	2	CC-9-3"	Pressurizer Spray Line (Loop 2A).	NEW	S	Added L and cinch anchors.	A2	X
	3	3"		MOD	T	Provided 1" gap in the U bolt.	C1,5	
36	2	CC-6-6"	Redundant HPSI	NEW	S	Added plates to pipe whip restraint.	A1	
37	2	HB-24-16"	C.C.W. at HX	MAINT.	-	Removed existing temporary support.	C4	X
38	2	HC-23-6"	SIRW Tank Recirc.	NEW	S	Added plate, L's, cinch anchors.	A1	
39	2	CC-9-3"	Pressurizer Spray Line (Loop 1B)	NEW	W	Added bracket.	C2,5	X
	4	3"		NEW(F)	S/T	Added L, plate, U bolt.	C2	
	5	3"		NEW(F)	S/T	Added L, plate, U bolt.	C2	
40	2	DC-2-2"	S.I. Recirc. to S.I.R.W Tank	REPLACE	S	Added L, welded to existing steel, 2 U bolts on each of 2 pipes.	B1	
	3	2"		REPLACE	S	Added L and U bolt to existing steel.	B1	
41	2	GC-9-1"	S.I. Tanks Vents & Drains	NEW(4)	S	Added L, plate, U bolts.	B1	
	3	1"		NEW	S	Added L, U bolt, cinch anchors.	B1	
	4	1"		MOD	S	Added L and 1" U bolt to existing restraint for axial loads.	B2	
	5	1"		NEW	S	Added L, U bolt, welded to existing steel.	B1	
	6	1"		NEW	S	Added L and U bolt.	B1	
42	2	GC-9-3"	Pressurizer Spray Lines	NEW	S	Added L's, welded to existing steel.	C2	
	3	4"		NEW	S/T	Added L, U bolt, welded to steel.	C2	X
	4	4"		NEW	S/T	Added plate, L's, cinch anchor, U bolt.	C2	X
	5	4"		NEW	S/T	Added U bolt to existing frame for 2 pipes.	C2	X
	6	3"		NEW	S/T	Added L, plates, cinch anchors, U bolt.	C2	
	7	3"		NEW	S/T	Added L and U bolt to existing steel.	C2	
	8	4"		MOD	S	Replaced U bolt and provided 1/16" gap.	C1,5	
43	2	HB-20-1"	Gaseous Radwaste	NEW	S	Added L, U bolt, cinch anchors.	B1	
	3	1"		NEW	S	Added L, plate, U bolt, cinch anchors.	B1	
	4	1"		NEW	S	Added L, U bolt, cinch anchors.	B1	
44	2	HB-5-1"	Critical F.O.-D.G. "B"	NEW	S	Added L, plate, cinch anchors, 2 U bolts to 2 pipes.	B1	X
45	2	JB-22-1"	D.G. "B"-Jacket Water	RELOCATE	S	Added L, U bolt, plate, cinch anchors. Restraint was attached to equipment.	C3	X

APPENDIX C  
SUPPORT/RES./MAINT  
WORK ITEMS DESCRIPTION

Palisades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 6 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS			②	③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION		
45	3	JB-22-1";3/4"	D.G. "B"-Jacket Water	RELOCATE	S	Added L, U bolt, plate, cinch anchors. Restraint was attached to equipment.	C3	X
	4	3/4"		NEW	S	Added L, U bolt to existing steel.	B1	X
	5	3/4"		NEW	S	Added L, plate, cinch anchors, U bolt.	B2	X
46	2	HBC-35-1"	Gaseous Radwaste	NEW(F)	S	Added L, plate, cinch anchors, 2 U bolts.	B1	X
	3	1"		NEW(F)	S	Added L, plate, cinch anchors, 1 U bolt.	B1	
	4	1"		NEW(F)	S	Added L, plate, cinch anchors, 2 U bolts on 2 pipes.	B1	
	5	1"		NEW(F)	S	Added L, cinch anchors, 3 U bolts for 3 pipes.	B1	
	6	1"		NEW(F)	S	Added L, plate, cinch anchors, 2 U bolts.	B1	
	47	2		HC-20-3"	S.I.R.W. Tank to CVCS	NEW	S	
48	2	HB-24-1"	C.C.W. O/S CTMT to & from Gas Compr.	NEW	S	Added L, U bolt, welded to existing channel.	B1	X
	3	1"		NEW	S	Added L, U bolt, welded to existing channel.	B1	X
	4	1"		NEW	S	Added L, U bolt, welded to existing channel.	B1	
	5	1"		NEW	S	Added L, U bolt, cinch anchors.	B1	
	6	1/2"		MOD	S	Removed clip. Added U bolt.	B3	X
	7	1"		MOD	S	Removed clip. Added U bolt.	B3	X
	8	1/2"		MOD	S	Removed clip. Added U bolt.	B3	X
	9	1"		MOD	S	Removed clip. Added U bolt.	B3	X
	49	2		HB-50-3/4"(1")	D.G. "A"-Starting Air	MOD	S	Removed clip. Added U bolt.
3		3/4"(1")	NEW	S		Added L, 2 plates, cinch anchors, U bolt.	B1	
4		JB-24-1 1/2"	NEW	S		Added 3X3X3/8 L.	B2	
50		2	HC-1-4"	SIRW Tank Piping		NEW	S	Added L, plate, cinch anchors and U bolt.
3	4";2"	NEW	S		Added L, plate, cinch anchors, 2 U bolts for 2 pipes.	B1		
4	HC-1-3" HC-23-3"	NEW	S		Added L, plate, cinch anchors, 2 U bolts for 2 pipes.	B1		
51	2	CC-3-2"	CVCS	NEW	S	Added L and U bolt.	B1	X
52	2	HB-24-10"	C.C.W. Return from CTMT	MOD	S	Changed spring hanger to rod.	A1	
53	2	HB-24-10"	C.C.W. O/S CTMT to FPC HX & RW Evap.	MAINT.	S	Add 10" clamp. Removed 14" clamp.	C4,5	
	3	14"		MAINT.	S	Tightened bolts on the pipe clamp.	C4	X
54	2	HB-23-6"	S.W. to D.G.	MOD	S	Added angle.	A1	

APPENDIX C  
SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

Palisades Plant  
Consumers Power Company  
Job No. 10512-021  
Sheet 7 of 8

DETAIL M-598-	NO.	LINE CLASS & SIZE	SYSTEM	WORK ITEMS				③ ADDITIONAL ANALYSIS COMPLETED
				NATURE	① TYPE SUPPORT	DESCRIPTION	②	
55	2	GC-1-12"	LPSI	REPLACE	S	Added angle, cinch anchors.	A1	
56	2	HCC-102-2"	Iodine Removal & NAOH Make-Up to HC-3-24"	NEW(F)	S	Added plates, cinch anchors & U bolt.	B1	
57	2	CC-4-1"	SI Tank Drain	REMOVE	T	Removed bracket.	C1,5	
	3	1"		REMOVE	T	Removed U bolt.	C1,5	
	4	1"		REMOVE	T	Removed U bolt.	C1,5	
	5	1"		NEW	S	Added L, plate, U bolt.	B1	
58	2	CC-4-1"	SI Tank Drain	REMOVE	T	Removed U bolt.	C1,5	
	3	1"		MOD	T	Provided gap in U bolt.	C1,5	
59	2	CC-4-1"	SI Tank Drain	MOD	T	Provided gap in U bolt.	C1,5	
	3	1"		MOD	T	Provided gap in U bolt.	C1,5	
60	2	CC-4-1"	SI Tank Drain	MOD	T	Added plate and removed clip.	C1,5	
61	2	HB-24-1 1/2"	C.C.W. to & from Charging Pumps	MOD	S	Added L, plates, 4 U bolts on 2 pipes.	B1	
	3	1"		MOD	S	Added L, cinch anchors, plate, 2 U bolts to 2 pipes.	B1	X
	4	1"		NEW	S	Added plate and U bolt to existing restraint.	B1	
	5	1"		MOD	S	Added plate, cinch anchors, L & U bolt to existing restraint.	B1	X
	6	1"		NEW	S	Added angle, plate, U bolts to 2 pipes.	B1	
62	2	HB-24-1"	C.C.W. Chem. & Recirc.	NEW	S	Added angle, U bolt welded to existing steel.	B1	
	3	1"		NEW	S	Added angle, U bolt, welded to existing steel.	B1	
63	2	HCC-123-1"	Gas Compressor Disch.	NEW(F)	S	Added angle, U bolt, cinch anchors.	B1	
	3	1"		NEW(F)	S	Added angle, U bolt, welded to existing steel.	B1	
	4	2"-1"		NEW(F)	S	Added angle, plate, cinch anchors, 2 U bolts for 2 pipes.	B1	
	5	1"		MAINT(F)	S	Welded existing plate to steel.	B1,C4	
64	2	HB-23-2"	S.W. to Contr. Rm. A/C	NEW	S	Added L, 3 U bolts to 3 pipes, welded to existing steel.	B1	
65	2	JB-24-1 1/2"	D.G. "B"-Starting Air	NEW	S	Added L, U bolt and welded to existing steel.	B1	
	3	HB-50-3/4"		NEW	S	Added L, U bolt, plate and cinch anchors.	B1	
	4	3/4"		MOD	S	Added U bolt, removed clip.	B3	X
66	2	HB-5-3"	Critical F.O. Recirc. Line	MAINT.	S/W	Adjust nuts on hanger rod.	C4	X

APPENDIX C

SUPPORT/RESTRAINT  
WORK ITEMS DESCRIPTION

- A The initial design was based on a dynamic analysis with the piping system maximum primary stress levels not to exceed  $1.1 S_y$  in the event of a DBE.
- A1 The initial calculated pipe stress approached  $S_y$ , therefore the original restraint design was considered necessary to prevent the piping from exceeding  $1.1 S_y$ . Without the original restraint, it did not appear that  $S_u$  would have been exceeded.
- A2 With the original restraint design, the initial calculated pipe stress was below  $S_y$  and the original restraint design was installed. Because of the margin below  $S_y$ , a reanalysis of the system may show that the work item was not necessary to prevent the piping system from exceeding  $1.1 S_y$ .
- B The initial design was based on a calculated restraint spacing to maintain the pipe system in the rigid range with a natural frequency of equal to or greater than 20 cps.
- B1 The calculated restraint span was adhered to.
- B2 A single direction restraint was changed to a multi-direction restraint. The existing restraint may have been adequate.
- B3 Uni-strut pipe clamp suitable for single direction and possibly multi-direction was changed to a U-bolt design for multi-direction restraint. (The existing uni-strut clamps have subsequently been confirmed by the manufacturer as suitable for multi-directional restraints).
- B4 Alternate modified dynamic analysis or engineering judgement have indicated that the work item may not be necessary to maintain pipe stress below  $1.1 S_y$ . It is believed that a detail stress analysis, rather than 20 cps criteria, would show that stress levels would be below  $1.1 S_y$  even if the work item had not been done.
- C Existing restraints or supports were modified, relocated, or removed based on conservative engineering judgement.
- C1 To provide additional clearance for pipe thermal growth.
- C2 To minimize the potential of local stress concentrations.
- C3 To minimize the potential for vibration.
- C4 Minor maintenance or upgrading type work was done to improve the restraint/support condition.
- C5 This work item is typical of the type item normally checked and corrected during start-up and hot functional testing.

$S_y$  - Minimum yield stress

$S_u$  - Ultimate stress