DUKE POWER COMPANY

OCONEE NUCLEAR STATION

UNIT 1 REACTOR BUILDING POST-TENSIONING SYSTEM END ANCHORAGE SURVEILLANCE

THE ATTACHED FILES ARE OFFICIAL RECORDS
OF THE OFFICE OF REGULATION. THEY HAVE
BEEN CHARGED TO YOU FOR A LIMITED TIME
PERIOD AND MUST BE RETURNED TO THE
CENTRAL RECORDS STATION 008. ANY PAGE(S)
REMOVED FOR REPRODUCTION MUST BE RETURNED
TO ITS/THEIR ORIGINAL ORDER.

OTICE

DEADLINE RETURN DATE

W. L. DONALDSON, CHIEF CENTRAL RECORDS STATION



7911280633

LE COPY



55 7 69

DUKE POWER COMPANY

OCONEE NUCLEAR STATION

UNIT 1

REACTOR BUILDING

POST-TENSIONING SYSTEM

END ANCHORAGE SURVEILLANCE



APRIL 23, 1974

1.0 INTRODUCTION

The end anchorage concrete surveillance program for the Oconee Nuclear Station, Unit 1 reactor building post-tensioning system was defined and is executed in order to assure the continued structural integrity of the Reactor Building. The program consists of periodic inspections of selected end anchorages and adjacent concrete surfaces.

The requirements for the program are detailed in the Oconee Nuclear Station, Units 1 and 2, Technical Specification 4.4.2.3. The inspection interval, as specified therein, will be one-half year and one year after the operation of the unit and will occur during the warmest and coldest part of the year. Consequently, the specified surveillance was performed on July 26 and 31, 1973 and January 23, 1974. Results were compared with similar surveillance performed during the Reactor Building Structural Integrity Test of July 29 through August 4, 1971.

Surveillance was conducted in accordance with approved test procedure TP/1/B/0150/13 Prestressing Tendon Anchor Zone Surveillance Program, and the results of this program are reported herein.

2.0 SUMMARY AND CONCLUSIONS

The inspections at the one-half year and one year intervals after operation were performed as specified during the warmest and coldest part of the year. Due to a very mild winter, there was little difference in outside air temperatures during the inspections.

Visual inspection of the end anchorage exterior surfaces revealed no symptoms of abnormal cracking or deterioration.

Measurements of tendon anchor movement showed no abnormal motion during the surveillance program.

Based on the tests and inspections described herein, it is concluded that greater than normal cracking or movements have not occurred and that the functional capability of this portion of the post-tensioning system has not diminished. Therefore, the requirements of Technical Specification 4.4.2.3 have been completed.

3.0 RESULTS

3.1 END ANCHORAGE CONCRETE SURVEILLANCE

Six locations along the 90° buttress and one location on top of the ring girder in line with the 90° buttress were selected and examined during the Reactor Building Structural Integrity Test. Each of these areas were selected after an overall visual inspection of the accessible buttress areas. Results of inspections made during the Reactor Building Structural Integrity Test and at the one-half year and one year intervals following initial operation, are presented in Table 1.

3.2 TENDON ANCHOR MOVEMENTS

Position measurements for three of the tendon anchors were made during the Reactor Building Structural Integrity Test and at the one-half year and one year intervals following initial operation. Results of these measurements are given in Table 2. Details of the demountable reference frames and the location of measurements are shown on Figure 1.

TABLE 1
CONCRETE CRACK DATA AT PRESTRESSING TENDON ANCHORS

			RB Temperature (°F)		RB Pressure	Observed	
Frame	Elevation	Date	Inside *	Outside	(Psig)	Condition	
1	810	7-28-71	78	**	0	No Surface Cracks	
		7-30-71	78	72	29.5	No change	
		8-1-71	78	73	48	No change	
		8-1-71	83	84	68	No change	
		8-2-71	83	73	59	No change	
		8-3-71	82	73	30	No change	
		8-3-71	82	90	0	No change	
		7-26-73	98	74	0	No change	
		1-23-74	75	73	0	No change	
2	835	7-28-71	78	**	0	Small crack (0.002") and some spalling	
		7-30-71	78	72	29.5	No change	
		8-1-71	78	73	48	No change	
		8-1-71	83	84	68	No change	
		8-2-71	83	73	59	No change	
		8-3-71	82	73	30	No change	
		8-3-71	82	90	0	No change	
		7-26-73	98	74	0	No change	
		1-23-74	75	73	0	No change	
3	860	7-28-71	78	**	0	Several small cracks (0.002" x 4" max.)	
		7-30-71	78	72	29.5	No change	
		8-1-71	78	73	48	No change	
		8-1-71	84	84	68	No change	
		8-2-71	84	73	59	No change	
		8-3-71	83	73	30	No change	
		8-3-71	83	90	0	No change	
		7-26-73	98	74	0	No change	
		1-23-74	75	73	0	No change	
4	890	7-28-71	79	**	0	Some spalling on bearing plate	
		7-30-71	79	72	29.5	No change	
		8-1-71	79	73	48	No change	
		8-1-71	84	84	68	No change	
		8-2-71	84	73	59	No change	
		8-3-71	83	73	30	No change	
		8-3-71	83	90	0	No change	
		7-26-73	98	74	0	No change	
		1-23-74	75	73	0	No change	

				/000	RB	01
Frame	Elevation	Date	RB Temper	Outside	Pressure (Psig)	Observed Condition
				-		
5	920	7-28-71	79	**	0	No initial cracks
		7-30-71	79	7.2	29.5	No change
		8-1-71	79	73	48	No change
		8-1-71	84	84	68	No change
		8-2-71	84	73	59	No change
		8-3-71	83	73	30	No change
		8-3-71	83	90	0	No change
		7-26-73	98	74	0	Hairline crack on buttress face
		1-23-74	75	73	0	No change
6	940	7-28-71	83	**	0	2 small cracks (0.002" x 6")
		7-30-71	83	72	29.5	No change
		8-1-71	83	73	49	No change
		8-1-71	85	84	68	No change
		8-2-71	85	73	59	No change
		8-3-71	84	73	30	No change
		8-3-71	84	90	0	No change
		7-26-73	98	74	0	Chip found on exterior face of RB shall
		1-23-74	7.5	73	0	No change
7 (Vertical)	970'8"	7-28-71	85	**	0	No initial cracks; surface coaved
		7-30-71	85	7.2	29.5	No change
		8-1-71	84	73	48	No change
		8-1-71	86	84	68	No change
		8-2-71	86	73	59	No change
		8-3-71	85	73	30	No change
		8-3-71	85	90	0	No change
		7-26-73	98	74	0	No change
		1-23-74	75	73	0	No change

^{*}RB temperatures (inside) were derived from data given in the Oconee Nuclear Station, Unit 1 Integrated Leak Rate Test Report, October 29, 1971. **Data not taken.

TABLE 2
PRESTRESSING TENDON ANCHOR MOVEMENTS

Elevation		RB Exterior Temperature	RB Pressure	Mic	rometer	Readings	(In.)
(Feet)	Date	(°F)	(Psig)	1	2	3	4
810	7-28-71	*	0	4.441	2.735	4.077	4.012
	7-30-71	72	29.5	4.441	2.735	4.080	4.009
	8-1-71	73	48	4.441	2.735	4.082	4.012
	8-1-71	84	68	4.441	2.735	4.080	4,009
	8-2-71	73	59	4.441	2.740	4.078	4.009
	8-3-71	73	30	4.441	2.735	4.078	4.009
	8-3-71	90	0	4.441	2.738	4.080	4.012
	7-31-73	73	0	4.426	2.748	4.074	3.998
	1-23-74	73	0	4.411	2.738	4.075	4.000
940	7-28-71	*	0	4.670	4.548	4.029	3.693
	7-30-71	72	29.5	4.670	4.547	4.034	3.690
	8-1-71	73	49	4.670	4.545	4.032	3.690
	8-1-71	84	68	4.670	4.548	4.032	3.690
	8-2-71	73	59	4.670	4.552	4.036	3.693
	8-3-71	73	30	4.670	4.552	4.034	3.693
	8-3-71	90	0	4.665	4.552	4.036	3.693
	7-31-73	73	0	4.672	4.547	4.035	3.700
	1-23-74	73	0	4.654	4.567	4.025	3.679
Dome	7-28-71	*	0	5.392	4.899	4.991	
	7-30-71	72	29.5	5.392	4.899	4.991	
	8-1-71	73	48	5.392	4.899	4.991	
	8-1-71	84	68	5.392	4.899	4.991	
	8-2-71	73	59	5.392	4.899	4.991	
	8-3-71	73	30	**	**	**	
	8-3-71	90	0	5.392	4.899	4.991	
	7-31-73	73	0	5.394	4.902	4.992	
	1-23-74	73	0	5.404	4.966	4.952	

^{*}Data not taken.

^{**}Data not recorded due to rain and inaccessibility of crane.

