

Nebraska Public Power District

COOPER NUCL
P.O. BOX 98, BROWNVILLE
TELEPHONE (405) 833-3333

STATE

CNSS800351

June 3, 1980

50-298

Mr. Glen Madsen
U.S. Nuclear Regulatory Commission
Office of Inspection and Enforcement
Region IV
611 Ryan Plaza
Suite 1000
Arlington, Texas 76011

Subject: IE Bulletin 79-02

Dear Mr. Madsen:

This letter is written as per my telephone conversation with Bob Spangler on 5-30-80 regarding remaining hangers that do not have an OBE F.S. of 5 or greater. During our telephone conversation, I stated that we had eleven hangers with an F.S. less than 5. I stated that all of them had an OBE F.S. greater than 3 and that we were working on the list on a function and F.S. priority. I indicated that we planned to startup when the main turbine was ready. We will continue to work on hangers with the availability of people, exposure, and core drilling equipment determining completion. It is my understanding that you concurred with this approach providing systems remain operable during this work and that all hangers have an SSE F.S. greater than 2.

Following is a list of hangers to be worked on:

Hanger #	OBE F.S.	SSE F.S.	Location and Function
1. RF-H 59	3 to 5	>2	This hanger is on the HPCI feed line to the reactor. The section of line is isolatable with MOV's but HPCI would then be inop. HPCI will remain operable while hanger work is in progress. Additional plates, beams, channels, and stiffeners are being welded to existing hangers so more wedge anchors can be installed into the concrete over a larger area.

It is expected that this hanger will be completed by the end of day, 6-3-80.

Q

8007020 333

Mr. Glen Madsen
June 3, 1980
Page 2.

2. RC-H 33 3.26 2

The hanger is on a 6" line from RHR heat exchanger A & B and is only used during steam condensing mode as a supply to RCIC. The line is isolatable with MOV's. The line is also higher in elevation than emergency condensate storage tank and torus and thus would not affect those supplies to RCIC. The RCIC will remain operable during the added hanger work.

It is expected that this hanger will be completed by the end of day, 6-3-80.

3. RC-H 11 4.15 >2.0

RCIC Test Return Line to Emergency Condensate Storage Tank. The line is isolated with a normally closed valve except during RCIC testing. The line isolates during a requirement of RCIC. The line serves no function during an accident situation or during operation other than to test RCIC.

This hanger is currently being worked on.

4. SW-H 62A 4.0 3

The hanger is on the service water line from RHR heat exchanger "A" leading to the river. Six wedge anchors are to be added. The line will remain operable during the work.

5. HP-H 26 3.5 2.7


HPCI Test Return Line to Emergency Condensate Storage Tank. The line is isolated with a normally closed valve except during HPCI testing. The line isolates during a requirement for HPCI. The line serves no function during an accident situation or during operation other than to test HPCI.

Mr. Glen Madsen
June 3, 1980
Page 3.

6. HP-H 31 3.5 >2.0 Same as 5 above.

If you have any questions, please contact me.

Sincerely,



L. C. Lessor
Station Superintendent
Cooper Nuclear Station

LCL:cg

cc. R. E. Buntain
J. M. Pilant