

Docket Nos. 50-269
 50-270
 and 50-287

AUG 29 1972

R. C. DeYoung, Assistant Director for Pressurized Water Reactors, Licensing
 THRU: A. Schwencer, Chief, Pressurized Water Reactors Branch No. 4, L

TELECON WITH KEN CANADY, DUKE POWER COMPANY - OCONEE 1, 2, AND 3 SCHEDULES
 AUGUST 25, 1972

K. Canady called in the following schedule information:

	<u>Unit 1</u>	<u>Unit 2</u>	<u>Unit 3</u>
Hot Functional Tests	12/1/72	2/15/73	12/1/73
Fuel Loading	1/15/73	4/15/73	2/1/74
Commercial Operation	6/1/73	9/1/73	6/15/74

The fuel loading date for Unit 1 remains at 1/15/73 although RO is still saying 2/73. The fuel loading date for Unit 2, however, has slipped one month from 3/15/73 to 4/15/73. Fuel loading for Unit 3 has advanced one month from 3/1/74 to 2/1/74. It does not appear that any of these changes warrant significant rescheduling action except one month extension on the Units 2/3 review (slip ACRS one month) would give some relief to the review groups whose schedules are tight for the November ACRS meeting, particularly MEB. I do not recommend slipping the ACRS meeting at this time, however, since the Oconee Unit 1 supplement must go to the ACRS in November.

Commercial operation for Unit 2 has slipped three months in the Duke estimate which indicates Unit 2 will not be available for summer 1971 peak loads.

Original Signed by
 Irving A. Peltier

I. A. Peltier, Project Manager
 Pressurized Water Reactors Branch No. 4
 Directorate of Licensing

cc: J. G. Keppler
 J. B. Henderson

DISTRIBUTION

Docket (3)
 RP Reading
 PWR-4 Reading
 ASchwencer
 IPeltier

OFFICE ▶	L:PWR-4	L:PWR-4			
SURNAME ▶	IAPeltier:emp	ASchwencer			
DATE ▶	8/29/72	8/29/72			