

AUG. 27 1975

Distribution:
Docket File
LWR 2-3 File
ASchwencer
EGoulbourne

David L. Wiggington, Senior Staff Assistant, Division of Reactor Licensing

SEPTEMBER BLUE BOOK - SIGNIFICANT DELAYS

Crystal River-3 (OL) (Page 2-20)

Issuance of Supplement No. 2 to SER is being slipped from October 1, 1975 to January 7, 1976 to accompdate expanded financial evaluation due to adding owners, to review new meteorological data and to allow TR more time to corplete the ECCS-FAC analysis. This 3 month slip will not impact P.D which, incidently, has been improved from May 1976 to February 7, 1976.

Davis-Besse 1 (OL) (Page 2-21)

Schedule is being slipped 1 month at Draft SER completion and all remaining milestones except PDD which will not be impacted. Purpose of slip is to allow time to resolve open items (over 12) and to allow TR more time to complete ECCS-FAC analysis (being extended from August 15, 1975 to January 12, 1976).

North Anna

The controlling SER imputs will be delayed up to three months due to late applicant submittals. LPM is planning Pre-ACRS SER supplement to minimize schedule impact. Best estimate at this time indicates SER, ACRS meeting and Post ACRS SER supplement will slip 2 months. We do not plan slip start of hearing due to these slips. Since all substantive issues will be known following the ACRS meeting.

10P1&4

DAL has requested OFID efforts to move up start of Rad Safety Hearing from November 1975 to September 23, 1975 since all safety issues except MLAP will be resolved by them. Advantages will be a 1 month improvement in PDD. We have also asked OHID to assist in obtaining an early ASLB action needed to issue an expanded LVA-2 to prevent a construction stoppage when site activities presently authorized are completed.

David L. Wiggington

- 2 -

Pabble Springs

Principally due to lack of timely C.P.S.G.S. review (a chronical management problem not confined to this review) plus late imputs from TR (including a third round of requests from ET&C and possibly from RSB) will cause SER issuance to slip at least 3 months. All subsequent milestones will be affected by at least 2 months.

> Original Signed by A. Schwencer

A. Schwencer, Chief Light Water Reactors Branch 2-3 Division of Reactor Licensing

Attaciments: Logic Networks for Above Projects

c: V. l. Moore

L. Encle

R. Ferguson

T. Cox

C. Stable

POOR

OFFICE >	RL:LWR 2-3	
SURNAME	ASchwencer:pg	
DATE	8/ /75	MATERIAL CONTRACTOR

TU. S. GOVERNMENT PRINTING OFFICEI IST 126-168