



UNITED STATES
 NUCLEAR REGULATORY COMMISSION
 REGION II
 101 MARIETTA ST., N.W., SUITE 3100
 ATLANTA, GEORGIA 30303

Report Nos. 50-348/80-22 and 50-364/80-29

Licensee: Alabama Power Company
 600 North 18th Street
 Birmingham, AL 35202

Facility Name: Farley

License Nos. NPF-2 and CPPR-86

Inspection at Farley Nuclear Plant near Dothan, AL

Inspectors:	<u>DS Pine</u>	<u>SEP 10, 1980</u>
	for W. H. Bradford	Date Signed
	<u>DS Pine</u>	<u>SEP 10, 1980</u>
	for J. P. Mulkey	Date Signed
Approved by:	<u>R. D. Martin</u>	<u>9/11/80</u>
	R. D. Martin, Section Chief, RONS Branch	Date Signed

SUMMARY

Inspection on July 1, 1980 - July 31, 1980

Areas Inspected

This routine, announced inspection involved 350 inspector-hours onsite in the areas of Unit No. 1 Plant Operation, Licensee Event Reports, Operational Staffing, Plant Safety Committee, Plant Procedures, Unit No. 2 preoperational test program, witness of preoperational test, Unit No. 2 Plant Tour, licensee's strike contingency plan.

Results

Of the 9 areas inspected, no apparent items of noncompliance or deviations were identified in 8 areas: 1 apparent item of noncompliance was found in 1 area (Failure to follow procedures, Paragraph 5).

DETAILS

1. Persons Contacted

Licensee Employees

W. G. Hairston, Plant Manager
J. D. Woodard, Assistant Plant Manager
W. D. Shipman, Maintenance Superintendent
D. Morey, Operations Superintendent
R. S. Hill, Operations Supervisor
R. W. McCracken, Technical Superintendent
D. E. Mansfield, Startup Superintendent
R. M. Coleman, Supervising Engineer
C. Nesbitt, C & HP Supervisor
H. Garland, Maintenance Supervisor
L. Williams, Training Superintendent

Other licensee employees contacted included shift Supervisor, shift foremen, plant operators, security force members, and office personnel.

Other Organizations

S. M. Hall, Westinghouse Startup Service Manager

2. Exit Interview

The inspection scope and findings were summarized during management interviews on July 18 and 31, 1980, with the plant manager and selected members of his staff. The licensee acknowledged the inspection findings.

3. Licensee Action on Previous Inspection Findings

Not Inspected

4. Unresolved Items

Unresolved items were not identified during this inspection.

5. Unit No. 1 Plant Operation

The inspectors reviewed unit 1 operation to ascertain whether it was in conformance with regulatory requirements, technical specifications, and administrative Procedure No. 16, "Conduct of Operation-Operations Group". The following areas were reviewed:

- a. The licensee's adherence to the limiting conditions for operation.

- b. Instrumentation and recorder traces were observed for abnormalities.
- c. Approved procedures were adhered to by the operating staff.
- d. Proper shift manning.
- e. Operating logs and records were reviewed.
- f. That the flow path for selected engineered safeguards trains were in the correct lineup and that power supplies were properly aligned for components that must actuate upon an initiation signal.
- g. That the licensee's equipment tag out records for maintenance was in accordance with Administrative Procedure No. 14, "Safety Clearance and Tagging".

The above areas were inspected by selective examination of procedures and representative records, interviews with personnel and observation of operating shift personnel.

Two successive performances of Surveillance Test Procedure (STP), FNP-1-STP-21.1, "Main Steam Line Isolation Valve Operability Test, (Partial Closure)", conducted on April 23 and May 23, 1980, were reviewed. The STP requires that the acceptance criteria for the time required to stroke the valves to be derived from the "Inservice Valve Exercise Data Book". During the review of the STPs it was noted that errors existed in the recorded values of the acceptance criteria for the valve stroke time. The valves listed were not consistent with the calculation procedure and methods described in the Inservice Valve Exercise Data Book and the STP. Also each STP contained recorded data which had been deleted inconsistently with approved methods.

During the exit interview of July 18, 1980 the inspector discussed the above findings and stated the items appeared to be in noncompliance with the Technical Specification which requires procedures to be implemented.

This item of noncompliance is classified as a deficiency (50-3481/80-22-01 - Failure to follow procedures).

6. Review of Nonroutine Events Reported by the Licensee

The following licensee event reports were reviewed for potential generic problems, to determine trends, to determine whether the information included in the report meets the NRC reporting requirements, and to consider whether the corrective action discussed in the report appears appropriate. Licensee action with respect to selected reports was reviewed to verify that the events were reviewed and evaluated by the licensee as required by the Technical Specifications, that corrective action was taken by the licensee, and that safety limits, limiting safety settings, and limiting conditions of operation were not exceeded. The inspector examined selected plant operations review committee minutes, incident reports, logs and records, and interviewed selected personnel.

- LER-80-13 Containment isolation valve (1-CCW-HV-3095) failed to close during performance of surveillance test
- LER-80-14 Motor Driven Auxiliary Feed Pumps Auto-Defeat Selector Switch to allow bypass of control grade auto start signal.
- LER-80-17 Turbine Driven Auxiliary Feed Pump inoperable
- LER-80-18 Pressurizer Pressure channel (PT-457) inoperable.
- LER-80-19 "B" Train Control Room Emergency Ventilaiton System inoperable.
- LER-80-21 Surveillance Tes. not performed within required surveillance interval.
- LER-80-22 Inoperable fire barrier penetration.
- LER-80-23 Boron Injection Tank (BIT) inoperable.
- LER-80-24 Tavg decrease below 541F.
- LER-80-26 Delta T Channel 412 A on "1A" loop inoperable.
- LER-80-27 Turbine First stage pressure bistable (PB 447 E) inoperable.
- LER-80-28 Diesel Generator 1B inoperable
- LER-80-29 Intermediate Range NIS Channel N-35 inoperable.
- LER-80-30 Fuel Stroage Pool Area monitor (R25A) inoperable.
- LER-80-31 Digital Rod Position Indication System (DRPI) inoperable.
- LER-80-32 Control Room chlorine detectors 1 & 2 inoperable.
- LER-80-33 1-2A diesel generator inoperable due to speed control failure.
- LER-80-36 1A RHR Heat exchanger discharge valve (FCV603A) inoperable.

7. Operational Staffing

The inspectors reviewed the plant staffing requirements to determine that the Operation's organization meets the qualification requirements of Section 13.1.2 of the FSAR and Section 6.3 of the Technical Specification. The inspectors verified that all staff positions were filled for the following positions: Plant Manager, Assistant Plant Manager, Operations Superintendent, Operations Supervisor, Maintenance Superintendent, Maintenance Supervisor, Technical Superintendent, Shift Supervisors, Shift Foremen, Licensed Operators, Unlicensed Operators, Training Superintendent, Technicians and Mechanics, and the onsite operations Quality Assurance staff.

The Chemistry and Health Physics Supervisor's qualifications were reviewed to insure conformance to Regulatory Guide 1.8-1975 as implemented by Section 6.3 of the Technical Specifications.

The inspectors had no further questions.

8. Plant Safety Committees

The onsite and offsite safety review committee functions were reviewed to ascertain the following:

- a. Plant Operations Review Committee (PORC). The Technical Specification meeting frequency of at least once per calendar month was met. The Technical Specification requirements for committee composition, quorum, and alternates were verified to have been met. Those areas requiring review by Technical Specifications are being reviewed.
- b. Nuclear Operations Review Board (NORB). Meeting frequency, quorum, review board composition, and areas reviewed were verified to comply with Technical Specification.

9. Plant Procedures

The inspectors reviewed the licensee's Administrative Procedures, Plant Operating Procedures, Maintenance Procedures, and Emergency Procedures to confirm the following:

- a. That Administrative controls had been established for the review, approval, and periodic updating of the procedures.
- b. That responsibilities had been assigned in writing to assure that the above procedures will be reviewed, updated and approved.
- c. That the program includes provisions for assuring that procedure revisions or changes are distributed to the organization responsible for performing the prescribed activity.

10. Preoperational Test Program

Section 14.1 of the FSAR describes the testing program, including development of the preoperational test program per Regulatory Guide 1.68 and review and approval requirements. FSAR Section 14.1.3 lists the preoperational tests and synopses of the objectives, prerequisites, test methods and acceptance criteria. The inspectors reviewed the preoperational test program to verify that the program met the above criteria.

The inspector had no further questions in this area.

11. Witness of Preoperational Testing

Portions of the following test was witnessed by the inspectors. The performance of the test was evaluated against the requirements of ANSI N18.7-1972, Section 6.0, "Test and Inspection Procedures," ANSI N45.2 1971, Section 12, "Test Control," FSAR chapter 14, "Initial Tests and Operations," and Regulatory Guides 1.6, 1.9, and 1.41.

048-5-002 - Reactor Protection and Safeguards Logic Pre-Operational Test.

The purpose of this test is to verify the operation of the Solid State Protection cabinet by simulation of inputs and noting the corresponding output.

Within the areas inspected no discrepancies were identified.

12. Plant Tour - Unit 2

The inspector toured the Unit No. 2 reactor containment building, auxiliary building, and turbine building. The following items, as available, were observed:

a. Fire Equipment

Operability, and evidence of periodic inspection, of fire suppression equipment.

b. Housekeeping

Minimal accumulation of debris and maintenance of required cleanliness levels in systems under, or following, testing.

c. Equipment Preservation

Maintenance of special preservative measures for installed equipment as applicable.

d. Component Tagging

Implementation and observance of equipment tagging or safety equipment protection.

e. Communication

Effectiveness of public address system in all areas toured.

f. Equipment Controls

Effectiveness of jurisdictional controls in precluding unauthorized work on systems turned over for initial operations or preoperational testing.

g. Foreign Material Exclusion

Maintenance of controls to assure systems which had been cleaned and flushed are not reopened to admit foreign material.

h. Security

Implementation of security provisions.

Within the above areas, no items of noncompliance or deviations were observed when compared to the applicable station program and procedures.

Unit No. 2 Plant Testing Status

The status of the licensee's Phase II Preoperational Testing Program was reviewed and is summarized below:

Testing Completed	48%
Testing in Progress	20%
Testing not Started	32%
Test Data Approved	21%

The inspectors reviewed the licensee's integrated construction deficiency punch list for all plant systems. There were approximately 1250 outstanding items. The inspectors noted that a majority of these outstanding items involved pipe hangers. During the exit interview of July 31, 1980 the inspectors expressed concern that the number of outstanding items appeared to be excessive in light of a projected fuel loading date of September 1, 1980. The licensee stated in a subsequent meeting with the inspectors, the Startup Superintendent, and a representative from Alabama Power Company Construction department that the punch list items are being tracked, and that there is an identified path for completion of these items. The inspectors will continue to follow these system deficiencies.

14. Licensee Contingency Plan For Coping With Strikes

The inspectors reviewed the licensee's contingency plan for coping with strikes. The contingency plan was reviewed to verify the following:

- a. Plant staffing and on duty hours during a strike will be capable of meeting regulatory requirements.
- b. Refresher training of licensed personnel and non-licensed personnel has been scheduled or conducted.
- c. Provisions have been or will be made with local support agencies for consumable supplies, medical treatment for injured employees, and local law enforcement agencies.
- d. Arrangements for onsite and offsite shipments of radioactive material are included in the contingency plan.

- e. Emergency communication equipment is available and operable.
- f. The number of personnel required to implement the emergency plan is satisfactory.

The inspectors had no further questions.