

LICENSEE EVENT REPORT

CONTROL BLOCK

PLEASE PRINT OR TYPE ALL REQUIRED INFORMATION

01 | G | A | E | I | H | 1 | 2 | 0 | 0 | - | 0 | C | 0 | 0 | 0 | - | 0 | 0 | 3 | 4 | 1 | 1 | 1 | 1 | 4 | 5

01 | L | 6 | 0 | 5 | 0 | 0 | 0 | 3 | 2 | 1 | 7 | 0 | 7 | 2 | 9 | 8 | 1 | 8 | 0 | 8 | 0 | 6 | 8 | 1 | 9

02 | On 7-29-81 with Unit 1 in steady state operation at 99% power it was
03 | determined by the AE, Bechtel, that the Unit 1 RHRSW piping in the in-
04 | take structure was inadequately supported. The RHRSW system was there-
05 | fore in a degraded condition violating Tech Specs 6.9.1.8.i. Unit 2
06 | RHRSW is adequately supported. There was no significant occurrence due
07 | to this event. The health and safety of the public were not affected by
08 | this event.

09 | C | F | 11 | B | 12 | A | 13 | Z | Z | Z | Z | Z | Z | 14 | Z | 15 | Z | 16
17 | 8 | 1 | 0 | 8 | 1 | 0 | 1 | T | 0
18 | F | 19 | Z | 20 | Z | 21 | 0 | 0 | 0 | 0 | Y | 23 | Y | 24 | Z | 25 | Z | 9 | 9 | 9 | 26

10 | The SCSI design for the Unit 1 RHRSW intake structure piping was inade-
11 | quate resulting in a low (1.09) factor of safety in the worst postula-
12 | ted case. Additional supports have been designed and are being in-
13 | stalled.

15 | E | 28 | 0 | 9 | 9 | 29 | NA | D | 31 | Notification from AE | 32

16 | Z | 33 | Z | 34 | NA | NA

17 | 0 | 0 | 0 | 37 | Z | 38 | NA

18 | 0 | 0 | 0 | 40 | NA

19 | Z | 42 | NA

20 | N | 44 | 8108130147 810806 PDR ADOCK 05000321 S PDR NA

LER #: 50-321/1981-081
Licensee: Georgia Power Company
Facility Name: Edwin I. Hatch
Docket #: 50-321

Narrative Report
for LER 50-321/1981-081

On 7-29-81, with Hatch Unit 1 in steady state operations at 2414 megawatts thermal, it was determined by the AE, Bechtel, that the Unit 1 residual heat removal service water piping in the intake structure was inadequately supported in the horizontal plane in the vicinity of the RHRSW strainers. A computer analysis of the data obtained during a system walkdown conducted the previous week indicated that the worst case of combined pressure, weight, and DBE seismic stresses resulted in a low safety factor (1.09 based on actual material yield stress). Modifications to the Unit 1 RHRSW intake structure piping are being performed under PDCR B2M-165 and DCR 81-50 for both divisions I and II of Unit 1 RHRSW. Unit 2 RHRSW intake structure piping has been determined to be adequately supported.

There was no significant occurrence due to this event; the health and safety of the public were not affected by the event.